

REDACTED

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Nuclear Power Plant Cost Recovery Clause

Docket No. 080009 - EI

PROGRESS ENERGY FLORIDA'S SIXTH REQUEST FOR  
CONFIDENTIAL CLASSIFICATION

EXHIBIT B

COM \_\_\_\_\_  
 ECR  \_\_\_\_\_  
 GCL \_\_\_\_\_  
 OPC \_\_\_\_\_  
 RCP \_\_\_\_\_  
 SSC \_\_\_\_\_  
 SGA \_\_\_\_\_  
 ADM \_\_\_\_\_  
 CLK \_\_\_\_\_

DOCUMENT NUMBER-DATE

06512 JUL 28 g

FPSC-COMMISSION CLERK

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
1	PLN010PL1M NSSS AREVA Payment Doc 32-5012972-002 (EPU NSSS New Operating Conditions)	E5.1.1.1.1	10-AUG-07	10-AUG-07	1▼							1
2	PLN020PL1M NSSS AREVA Payment Doc 51-9058918-000 (Moderator Dilution Accident AIS)	E5.1.1.12.1	15-AUG-07	15-AUG-07	2▼							2
3	PLN030PL1M NSSS AREVA Payment Doc 102-9059891-000 (Draft Project Plan)	E1.1	31-AUG-07	31-AUG-07	3▼							3
4	PLNCAV001M NSSS AREVA Submit Doc 32-9055656-000 (EPU EFW Hydraulic Analysis - Cav. Ven	E5.1.1.23.1	17-SEP-07	17-SEP-07	4▼							4
5	PLN320DL1M NSSS AREVA Deliverable Milestone Doc 51-9068465-000 (EPU Ops,Sys&Des E	E5.1.1.3.1	28-SEP-07	28-SEP-07	5▼							5
6	PLN040PL1M NSSS AREVA Payment Doc 32-9062341-000 (EPU RCS Ht Bal. Uncertainty Update)	E5.1.1.2.1	03-OCT-07	03-OCT-07	6▼							6
7	PLN490DL1M NSSS AREVA Deliverable Milestone Doc 51-9060386-000 (Load Rejection AI	E5.1.1.12.2	05-OCT-07	05-OCT-07	7▼							7
8	PLN470DL1M NSSS AREVA Deliverable Milestone Doc 51-9068864-000 (Reactivity Events	E5.1.1.12.2	16-OCT-07	16-OCT-07	8▼							8
9	PLN480DL1M NSSS AREVA Deliverable Doc 51-9061463 (Loss of Coolant Flow AIS)	E5.1.1.12.2	16-OCT-07	16-OCT-07	9▼							9
10	PLN480001M NSSS NPC Receive Doc 51-9061463 (Loss of Coolant Flow AIS)	E5.1.1.12.2	17-OCT-07	17-OCT-07	10▼							10
11	PLMMSR005M Payment MILESTONE - TEI (MSR) Verify Tube Strip Material Ordered by Owner	E3.1.1.5.1	19-OCT-07	19-OCT-07	11▼							11
12	PLN410001M NSSS NPC Receive Doc 51-9061339-000 (LOCA AIS)	E5.1.1.13.1	22-OCT-07	22-OCT-07	12▼							12

DOCUMENT NUMBER-DATE  
 06512 JUL 28 08

FPSC COMMISSION CLERK

PEF-NCR-8461

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
13	PLN410DL1M	E5.1.1.13.1	22-OCT-07	22-OCT-07								13
	NSSS AREVA Deliverable Doc 51-9061339-000 (LOCA AIS)				13 ▼							
14	PLN050PL1M	E5.1.1.11.1	24-OCT-07	24-OCT-07								14
	NSSS AREVA Payment Doc 32-9064420-000 (DHR Sys Norm. & Emer. Cooldown Calc)				14 ▼							
15	PLN460DL1M	E5.1.1.12.2	24-OCT-07	24-OCT-07								15
	NSSS AREVA Deliverable Doc 51-9060805-000 (Cold Water Accident)				15 ▼							
16	PLN710DL1M	E4.1.1.17	02-NOV-07	02-NOV-07								16
	NSSS AREVA Deliverable Milest. Doc 32-9041510-002 (FW Pressure Uncer				16 ▼							
17	PLN720DL1M	E4.1.1.18	02-NOV-07	02-NOV-07								17
	NSSS AREVA Deliverable Milest. Doc 32-9040357-002 (MS Pressure Uncer				17 ▼							
18	PLN410004M	E5.1.1.13.1	02-NOV-07	02-NOV-07								18
	NSSS NPC Return Comments To AREVA (Doc 51-9061339-000) (LOCA AIS)				18 ▼							
19	PLBFWS010Z	E4.2.7.2	05-NOV-07	05-NOV-07								19
	MILESTONE - "Start Project" Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)				19 ▼							
20	PLN410007M	E5.1.1.13.1	16-NOV-07	16-NOV-07								20
	NSSS NPC Receive Rev 0 Doc 51-9061339-000 (LOCA AIS)				20 ▼							
21	PLN480004M	E5.1.1.12.2	16-NOV-07	16-NOV-07								21
	NSSS NPC Return Comments To AREVA (Doc 51-9061463 (Loss of Coolant Flow				21 ▼							
22	PLBSCS010Z	E4.2.9.2.2	19-NOV-07	19-NOV-07								22
	MILESTONE - "Start Project" Equip Spec EC 68767 (SCHE-1A/B Heat Exchangers)				22 ▼							
23	PLN060PL1M	E5.1.1.12.1.	20-NOV-07	20-NOV-07								23
	NSSS AREVA Payment Milestone Doc 51-9065760-000 (App. R Cooldown)				23 ▼							
24	PLN060001M	E5.1.1.12.1.	26-NOV-07	26-NOV-07								24
	NSSS NPC Receive Doc 51-9065760-000 (App. R Cooldown)				24 ▼							

## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
25	PLN410010M NSSS NPC Transmit Doc 51-9061339-000 To NPC-DCC (LOCA AIS)	E5.1.1.13.1	27-NOV-07	27-NOV-07	25 ▼							25
26	PLNPHA005M NSSS NPC Return Comments To AREVA (Phase A Fuels Draft AIS) (Doc 51-9061466-	E5.1.1.21.1.	28-NOV-07	28-NOV-07	26 ▼							26
27	PLNPHA008M NSSS AREVA Receive Phase A Fuels Draft AIS (Doc 51-9061466-000)	E5.1.1.21.1.	28-NOV-07	28-NOV-07	27 ▼							27
28	PLN500001M NSSS NPC Receive Doc 51-9061195-Draft (Station Blackout)	E5.1.1.6	30-NOV-07	30-NOV-07	28 ▼							28
29	PLBDBL010Z MILESTONE - "Start Project" EC 68886 (Deserator Bypass Line)	E4.3.21	03-DEC-07	03-DEC-07	29 ▼							29
30	PLBIBD010Z MILESTONE - "Start Project" EC 68890 (ISO-Phase Bus Duct Coolers)	E4.2.6.5	03-DEC-07	03-DEC-07	30 ▼							30
31	PLBIBS010Z MILESTONE - "Start Project" Equip Spec EC 68889 (ISO-Phase Bus Duct Coolers)	E4.2.6.3	03-DEC-07	03-DEC-07	31 ▼							31
32	PLBMHS010Z MILESTONE -"Start Project" Equip Spec EC 68887 (MSR Belly Drain Heat Excha	E4.2.2.2	03-DEC-07	03-DEC-07	32 ▼							32
33	PLBMSB010Z MILESTONE - "Start Project" EC 68888 (MSR Belly Drain Heat Exchangers)	E4.2.2.4	03-DEC-07	03-DEC-07	33 ▼							33
34	PLNDSE001M NSSS NPC Receive Doc 51-9064003-000 (Rad Dose Conseq AIS)	E5.1.1.15.1	06-DEC-07	06-DEC-07	34 ▼							34
35	PLNDSEAR1M NSSS AREVA Transmit Doc 51-9064003-000 To CR-3 (Rad Dose Conseq AIS)	E5.1.1.15.1	06-DEC-07	06-DEC-07	35 ▼							35
36	PLNSTR051M NSSS NPC Provide BWC Loop Analysis to AREVA	E5.1.1.5.12	11-DEC-07	04-JAN-08	36 ▼							36



## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
37	PLBPEPPL1M	E4.1.1.2	11-DEC-07	11-DEC-07								37
	BOP AREVA Payment Doc 12-9066482-000 (PEPSE Final Report Rev 1)											
38	PLN060004M	E5.1.1.12.1.	14-DEC-07	14-DEC-07								38
	NSSS NPC Return Comments To AREVA (Doc 51-9065760-000 (App. R Cooldown))											
39	PLN510001M	E5.1.1.15.1.	17-DEC-07	17-DEC-07								39
	NSSS NPC Receive Doc 51-9059350-00 (Steam Line Failure)											
40	PLN510AR1M	E5.1.1.15.1.	17-DEC-07	17-DEC-07								40
	NSSS AREVA Transmit Doc 51-9059350-00 (Steam Line Failure)											
41	PLN510DL1M	E5.1.1.15.1.	17-DEC-07	17-DEC-07								41
	NSSS AREVA Deliverable Doc 51-9059350-00 (Steam Line Failure)											
42	PLBIBD008Z	E4.2.6.5	18-DEC-07	18-DEC-07								42
	MILESTONE - "Announce Kick Off Meeting" EC 68890 (ISO-Phase Bus Duct Cool											
43	PLBMSB008Z	E4.2.2.4	18-DEC-07	18-DEC-07								43
	MILESTONE-"Announce" Kick Off Meeting EC 68888 (MSR Belly Drain Heat Excha											
44	PLNDSE004M	E5.1.1.15.1	19-DEC-07	19-DEC-07								44
	NSSS NPC Return Comments To AREVA (Doc 51-9064003-000 (Rad Dose Conseq A											
45	PLBAUX005M	E4.1.1.5	20-DEC-07	20-DEC-07								45
	BOP NPC Return Comments To AREVA(4.16/6.9 KV White Paper Decision Elec Ph 1											
46	PLBAUX008M	E4.1.1.5	20-DEC-07	20-DEC-07								46
	BOP AREVA Receive (4.16/6.9 KV White Paper Decision Elec Ph 1 Sys Study)											
47	PLN070PL1M	E5.1.1.12.2	02-JAN-08	02-JAN-08								47
	NSSS AREVA Payment Doc 32-9067056-000 (Cold Water Accident 32-Doc)											
48	PLBFWH010Z	E4.2.7.4	07-JAN-08	07-JAN-08								48
	MILESTONE - "Start Project" EC 68964 (FW Heaters CDHE 3A & 3B)											

PEF-NCR-8464

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
49	PLBHDV008Z E4.2.20.2 MILESTONE -Announce Kick Off Meeting EC 69026 (HDV HDV-101-104,119,120,12	10-JAN-08	10-JAN-08		49 ▼						49
50	PLBHDV010Z E4.2.20.2 MILESTONE - "Start Project" EC 69026 (HD Vivs. HDV-101-104,119,120,123,124	11-JAN-08	11-JAN-08		50 ▼						50
51	PLBSCS114Z E4.2.9.2.2 MILESTONE- "Announce 100% Des. Challenge" Eq Spec EC 68767 (SCHE-1A/B Ht Ex	11-JAN-08	11-JAN-08		51 ▼						51
52	PLBSCX010Z E4.2.9.2.4 MILESTONE - "Start Project" EC 68925 (SCHE-1A/B Heat Exchangers)	14-JAN-08	14-JAN-08		52 ▼						52
53	PLN550001M E5.1.1.12.1. NSSS NPC Receive Doc 51-9063671-000 (Loss of FW - FW Line Break)	14-JAN-08	14-JAN-08		53 ▼						53
54	PLMMSR010M E3.1.1.5.1 Payment MILESTONE - TEI (MSR) Eng Design Package Complete	15-JAN-08	15-JAN-08		54 ▼						54
55	PLBHDP010Z E4.2.22.2 MILESTONE -"Start Project" EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247	15-JAN-08	15-JAN-08		55 ▼						55
56	PLN500DL1M E5.1.1.6 NSSS AREVA Deliverable Doc ##### (Station Blackout)	17-JAN-08	17-JAN-08		56 ▼						56
57	PLN510004M E5.1.1.15.1. NSSS NPC Return Comments To AREVA (Doc 51-9059350-00) (Steam Line Failur	17-JAN-08	17-JAN-08		57 ▼						57
58	PLN520001M E5.1.1.15.1. NSSS NPC Receive Doc 51-9061032-000 (Steam Generator Tube Rupture)	21-JAN-08	21-JAN-08		58 ▼						58
59	PLN520AR1M E5.1.1.15.1. NSSS AREVA Transmit Doc 51-9061032-000 (Steam Generator Tube Rupture)	21-JAN-08	21-JAN-08		59 ▼						59
60	PLBFWS114Z E4.2.7.2 MILESTONE - "Announce 100% Des. Challenge" Eq Spec EC 68766 (FW Htrs CDHE 3A	24-JAN-08	24-JAN-08		60 ▼						60

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
61	PLBMSR010Z MILESTONE - "Start Project" EC 69196 (MSR Replacements-MSR 3A/B/C/D)	E4.2.1.1	28-JAN-08	28-JAN-08	61 ▼						61
62	PLN500004M NSSS NPC Return Comments To AREVA (Doc 51-9061195-Draft) (Station Blacko	E5.1.1.6	30-JAN-08	30-JAN-08	62 ▼						62
63	PLBFWH008Z MILESTONE - "Announce Kick Off Meeting" EC 68964 (FW Heaters CDHE 3A & 3B	E4.2.7.4	30-JAN-08	30-JAN-08	63 ▼						63
64	PLBMSR008Z MILESTONE - "Announce Kick Off Meeting" EC 69196 (MSR Replacements-MSR 3A/B/	E4.2.1.1	30-JAN-08	30-JAN-08	64 ▼						64
65	PLBSCP008Z MILESTONE - "Announce Kick Off Meeting" EC 69088 (SC Pumps & Motors)	E4.2.9.3.4	30-JAN-08	30-JAN-08	65 ▼						65
66	PLBSCX008Z MILESTONE - "Announce Kick Off Meeting" EC 68925 (SCHE-1A/B Heat Exchange	E4.2.9.2.4	30-JAN-08	30-JAN-08	66 ▼						66
67	PLBSCP010Z MILESTONE - "Start Project" EC 69088 (SC Pumps & Motors)	E4.2.9.3.4	31-JAN-08	31-JAN-08	67 ▼						67
68	PLN080PL1M NSSS AREVA Payment Doc 32-9067251-000 (Moderator Dilution Event Report-	E5.1.1.12.1.	01-FEB-08	01-FEB-08	68 ▼						68
69	PLN510007M NSSS NPC Receive Rev 0 Doc 51-9059350-00 (Steam Line Failure)	E5.1.1.15.1.	01-FEB-08	01-FEB-08	69 ▼						69
70	PLBDBL008Z MILESTONE - "Announce Kick Off Meeting" EC 68886 (Deaerator Bypass Line)	E4.3.21	04-FEB-08	04-FEB-08	70 ▼						70
71	PLBLPG008Z MILESTONE - Announce Kick Off Meeting" EC 69197 (LP Turbine Replacements-LP	E4.2.3.1	04-FEB-08	04-FEB-08	71 ▼						71
72	PLBLPG010Z MILESTONE - "Start Project" EC 69197 (LP Turbine Replacements-LP A/B)	E4.2.3.1	04-FEB-08	04-FEB-08	72 ▼						72

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
73	PLN550004M NSSS NPC Return Comments To AREVA(Doc 51-9063671-000)(Loss of FW-FW Lin	E5.1.1.12.1.	06-FEB-08	06-FEB-08	73 ▼						73
74	PLN620001M NSSS NPC Receive Doc 86-9070211-000 (EPU Source Terms-Radwaste Systems-86	E5.1.1.14.1	08-FEB-08	08-FEB-08	74 ▼						74
75	PLN620DL1M NSSS AREVA Dellverabe Doc 86-9070211-000 (EPU Source Terms For Radwaste Sy	E5.1.1.14.1	08-FEB-08	08-FEB-08	75 ▼						75
76	PLN520004M NSSS NPC Return Comments To AREVA (Doc 51-9061032-000)(Steam Gen. Tube R	E5.1.1.15.1.	08-FEB-08	08-FEB-08	76 ▼						76
77	PLN510010M NSSS NPC Transmit Doc 51-9059350-00 To NPC-DCC (Steam Line Failure)	E5.1.1.15.1.	12-FEB-08	12-FEB-08	77 ▼						77
78	PLBHDP008Z MILESTONE-Announce Kick Off Mtg EC 69172(Htr Dr 2" Piping Upstr. of	E4.2.22.2	15-FEB-08	15-FEB-08	78 ▼						78
79	PLN275001M NSSS NPC Receive Doc 51-9060229-000 (RW SW DC Calculation Review)	E4.1.1.16	15-FEB-08	15-FEB-08	79 ▼						79
80	PLN275AR1M NSSS AREVA Deliverable Doc 51-9060229-000 (RW SW DC Calculation Review)	E4.1.1.16	15-FEB-08	15-FEB-08	80 ▼						80
81	PLNCHP001M Deadline For Third Parties To Intervene	E5.7	18-FEB-08	18-FEB-08	81 ▼						81
82	PLNCHP004M Earliest Date To Request Cancellation Of Hearing	E5.7	19-FEB-08	19-FEB-08	82 ▼						82
83	PLN980001M NSSS NPC Receive Doc 32-9070664-000 (Spent Fuel Pool Decay Heat Analysis)	E5.1.1.15.4	21-FEB-08	21-FEB-08	83 ▼						83
84	PLN980DL1M NSSS AREVA Deliverable Doc 32-9070664-000 (Spent Fuel Pool Decay Heat Analy	E5.1.1.15.4	21-FEB-08	21-FEB-08	84 ▼						84

PEF-NCR-8467

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
85	PLBFATAR1M E4.1.1.3	28-FEB-08	28-FEB-08		85 ▼						85
	BOP AREVA Transmit Doc 32-9067041-000 (FATHOM Final Report Rev 1)										
86	PLBFAT001M E4.1.1.3	28-FEB-08	28-FEB-08		86 ▼						86
	BOP NPC Receive Doc 32-9067041-000 (FATHOM Final Report Rev 1)										
87	PLN550007M E5.1.1.12.1.	28-FEB-08	28-FEB-08		87 ▼						87
	NSSS NPC Receive Rev 0 Doc 51-9063671-000 (Loss of FW - FW Line Break)										
88	PLN550DL1M E5.1.1.12.1.	28-FEB-08	28-FEB-08		88 ▼						88
	NSSS AREVA Deliverable Doc 51-9063671-000 (Loss of FW - FW Line Break)										
89	PLBPEP001M E4.1.1.2	28-FEB-08	28-FEB-08		89 ▼						89
	BOP NPC Receive Doc 12-9066482-000 (PEPSE Final Report Rev 1)										
90	PLN550010M E5.1.1.12.1.	29-FEB-08	29-FEB-08		90 ▼						90
	NSSS NPC Transmit Doc 51-9063671-000 To NPC-DCC (Loss of FW - FW Line Bre										
91	PLN600DL1M E5.1.1.12.1.	29-FEB-08	29-FEB-08		91 ▼						91
	NSSS AREVA Deliverable Milestone Doc 51-9065760-000 (App. R Cooldown)										
92	PLNCHP007M E5.7	29-FEB-08	05-MAR-08		92 ▼						92
	Prehearing Stipulation Of Parties Due To Be Filed With The ALJ										
93	PLN060007M E5.1.1.12.1.	29-FEB-08	29-FEB-08		93 ▼						93
	NSSS NPC Receive Rev 0 Doc 51-9065760-000 (App. R Cooldown)										
94	PLN500010M E5.1.1.6	29-FEB-08	24-MAR-08		94 ▼						94
	NSSS NPC Transmit Doc 51-9061195-Draft To NPC-DCC (Station Blackout)										
95	PLN500007M E5.1.1.6	29-FEB-08	29-FEB-08		95 ▼						95
	NSSS NPC Receive Rev 0 Doc 51-9061195-Draft (Station Blackou										
96	PLN530001M E5.1.1.15.1.	03-MAR-08	03-MAR-08		96 ▼						96
	NSSS NPC Receive Doc 51-9071210-000 (Rod Ejection Accident)										

## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
97	PLN530DL1M NSSS AREVA Deliverable Doc 51-9071210-000 (Rod Ejection Accident)	E5.1.1.15.1.	03-MAR-08	03-MAR-08		97 ▼						97
98	PLBHH0001M BOP Heavy Hauling Contract Request For Proposal Issued	E1.6.6.1.4	07-MAR-08	07-MAR-08		98 ▼						98
99	PLBSCX5070 Payment MILESTONE - Issue Validation Plan EC 68925 (SCHE-1A/B Heat Exchange	E4.2.9.2.4	10-MAR-08	10-MAR-08		99 ▼						99
100	PLBIC0001M BOP Installation Contract Request For Proposal Issued	E1.6.6.3	13-MAR-08	13-MAR-08		100 ▼						100
101	PLBSCS130Z MILESTONE - All Reviews Complete Equip Spec EC 68787 (SCHE-1A/B Heat Exc	E4.2.9.2.2	13-MAR-08	13-MAR-08		101 ▼						101
102	PLNCHP010M Site Certification Hearing	E5.7	17-MAR-08	17-MAR-08		102						102
103	PLBWSU001M NSSS NPC Receive Doc 51-9074559-000 (FW Startup Evaluation)	E4.1.1.23	18-MAR-08	18-MAR-08		103 ▼						103
104	PLBWSU0190 NSSS AREVA Deliverable Doc 51-9074559-000 (FW Startup Evaluation)	E4.1.1.23	18-MAR-08	18-MAR-08		104 ▼						104
105	PLN275DL4M NSSS NPC Deliverable To AREVA (Doc 51-9060229-000 - RW SW DC Calc. R	E4.1.1.16	18-MAR-08	18-MAR-08		105 ▼						105
106	PLN531DL4M NSSS NPC Deliverable To AREVA (Doc 51-9071210-000) (Rod Ejection Acc	E5.1.1.15.1.	19-MAR-08	19-MAR-08		106 ▼						106
107	PLN621DL4M NSSS NPC Deliverable To AREVA (Doc 86-9070211-000) EPU Source Terms-	E5.1.1.14.1	20-MAR-08	20-MAR-08		107 ▼						107
108	PLN3900DL1M NSSS AREVA Deliverable Doc 32-9070920-000 (Containment Vol & Surface Area C	E5.1.1.8.1	20-MAR-08	24-MAR-08		108 ▼						108

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
109	PLN520007M NSSS NPC Receive Rev 0 Doc 51-9061032-000 (Steam Generator Tube Rupture)	E5.1.1.15.1.	20-MAR-08	20-MAR-08		109 ▼						109
110	PLN520DL1M NSSS AREVA Deliverable Doc 51-9061032-000 (Steam Generator Tube Rupture)	E5.1.1.15.1.	20-MAR-08	20-MAR-08		110 ▼						110
111	PLN985DL4M NSSS NPC Deliverable To AREVA (Doc 32-9070664) (Spent Fuel Pool Deca	E5.1.1.15.4	20-MAR-08	20-MAR-08		111 ▼						111
112	PLNM05001M NSSS NPC Receive Doc 51-9070949-000 (Waste Analysis AIS)	E5.1.1.15.1.	21-MAR-08	21-MAR-08		112 ▼						112
113	PLNM050D1M NSSS AREVA Deliverable Doc 51-9070949-000 (Waste Analysis AIS)	E5.1.1.15.1.	21-MAR-08	21-MAR-08		113 ▼						113
114	PLN060010M NSSS NPC Transmit Doc 51-9065760-000 To NPC-DCC (App. R Cooldown)	E5.1.1.12.1.	24-MAR-08	24-MAR-08		114 ▼						114
115	PLN390001M NSSS NPC Receive Doc 32-9070920-000 (Containment Volume & Surface Are	E5.1.1.8.1	24-MAR-08	24-MAR-08		115 ▼						115
116	PLN100AR1M NSSS AREVA Transmit Doc 12-9073121-000 (Fuel Phase A Report)	E5.1.1.21.1.	25-MAR-08	25-MAR-08		116 ▼						116
117	PLN100001M NSSS NPC Receive Doc 12-9073121-000 (Fuel Phase A Report)	E5.1.1.21.1.	25-MAR-08	25-MAR-08		117 ▼						117
118	PLN520010M NSSS NPC Transmit Doc 51-9061032-000 To NPC-DCC (Steam Generator Tube Rup	E5.1.1.15.1.	25-MAR-08	25-MAR-08		118 ▼						118
119	PLN090001M NSSS NPC Receive Doc 51-9070131-000 (Draft NSSS Mech. Sys. Eval.)	E5.1.1.4.1	25-MAR-08	25-MAR-08		119 ▼						119
120	PLN810DL1M NSSS AREVA Deliverable Doc 51-9068465-000 (NSSS I&C Sys Evaluation-51 Doc)	E5.1.1.7.1	26-MAR-08	26-MAR-08		120 ▼						120

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
121	PLN391DL4M NSSS NPC Deliverable To AREVA Doc 32-9070920-000 Contain. Voi& Surf	E5.1.1.8.1	26-MAR-08	27-MAR-08		121 ▼						121
122	PLN810001M NSSS NPC Receive Doc 51-9068465-000 (NSSS I&C Sys Evaluation-51 Doc)	E5.1.1.7.1	26-MAR-08	27-MAR-08		122 ▼						122
123	PLN800001M NSSS NPC Receive Doc 51-9068920-000 (Thermal Stratification @ EPU)	E5.1.1.30.1	27-MAR-08	27-MAR-08		123 ▼						123
124	PLN800DL1M NSSS AREVA Deliverable Doc 51-9068920-000 (Thermal Stratification @ EPU)	E5.1.1.30.1	27-MAR-08	27-MAR-08		124 ▼						124
125	PLBSCFH140 NSSS NPC Deliverable To AREVA Doc 51-9071450-000 (SC Final Heat loa	E4.1.1.21	27-MAR-08	27-MAR-08		125 ▼						125
126	PLBFWS130Z MILESTONE - All Reviews Complete Equip Spec EC 68766 (FW Heaters CDHE 3A	E4.2.7.2	31-MAR-08	31-MAR-08		126 ▼						126
127	PLBFAT004M BOP NPC Return Comments To AREVA Doc 32-9067041-000 (FATHOM Final Repo	E4.1.1.3	01-APR-08	02-APR-08		127 ▼						127
128	PLBPEP004M BOP NPC Return Comments To AREVA Doc 12-9066482-000 (PEPSE Final Repor	E4.1.1.2	01-APR-08	02-APR-08		128 ▼						128
129	PLNCHP013M Est. Date For Filing Post-hearing Proposed Recommended Orders From PEF & Oth	E5.7	02-APR-08	07-APR-08		129 ▼						129
130	PLN090PL1M NSSS AREVA Payment Doc 51-9070131-000 (Draft NSSS Mech. Sys. Eval.)	E5.1.1.4.1	03-APR-08	03-APR-08		130 ▼						130
131	PLN100PL1M NSSS AREVA Payment Doc 12-9073121-000 (Fuel Phase A Report)	E5.1.1.21.1.	03-APR-08	03-APR-08		131 ▼						131
132	PLN800DL4M NSSS NPC Deliverable To AREVA-Doc 51-9068920-000 Thermal Stratifica	E5.1.1.30.1	03-APR-08	03-APR-08		132 ▼						132

PEF-NCR-8471



## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
133	PLBRAD001M	E1.6.6.2.10	04-APR-08	04-APR-08		133 ▼						133
	Issue EPU RAD Waste Contract Bid Spec to Bidders											
134	PLN392DL7M	E5.1.1.8.1	04-APR-08	09-APR-08		134 ▼						134
	NSSS Areva Deliverable Rev 0 Doc 32-9070920 Containment Volume&Sur											
135	PLN276DL7M	E4.1.1.16	07-APR-08	07-APR-08		135 ▼						135
	NSSS AREVA Deliverable Rev 0 Doc 51-9060229-000 (RW SW DC Calculat											
136	PLN532DL7M	E5.1.1.15.1.	08-APR-08	08-APR-08		136 ▼						136
	NSSS AREVA Deliverable Rev 0 Doc 51-9071210-000 (Rod Ejection Acci											
137	PLBHH0004M	E1.6.6.1.4	08-APR-08	08-APR-08		137 ▼						137
	BOP Heavy Hauling Contract Request For Proposal Due From Vendors											
138	PLBSCS131Z	E4.2.9.2.2	09-APR-08	09-APR-08		138 ▼						138
	MILESTONE - Design Verifier Signoff Eq Spec EC 68767 (SCHE-1A/B Heat Exc											
139	PLBSCS220Z	E4.2.9.2.2	09-APR-08	09-APR-08		139 ▼						139
	MILESTONE - Supervisor Approved Equip Spec EC 68767 (SCHE-1A/B Heat Exchange											
140	PLN801DL7M	E5.1.1.30.1	09-APR-08	09-APR-08		140 ▼						140
	NSSS AREVA Deliverable Rev 0 Doc 51-9068920-000 (Thermal Stratific											
141	PLNLPI001M	E4.3.25	09-APR-08	10-APR-08		141 ▼						141
	NSSS NPC Receive Doc 32-9075687 (LPI Cross Tie Fathom Model)											
142	PLNLPIDL1M	E4.3.25	09-APR-08	10-APR-08		142 ▼						142
	NSSS AREVA Deliverable Doc 32-9075687 (LPI Cross Tie Fathom Model)											
143	PLN530010M	E5.1.1.15.1.	09-APR-08	15-APR-08		143 ▼						143
	NSSS NPC Transmit Doc 51-9071210-000 To NPC-DCC (Rod Ejection Accident)											
144	PLBFWS131Z	E4.2.7.2	10-APR-08	10-APR-08		144 ▼						144
	MILESTONE - Design Verifier Signoff Equip Spec EC 68766 (FW Heaters CDHE 3A											

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
145	PLNM051D4M NSSS NPC Deliverable To AREVA (Doc 51-9070949-000) (Waste Analysis A)	E5.1.1.15.1.	10-APR-08	10-APR-08		145 ▼						145
146	PLBFWS040Z MILESTONE - PGM Approved Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)	E4.2.7.2	11-APR-08	11-APR-08		146 ▼						146
147	PLBFWS220Z MILESTONE - Supervisor Approved Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)	E4.2.7.2	11-APR-08	11-APR-08		147 ▼						147
148	PLBSCS040Z MILESTONE - PGM Approved Equip Spec EC 68767 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.2	11-APR-08	11-APR-08		148 ▼						148
149	PLN390010M NSSS NPC Transmit Doc 32-9070920 To NPC-DCC Containment Volume&Surfac	E5.1.1.8.1	14-APR-08	16-APR-08		149 ▼						149
150	PLN100004M NSSS NPC Return Comments To AREVA (Doc 12-9073121-000) (Fuel Phase A Rep	E5.1.1.21.1.	14-APR-08	14-APR-08		150 ▼						150
151	PLBPEP007M BOP NPC Receive Rev 1 Doc 12-9066482-000 (PEPSE Final Report Rev 1)	E4.1.1.2	14-APR-08	14-APR-08		151 ▼						151
152	PLN275010M NSSS NPC Transmit Doc 51-9060229-000 To NPC-DCC (RW SW DC Calculation Rev	E4.1.1.16	14-APR-08	14-APR-08		152 ▼						152
153	PLN800010M NSSS NPC Transmit Doc 51-9068920-000 To NPC-DCC (Thermal Stratification @	E5.1.1.30.1	14-APR-08	14-APR-08		153 ▼						153
154	PLBSCP028Z MILESTONE - "Announce 30% Design Challenge" EC 69088 (SC Pumps & M	E4.2.9.3.4	15-APR-08	15-APR-08		154 ▼						154
155	PLBIC0004M BOP Installation Contract Request For Proposal Due From Vendors	E1.6.6.3	15-APR-08	15-APR-08		155 ▼						155
156	PLMMSR015M Payment MILESTONE - TEI (MSR) Forgings Arrive @ TEI	E3.1.1.5.1	15-APR-08	15-APR-08		156 ▼						156

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
157	PLBSCP5080 E4.2.9.3.4 Payment MILESTONE - Issue SC Pumps & Motors EC 69088 30% Design Challenge	16-APR-08	16-APR-08		157 ▼						157
158	PLN090004M E5.1.1.4.1 NSSS NPC Return Comments To AREVA (Doc 51-9070131) (Draft NSSS Mech. Sys	17-APR-08	17-APR-08		158 ▼						158
159	PLN610DL1M E5.1.1.12.1 NSSS AREVA Deliverable Doc 51-9075086-000 (Containment Pressure-Temp AIS)	18-APR-08	21-APR-08		159 ▼						159
160	PLN610001M E5.1.1.12.1 NSSS NPC Receive Doc 51-9075086-000 (Containment Pressure-Temp AIS)	21-APR-08	21-APR-08		160 ▼						160
161	PLBFWH028Z E4.2.7.4 MILESTONE - "Announce 30% Design Challenge" EC 68964 (FW Heaters C	22-APR-08	22-APR-08		161 ▼						161
162	PLBHDP028Z E4.2.22.2 MILESTONE-Announce 30% Des. Challenge EC 69172-HD 2" Piping Upstr of HDV-2	22-APR-08	22-APR-08		162 ▼						162
163	PLBH028Z E4.2.20.2 MILESTONE-Announce 30% Des. Challenge EC 69026 (HDV HDV-101-104,119,120,12	22-APR-08	22-APR-08		163 ▼						163
164	PLN811DL4M E5.1.1.7.1 NSSS NPC Deliverable To AREVA (Doc 51-9068465-000) (NSSS I&C Sys Eva	22-APR-08	22-APR-08		164 ▼						164
165	PLBIC0007M E1.6.6.3 BOP Installation Contract Vendor Selected	23-APR-08	23-APR-08		165 ▼						165
166	PLBSCFH150 E4.1.1.21 NSSS Areva Deliverable Rev 0 Doc 51-9071450-000 (SC Final Heat loa	24-APR-08	24-APR-08		166 ▼						166
167	PLNLPIDL4M E4.3.25 NSSS NPC Deliverable To AREVA (Doc 32-9075687) (LPI Cross Tie Fathom	24-APR-08	24-APR-08		167 ▼						167
168	PLBFWH5090 E4.2.7.4 Payment MILESTONE - Issue FW Htrs CDHE 3A &3B EC 68964 30% Design Challenge	25-APR-08	25-APR-08		168 ▼						168

PEF-NCR-8474

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
169	PLBFAT007M	E4.1.1.3	25-APR-08	25-APR-08		169 ▼						169
	BOP AREVA Deliverable Rev 1 Doc 32-9067041-000 (FATHOM Final Repo)											
170	PLNM052D7M	E5.1.1.15.1.	25-APR-08	30-APR-08		170 ▼						170
	NSSS Areva Deliverable Rev 0 Doc 51-9070949-000 (Waste Analysis AI)											
171	PLBPEP010M	E4.1.1.2	28-APR-08	28-APR-08		171 ▼						171
	BOP NPC Transmit Doc 12-9066482-000 To NPC-DCC (PEPSE Final Report Rev 1)											
172	PLN81XDL7M	E5.1.1.7.1	29-APR-08	29-APR-08		172 ▼						172
	NSSS AREVA Deliverable Rev 0 Doc 51-9068465-000 (NSSS I&C Sys Eval)											
173	PLN810010M	E5.1.1.7.1	30-APR-08	30-APR-08		173 ▼						173
	NSSS NPC Transmit Doc 51-9068465-000 To NPC-DCC (NSSS I&C Sys Evaluation-											
174	PLBIBSC005	E1.6.6.2.4	30-APR-08	30-APR-08		174 ▼						174
	EPU ISO-Phase Bus Duct Coolers Contract Bids Received											
175	PLN110PL1M	E5.1.1.7.1	02-MAY-08	02-MAY-08		175 ▼						175
	NSSS AREVA Payment Doc 51-9068465-000 (NSSS I&C Sys Evaluation-51 Doc)											
176	PLBSCFH10M	E4.1.1.21	05-MAY-08	05-MAY-08		176 ▼						176
	NSSS NPC Transmit Doc 51-9071450-000 To NPC-DCC (SC Final Heat load Evalu											
177	PLBFAT010M	E4.1.1.3	06-MAY-08	06-MAY-08		177 ▼						177
	BOP NPC Transmit Doc 32-9067041-000 To NPC-DCC (FATHOM Final Report Rev											
178	PLBMHSC005	E1.6.6.2.2	06-MAY-08	06-MAY-08		178 ▼						178
	EPU MSR Belly Drain Heat Exchangers Contract Bids Received											
179	PLBIBSC007	E1.6.6.2.4	06-MAY-08	08-MAY-08		179 ▼						179
	EPU ISO-Phase Bus Duct Coolers Award Contract Bid											
180	PLNCHP016M	E5.7	06-MAY-08	06-JUN-08		180 ▼						180
	Est. Date For ALJ To Issue His Recommended Order(Approx 50 Days After HearIn											

## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
181	PLNM05010M NSSS NPC Transmit Doc 51-9070949-000 To NPC-DCC (Waste Analysis AIS)	E5.1.1.15.1	07-MAY-08	07-MAY-08		181 ▼						181
182	PLNDSEDL7M NSSS Areva Deliverable Rev 0 Doc 51-9064003-000 (Rad Dose Conseq A)	E5.1.1.15.1	07-MAY-08	07-MAY-08		182 ▼						182
183	PLNDSE010M NSSS NPC Transmit Doc 51-9064003-000 (Rad Dose Conseq AIS) To NPC-DCC	E5.1.1.15.1	08-MAY-08	08-MAY-08		183 ▼						183
184	PLN570001M NSSS NPC Receive Doc 51-9077373-000 (FW Malfunction)	E5.1.1.12.1	08-MAY-08	08-MAY-08		184 ▼						184
185	PLN570DL1M NSSS AREVA Deliverable Doc 51-9077373-000 (FW Malfunction)	E5.1.1.12.1	08-MAY-08	08-MAY-08		185 ▼						185
186	PLBHH0007M BOP Heavy Hauling Contract Vendor Selected	E1.6.6.1.4	09-MAY-08	09-MAY-08		186 ▼						186
187	PLN622DL7M NSSS AREVA Deliverable Rev 0 Doc 86-9070211-000 EPU Source Terms F	E5.1.1.14.1	12-MAY-08	12-MAY-08		187 ▼						187
188	PLN620010M NSSS NPC Transmit Doc 86-9070211-000 To NPC-DCC (EPU Source Terms-Radwast)	E5.1.1.14.1	12-MAY-08	12-MAY-08		188 ▼						188
189	PLNM10001M NSSS NPC Receive Doc 32-9079570-000 (Calc M88-0035 EFW Flow vs. Time)	E4.1.1	12-MAY-08	12-MAY-08		189 ▼						189
190	PLNM100D1M NSSS AREVA Deliverable Doc 32-9079570-000 (Calc M88-0035 EFW Flow vs. Time)	E4.1.1	12-MAY-08	12-MAY-08		190 ▼						190
191	PLNLPI010M NSSS NPC Transmit Doc 32-9075687 To NPC-DCC (LPI Cross Tie Fathom Mod)	E4.3.25	13-MAY-08	19-MAY-08		191 ▼						191
192	PLNLPIDL7M NSSS Areva Deliverable Rev 0 Doc 32-9075687 (LPI Cross Tie Fathom)	E4.3.25	13-MAY-08	13-MAY-08		192 ▼						192

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
193	PLN560001M NSSS NPC Receive Doc 51-9073175-000 (ATWS/AMSAC/ARTS Setpoint Valid.)	E5.1.1.12.1.	14-MAY-08	14-MAY-08		193 ▼						193
194	PLN560DL1M NSSS AREVA Deliverable Doc 51-9073175-000 (ATWS/AMSAC/ARTS Setpoint Valid.)	E5.1.1.12.1.	14-MAY-08	14-MAY-08		194 ▼						194
195	PLN611DL4M NSSS NPC Deliverable To AREVA (Doc 51-9075086-000) (Containment Pres	E5.1.1.12.1.	14-MAY-08	21-MAY-08		195 ▼						195
196	PLBMHSC007 EPU MSR Belly Drain Heat Exchangers Award Contract Bid	E1.6.6.2.2	14-MAY-08	14-MAY-08		196 ▼						196
197	PLMMSR020M Payment MILESTONE - TEI (MSR) Major Materials Ordered by TEI	E3.1.1.5.1	15-MAY-08	15-MAY-08		197 ▼						197
198	PLN540001M NSSS NPC Receive Doc 51-9076923-000 (Letdown Line Failure)	E5.1.1.12.1.	16-MAY-08	16-MAY-08		198 ▼						198
199	PLN540DL1M NSSS AREVA Deliverable Doc 51-9076923-000 (Letdown Line Failure)	E5.1.1.12.1.	16-MAY-08	16-MAY-08		199 ▼						199
200	PLBRAD003M EPU RAD Waste Contract Bids Received	E1.6.6.2.10	16-MAY-08	16-MAY-08		200 ▼						200
201	PLN590001M NSSS NPC Receive Doc 51-9078162-000 (App. R Event Overcooling AIS)	E5.1.1.12.1.	16-MAY-08	16-MAY-08		201 ▼						201
202	PLN590DL1M NSSS AREVA Deliverable Doc 51-9078162-000 (App. R Event Overcooling AIS)	E5.1.1.12.1.	16-MAY-08	16-MAY-08		202 ▼						202
203	PLN595001M NSSS NPC Receive Doc 51-9078166-000 (App. R Event Overheating AIS)	E5.1.1.12.1.	16-MAY-08	16-MAY-08		203 ▼						203
204	PLN595DL1M NSSS AREVA Deliverable Doc 51-9078166-000 (App. R Event Overheating AIS)	E5.1.1.12.1.	16-MAY-08	16-MAY-08		204 ▼						204

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
205	PLN090007M NSSS AREVA Deliverable Doc 51-9070131-000 (Draft NSSS Mech. Sys. Eval.)	E5.1.1.4.1	19-MAY-08	19-MAY-08		205 ▼					205
206	PLN571DL4M NSSS NPC Deliverable Comments To AREVA (Doc 51-9077373-000) (FW Malfunc)	E5.1.1.12.1.	21-MAY-08	21-MAY-08		206 ▼					206
207	PLNPHBDL1M NSSS AREVA Deliverable Doc 51-9061466-000 (Fuels Phase B Draft T-H AIS)	E5.1.1.21.2.	21-MAY-08	21-MAY-08		207 ▼					207
208	PLNPHB001M NSSS NPC Receive Doc 51-9061466-000 (Fuels Phase B Draft T-H AIS)	E5.1.1.21.2.	21-MAY-08	21-MAY-08		208 ▼					208
209	PLBHDP112Z MILESTONE-Announce 70% Design Chall EC 69172-HD 2" Piping Upstr. of HDV-	E4.2.22.2	22-MAY-08	22-MAY-08		209 ▼					209
210	PLBMSR028Z MILESTONE-Announce 30% Design Challenge EC 69196 (MSR Replacements-MSR 3A/B/	E4.2.1.1	22-MAY-08	22-MAY-08		210 ▼					210
211	PLN090010M NSSS NPC Transmit Doc 51-9070131-000 To NPC-DCC (Rev 1 NSSS Mech. Sys. Ev	E5.1.1.4.1	26-MAY-08	26-MAY-08		211 ▼					211
212	PLBHDP5110 Payment MILESTONE - Issue Design Chall EC 69172-HD 2" Piping Upstr. of HDV-	E4.2.22.2	27-MAY-08	27-MAY-08		212 ▼					212
213	PLBSCX5100 Payment MILESTONE - Issue Pkg Review (SCHE-1A/B EC 68925 30%DesChallPk	E4.2.9.2.4	27-MAY-08	27-MAY-08		213 ▼					213
214	PLNM15501M NSSS NPC Receive Doc 32-9079924-Calc F890001/F900002/F980016/F990004	E4.1.1	27-MAY-08	27-MAY-08		214 ▼					214
215	PLNM155D1M NSSS AREVA Deliverable Doc 32-9079924-Calc F890001/F900002/F980016/F990004	E4.1.1	27-MAY-08	27-MAY-08		215 ▼					215
216	PLBAUX001M BOP NPC Receive Doc 51-9077257-000 (Revised Evaluate Station Aux Sys	E4.1.1.5	28-MAY-08	28-MAY-08		216 ▼					216

PEF-NCR-8478

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
217	PLBAUXDL1M E4.1.1.5	28-MAY-08	28-MAY-08								
	BOP AREVA Deliverable Doc 51-9077257-000(Revised Evaluate S				217 ▼						217
218	PLN120PL1M E5.1.1.12.2	28-MAY-08	28-MAY-08								
	NSSS AREVA Payment Doc 51-9061463 (Transient for DNB-32 Doc-Loss of				218 ▼						218
219	PLN591DL4M E5.1.1.12.1.	29-MAY-08	29-MAY-08								
	NSSS NPC Deliverable To AREVA Doc 51-9078162-000 (App. R Event Over				219 ▼						219
220	PLN595DL4M E5.1.1.12.1.	29-MAY-08	29-MAY-08								
	NSSS NPC Deliverable To AREVA Doc 51-9078166-000 (App. R Event Over				220 ▼						220
221	PLNPHB010M E5.1.1.21.2.	30-MAY-08	30-MAY-08								
	NSSS NPC Transmit Doc 51-9061466-001 To NPC-DCC (Fuels Phase B Rev 1 T-H				221 ▼						221
222	PLNPHBDL7M E5.1.1.21.2.	30-MAY-08	02-JUN-08								
	NSSS Areva Deliverable Rev 1 Doc 51-9061466-001 (Fuels Phase B T-				222 ▼						222
223	PLBRAD006M E1.6.6.2.10	30-MAY-08	30-MAY-08								
	EPU RAD Waste Award Contract Bid				223 ▼						223
224	PLN541DL4M E5.1.1.12.1.	02-JUN-08	02-JUN-08								
	NSSS NPC Deliverable To AREVA (Doc 51-9076923-000) (Letdown Line Fal				224 ▼						224
225	PLN561DL4M E5.1.1.12.1.	02-JUN-08	05-JUN-08								
	NSSS NPC Deliverable To AREVA (Doc 51-9073175-000) (ATWS/AMSAC/ARTS				225 ▼						225
226	PLNPHBDL4M E5.1.1.21.2.	02-JUN-08	02-JUN-08								
	NSSS NPC Deliverable To AREVA (Doc 51-9061466-000) (Fuels Phase B Dr				226 ▼						226
227	PLN420001M E5.1.1.1.3	04-JUN-08	04-JUN-08								
	NSSS NPC Receive Doc 18-1005812-04 (RCS Functional Spec)				227 ▼						227
228	PLN420DL1M E5.1.1.1.3	04-JUN-08	04-JUN-08								
	NSSS AREVA Deliverable Doc 18-1005812-04 (RCS Functional Spec)				228 ▼						228



## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
229	PLNM101D4M NSSS NPC Deliverable To AREVA Doc 32-9079570-000 Calc M88-0035 EFW	E4.1.1	05-JUN-08	05-JUN-08		229 ▼						229
230	PLBIC0010M BOP Installation Contract Mailed	E1.6.6.3	09-JUN-08	10-JUN-08		230 ▼						230
231	PLBLPG028Z MILESTONE-Announce 30% Design Challenge EC 69197(LP Turbine Replacements-LP	E4.2.3.1	11-JUN-08	11-JUN-08		231 ▼						231
232	PLMMSR025M Payment MILESTONE - TEI (MSR) Materials Receipt Provided/Tube Strip Inven	E3.1.1.5.1	12-JUN-08	12-JUN-08		232 ▼						232
233	PLNLAR001M MILESTONE - 'Start LAR Submittal Process'	E5.5	16-JUN-08	16-JUN-08		233 ▼						233
234	PLBMHS114Z MILESTONE-Announce 100% Des Challenge Equip Spec EC 68887 (MSR Belly Dr	E4.2.2.2	16-JUN-08	16-JUN-08		234 ▼						234
235	PLBMSB028Z MILESTONE-Announce 30% Design Challenge EC 68888 (MSR Belly Drain Ht Exchang	E4.2.2.4	16-JUN-08	16-JUN-08		235 ▼						235
236	PLBSCX028Z MILESTONE - "Announce 30% Design Challenge" EC 68925 (SCHE-1A/B He	E4.2.9.2.4	16-JUN-08	16-JUN-08		236 ▼						236
237	PLBHDP114Z MILESTONE-Announce 100% Des. Challenge EC 69172-HD 2" Pipe Upstr. of HDV-24	E4.2.22.2	17-JUN-08	17-JUN-08		237 ▼						237
238	PLBHDP125D Distrib Final DRB Pkg for Review EC 69172 (HD 2" Piping Upstr. of HDV-247 t	E4.2.22.2	18-JUN-08	18-JUN-08		238 ▼						238
239	PLNTSC001M NSSS NPC Receive (Dispersion Factors For DBA)	E5.1.1.15.13	18-JUN-08	18-JUN-08		239 ▼						239
240	PLN542DL7M NSSS AREVA Deliverable Rev 0 Doc 51-9076923-000 (Letdown Line Fail	E5.1.1.12.1.	18-JUN-08	18-JUN-08		240 ▼						240

PEF-NCR-8480

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 ; Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
241	PLBMSR5120 Payment MILESTONE - Issue MSR Replacements EC 69196 30% Design Challenge Pkg	E4.2.1.1	20-JUN-08	20-JUN-08		241 ▼					241
242	PLNTSC004M NSSS NPC Deliverable To M&T (Dispersin Factors For DBA) Comments	E5.1.1.15.13	07-JUL-08	08-JUL-08		242 ▼					242
243	PLN580001M NSSS NPC Receive Doc 51-9083076-000 (Inadvertent PSV Opening)	E5.1.1.12.2	24-JUN-08	24-JUN-08		243 ▼					243
244	PLN580DL1M NSSS AREVA Deliverable Doc 51-9083076-000 (Inadvertent PSV Opening)	E5.1.1.12.2	24-JUN-08	24-JUN-08		244 ▼					244
245	PLN540010M NSSS NPC Transmit Doc 51-9076923-000 To NPC-DCC (Letdown Line Failure)	E5.1.1.12.1	25-JUN-08	25-JUN-08		245 ▼					245
246	PLBTBE001M NSSS NPC Receive Doc AREVA-1-LI-024-1&2 RA (Turb. Bidg. Calcs 1 & 2)	E4.1.1.10.1	25-JUN-08	25-JUN-08		246 ▼					246
247	PLBTBE0220 NSSS AREVA Deliverable Doc AREVA-1-LI-024-1&2 RA (Turb. Bidg	E4.1.1.10.1	25-JUN-08	25-JUN-08		247 ▼					247
248	PLNM05701M NSSS NPC Receive Draft Doc ##### (Fuel Phase B Report)	E5.1.1.21.2	25-JUN-08	25-JUN-08		248 ▼					248
249	PLNM057ARM NSSS AREVA Transmit Draft Doc ##### (Fuel Phase B Report)	E5.1.1.21.2	25-JUN-08	25-JUN-08		249 ▼					249
250	PLN421DL4M NSSS NPC Return Comments To AREVA (Doc 18-1005812-04) (RCS Functional Sp	E5.1.1.1.3	26-JUN-08	26-JUN-08		250 ▼					250
251	PLN380DL1M NSSS AREVA Deliverable Doc ##### (Station Blackout Calculations)	E5.1.1.6	26-JUN-08	26-JUN-08		251 ▼					251
252	PLNM102D7M NSSS Areva Deliverable Rev 0 Doc 32-9079570-000(Calc M88-0035 EFW	E4.1.1	26-JUN-08	26-JUN-08		252 ▼					252

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH						
					2007	2008	2009	2010	2011	2012
	PLNM10010M	E4.1.1	26-JUN-08	26-JUN-08						
253	NSSS NPC Transmit Doc 32-9079570-000 to NPC-DCC(Calc M88-0035 EFW Flow vs					253 ▼				253
	PLN612DL7M	E5.1.1.12.1.	26-JUN-08	26-JUN-08						
254	NSSS AREVA Deliverable Rev 0 Doc 51-9075086-000 (Containment Press					254 ▼				254
	PLNLR1002M	E5.1.1.4.2	26-JUN-08	26-JUN-08						
255	NSSS/AREVA License Renewal Inputs					255 ▼				255
	PLN130PL1M	E5.1.1.21.2.	30-JUN-08	30-JUN-08						
256	NSSS AREVA Payment Doc ##### (Fuel Phase B Report)					256 ▼				256
	PLTPPM0830	E1.6.6.1.2	30-JUN-08	30-JUN-08						
257	Payment MILESTONE - Siemens - Turb Gen - Begin Exciter Manufacturing					257 ▼				257
	PLNM03001M	E5.1.1.15.6	01-JUL-08	01-JUL-08						
258	NSSS NPC Receive Doc 32-9070785-000 (Liquid & Gaseous Waste Mgmt Sour					258 ▼				258
	PLNM030D1M	E5.1.1.15.6	01-JUL-08	01-JUL-08						
259	NSSS AREVA Deliverable Doc 32-9070785-000 (Liquid & Gaseous Waste Mgmt Sour					259 ▼				259
	PLBHH0013M	E1.6.6.1.4	01-JUL-08	01-JUL-08						
260	BOP Heavy Hauling Contract Issued					260 ▼				260
	PLBM50001M	E4.1.1.22	01-JUL-08	01-JUL-08						
261	NSSS NPC Receive CSI Doc 2602.102.25 (FAC System Susceptibility Evaluation)					261 ▼				261
	PLBM500D1M	E4.1.1.22	01-JUL-08	01-JUL-08						
262	NSSS AREVA Deliverable CSI Doc 2602.102.25(FAC System Susceptibl					262 ▼				262
	PLBM52001M	E4.1.1.22	01-JUL-08	01-JUL-08						
263	NSSS NPC Receive CSI Doc 2602.102.25 (FAC System Susceptible Non-Modeled)					263 ▼				263
	PLBM520D1M	E4.1.1.22	01-JUL-08	01-JUL-08						
264	NSSS AREVA Deliverable CSI Doc 2602.102.25 (FAC System Susceptible Non-Model					264 ▼				264

PEF-NCR-8482

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
265	PLBHDV112Z E4.2.20.2	02-JUL-08	02-JUL-08		265 ▼						265
	MILESTONE-Announce 70% Des. Challenge EC 69026 (HDV HDV-101-104,119,120,12										
266	MURLEFM0M1 M4.7.10	07-JUL-08	07-JUL-08		266 ▲						266
	MILESTONE - "Start Project" EC 70653 (LEFM Software Update)										
267	PLBHH0010M E1.6.6.1.4	07-JUL-08	07-JUL-08		267 ▼						267
	BOP Heavy Hauling Contract Mailed										
268	PLBVOP01M1 E3.1.1.5.3	07-JUL-08	07-JUL-08		268 ▼						268
	MILESTONE - Start TEI Vendor Oversight Plan Development										
269	PLBVOP02M1 E3.1.7.3	07-JUL-08	07-JUL-08		269 ▼						269
	MILESTONE - Start Emerson Vendor Oversight Plan Development										
270	PLBVOP03M1 E3.1.5.3	07-JUL-08	07-JUL-08		270 ▼						270
	MILESTONE - Start Delta Unibus Vendor Oversite Plan Development										
271	PLBVOP04M1 E3.1.2.3	07-JUL-08	07-JUL-08		271 ▼						271
	MILESTONE - Start YUBA Vendor Oversight Plan Development										
272	PLN610010M E5.1.1.12.1.	07-JUL-08	07-JUL-08		272 ▼						272
	NSSS NPC Transmit Doc 51-9075086-000 To NPC-DCC (Containment Pressure-Tem										
273	PLN581DL4M E5.1.1.12.2	08-JUL-08	08-JUL-08		273 ▼						273
	NSSS NPC Deliverable To AREVA (Doc 51-9083076-000) (Inadvertent PSV										
274	PLN562DL7M E5.1.1.12.1.	08-JUL-08	08-JUL-08		274 ▼						274
	NSSS AREVA Deliverable Rev 0 Doc 51-9073175-000(ATWS/AMSAC/ARTS Se										
275	PLNM0570D4 E5.1.1.21.2.	11-JUL-08	11-JUL-08		275 ▼						275
	NSSS NPC Deliverable to Areva Doc ##### (Fuel Phase B Report)										
276	PLN572DL7M E5.1.1.12.1.	11-JUL-08	11-JUL-08		276 ▼						276
	NSSS AREVA Deliverable Rev 0 Doc 51-9077373-000 (FW Malfunction)										

## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
277	PLBVOP05M1 E3.1.1.1.3	14-JUL-08	14-JUL-08		277 ▼					277
	MILESTONE - Start Siemens Vendor Oversight Plan Development									
278	PLBVOP06M1 E3.1.4.3	14-JUL-08	14-JUL-08		278 ▼					278
	MILESTONE - Start Holtec Vendor Oversight Plan Development									
279	PLN290001M E5.1.1.15.9	14-JUL-08	14-JUL-08		279 ▼					279
	NSSS NPC Receive Doc ##### (Reactor Vessel Fluence Analysis)									
280	PLN290DL1M E5.1.1.15.9	14-JUL-08	14-JUL-08		280 ▼					280
	NSSS AREVA Deliverable Doc ##### (Reactor Vessel Fluence Analysis)									
281	PLNTSC006M E5.1.1.15.13	15-JUL-08	15-JUL-08		281 ▼					281
	NSSS Deliverable Rev 0 Doc (Dispersin Factors For DBA)									
282	PLBTBDE01M E1.6.6.1.5	15-JUL-08	15-JUL-08		282 ▼					282
	Issue RFP to Bidders (Turbine Bldg. Dynamic Evaluation)									
283	PLN560010M E5.1.1.12.1.	15-JUL-08	15-JUL-08		283 ▼					283
	NSSS NPC Transmit Doc 51-9073175-000 To NPC-DCC(ATWS/AMSAC/ARTS Setpoint									
284	PLBHDP130Z E4.2.22.2	15-JUL-08	15-JUL-08		284 ▼					284
	MILESTONE - All Reviews Complete EC 69172 (HD 2" Piping Upstr. of HDV-247-2									
285	PLBHDP131Z E4.2.22.2	15-JUL-08	15-JUL-08		285 ▼					285
	MILESTONE - Owner Acceptance EC 69172 (HD 2" Piping Upstr. of HDV-247-250									
286	PLNM156D4M E4.1.1	16-JUL-08	16-JUL-08		286 ▼					286
	NSSS NPC Deliverable To AREVA (Doc 32-9079924-Calc F890001/F900002/F									
287	PLBHDP220Z E4.2.22.2	17-JUL-08	17-JUL-08		287 ▼					287
	MILESTONE-Supervisor Approved EC 69172 (Htr. Dr. 2" Piping Upstr. of HDV									
288	PLBM501D4M E4.1.1.22	17-JUL-08	17-JUL-08		288 ▼					288
	NSSS NPC Deliverable To AREVA CSI Doc 2602.102.25 (FAC Sys Susceptibili									

## EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
289	PLBM521D4M NSSS NPC Deliverable To AREVA CSI Doc 2602.102.25-FAC Sys SusceptibleNo	E4.1.1.22	17-JUL-08	17-JUL-08		289 ▼					289
290	PLBINS001M Issue RFP to Bidders (Insulation Contract)	E1.6.6.1.6	18-JUL-08	18-JUL-08		290 ▼					290
291	PLBETAP01M NSSS NPC Receive Doc ##### (ETAP Model Calc.)	E4.1.1.5.1	18-JUL-08	18-JUL-08		291 ▼					291
292	PLBETAP1450 NSSS AREVA Deliverable Doc ##### (ETAP Model Calc.)	E4.1.1.5.1	18-JUL-08	18-JUL-08		292 ▼					292
293	PLBVOP07M1 MILESTONE - Start AREVA Vendor Oversight Plan Development	E1.6.6.2	21-JUL-08	21-JUL-08		293 ▼					293
294	PLBVOP08M1 MILESTONE - Start Flowserve Vendor Oversite Plan Development	E3.1.6.3	21-JUL-08	21-JUL-08		294 ▼					294
295	PLN570010M NSSS NPC Transmit Doc 51-9077373-000 To NPC-DCC (FW Malfunction)	E5.1.1.12.1.	21-JUL-08	21-JUL-08		295 ▼					295
296	PLBHDP040Z MILESTONE - PGM Approved EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247	E4.2.22.2	21-JUL-08	21-JUL-08		296 ▼					296
297	PLBMHS130Z MILESTONE - All Reviews Complete Equip Spec EC 68887 (MSR Belly Drain Ht	E4.2.2.2	21-JUL-08	21-JUL-08		297 ▼					297
298	PLBMHS131Z MILESTONE - Design Verifier Signoff Equip Spec EC 68887 (MSR Belly Drn Ht E	E4.2.2.2	21-JUL-08	21-JUL-08		298 ▼					298
299	PLBFWH112Z MILESTONE - "Announce 70% Design Challenge" EC 68964 (FW Heaters C	E4.2.7.4	22-JUL-08	22-JUL-08		299 ▼					299
300	PLNTSC008M NSSS NPC Transmit Doc (Dispersion Factors For DBA) Comments To NPC-DCC	E5.1.1.15.13	22-JUL-08	22-JUL-08		300 ▼					300

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
301	PLBIBD028Z E4.2.6.5	23-JUL-08	23-JUL-08		301 ▼						301
	MILESTONE - "Announce 30% Design Challenge" EC 68890 (ISO-Phase Bus Duct Cool										
302	PLBIBS114Z E4.2.6.3	23-JUL-08	23-JUL-08		302 ▼						302
	MILESTONE-Announce 100% Des Challenge Eq Spec EC 68889(ISO-Phase Bus Duct										
303	PLBMHS220Z E4.2.2.2	23-JUL-08	23-JUL-08		303 ▼						303
	MILESTONE - Supervisor Approved Equip Spec EC 68887 (MSR Belly Drain Heat Ex										
304	PLBVOP09M1 E1.6.6.1.4				304 -						304
	MILESTONE - Start Barnhart Vendor Oversight Plan Development										
305	NPPUF16032 E1.6.4.2.5.1				305 -						305
	PM16032- COMMENCE R16 (SGR N-0) OUTAGE WORK ORDER PLANNING										
306	PLBMHS040Z E4.2.2.2				306 -						306
	MILESTONE - PGM Approved Equip Spec EC 68887 (MSR Belly Drain Heat Excha										
307	PLN291DL4M E5.1.1.15.9				307 -						307
	NSSS NPC Deliverable To AREVA (Doc #####) (Reactor Vessel Fluen										
308	PLNSGR101M E1.6.6.4.9				308 -						308
	MILESTONE - Issue RFP to Bidders										
309	PLBTBE0230 E4.1.1.10.1				309 -						309
	NSSS NPC Deliverable To AREVA Doc AREVA-1-LI-024-1&2 RA(Turb. Bldg.										
310	PLBTBDE03M E1.6.6.1.5				310 -						310
	Contract Bids Received (Turbine Bldg. Dynamic Evaluation)										
311	PLNM0580D7 E5.1.1.21.2.				311 -						311
	NSSS AREVA Deliverable Transmit Responses, Schedule Telecon-Fuel Ph B Report										
312	PLTPPM0840 E1.6.6.1.2				312 -						312
	Payment MILESTONE - Siemens - Turb Gen - Begin LP Inner Casing Fabrication										

PEF-NCR-8486

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
313	PLBETAP1451 E4.1.1.5.1 NSSS NPC Deliverable To AREVA (Doc #####) (ETAP Model Calc.)				313					313
314	PLBM502D7M E4.1.1.22 NSSS Areva Deliverable Rev 0 CSI Doc 2602.102.25 (FAC Sys Susceptbill				314					314
315	PLBM522D7M E4.1.1.22 NSSS Areva Deliverable Rev 0 CSI Doc 2602.102.25-FAC Sys Susceptible N				315					315
316	PLBFWH5150 E4.2.7.4 Payment MILESTONE - FW Heaters CDHE 3A & 3B EC 68964 70% Review Pkg. Compl				316					316
317	PLN140PL1M E5.1.1.12.1. NSSS AREVA Payment Doc ##### (App. R Overcooling Analysis AIS)				317					317
318	PLN422DL7M E5.1.1.1.3 NSSS NPC Receive Rev 0 Doc 18-1005812-04 (RCS Functional Spec)				318					318
319	PLN595DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc 51-9078166-000 (App. R Event Over				319					319
320	PLN59XDL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc 51-9078162-000 (App. R Event Over				320					320
321	PLBTBDE05M E1.6.6.1.5 Award Contract Bid (Turbine Bldg. Dynamic Evaluation)				321					321
322	PLNM058AD7 E5.1.1.21.2. NSSS AREVA Deliverable Transmit Final Responses Doc #####-Fuel Ph				322					322
323	PLBM50010M E4.1.1.22 NSSS NPC Transmit CSI Doc 2602.102.25 To NPC-DCC FAC System Susceptibilit				323					323
324	PLBM52010M E4.1.1.22 NSSS NPC Transmit CSI Doc 2602.102.25 To NPC-DCC FAC Sys Susceptible Non-M				324					324



# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
325	PLBVOP01M5 E3.1.1.5.3 MILESTONE - TEI Vendor Oversight Plan Complete				325						325
326	PLBVOP02M5 E3.1.7.3 MILESTONE - Emerson Vendor Oversight Plan Complete				326						326
327	PLBVOP03M5 E3.1.5.3 MILESTONE - Delta Unibus Vendor Oversight Plan Complete				327						327
328	PLBVOP04M5 E3.1.2.3 MILESTONE - YUBA Vendor Oversight Plan Complete				328						328
329	PLN420010M E5.1.1.1.3 NSSS NPC Transmit Doc 18-1005812-04 To NPC-DCC (RCS Functional Spec)				329						329
330	PLN590010M E5.1.1.12.1. NSSS NPC Transmit Doc 51-9078162-000 To NPC-DCC (App. R Event Overcooling				330						330
331	PLN595010M E5.1.1.12.1. NSSS NPC Transmit Doc 51-9078166-000 To NPC-DCC (App. R Event Overheating				331						331
332	PLN582DL7M E5.1.1.12.2 NSSS AREVA Deliverable Rev 0 Doc 51-9083076-000 (Inadvertent PSV O				332						332
333	MURLEFM017 M4.7.10 MILESTONE - Conceptual DRB Mtg Cpt / Waived EC 70653 (LEFM Software U				333						333
334	PLBIBS130Z E4.2.6.3 MILESTONE - All Reviews Complete Equip Spec EC 68889 (ISO-Phase Bus Duct				334						334
335	PLBIBS131Z E4.2.6.3 MILESTONE-Design Verifier Signoff Equip Spec EC 68889 (ISO-Phase Bus Duct				335						335
336	PLBETAP1452 E4.1.1.5.1 NSSS Areva Deliverable Rev 0 Doc ##### (ETAP Model Calc.)				336						336

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
337	PLNCHP019M E5.7	██████████	██████████		337	██████████					337
	Available Cabinet Dates After Recommended Order To Consider Final Cert.										
338	PLNSGR103M E1.6.6.4.9	██████████	██████████		338	██████████					338
	MILESTONE - Contract Bids Received										
339	PLBHDPW009 E7.1.1.2.25	██████████	██████████		339	██████████					339
	WO 1288182 - WP Planning Complete EC 69172(HD 2" Piping Upstream of HD										
340	PLBIBS220Z E4.2.6.3	██████████	██████████		340	██████████					340
	MILESTONE - Supervisor Approved Equip Spec EC 68889 (ISO-Phase Bus Duct Cool										
341	PLBTBDE07M E1.6.6.1.5	██████████	██████████		341	██████████					341
	Contract Mailed to Vendor for signature (Turbine Bldg. Dynamic Evaluation										
342	MURLEFM03M M4.7.10	██████████	██████████		342	██████████					342
	Milestone - ID Planned Rev ( Y/N ) EC 70653 (LEFM Software Update)										
343	MURLEFM05M M4.7.10	██████████	██████████		343	██████████					343
	Milestone - Issued for Final Review EC 70653 (LEFM Software Update)										
344	PLBAUXDL4M E4.1.1.5	██████████	██████████		344	██████████					344
	BOP NPC Deliverable To AREVA Doc 51-9077257-000 (RevisedEvalStatio										
345	PLBTBE0240 E4.1.1.10.1	██████████	██████████		345	██████████					345
	NSSS Areva Deliverable Rev 0 Doc AREVA-1-LI-024-1&2 RA (Turb. Bldg										
346	PLNM058BD4 E5.1.1.21.2.	██████████	██████████		346	██████████					346
	NSSS NPC Deliverable to Areva Final Responses Doc ##### Fuel Pha										
347	PLBIBS040Z E4.2.6.3	██████████	██████████		347	██████████					347
	MILESTONE - PGM Approved Equip Spec EC 68889 (ISO-Phase Bus Duct Coolers										
348	PLBH0V114Z E4.2.20.2	██████████	██████████		348	██████████					348
	MILESTONE-Announce 100% Des Challenge EC 69026 (HDV HDV-101-104,119,120,12										

PEF-NCR-8489

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
349	PLBMSR112Z E4.2.1.1 MILESTONE-Announce 70% Design Challenge EC 69196 (MSR Replacements-MSR 3A/B/				349						349
350	PLBVOP05M5 E3.1.1.1.3 MILESTONE - Siemens Vendor Oversight Plan Complete				350						350
351	PLBVOP06M5 E3.1.4.3 MILESTONE - Holtec Vendor Oversight Plan Complete				351						351
352	PLN580010M E5.1.1.12.2 NSSS NPC Transmit Doc 51-9083076-000 To NPC-DCC (Inadvertent PSV Opening)				352						352
353	PLNM01501M E5.1.1.15.1. NSSS NPC Receive Doc #####-RadConsequencesAnal-Wa				353						353
354	PLNM015D1M E5.1.1.15.1. NSSS AREVA Deliverable Doc ##### -RadConsequencesAnal-WasteGasDeca				354						354
355	PLNSGR105M E1.6.6.4.9 MILESTONE - Award Contract Bid				355						355
356	PLBFATDL2M E4.1.1.3 BOP AREVA Deliverable Doc 32-9067041-000 for Review (FATHOM Final Report R				356						356
357	PLBFWH114Z E4.2.7.4 MILESTONE - "Announce 100% Design Challenge" EC 68964 (FW Heaters C				357						357
358	PLBSCX112Z E4.2.9.2.4 MILESTONE - "Announce 70% Design Challenge" EC 68925 (SCHE-1A/B He				358						358
359	PLBETAP10M E4.1.1.5.1 NSSS NPC Transmit Doc ##### To NPC-DCC (ETAP Model Calc.)				359						359
360	PLBSCP112Z E4.2.9.3.4 MILESTONE - "Announce 70% Design Challenge" EC 69088 (SC Pumps & M				360						360

# EPU LEVEL II SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

REDACTED

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
361	PLN970001M NSSS NPC Receive Doc ##### (Spent Fuel Pool Gamma Heating)				361						361
362	PLN970DL1M NSSS AREVA Deliverable Doc ##### (Spent Fuel Pool Gamma Heating)				362						362
363	PLBIC0013M BOP Installation Contract Issued				363						363
364	PLBINS003M Contract Bids Received (Insulation Contract)				364						364
365	PLBTBE010M NSSS NPC Transmit Doc AREVA-1-LI-024-1&2 RA To NPC-DCC (Turb. Bldg. Calcs				365						365
366	PLBVOP07M5 MILESTONE - AREVA Vendor Oversight Plan Complete				366						366
367	PLBVOP08M5 MILESTONE - Flowsolve Vendor Oversight Plan Complete				367						367
368	PLBTBE002M NSSS NPC Receive Doc ##### (Turb. Bldg. Calcs 3 & 4)				368						368
369	PLBTBE0250 NSSS AREVA Deliverable Doc ##### (Turb. Bldg. Calcs 3 & 4)				369						369
370	PLN960001M NSSS NPC Receive Doc ##### (Gamma Heating Of Internals)				370						370
371	PLN960DL1M NSSS AREVA Deliverable Doc ##### (Gamma Heating Of Internals)				371						371
372	PLNM0590D7 NSSS NPC Receive Rev 001 Doc ##### (Fuel Phase Report)				372						372

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
373	NPPUF16041 PM16041- ID R16 (SGR N-0) OUTAGE RELATED ECRs AND TSRs				373						373
374	PLBVOP09M5 MILESTONE - Barnhart Vendor Oversight Plan Complete				374						374
375	PLBINS005M Award Contract Bid (Insulation Contract)				375						375
376	PLNM04001M NSSS NPC Receive Doc ##### (Reactor Nitrogen - N2)				376						376
377	PLNM040D1M NSSS AREVA Deliverable Doc ##### (Reactor Nitrogen - N2)				377						377
378	PLBWSU0200 NSSS NPC Deliverable To AREVA (Doc 51-9074559-000) (FW Startup Evalu				378						378
379	PLNM02001M NSSS NPC Receive Doc ##### (RadConseqAnal Fuel Handling Accl				379						379
380	PLNM020D1M NSSS AREVA Deliverable Doc ##### (RadConseqAnal Fuel Handling Accl				380						380
381	PLNM04501M NSSS NPC Receive Doc ##### (Evaluate Tritium Releases)				381						381
382	PLNM045D1M NSSS AREVA Deliverable Doc ##### (Evaluate Tritium Releases)				382						382
383	PLNM157D7M NSSS Areva Deliverable Rev 0 Doc 32-9079924-Calc F890001/F900002/F				383						383
384	PLTPPM0850 Payment MILESTONE - Siemens - Turb Gen - Purch Generator & Exciter Materla				384						384

## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
385	NPPUF16043 PM16043- COMMENCE DEVELOPMENT OF R16 (SGR N-0) ALARA PLAN				385						385
386	NPPUF16044 PM16044- COMMENCE DEVELOPMENT OF R16 (SGR N-0) RWPs				386						386
387	NPPUF16045 PM16045- ALL LICENSING SUBMITTALS REQD FOR R16 (SGR N-0) OTG SENT TO NRC				387						387
388	PLBSCX5180 Payment MILESTONE - SCHE-1A/B Heat Exchangers EC 68925 70% Pkg. Revi				388						388
389	PLBHDV125M Distrib Final DRB Pkg for Review EC 69026 (HD Vivs. HDV-101-104,119,120,123				389						389
390	PLBFATDL5M BOP NPC Deliverable To AREVA Doc 32-9067041-000 (FATHOM Final Repo				390						390
391	PLNM016D4M NSSS NPC Deliverable To AREVA-Doc #####-RadConseqAnal-WasteGas				391						391
392	PLNSGR107M Contract Mailed to Vendor for signature				392						392
393	PLNM05710M NSSS NPC Transmit Doc ##### To NPC-DCC (Fuel Phase B Report)				393						393
394	PLBFWH125D Distrib Final DRB Pkg for Review EC 68964 (FW Heaters CDHE 3A & 3B)				394						394
395	PLN971DL4M NSSS NPC Deliverable To AREVA (Doc #####) (Spent Fuel Pool Gamm				395						395
396	PLBTBE0260 NSSS NPC Deliverable To AREVA (Doc #####) (Turb. Bldg. Calcs 3				396						396

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
397	NPPUF16046 E1.6.4.2.5.1 PM16046- COMMENCE ID AND PERFORMANCE OF R16 (SGR N-0) PRE-OUTAGE WORK				397					397
398	PLNM15510M E4.1.1 NSSS NPC Transmit Doc 32-9079924-000 to NPC-DCCCalc F890001/F900002/F9800				398					398
399	MURLEFM07M M4.7.10 MILESTONE - All Reviews Complete EC 70653 (LEFM Software Update)				399					399
400	PLN961DL4M E5.1.1.15.11 NSSS NPC Deliverable To AREVA (Doc #####) (Gamma Heating Of Int				400					400
401	PLBLPG112Z E4.2.3.1 MILESTONE-Announce 70% Design Challenge EC 69197(LP Turbine Replacements-LP				401					401
402	PLBMSB112Z E4.2.2.4 MILESTONE-Announce 70% Design Challenge EC 68888 (MSR Belly Drain Ht Exchang				402					402
403	PLNM00501M E5.1.1.15.1. NSSS NPC Receive Doc #####(RadConsequencesAnal. S				403					403
404	PLNM005D1M E5.1.1.15.1. NSSS AREVA Deliverable Doc #####(RadConsequencesAnal. S				404					404
405	PLNM021D4M E5.1.1.15.1. NSSS NPC Deliverable To AREVA (Doc #####)(RadConseqAnal Fuel Ha				405					405
406	PLNM041D4M E5.1.1.15.7 NSSS NPC Deliverable To AREVA (Doc #####) (Reactor Nitrogen - N				406					406
407	MURLEFM09M M4.7.10 MILESTONE - PGM Approval EC 70653 (LEFM Software Update)				407					407
408	PLNM00001M E5.1.1.15.1. NSSS NPC Receive Doc ##### (Rad Consequences Anal. Letdown Line R				408					408

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
409	PLNM000D1M E5.1.1.15.1 NSSS AREVA Deliverable Doc ##### (RadConsequencesAnal. Letdown Lin				409					409
410	PLBSCX114Z E4.2.9.2.4 MILESTONE - "Announce 100% Design Challenge" EC 68925 (SCHE-1A/B He				410					410
411	PLBHDV130Z E4.2.20.2 MILESTONE -All Reviews Complete EC 69026 (HD Vivs. HDV-101-104,119,120,123				411					411
412	PLBHDV131Z E4.2.20.2 MILESTONE -Design Varifier Signoff EC 69026 (HDV HDV-101-104,119,120,12				412					412
413	PLNM046D4M E5.1.1.15.8 NSSS NPC Deliverable To AREVA (Doc #####) (Evaluate Tritium Rel				413					413
414	PLBFWH130Z E4.2.7.4 MILESTONE - All Reviews Complete EC 68964 (FW Heaters CDHE 3A & 3B)				414					414
415	PLBFWH131Z E4.2.7.4 MILESTONE - Design Varifier Signoff EC 68964 (FW Heaters CDHE 3A & 3B)				415					415
416	PLNSGR109M E1.6.6.4.9 MILESTONE - Contract In Place				416					416
417	PLNSGR201M E5.1.1.4.6 MILESTONE - Start ROTSG Analysis For EPU 3030 Condilons				417					417
418	PLBIBD112Z E4.2.6.5 MILESTONE -"Announce 70% Design Challenge" EC 68890 (ISO-Phase Bus Duct Cool				418					418
419	PLBIBD5140 E4.2.6.5 Payment MILESTONE - Issue ISO-Phase Bus Duct Ctrs EC 68890 70% Des. Chal				419					419
420	PLBHDV220Z E4.2.20.2 MILESTONE - Supervisor Approved EC 69026 (HD Vivs. HDV-101-104,119,120,123				420					420



# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
409	PLNM000D1M E5.1.1.15.1. NSSS AREVA Deliverable Doc ##### (RadConsequencesAnal. Letdown Lin				409						421
410	PLBSCX114Z E4.2.9.2.4 MILESTONE - "Announce 100% Design Challenge" EC 68925 (SCHE-1A/B He				410						422
411	PLBHDV130Z E4.2.20.2 MILESTONE -All Reviews Complete EC 69026 (HD Vivs. HDV-101-104,119,120,123				411						423
412	PLBHDV131Z E4.2.20.2 MILESTONE -Design Varifier Signoff EC 69026 (HDV HDV-101-104,119,120,12				412						424
413	PLNM046D4M E5.1.1.15.8 NSSS NPC Deliverable To AREVA (Doc #####) (Evaluate Tritium Rel				413						425
414	PLBFWH130Z E4.2.7.4 MILESTONE - All Reviews Complete EC 68964 (FW Heaters CDHE 3A & 3B)				414						426
415	PLBFWH131Z E4.2.7.4 MILESTONE - Design Varifier Signoff EC 68964 (FW Heaters CDHE 3A & 3B)				415						427
416	PLNSGR109M E1.6.6.4.9 MILESTONE - Contract In Place				416						428
417	PLNSGR201M E5.1.1.4.6 MILESTONE - Start ROTSG Analysis For EPU 3030 Condilons				417						429
418	PLBIBD112Z E4.2.6.5 MILESTONE -"Announce 70% Design Challenge" EC 68890 (ISO-Phase Bus Duct Cool				418						430
419	PLBIBD5140 E4.2.6.5 Payment MILESTONE - Issue ISO-Phase Bus Duct Cirs EC 68890 70% Des. Chal				419						431
420	PLBHDV220Z E4.2.20.2 MILESTONE - Supervisor Approved EC 69026 (HD Vivs. HDV-101-104,119,120,123				420						432

## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
421	PLBTBE003M E4.1.1.10.3 NSSS NPC Receive Doc ##### (Turb. Bldg. Calc 5)				421					421
422	PLBTBE0280 E4.1.1.10.3 NSSS AREVA Deliverable Doc ##### (Turb. Bldg. Calc 5)				422					422
423	PLBFWH220Z E4.2.7.4 MILESTONE - Supervisor Approved EC 68964 (FW Heaters CDHE 3A & 3B)				423					423
424	PLNM09001M E5.1.1.31 NSSS NPC Receive Doc ##### (RCA Locked Rotor AST)				424					424
425	PLNM090D1M E5.1.1.31 NSSS AREVA Deliverable Doc ##### (RCA Locked Rotor AST)				425					425
426	PLBHDV040Z E4.2.20.2 MILESTONE - PGM Approved EC 69026 (HD Vivs. HDV-101-104,119,120,123,124)				426					426
427	PLNM031D4M E5.1.1.15.6 NSSS NPC Deliverable To AREVA Doc 32-9070785 (Liq. & Solid Gaseous				427					427
428	PLBSCP114Z E4.2.9.3.4 MILESTONE - "Announce 100% Design Challenge" EC 69088 (SC Pumps & M				428					428
429	PLNM02501M E5.1.1.15.1. NSSS NPC Receive Doc ##### (Rad. Consequences Anal. LOC Accident)				429					429
430	PLNM025D1M E5.1.1.15.1. NSSS AREVA Deliverable Doc ##### (Rad. Consequences Anal. LOC Accident)				430					430
431	PLBFWH040Z E4.2.7.4 MILESTONE - PGM Approved EC 68964 (FW Heaters CDHE 3A & 3B)				431					431
432	PLBINS007M E1.6.6.1.6 Contract Mailed to Vendor for signature (Insulation Contract)				432					432

## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
433	PLNM01001M E5.1.1.15.1. NSSS NPC Receive Doc ##### (Rad Consequences Anal. MS Line Break)				433					433
434	PLNM010D1M E5.1.1.15.1. NSSS AREVA Deliverable Doc ##### (Rad Consequences Anal. MS Line Break)				434					434
435	PLNM006D4M E5.1.1.15.1. NSSS NPC Deliverable To AREVA (Doc #####)(RadConseqAnal StmGene				435					435
436	PLNM017D7M E5.1.1.15.1. NSSS Areva Deliverable Rev 0 Doc ##### -RadConseqAnal-WasteGa				436					436
437	PLNM001D4M E5.1.1.15.1. NSSS NPC Deliverable To AREVA (Doc #####)(RadConseqAnal Letdown				437					437
438	PLBAUXDL7M E4.1.1.5 BOP Areva Deliverable Rev 0 Doc 51-9077257 (RevisedEvaluateStationAuxSysStud				438					438
439	PLBTBE0270 E4.1.1.10.2 NSSS Areva Deliverable Rev 0 Doc ##### (Turb. Bldg. Calcs 3 &				439					439
440	PLBWSU0210 E4.1.1.23 NSSS Areva Deliverable Rev 0 Doc 51-9074559-000 (FW Startup Evalua				440					440
441	PLN292DL7M E5.1.1.15.9 NSSS AREVA Deliverable Rev 0 Doc ##### (Reactor Vessel Fluenc				441					441
442	PLN780001M E5.1.1.26.1 NSSS NPC Receive Doc 12-9062265-000 (Boron Precipe Mit. Feas. Study-12 Doc)				442					442
443	PLN780AR1M E5.1.1.26.1 NSSS AREVA Transmit Doc 12-9062265-000(Boron Precipe Mit.				443					443
444	PLBFATDL8M E4.1.1.3 BOP AREVA Deliverable Rev 2 Doc 32-9087041-000 (FATHOM Final Repo				444					444

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-06  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
445	PLN962DL7M NSSS AREVA Deliverable Rev 0 Doc ##### (Gamma Heating Of Inte				445					445
446	PLBMSR114Z E4.2.1.1 MILESTONE-Announce 100% Design Challenge EC 69196 (MSR Replacements-MSR 3A				446					446
447	PLBSCX125D E4.2.9.2.4 Distrib Final DRB Pkg for Review EC 68925 (SCHE-1A/B Heat Exchangers)				447					447
448	PLTPPM0860 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Purchase HP Materials				448					448
449	PLNM01510M E5.1.1.15.1. NSSS NPC Transmit Doc ##### To NPC-DCC -RadConseqAnal-WasteGasDe				449					449
450	PLN150PL1M E5.1.1.13.1 NSSS AREVA Payment Doc ##### (LOCA Summary Report Rev 0)				450					450
451	PLBTBE0290 E4.1.1.10.3 NSSS NPC Deliverable To AREVA (Doc #####) (Turb. Bldg. Calc 5)				451					451
452	PLN972DL7M E5.1.1.15.10 NSSS Areva Deliverable Rev 0 Doc ##### (Spent Fuel Pool Gamma				452					452
453	PLNM091D4M E5.1.1.31 NSSS NPC Deliverable To AREVA (Doc #####) (RCA Locked Rotor AST				453					453
454	PLBAUX010M E4.1.1.5 BOP NPC Transmit Doc 51-9077257 To NPC-DCC (Revised Evaluate StationAuxSysSt				454					454
455	PLBTBE011M E4.1.1.10.2 NSSS NPC Transmit Doc ##### To NPC-DCC (Turb. Bldg. Calcs 3 & 4)				455					455
456	PLBWSU010M E4.1.1.23 NSSS NPC Transmit Doc 51-9074559-000 To NPC-DCC (FW Startup Evaluation)				456					456

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
457	PLN290010M E5.1.1.15.9 NSSS NPC Transmit Doc ##### To NPC-DCC (Reactor Vessel Fluence A				457					457
458	PLNM026D4M E5.1.1.15.1. NSSS NPC Deliverable To AREVA (Doc #####) (Rad Conseq. Anal. LO				458					458
459	PLBM51001M E4.1.1.22 NSSS NPC Receive Doc ##### (FAC System SFA)				459					459
460	PLBM510D1M E4.1.1.22 NSSS AREVA Deliverable Doc ##### (FAC System SFA)				460					460
461	PLBFAT011M E4.1.1.3 BOP NPC Transmit Doc 32-9067041-000 To NPC-DCC (FATHOM Final Report Rev				461					461
462	PLN960010M E5.1.1.15.11 NSSS NPC Transmit Doc ##### To NPC-DCC (Gamma Heating Of Interna				462					462
463	PLN730DL1M E5.3.5 NSSS AREVA Deliverable Doc ##### (HELB Analysis Outside Containmen				463					463
464	PLN730001M E5.3.5 NSSS NPC Receive Doc ##### (HELB Analysis Outside Containment)				464					464
465	PLNM011D4M E5.1.1.15.1. NSSS NPC Deliverable To AREVA (Doc #####) (Rad Conseq Anal. MS				465					465
466	PLBINS009M E1.6.6.1.6 Contract In Place (Insulation Contract)				466					466
467	PLBSCP125D E4.2.9.3.4 Distrib Final DRB Pkg for Review EC 69088 (SC Pumps & Motors)				467					467
468	PLN441001M E5.1.1.13.1 NSSS NPC Receive Doc ##### (LOCA Summary Report Rev 0)				468					468

PEF-NCR-8499

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
469	PLN441AR1M E5.1.1.13.1				469					469
	NSSS AREVA Transmit Doc ##### (LOCA Summary Report Rev 0)									
470	PLN970010M E5.1.1.15.10				470					470
	NSSS NPC Transmit Doc ##### To NPC-DCC (Spent Fuel Pool Gamma He									
471	PLNM007D7M E5.1.1.15.1.				471					471
	NSSS Areva Deliverable Rev 0 Doc #####(RadConseqAnal StrnGener									
472	PLN780004M E5.1.1.26.1				472					472
	NSSS NPC Return Comments To AREVA(Doc 12-9062265-000)(Boron Precip Mit									
473	PLNM022D7M E5.1.1.15.1.				473					473
	NSSS Areva Deliverable Rev 0 Doc #####(RadConseqAnal Fuel Han									
474	PLNM03501M E5.1.1.15.5				474					474
	NSSS NPC Receive Doc ##### (Solid Waste Mgmt Source)									
475	PLNM035D1M E5.1.1.15.5				475					475
	NSSS AREVA Deliverable Doc ##### (Solid Waste Mgmt Source)									
476	PLNM23001M E5.1.1.15.1.				476					476
	NSSS NPC Receive Doc ##### (RCA - Control Rod Ejection)									
477	PLNM230D1M E5.1.1.15.1.				477					477
	NSSS AREVA Deliverable Doc ##### (RCA - Control Rod Ejection)									
478	PLBSCX130Z E4.2.9.2.4				478					478
	MILESTONE - All Reviews Complete EC 68925 (SCHE-1A/B Heat Exchangers)									
479	PLBSCX131Z E4.2.9.2.4				479					479
	MILESTONE - Design Verifier Signoff EC 68925 (SCHE-1A/B Heat Exchangers)									
480	PLBSCX5210 E4.2.9.2.4				480					480
	Payment MILESTONE - SCHE-1A/B Ht. Exchangers EC 68925 Incorp. Final									

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
481	PLBHDVW009 E7.1.1.2.23 WO 1284521 - WP Planning Complete EC 69026(HD Vivs. HDV-101-104,119,12				481					481
482	PLN870001M E5.1.1.12.1. NSSS NPC Receive Doc ##### (I970017 EFW Requirements)				482					482
483	PLN8700DL1M E5.1.1.12.1. NSSS AREVA Deliverable Doc ##### (I970017 EFW Requirements)				483					483
484	PLBFWHA009 E7.1.1.2.7 WO 1181263 - WP planning Complete EC 68964 (FW Heater CDHE 3A)				484					484
485	PLBFWHB009 E7.1.1.2.12 WO 1320761 - WP Planning Complete EC 68964 (FW Heater CDHE 3B)				485					485
486	PLBSCX220Z E4.2.9.2.4 MILESTONE - Supervisor Approved EC 68925 (SCHE-1A/B Heat Exchangers)				486					486
487	PLNM00510M E5.1.1.15.1. NSSS NPC Transmit Doc ##### To NPC-DCC(RadConseqAnal StrmGenerato				487					487
488	PLBTBE0300 E4.1.1.10.3 NSSS Areva Delliverable Rev 0 Doc ##### (Turb. Bldg. Calc 5)				488					488
489	PLNM02010M E5.1.1.15.1. NSSS NPC Transmit Doc ##### To NPC-DCC(RadConseqAnal Fuel Handll				489					489
490	PLBM511D4M E4.1.1.22 NSSS NPC Deliverable To AREVA (Doc #####) (FAC System SFA)				490					490
491	PLBSCX040Z E4.2.9.2.4 MILESTONE - PGM Approved EC 68925 (SCHE-1A/B Heat Exchangers)				491					491
492	PLN780007M E5.1.1.26.1 NSSS NPC Receive Rev 0 Doc 12-9062265-000(Boron Precipe Mit.				492					492

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
493	PLN780DL1M NSSS AREVA Deliverable Doc 12-9062265-000(Boron Preciipe Mit.				493					493
494	PLBSCP130Z MILESTONE - All Reviews Complete EC 69088 (SC Pumps & Motors)				494					494
495	PLBSCP131Z MILESTONE - Design Varifier Signoff EC 69088 (SC Pumps & Motors)				495					495
496	PLN730004M NSSS NPC Return Comments To AREVA (Doc #####) (HELB Analysis Outsid				496					496
497	PLBMSB114Z MILESTONE-Announce 100% Design Challenge EC 68888 (MSR Belly Drain Ht Exch				497					497
498	PLN441DL4M NSSS NPC Deliverable To AREVA (Doc #####) (LOCA Summary Report				498					498
499	PLBIBD114Z MILESTONE-"Announce 100% Design Challenge" EC 68890 (ISO-Phase Bus Duct Cool				499					499
500	PLBLPG114Z MILESTONE-Announce 100% Design Challenge EC 69197 LP Turbine Replacements-				500					500
501	PLBSCP220Z MILESTONE - Supervisor Approved EC 69088 (SC Pumps & Motors)				501					501
502	PLN441DL7M NSSS Areva Deliverable Rev 0 Doc ##### (LOCA Summary Report R				502					502
503	PLBTBE012M NSSS NPC Transmit Doc ##### To NPC-DCC (Turb. Bidg. Calc 5)				503					503
504	PLNM038D4M NSSS NPC Deliverable To AREVA (Doc #####) (Solid Waste Mgmt Sou				504					504



# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
505	PLNM231D4M NSSS NPC Deliverable To AREVA (Doc #####) (RCA - Control Rod E)				505					505
506	PLBSCP040Z MILESTONE - PGM Approved EC 69088 (SC Pumps & Motors)				506					506
507	PLNM002D7M NSSS Areva Deliverable Rev 0 Doc #####(RadConsequencesAnal Le				507					507
508	PLNM027D7M NSSS Areva Deliverable Rev 0 Doc ##### (Rad Consequences Anal				508					508
509	PLNM032D7M NSSS Areva Deliverable Rev 0 Doc 32-9070785 (Liquid & Solid Gaseou				509					509
510	PLNM092D7M NSSS Areva Deliverable Rev 0 Doc ##### (RCA Locked Rotor AST)				510					510
511	PLN780010M NSSS NPC Transmit Doc 12-9062265-000 To NPC-DCC (Boron Precipe Mit. Feas.				511					511
512	PLBMSR5220 Payment MILESTONE - MSR Replacements EC 69196 Incorp. Final DRB Comments				512					512
513	PLN630DL1M NSSS AREVA Deliverable Doc51-9064003- (Rad Consequences Anal - Alt. Source T				513					513
514	PLN730007M NSSS NPC Receive Rev 0 Doc ##### (HELB Analysis Outside Containmen				514					514
515	PLN871DL4M NSSS NPC Deliverable To AREVA (Doc #####) (I970017 EFW Requirem				515					515
516	PLNM012D7M NSSS Areva Deliverable Rev 0 Doc #####(Rad Consequences Anal.				516					516

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
517	PLN872DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### (I970017 EFW Requireme					517					517
518	PLN441010M E5.1.1.13.1 NSSS NPC Transmit Doc ##### To NPC-DCC (LOCA Summary Report Rev					518					518
519	PLN300001M E5.1.1.5.12 NSSS NPC Receive Doc ##### (NSSS Structural Evaluation)					519					519
520	PLNM00010M E5.1.1.15.1. NSSS NPC Transmit Doc ##### To NPC-DCC(RadConseqAnal. Letdown LI					520					520
521	PLNM02510M E5.1.1.15.1. NSSS NPC Transmit Doc ##### To NPC-DCC (Rad Consequences Anal. L					521					521
522	PLNM03010M E5.1.1.15.6 NSSS NPC Transmit Doc 32-9070785 To NPC-DCC (Liquid & Solid Gaseous M					522					522
523	PLNM09010M E5.1.1.31 NSSS NPC Transmit Doc ##### To NPC-DCC (RCA Locked Rotor AST)					523					523
524	PLN160PL1M E5.1.1.12.2 NSSS AREVA Payment Doc 51-9065760-000 (App. R Cooldown Event-32 Doc)					524					524
525	PLTPPM0870 E1.8.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Rotor Disk Machining Complete					525					525
526	PLBM512D7M E4.1.1.22 NSSS Areva Deliverable Rev 0 Doc ##### (FAC System SFA)					526					526
527	PLN280001M E5.1.1.10.1 NSSS NPC Receive Doc ##### (HVAC Sys Eval-51 Doc)					527					527
528	PLN280DL1M E5.1.1.10.1 NSSS AREVA Transmit Doc ##### (HVAC Sys Eval-51 Doc)					528					528

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
529	PLN310DL1M NSSS AREVA Deliverable Doc ##### (NSSS LAR Materials Evaluation)	E5.1.1.4.2				529					529
530	PLNM042D7M NSSS Areva Deliverable Rev 0 Doc ##### (Reactor Nitrogen - N2	E5.1.1.15.7				530					530
531	PLBFBP010Z MILESTONE - "Start Project" (FW Booster Pumps & Motors)	E4.3.3.3				531					531
532	PLBFBS010Z MILESTONE - "Start Project" Equip Spec (FW Booster Pumps & Motors)	E4.3.3.1				532					532
533	PLBMSR125M Distrib Final DRB Pkg for Review EC 69196 (MSR Replacements-MSR 3A/B/C/D)	E4.2.1.1				533					533
534	PLN160001M NSSS NPC Receive Doc 51-9065760-000 (App. R Cooldown Event-32 Doc)	E5.1.1.12.2				534					534
535	PLN310001M NSSS NPC Receive Doc ##### (NSSS LAR Materials Evaluation)	E5.1.1.4.2				535					535
536	PLN730010M NSSS NPC Transmit Doc ##### To NPC-DCC (HELB Analysis Outside Co	E5.3.5				536					536
537	PLBM54001M NSSS NPC Receive Doc ##### (FAC Vessel Inspection Program Phase 2	E4.1.1.22				537					537
538	PLBM540D1M NSSS AREVA Deliverable Doc ##### (FAC Vessel Inspection Program Phase 2	E4.1.1.22				538					538
539	PLNM01010M NSSS NPC Transmit Doc ##### To NPC-DCC(Rad Consequences Anal. MS	E5.1.1.15.1.				539					539
540	PLN870010M NSSS NPC Transmit Doc ##### To NPC-DCC (1970017 EFW Requirements	E5.1.1.12.1.				540					540

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
541	PLBIBD125D E4.2.6.5 Distrib Final DRB Pkg for Review EC 88890 (ISO-Phase Bus Duct Coolers)					541					541
542	PLBMSB125D E4.2.2.4 Distrib Final DRB Pkg for Review EC 68888 (MSR Belly Drain Heat Exchangers)					542					542
543	PLBLPG125D E4.2.3.1 Distrib Final DRB Pkg for Review EC 69197 (LP Turbine Replacements-LP A/B)					543					543
544	PLBFBP008Z E4.3.3.3 MILESTONE - "Announce Kick Off Meeting" (FW Booster Pumps & Motors)					544					544
545	PLN99P001M E5.1.1.15.12 NSSS NPC Receive (Spent Fuel Pool Concrete TEMP) Doc #####					545					545
546	PLN99PDL1M E5.1.1.15.12 NSSS AREVA Deliverable (Spent Fuel Pool Concrete TEMP) Doc #####					546					546
547	PLN99S001M E5.1.1.15.12 NSSS NPC Receive Doc ##### (Pri Shield Concrete TEMP)					547					547
548	PLN99SDL1M E5.1.1.15.12 NSSS AREVA Deliverable Doc ##### (Pri Shield Concrete TEMP)					548					548
549	PLNM047D7M E5.1.1.15.8 NSSS Areva Deliverable Rev 0 Doc ##### (Evaluate Tritium Rele					549					549
550	PLBM51010M E4.1.1.22 NSSS NPC Transmit Doc ##### To NPC-DCC (FAC System SFA)					550					550
551	PLNM04010M E5.1.1.15.7 NSSS NPC Transmit Doc ##### To NPC-DCC (Reactor Nitrogen - N2)					551					551
552	PLN660DL1M E5.1.1.19.1 NSSS AREVA Deliverable Doc ##### (PSC & WebCap Review)					552					552

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
553	PLN660001M NSSS NPC Receive Doc ##### (PSC & WebCap Review)	E5.1.1.19.1				553					553
554	PLBSCXA009 WO 1180764 - WP Planning Complete EC 68925 (SCHE-1A Heat Exchanger)	E7.1.1.2.8				554					554
555	PLBSCXB009 WO 1316637 - WP Planning Complete EC 68925 (SCHE-1B Heat Exchanger)	E7.1.1.2.16				555					555
556	PLN400DL1M NSSS AREVA Deliverable Doc ##### (Containment Envir. Summary Repor	E5.1.1.12.1.				556					556
557	PLN400001M NSSS NPC Receive Doc ##### (Containment Envir. Summary Repor	E5.1.1.12.1.				557					557
558	PLN300004M NSSS NPC Return Comments To AREVA (Doc #####) (NSSS Structural Eval	E5.1.1.5.12				558					558
559	PLNM04510M NSSS NPC Transmit Doc ##### To NPC-DCC (Evaluate Tritium Release	E5.1.1.15.8				559					559
560	PLN930001M NSSS NPC Receive Doc ##### (M890056 Blowdown of Both OTSGs)	E5.1.1.12.1.				560					560
561	PLN930DL1M NSSS AREVA Deliverable Doc ##### (M890056 Blowdown of Both OTSGs)	E5.1.1.12.1.				561					561
562	PLBMSR130Z MILESTONE - All Reviews Complete EC 69196 (MSR Replacements-MSR 3A/B/C/D)	E4.2.1.1				562					562
563	PLBMSR131Z MILESTONE - Design Varifier Signoff EC 69196 (MSR Replacements-MSR 3A/B/	E4.2.1.1				563					563
564	PLN160004M NSSS NPC Return Comments To AREVA (Doc 51-9065760) (App. R Cooldown Even	E5.1.1.12.2				564					564

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
565	PLNSTR421M E5.1.1.5.7 NSSS NPC Receive Doc ##### (RV Internals FIV Assessment 2.2.3)					565					565
566	PLNSTR429M E5.1.1.5.7 NSSS AREVA Transmit Doc ##### (RV Internals FIV Assessment 2.2.3)					566					566
567	PLBM541D4M E4.1.1.22 NSSS NPC Deliverable To AREVA (Doc #####) FAC Vessel Insp. Prog					567					567
568	PLNM25001M E5.3.5 NSSS NPC Receive Doc ##### (HELB IB Phase 1 Calcs.)					568					568
569	PLNM250D1M E5.3.5 NSSS AREVA Deliverable Doc ##### (HELB IB Phase 1 Calcs.)					569					569
570	PLBSCPA009 E7.1.1.2.9 WO 1284512 - WP Planning Complete EC 69088 (SCP-1A Imp & Mtr Upgrade)					570					570
571	PLBSCP009 E7.1.1.2.11 WO 1321009 - WP Planning Complete EC 69088 (SCP-1B Imp & Mtr Upgrade)					571					571
572	PLBIBD130Z E4.2.6.5 MILESTONE - All Reviews Complete EC 68890 (ISO-Phase Bus Duct Coolers)					572					572
573	PLBIBD131Z E4.2.6.5 MILESTONE - Design Varifier Signoff EC 68890 (ISO-Phase Bus Duct Coolers)					573					573
574	PLBMSB130Z E4.2.2.4 MILESTONE - All Reviews Complete EC 68888 (MSR Belly Drain Heat Exchangers)					574					574
575	PLBMSB131Z E4.2.2.4 MILESTONE - Design Varifier Signoff EC 68888 (MSR Belly Drain Heat Excha					575					575
576	PLBMSB5170 E4.2.2.4 Payment MILESTONE - MSR Belly Drain Ht Exch. EC 68888 Incorp. Final DRB					576					576

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
577	PLBMSR220Z E4.2.1.1					577					577
	MILESTONE - Supervisor Approved EC 69196 (MSR Replacements-MSR 3A/B/C/D)										
578	PLBSCP5230 E4.2.9.3.4					578					578
	Payment MILESTONE- SC Pumps & Motors EC 69088 Incorporate Final DRB Comme										
579	PLN890001M E5.1.1.12.1.					579					579
	NSSS NPC Receive Doc ##### (M980003 TSC Guide for LPI Cross Connect)										
580	PLN890DL1M E5.1.1.12.1.					580					580
	NSSS AREVA Deliverable Doc ##### (M980003 TSC Guide for LPI Cross										
581	PLBLPG130Z E4.2.3.1					581					581
	MILESTONE - All Reviews Complete EC 69197 (LP Turbine Replacements-LP A/B)										
582	PLBLPG131Z E4.2.3.1					582					582
	MILESTONE - Design Varifier Signoff EC 69197 (LP Turbine Replacements-LP										
583	PLBLPG5190 E4.2.3.1					583					583
	Payment MILESTONE - LP Turbine Replacement EC 69197 Incorp. Final DRB Commen										
584	PLBIBD220Z E4.2.6.5					584					584
	MILESTONE - Supervisor Approved EC 68890 (ISO-Phase Bus Duct Coolers)										
585	PLBMSB220Z E4.2.2.4					585					585
	MILESTONE - Supervisor Approved EC 68888 (MSR Belly Drain Heat Exchangers)										
586	PLBMSR040Z E4.2.1.1					586					586
	MILESTONE - PGM Approved EC 69196 (MSR Replacements-MSR 3A/B/C/D)										
587	PLNSTR021M E5.1.1.4.5					587					587
	NSSS NPC Receive Doc ##### (MSAU Tave Reduction)										
588	PLNSTR029M E5.1.1.4.5					588					588
	NSSS AREVA Deliverable Doc ##### (MSAU Tave Reduction)										





# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
601	PLN660004M E5.1.1.19.1 NSSS NPC Return Comments To AREVA (Doc #####) (PSC & WebCap Review)					601					601
602	PLBLPG040Z E4.2.3.1 MILESTONE - PGM Approved EC 69197 (LP Turbine Replacements-LP A/B)					602					602
603	PLN400004M E5.1.1.12.1. NSSS NPC Return Comments To AREVA (Doc #####) (Containment Envir. S					603					603
604	PLN450001M E5.1.1.13.1 NSSS NPC Receive Doc ##### (LOCA Draft Summary Report Rev 1)					604					604
605	PLN450AR1M E5.1.1.13.1 NSSS AREVA Transmit Doc ##### (LOCA Draft Summary Report Rev 1)					605					605
606	PLBFBS114Z E4.3.3.1 MILESTONE-"Announce 100% Design Challenge" Equip Spec (FW Booster Pumps & Mo					606					606
607	PLTPPM0880 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Exciter Manufacturing Progress Pa					607					607
608	PLN282DL4M E5.1.1.10.1 NSSS NPC Deliverable To AREVA (Doc #####) (HVAC Sys Eval-51 Doc					608					608
609	PLN170PL1M E5.1.1.12.2 NSSS AREVA Payment Doc ##### (Large Break LOCA M&E-32Doc)					609					609
610	PLN740DL1M E4.3.6.2 NSSS AREVA Deliverable Doc ##### (Procurement Spec-Replace Cavitat					610					610
611	PLN740001M E4.3.6.2 NSSS NPC Receive Doc ##### (Procurement Spec-Replace Cavitat					611					611
612	PLN170001M E5.1.1.12.2 NSSS NPC Receive Doc ##### (Large Break LOCA M&E-32Doc)					612					612

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
613	PLN660007M E5.1.1.19.1					613					613
	NSSS NPC Receive Rev 0 Doc ##### (PSC & WebCap Review)										
614	PLN160010M E5.1.1.12.2					614					614
	NSSS NPC Transmit Doc 51-9065760-000 To NPC-DCC (App. R Cooldown Event-32)										
615	PLNM03510M E5.1.1.15.5					615					615
	NSSS NPC Transmit Doc ##### To NPC-DCC (Solid Waste Mgmt Source)										
616	PLNM23010M E5.1.1.15.1					616					616
	NSSS NPC Transmit Doc ##### To NPC-DCC (RCA - Control Rod Ejectl										
617	PLN931DL4M E5.1.1.12.1					617					617
	NSSS NPC Deliverable To AREVA (Doc #####) (M890056 Blowdown of										
618	PLN400007M E5.1.1.12.1					618					618
	NSSS NPC Receive Rev 0 Doc ##### (Containment Envir. Summary Repor										
619	PLNSTR423M E5.1.1.5.7					619					619
	NSSS NPC Ret. Comments To AREVA (Doc #####) (RV Internals FIV Assess										
620	PLBM542D7M E4.1.1.22					620					620
	NSSS Areva Deliverable Rev 0 Doc ##### (FAC Vessel Inspection										
621	PLNM251D4M E5.3.5					621					621
	NSSS NPC Deliverable To AREVA (Doc #####) (HELB IB Phase 1 Calc										
622	PLN932DL7M E5.1.1.12.1					622					622
	NSSS Areva Deliverable Rev 0 Doc ##### (M890056 Blowdown of B										
623	PLN891DL4M E5.1.1.12.1					623					623
	NSSS NPC Deliverable To AREVA (Doc #####)M980003 TSC Guide -LPI										
624	NPPUF161M3 E1.6.4.2.2.1					624					624
	ALL EPU ENGINEERING CHANGES (ECs) for (R16) APPROVED										

## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
625	PLBM53001M E4.1.1.22					625					625
	NSSS NPC Receive Doc ##### (FAC Inspection Update)										
626	PLBM530D1M E4.1.1.22					626					626
	NSSS AREVA Deliverable Doc ##### (FAC Inspection Update)										
627	PLN892DL7M E5.1.1.12.1.					627					627
	NSSS Areva Deliverable Rev 0 Doc #####M980003 TSC Guide for L										
628	PLNSTR023M E5.1.1.4.5					628					628
	NSSS NPC Return Comments To AREVA (Doc #####) (MSAU Tave Reduction)										
629	PLN660010M E5.1.1.19.1					629					629
	NSSS NPC Transmit Doc ##### To NPC-DCC (PSC & WebCap Review)										
630	PLN901DL4M E5.1.1.12.1.					630					630
	NSSS NPC Deliverable To AREVA (Doc #####)(M920041 RB Pressuriz.										
631	PLNSTR425M E5.1.1.5.7					631					631
	NSSS NPC Receive Rev 0 Doc ##### (RV Internals FIV Assessment 2.2.3)										
632	PLBMUHS01M E4.1.1.15					632					632
	NSSS NPC Receive Doc ##### (Mech ULT Ht Sink M Calcs)										
633	PLBMUHSD1M E4.1.1.15					633					633
	NSSS AREVA Deliverable Doc ##### (Mech ULT Ht Sink M Calcs)										
634	NPPUF16049 E1.6.4.2.5.1					634					634
	PM16049- ID R16 TEMP POWER REQUIRED FOR SGR OUTAGE										
635	NPPUF16054 E1.6.4.2.5.1					635					635
	PM16054- R16 (SGR N-0) SCOPE FREEZE										
636	PLN400010M E5.1.1.12.1.					636					636
	NSSS NPC Transmit Doc ##### To NPC-DCC (Containment Envir. Summa										

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
649	PLNSTR025M E5.1.1.4.5 NSSS NPC Receive Rev 0 Doc ##### (MSAU Tave Reduction)					649					649
650	PLN170004M E5.1.1.12.2 NSSS NPC Return Comments To AREVA (Doc #####) (Large Break LOCA M&E					650					650
651	PLN740004M E4.3.6.2 NSSS NPC Return Comments To AREVA (Doc #####) (Procure Spec-Repl. C					651					651
652	PLBMSRA009 E7.1.1.2.1 WO 1288186 - WP Planning Complete EC 69196 (MSR 3A Removal)					652					652
653	PLBMSRA019 E7.1.1.2.17 WO 1326562 - WP Planning Complete EC 69196 (MSR 3A Installation)					653					653
654	PLBMSRB009 E7.1.1.2.13 WO 1320692 - WP Planning Complete EC 69196 (MSR 3B Removal)					654					654
655	PLBMSRB019 E7.1.1.2.18 WO 1326563 - WP Planning Complete EC 69196 (MSR 3B Installation)					655					655
656	PLNSTR427M E5.1.1.5.7 NSSS NPC Transmit Doc ##### To Records (RV Internals FIV Assessm					656					656
657	PLBMSBA009 E7.1.1.2.2 WO 1181265 - WP Planning Complete EC 68888 (MSR Belly Drain Ht Exchanger A)					657					657
658	PLBMSBB009 E7.1.1.2.26 WO 1374195 - WP Planning Complete EC 68888 (MSR Belly Drain Ht Exchanger B)					658					658
659	PLN900010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC(M920041 RB Pressurization					659					659
660	PLNM252D7M E5.3.5 NSSS Areva Deliverable Rev 0 Doc ##### (HELB IB Phase 1 Calcs					660					660

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
661	PLBLPGE009 E7.1.1.2.4 WO 1288189 - WP Planning Complete EC 69197 Generator/Exciter Replacements-LP					661				661
662	PLBLPGT009 E7.1.1.2.3 WO 1288187 - WP Planning Complete EC 69197 (LP Turbine Replacements-LP A/B)					662				662
663	PLBFBS130Z E4.3.3.1 MILESTONE - All Reviews Complete Equip Spec (FW Booster Pumps & Motors)					663				663
664	PLBFBS131Z E4.3.3.1 MILESTONE - Design Verifier Signoff Equip Spec (FW Booster Pumps & Motors)					664				664
665	PLBM531D4M E4.1.1.22 NSSS NPC Deliverable To AREVA (Doc #####) (FAC Inspection Updat					665				665
666	PLN312DL7M E5.1.1.4.2 NSSS AREVA Deliverable Rev 0 Doc ##### (NSSS LAR Materials Ev					666				666
667	PLBFBS220Z E4.3.3.1 MILESTONE - Supervisor Approved Equip Spec (FW Booster Pumps & Motors)					667				667
668	PLN170007M E5.1.1.12.2 NSSS NPC Receive Rev 0 Doc ##### (Large Break LOCA M&E-32Doc)					668				668
669	PLN740007M E4.3.6.2 NSSS NPC Receive Rev 0 Doc ##### (Procurement Spec-Replace Cavitat					669				669
670	PLN690001M E5.1.1.21.3. NSSS NPC Receive Doc ##### (Fuels LAR Input Report)					670				670
671	PLN450010M E5.1.1.13.1 NSSS NPC Transmit Doc ##### To NPC-DCC (LOCA Summary Report Rev					671				671
672	PLNSTR027M E5.1.1.4.5 NSSS NPC Transmit Doc ##### To Records (MSAU Tave Reduction)					672				672

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011		2012
673	PLN880001M E5.1.1.12.1.					673				673
	NSSS NPC Receive Doc ##### (M-Calc Revision)									
674	PLN880DL1M E5.1.1.12.1.					674				674
	NSSS AREVA Deliverable Doc ##### (M-Calc Revision)									
675	PLBMUHSD4M E4.1.1.15					675				675
	NSSS NPC Deliverable To AREVA (Doc #####) (Mech ULT Ht Sink M C									
676	PLBFBS040Z E4.3.3.1					676				676
	MILESTONE - PGM Approved Equip Spec (FW Booster Pumps & Motors)									
677	NPPUF16061 E1.6.4.2.5.1					677				677
	PM16061- ID ALL R16 (SGR N-0) OUTAGE WORK REQUIRING A CONTRACT									
678	NPPUF16063 E1.6.4.2.5.1					678				678
	PM16063- ALL R16 (SGR N-0) ECs WRITTEN AND WOs GENERATED									
679	PLNM25010M E5.3.5					679				679
	NSSS NPC Transmit Doc ##### To NPC-DCC (HELB IB Phase 1 Calcs.)									
680	PLN310010M E5.1.1.4.2					680				680
	NSSS NPC Transmit Doc ##### To NPC-DCC (NSSS LAR Materials Evalu									
681	PLBMUHSD7M E4.1.1.15					681				681
	NSSS Areva Deliverable Rev 0 Doc ##### (Mech ULT Ht Sink M Ca									
682	PLNM25501M E5.3.5					682				682
	NSSS NPC Receive Doc ##### (HELB IB Phase 2 Calcs.)									
683	PLNM255D1M E5.3.5					683				683
	NSSS AREVA Deliverable Doc ##### (HELB IB Phase 2 Calcs.)									
684	PLN170010M E5.1.1.12.2					684				684
	NSSS NPC Transmit Doc ##### To NPC-DCC (Large Break LOCA M&E-32D									

## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
685	PLN740010M E4.3.6.2 NSSS NPC Transmit Doc ##### To NPC-DCC (Procure Spec-Replace Cav					685				685
686	PLTPPM0890 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Generator Rotor Winding Start					686				686
687	PLNM23501M E5.3.5 NSSS NPC Receive Doc ##### (HELB IB Calc. M90-1027)					687				687
688	PLNM235D1M E5.3.5 NSSS AREVA Deliverable Doc ##### (HELB IB Calc. M90-1027)					688				688
689	PLNM241D4M E5.3.5 NSSS NPC Deliverable To AREVA (Doc #####) (HELB IB Calc. M90-00					689				689
690	PLBMSRC009 E7.1.1.2.14 WO 1320693 - WP Planning Complete EC 69196 (MSR 3C Removal)					690				690
691	PLBMSRC019 E7.1.1.2.19 WO 1326565 - WP Planning Complete EC 69196 (MSR 3C Installation)					691				691
692	PLN180001M E5.1.1.16 NSSS NPC Receive Doc ##### (FSAR Inputs)					692				692
693	PLN180PL1M E5.1.1.16 NSSS AREVA Payment Doc ##### (FSAR Inputs)					693				693
694	PLNSTR321M E5.1.1.4.4 NSSS NPC Receive Doc ##### (Gamma Heating Assessment 2.2.3)					694				694
695	PLNSTR329M E5.1.1.4.4 NSSS AREVA Deliverable Doc ##### (Gamma Heating Assessment 2.2.3)					695				695
696	PLN680001M E5.1.1.21.3. NSSS NPC Receive Doc ##### (Draft RIA Topical Report)					696				696

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
697	PLN680DL1M NSSS AREVA Deliverable Doc ##### (Draft RIA Topical Report)	E5.1.1.21.3.				697				697
698	PLN830001M NSSS NPC Receive Doc ##### (Beyond Design Basis Accident Analysis)	E5.1.1.12.1.				698				698
699	PLN830DL1M NSSS AREVA Deliverable Doc ##### (Beyond Design Basis Accident Ana	E5.1.1.12.1.				699				699
700	PLBMUHS10M NSSS NPC Transmit Doc ##### To NPC-DCC (Mech ULT Ht Sink M Calcs	E4.1.1.15				700				700
701	PLNM24501M NSSS NPC Receive Doc ##### (HELB IB Calcs. 5515.010 & 010.1)	E5.3.5				701				701
702	PLNM245D1M NSSS AREVA Deliverable Doc ##### (HELB IB Calcs. 5515.010 & 010.1)	E5.3.5				702				702
703	PLN695DL4M NSSS NPC Deliverable To AREVA (Doc #####) (Fuels LAR Input Repo	E5.1.1.21.3.				703				703
704	PLBM532D7M NSSS Areva Deliverable Rev 0 Doc ##### (FAC Inspection Update	E4.1.1.22				704				704
705	PLN440001M NSSS NPC Receive Doc ##### (Simulator Inputs)	E5.1.1.1.4				705				705
706	PLNM256D4M NSSS NPC Deliverable To AREVA (Doc #####) (HELB IB Phase 2 Calc	E5.3.5				706				706
707	PLN881DL4M NSSS NPC Deliverable To AREVA (Doc #####) (M-Calc Revision)	E5.1.1.12.1.				707				707
708	PLNM236D4M NSSS NPC Deliverable To AREVA (Doc #####) (HELB IB Calc. M90-10	E5.3.5				708				708



# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
709	PLBMSRD009	E7.1.1.2.15					709					709
	WO 1320694 - WP Planning Complete EC 69196 (MSR 3D Removal)											
710	PLBMSRD019	E7.1.1.2.20					710					710
	WO 1326566 - WP Planning Complete EC 69196 (MSR 3D Installation)											
711	PLN882DL7M	E5.1.1.12.1.					711					711
	NSSS Areva Deliverable Rev 0 Doc ##### (M-Calc Revision)											
712	PLMMSR035M	E3.1.1.5.1					712					712
	Payment MILESTONE - TEI (MSR) Arsopi Receives Tubes											
713	PLN180004M	E5.1.1.18					713					713
	NSSS NPC Return Comments To AREVA (Doc #####) (FSAR Inputs)											
714	PLN650001M	E5.1.1.18					714					714
	NSSS NPC Receive Doc ##### (EDBD Markups)											
715	PLN650DL1M	E5.1.1.18					715					715
	NSSS AREVA Deliverable Doc ##### (EDBD Markups)											
716	PLN670DL1M	E5.1.1.21.3.					716					716
	NSSS AREVA Deliverable Doc 64-1234741-07 (Power Operations Guidelines)											
717	PLN670001M	E5.1.1.21.3.					717					717
	NSSS NPC Receive Doc 64-1234741-07 (Power Operations Guidelines)											
718	PLN270DL1M	E4.1.1.16					718					718
	NSSS AREVA Deliverable Doc ##### (RW SW DC Systems Evaluation)											
719	PLN99PDL7M	E5.1.1.15.12					719					719
	NSSS Areva Deliverable Rev 0 (Spent Fuel Pool Concrete TEMP) Doc #####											
720	PLN99SDL7M	E5.1.1.15.12					720					720
	NSSS Areva Deliverable Rev 0 Doc ##### (Pri Shield Concrete T											

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
721	PLNM242D7M E5.3.5 NSSS Areva Deliverable Rev 0 Doc ##### (HELB IB Calc. M90-005)					721					721
722	PLBCPS010Z E4.3.10.2 MILESTONE - "Start Project" Equip Spec (Condensate Pumps, Motors, & VSD)					722					722
723	PLN270001M E4.1.1.16 NSSS NPC Receive Doc ##### (RW SW DC Systems Evaluation)					723					723
724	PLBM53010M E4.1.1.22 NSSS NPC Transmit Doc ##### To NPC-DCC (FAC Inspection Update)					724					724
725	PLN685DL4M E5.1.1.21.3. NSSS NPC Deliverable To AREVA (Doc #####) ((Draft RIA Topical R					725					725
726	PLNSTR323M E5.1.1.4.4 NSSS NPC Return Comments To AREVA (Doc #####) (Gamma Htg Assessment					726					726
727	PLN831DL4M E5.1.1.12.1. NSSS NPC Deliverable To AREVA Doc ##### Beyond Des. Basis Acci					727					727
728	PLNM248D4M E5.3.5 NSSS NPC Deliverable To AREVA (Doc #####) (HELB IB Calcs. 5515.					728					728
729	PLN832DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### (Beyond Des. Basis Acc					729					729
730	PLN880010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC (M-Calc Revision)					730					730
731	PLN180007M E5.1.1.16 NSSS NPC Receive Rev 0 Doc ##### (FSAR Inputs)					731					731
732	PLN99P010M E5.1.1.15.12 NSSS NPC Transmit (Spent Fuel Pool Concrete TEMP) Doc ##### To					732					732

PEF-NCR-8521

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
733	PLN99S010M E5.1.1.15.12					733					733
	NSSS NPC Transmit Doc ##### To NPC-DCC (Pri Shield Concrete TEMP										
734	PLNM24010M E5.3.5					734					734
	NSSS NPC Transmit Doc ##### To NPC-DCC (HELB IB Calc. M90-0056)										
735	PLBWHE001M E4.1.1.22					735					735
	NSSS NPC Receive Doc ##### (FWH Evaluations)										
736	PLBWHE0160 E4.1.1.22					736					736
	NSSS AREVA Deliverable Doc ##### (FWH Evaluations)										
737	NPPUF16071 E1.6.4.2.5.1					737					737
	PM16071- ID PROCEDURE CHANGES REQUIRED FOR R16 (SGR N-0) OUTAGE										
738	PLN440004M E5.1.1.1.4					738					738
	NSSS NPC Return Comments To AREVA (Doc #####) (Simulator Inputs)										
739	PLNSTR325M E5.1.1.4.4					739					739
	NSSS NPC Receive Rev 0 Doc ##### (Gamma Heating Assessment 2.2.3)										
740	PLNM257D7M E5.3.5					740					740
	NSSS Areva Deliverable Rev 0 Doc ##### (HELB IB Phase 2 Calcs										
741	PLN830010M E5.1.1.12.1.					741					741
	NSSS NPC Transmit Doc ##### To NPC-DCC (Beyond Des. Basis Accide										
742	PLN180010M E5.1.1.16					742					742
	NSSS NPC Transmit Doc ##### To NPC-DCC (FSAR Inputs)										
743	PLN650004M E5.1.1.18					743					743
	NSSS NPC Return Comments To AREVA (Doc #####) (EDBD Markups)										
744	PLN670004M E5.1.1.21.3.					744					744
	NSSS NPC Return Comments To AREVA (Doc 64-1234741-07)(Pwr Operations Gul										

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
745	PLNM237D7M E5.3.5 NSSS Areva Deliverable Rev 0 Doc ##### (HELB IB Calc. M90-102)					745				745
746	PLN270004M E4.1.1.16 NSSS NPC Return Comments To AREVA (Doc #####) (RW SW DC Systems Eva					746				746
747	PLN300007M E5.1.1.5.12 NSSS NPC Receive Rev 0 Doc ##### (NSSS Structural Evaluation)					747				747
748	PLBIBDW009 E7.1.1.2.6 WO 1181264 - WP Planning Complete EC 68890 (ISO-Phase Bus Duct Coolers)					748				748
749	PLN190PL1M E5.1.1.12.2 NSSS AREVA Payment Doc ##### (Non-LOCA Safety Analysis Summary					749				749
750	PLN440007M E5.1.1.1.4 NSSS NPC Receive Rev 0 Doc ##### (Simulator Inputs)					750				750
751	PLN440DL1M E5.1.1.1.4 NSSS AREVA Deliverable Doc ##### (Simulator Inputs)					751				751
752	PLN685DL7M E5.1.1.21.3. NSSS AREVA Deliverable Rev 0 Doc ##### (Final RIA Topical Rep					752				752
753	PLN190001M E5.1.1.12.2 NSSS NPC Receive Doc (Non-LOCA Safety Analysis Summary Report)					753				753
754	PLNSTR327M E5.1.1.4.4 NSSS NPC Transmit Doc ##### To Records (Gamma Heating Assessment					754				754
755	PLNM26001M E5.3.5 NSSS NPC Receive Doc ##### (HELB IB Phase 3 Calcs.)					755				755
756	PLNM260D1M E5.3.5 NSSS AREVA Deliverable Doc ##### (HELB IB Phase 3 Calcs.)					756				756

## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
757	PLBFBP028Z E4.3.3.3					757				757
	MILESTONE - "Announce 30% Design Challenge" (FW Booster Pumps & M									
758	PLNM25510M E5.3.5					758				758
	NSSS NPC Transmit Doc ##### To NPC-DCC (HELB IB Phase 2 Calcs.)									
759	PLN650007M E5.1.1.18					759				759
	NSSS NPC Receive Rev 0 Doc ##### (EDBD Markups)									
760	PLN670007M E5.1.1.21.3.					760				760
	NSSS NPC Receive Rev 0 Doc 64-1234741-07 (Power Operations Guidelines)									
761	PLNM247D7M E5.3.5					761				761
	NSSS Areva Deliverable Rev 0 Doc ##### (HELB IB Calcs. 5515.0									
762	PLNM23510M E5.3.5					762				762
	NSSS NPC Transmit Doc ##### To NPC-DCC (HELB IB Calc. M90-1027)									
763	PLN300010M E5.1.1.5.12					763				763
	NSSS NPC Transmit Doc ##### To NPC-DCC (NSSS Structural Evaluati									
764	PLBWHE0170 E4.1.1.22					764				764
	NSSS NPC Deliverable To AREVA (Doc #####) (FWH Evaluations)									
765	PLN270007M E4.1.1.16					765				765
	NSSS NPC Receive Rev 0 Doc ##### (RW SW DC Systems Evaluation)									
766	PLN440010M E5.1.1.1.4					766				766
	NSSS NPC Transmit Doc ##### To NPC-DCC (Simulator Inputs)									
767	PLN680010M E5.1.1.21.3.					767				767
	NSSS NPC Transmit Doc ##### To NPC-DCC (Final RIA Topical Report									
768	PLN650010M E5.1.1.18					768				768
	NSSS NPC Transmit Doc ##### To NPC-DCC (EDBD Markups)									

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
769	PLN670010M E5.1.1.21.3.					769					769
	NSSS NPC Transmit Doc 64-1234741-07 To NPC-DCC (Power Operations Guidell										
770	PLNM24510M E5.3.5					770					770
	NSSS NPC Transmit Doc ##### To NPC-DCC (HELB IB Calcs. 5515.010										
771	PLBCPS114Z E4.3.10.2					771					771
	MILESTONE - "Announce 100% Design Challenge" Eq Spec (Cond. Pumps,										
772	PLN270010M E4.1.1.16					772					772
	NSSS NPC Transmit Doc ##### To NPC-DCC (RW SW DC Systems Evaluat										
773	PLN190004M E5.1.1.12.2					773					773
	NSSS NPC Return Comments To AREVA (Doc #####) (Non-LOCA SA Summary										
774	PLNM261D4M E5.3.5					774					774
	NSSS NPC Deliverable To AREVA (Doc #####) (HELB IB Phase 3 Calc										
775	PLBWHE0180 E4.1.1.22					775					775
	NSSS Areva Deliverable Rev 0 Doc ##### (FWH Evaluations)										
776	PLN190007M E5.1.1.12.2					776					776
	NSSS NPC Receive Rev 0 Doc ##### (Non-LOCA Safety Analysis Summary										
777	PLNM26501M E5.3.5					777					777
	NSSS NPC Receive Doc ##### (HELB IB Phase 4 Calcs.)										
778	PLNM265D1M E5.3.5					778					778
	NSSS AREVA Deliverable Doc ##### (HELB IB Phase 4 Calcs.)										
779	PLBWHE010M E4.1.1.22					779					779
	NSSS NPC Transmit Doc ##### To NPC-DCC (FWH Evaluations)										
780	PLTPPM0900 E1.6.6.1.2					780					780
	Payment MILESTONE - Siemens - Turb Gen - Purch Generator & Exciter Materia										

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
781	PLN190010M	E5.1.1.12.2					781				781
	NSSS NPC Transmit Doc ##### To NPC-DCC (Non-LOCA SA Summary Repo)										
782	PLNM262D7M	E5.3.5					782				782
	NSSS Areva Deliverable Rev 0 Doc ##### (HELB IB Phase 3 Calcs)										
783	PLBCPS130Z	E4.3.10.2					783				783
	MILESTONE - All Reviews Complete Equip Spec (Condensate Pumps, Motors, &)										
784	PLBCPS131Z	E4.3.10.2					784				784
	MILESTONE - Design Verifier Signoff Equip Spec (Condensate Pumps, Motors, &)										
785	PLNM266D4M	E5.3.5					785				785
	NSSS NPC Deliverable To AREVA (Doc #####) (HELB IB Phase 4 Calc)										
786	PLN940001M	E5.1.1.12.1.					786				786
	NSSS NPC Receive Doc ##### (M901031 6" SLB M&E Releases)										
787	PLN940DL1M	E5.1.1.12.1.					787				787
	NSSS AREVA Deliverable Doc ##### (M901031 6" SLB M&E Releases)										
788	PLBCPS220Z	E4.3.10.2					788				788
	MILESTONE - Supervisor Approved Equip Spec (Condensate Pumps, Motors, & VSD)										
789	PLNM26010M	E5.3.5					789				789
	NSSS NPC Transmit Doc ##### To NPC-DCC (HELB IB Phase 3 Calcs.)										
790	PLN430DL1M	E5.1.1.1.2					790				790
	NSSS AREVA Deliverable Doc ##### (Revise OP Calcs & Curves)										
791	PLN430001M	E5.1.1.1.2					791				791
	NSSS NPC Receive Doc ##### (Revise OP Calcs & Curves)										
792	PLBCPS040Z	E4.3.10.2					792				792
	MILESTONE - PGM Approved Equip Spec (Condensate Pumps, Motors, & VSD)										

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
793	PLN330DL1M E5.1.1.5.1 NSSS AREVA Deliverable Doc 33-1229690-08 (Pressurizer Stress Report Summar					793					793
794	PLN350AR1M E5.1.1.5.3 NSSS AREVA Transmit Doc 33-5000325-08 (Reactor Vessel Stress Report Sum					794					794
795	PLN360AR1M E5.1.1.5.5 NSSS AREVA Transmit Doc 33-5002198-02(Reactor Coolant Pum					795					795
796	PLN370AR1M E5.1.1.5.4 NSSS AREVA Transmit Doc 33-5001553-02 (CRD Mechanism Stress Report Summary)					796					796
797	PLN330001M E5.1.1.5.1 NSSS NPC Receive Doc 33-1229690-08 (Pressurizer Stress Report Summar					797					797
798	PLN340001M E5.1.1.5.2 NSSS NPC Receive Doc 33-5000533-05(Reactor Coolant Piping Stress Report Summ					798					798
799	PLN340DL1M E5.1.1.5.2 NSSS AREVA Deliverable Doc 33-5000533-05 (RC Piping Stress Report Summary)					799					799
800	PLN350001M E5.1.1.5.3 NSSS NPC Receive Doc 33-5000325-06 (Reactor Vessel Stress Report Sum					800					800
801	PLN360001M E5.1.1.5.5 NSSS NPC Receive Doc 33-5002198-02 (Reactor Coolant Pump Stress Repo					801					801
802	PLN370001M E5.1.1.5.4 NSSS NPC Receive Doc 33-5001553-02(Control Rod Drive Mechanism Stress Reprt					802					802
803	PLBTMP001M E4.2.19 MILESTONE - Turb Gen Loop Test Temp Pwr Supply - Scope Addition ICF					803					803
804	PLN840001M E5.1.1.12.1. NSSS NPC Receive Doc ##### (F920002/F970010 FW Inventory Rep					804					804



# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
805	PLN840DL1M	E5.1.1.12.1.					805				805
	NSSS AREVA Deliverable Doc ##### (F920002/F970010 FW Inv Replaceme										
806	PLN860001M	E5.1.1.12.1.					806				806
	NSSS NPC Receive Doc ##### (F980015 Min HPI Flow Req Post LOCA)										
807	PLN860DL1M	E5.1.1.12.1.					807				807
	NSSS AREVA Deliverable Doc ##### (F980015 Min HPI Flow Req Post LO										
808	PLN950001M	E5.1.1.12.1.					808				808
	NSSS NPC Receive Doc ##### (Decrease In FW Temp / Increase In FW Flow										
809	PLN950DL1M	E5.1.1.12.1.					809				809
	NSSS AREVA Deliverable Doc ##### (Decrease In FW Temp/Increase In										
810	PLN920001M	E5.1.1.12.1.					810				810
	NSSS NPC Receive Doc ##### (M901052 Pressurizer Tech Spec Level)										
811	PLN920DL1M	E5.1.1.12.1.					811				811
	NSSS AREVA Deliverable Doc ##### (M901052 Pressurizer Tech Spec Le										
812	PLN941DL4M	E5.1.1.12.1.					812				812
	NSSS NPC Deliverable To AREVA (Doc #####) (M901031 6" SLB M&E R										
813	PLNM267D7M	E5.3.5					813				813
	NSSS Areva Deliverable Rev 0 Doc ##### (HELB IB Phase 4 Calcs										
814	PLN942DL7M	E5.1.1.12.1.					814				814
	NSSS Areva Deliverable Rev 0 Doc ##### (M901031 6" SLB M&E Re										
815	PLN431DL4M	E5.1.1.1.2					815				815
	NSSS NPC Deliverable To AREVA (Doc #####) (Revise OP Calcs & Cu										
816	NPPUF16088	E1.6.4.2.5.1					816				816
	PM16088- 95% OF R16 (SGR N-0) OUTAGE WOs PLANNED										

## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
817	PLN330004M	E5.1.1.5.1	██████████	██████████			817					817
	NSSS NPC Deliverable To AREVA (Doc 33-1229690-08) (Pressurizer SR Su											
818	PLN340004M	E5.1.1.5.2	██████████	██████████			818					818
	NSSS NPC Deliverable To AREVA (Doc 33-5000533-05)(RC Pipe Stress Rep											
819	PLN350004M	E5.1.1.5.3	██████████	██████████			819					819
	NSSS NPC Return Comments To AREVA(Doc 33-5000325-06)(Reac. Vess. Str. R											
820	PLN360004M	E5.1.1.5.5	██████████	██████████			820					820
	NSSS NPC Return Comments To AREVA (Doc 33-5002196-02)(RC Pump Stress Rep											
821	PLN370004M	E5.1.1.5.4	██████████	██████████			821					821
	NSSS NPC Return Comments To AREVA (Doc 33-5001553-02)(CRD Mechanism Stre											
822	PLNSGR203M	E5.1.1.4.6	██████████	██████████			822					822
	MILESTONE - Complete ROTSG Analysis For EPU 3030 Condilions											
823	PLNM26510M	E5.3.5	██████████	██████████			823					823
	NSSS NPC Transmit Doc ##### To NPC-DCC (HELB IB Phase 4 Calcs.)											
824	PLN200PL1M	E5.1.1.22	██████████	██████████			824					824
	NSSS AREVA Payment Doc ##### (LAR Input Summary Report-51 Doc)											
825	PLN280DL7M	E5.1.1.10.1	██████████	██████████			825					825
	NSSS AREVA Deliverable Rev 0 Doc ##### (HVAC Sys Eval-51 Doc)											
826	PLN200001M	E5.1.1.22	██████████	██████████			826					826
	NSSS NPC Receive Doc ##### (LAR Input Summary Report-51 Doc)											
827	PLN940010M	E5.1.1.12.1.	██████████	██████████			827					827
	NSSS NPC Transmit Doc ##### To NPC-DCC (M901031 6" SLB M&E Relea											
828	PLN841DL4M	E5.1.1.12.1.	██████████	██████████			828					828
	NSSS NPC Deliverable To AREVA (Doc #####)F920002/F970010 FW Inv											

## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
829	PLN861DL4M	E5.1.1.12.1.					829					829
	NSSS NPC Deliverable To AREVA (Doc #####)F980015 Min HPI Flow R											
830	PLN951DL4M	E5.1.1.12.1.					830					830
	NSSS NPC Deliverable To AREVA (Doc #####)Decrease in FW Temp/in											
831	PLN330007M	E5.1.1.5.1					831					831
	NSSS AREVA Deliverable Rev 0 Doc 33-1229690-08 Pressurizer Stress											
832	PLN340007M	E5.1.1.5.2					832					832
	NSSS AREVA Deliverable Rev 0 Doc 33-5000533-05 (RC Piping Stress R											
833	PLN350007M	E5.1.1.5.3					833					833
	NSSS NPC Receive Rev 0 Doc 33-5000325-06 (Reactor Vessel Stress Report Sum											
834	PLN350DL1M	E5.1.1.5.3					834					834
	NSSS AREVA Deliverable Doc 33-5000325-08 (Reactor Vessel Stress Report Sum											
835	PLN360007M	E5.1.1.5.5					835					835
	NSSS NPC Receive Rev 0 Doc 33-5002196-02(Reactor Coolant Pum											
836	PLN360DL1M	E5.1.1.5.5					836					836
	NSSS AREVA Deliverable Doc 33-5002196-02(Reactor Coolant Pum											
837	PLN370007M	E5.1.1.5.4					837					837
	NSSS NPC Receive Rev 0 Doc 33-5001553-02 (CRD Mechanism Stress Report Summ											
838	PLN370DL1M	E5.1.1.5.4					838					838
	NSSS AREVA Deliverable Doc 33-5001553-02 (CRD Mechanism Stress Report Summ											
839	PLN862DL7M	E5.1.1.12.1.					839					839
	NSSS Areva Deliverable Rev 0 Doc ##### (F980015 Min HPI Flow											
840	PLN842DL7M	E5.1.1.12.1.					840					840
	NSSS Areva Deliverable Rev 0 Doc ##### (F920002/F970010 FW in											

PEF-NCR-8530

## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011		2012
841	PLN952DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### (Decrease in FW Temp					841				841
842	PLN921DL4M E5.1.1.12.1. NSSS NPC Deliverable To AREVA(Doc #####)M901052 Pressurizer Te					842				842
843	PLN850001M E5.1.1.12.1. NSSS NPC Receive Doc ##### (F980007 SGTR Analysis for CR Habitability					843				843
844	PLN850DL1M E5.1.1.12.1. NSSS AREVA Deliverable Doc ##### (F980007 SGTR Analysis for CR Hab					844				844
845	PLN922DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### M901052 Pressurizer Te					845				845
846	PLN280010M E5.1.1.10.1 NSSS NPC Transmit Doc ##### To NPC-DCC (HVAC Sys Eval-51 Doc)					846				846
847	PLN432DL7M E5.1.1.1.2 NSSS AREVA Deliverable Rev 0 Doc ##### (Revise OP Calcs & Cur					847				847
848	NPPUF16091 E1.6.4.2.5.1 PM16091- ALL R16 (SGR N-0) CONTRACT REQUISITIONS INITIATED					848				848
849	PLN330010M E5.1.1.5.1 NSSS NPC Transmit Doc 33-1229690-08 To NPC-DCC (Pressurizer Stress Repor					849				849
850	PLN340010M E5.1.1.5.2 NSSS NPC Transmit Doc 33-5000533-05 To NPC-DCC (RC Piping Stress Report					850				850
851	PLN350010M E5.1.1.5.3 NSSS NPC Transmit Doc 33-5000325-06 To NPC-DCC(Reactor Vessel Stress Rep					851				851
852	PLN360010M E5.1.1.5.5 NSSS NPC Transmit Doc 33-5002196-02 To NPC-DCC (RC Pump Stress Report Su					852				852

PEF-NCR-8531

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
853	PLN370010M E5.1.1.5.4 NSSS NPC Transmit Doc 33-5001553-02 To NPC-DCC (CRD Mechanism Stress Rep					853					853
854	PLN860010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC (F980015 Min HPI Flow Req					854					854
855	PLN840010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC (F920002/F970010 FW Inv R					855					855
856	PLN950010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC (Decrease in FW Temp / I					856					856
857	PLN910001M E5.1.1.12.1. NSSS NPC Receive Doc ##### (M970132 CR3 Containment Analysis)					857					857
858	PLN910DL1M E5.1.1.12.1. NSSS AREVA Deliverable Doc ##### (M970132 CR3 Containment Analysis					858					858
859	PLBFBP112Z E4.3.3.3 MILESTONE - "Announce 70% Design Challenge" (FW Booster Pumps & M					859					859
860	PLN920010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC M901052 Pressurizer Tech					860					860
861	PLN820001M E5.1.1.12.1. NSSS NPC Receive Doc ##### (Clad Rupture RB Temp)					861					861
862	PLN820DL1M E5.1.1.12.1. NSSS AREVA Deliverable Doc ##### (Clad Rupture RB Temp)					862					862
863	PLN430010M E5.1.1.1.2 NSSS NPC Transmit Doc ##### To NPC-DCC (Revise OP Calcs & Curves					863					863
864	PLN851DL4M E5.1.1.12.1. NSSS NPC Deliverable To AREVA (Doc #####) (F980007 SGTR Anal fo					864					864

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
865	PLN852DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### (F980007 SGTR Analysis					865				865
866	PLN911DL4M E5.1.1.12.1. NSSS NPC Deliverable To AREVA (Doc #####)(M970132 CR3 Containme					866				866
867	PLN912DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### (M970132 CR3 Containme					867				867
868	NPPUF16093 E1.6.4.2.5.1 PM16093- IDENTIFY R16 (SGR N-0) CONSUMABLE MATERIALS REQD					868				868
869	PLNMSV008Z E4.3.7.1 MILESTONE - "Announce Kick Off Meeting" MS Safety Valve Replacement EC					869				869
870	PLNMSV010Z E4.3.7.1 MILESTONE - "Start Project" MS Safety Valve Replacement EC					870				870
871	PLN850010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC (F980007 SGTR Analysis fo					871				871
872	PLN821DL4M E5.1.1.12.1. NSSS NPC Deliverable To AREVA (Doc #####) (Clad Rupture RB Temp					872				872
873	PLTPPM0910 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - LP Inner Casing Fabrication Compl					873				873
874	PLN822DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### (Clad Rupture RB Temp)					874				874
875	PLN910010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC (M970132 CR3 Containment					875				875
876	PLN200004M E5.1.1.22 NSSS NPC Return Comments To AREVA (Doc #####) (LAR Input Sum. Repor					876				876

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
877	PLN820010M NSSS NPC Transmit Doc ##### To NPC-DCC (Clad Rupture RB Temp)					877				877
878	NPPUF16101 PM16101- ALL WO TASKS ID AT SCOPE FREEZE ASSIGNED TO CLEARANCES					878				878
879	PLNMSV028Z E4.3.7.1 MILESTONE - "Announce 30% Design Challenge" MS Safety Valve Replac					879				879
880	NPPUF16103 E1.6.4.2.5.1 PM16103- R16 (SGR N-0) ALARA PLANS COMPLETE					880				880
881	NPPUF16104 E1.6.4.2.5.1 PM16104- ALL R16 (SGR N-0) RWP's COMPLETE					881				881
882	PLNCAV008Z E4.3.6.1 MILESTONE - "Announce Kick Off Meeting" EFW Cavitating Venturi Replacemen					882				882
883	PLNCAV010Z E4.3.6.1 MILESTONE - "Start Project" EFW Cavitating Venturi Replacement EC					883				883
884	PLN200007M E5.1.1.22 NSSS NPC Receive Rev 0 Doc ##### (LAR Input Summary Report-51 Doc)					884				884
885	PLTPPM0920 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - LP's Shipped from Muelheim					885				885
886	PLBCWP010Z E4.3.9.4 MILESTONE - "Start Project" (Circ. Water Pumps & Motors)					886				886
887	PLBCWS010Z E4.3.9.2 MILESTONE - "Start Project" Equip Spec (Circ. Water Pumps & Motors)					887				887
888	NPPUF16105 E1.6.4.2.5.1 PM16105- NOTIFY TRAINING OF R16 (SGR N-0) CONTRACTOR TRAINING REQUIREMENTS					888				888

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
889	PLN696DL7M E5.1.1.21.3. NSSS AREVA Deliverable Rev 0 Doc ##### (Fuels LAR Input Repor					889				889
890	PLBCWP008Z E4.3.9.4 MILESTONE - "Announce Kick Off Meeting" (Circ. Water Pumps & Motors)					890				890
891	PLN690010M E5.1.1.21.3. NSSS NPC Transmit Doc ##### To NPC-DCC (Fuels LAR Input Report)					891				891
892	PLNMSV112Z E4.3.7.1 MILESTONE - "Announce 70% Design Challenge" MS Safety Valve Replac					892				892
893	PLMMSR040M E3.1.1.5.1 Payment MILESTONE - TEI (MSR) MSR Vessels are Readied for Shipping					893				893
894	PLBFBP114Z E4.3.3.3 MILESTONE - "Announce 100% Design Challenge" (FW Booster Pumps & M					894				894
895	NPPUF16106 E1.6.4.2.5.1 PM16106- R16 (SGR N-0) OUTAGE LAYDOWN AREA PLAN ISSUED					895				895
896	PLN750DL1M E4.3.7.2 NSSS AREVA Deliverable Doc ##### (Procurement Spec - Replacement M					896				896
897	PLN750001M E4.3.7.2 NSSS NPC Receive Doc ##### (Procurement Spec - Replacement M					897				897
898	PLN200010M E5.1.1.22 NSSS NPC Transmit Doc ##### To NPC-DCC (LAR Input Summary Report					898				898
899	NPPUF16116 E1.6.4.2.5.1 PM16116- R16 (SGR N-0) HIT/ PROJECT WORK PLANS SUBMITTED					899				899
900	PLBCWS114Z E4.3.9.2 MILESTONE - "Announce 100% Design Challenge" Equip Spec (Circ. Wate					900				900



## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
901	NPPLARSUBM E5.5										901
	MILESTONE - "Submit LAR to NRC for R17										
902	PLTPPM0930 E1.6.6.1.2										902
	Payment MILESTONE - Siemens - Turb Gen - Generator Shipped from Charlotte										
903	PLN750004M E4.3.7.2										903
	NSSS NPC Return Comments To AREVA (Doc #####) (Procure. Spec-Replac										
904	PLN750007M E4.3.7.2										904
	NSSS NPC Receive Rev 0 Doc ##### (Procurement Spec - Replacement M										
905	PLBFBP130Z E4.3.3.3										905
	MILESTONE - All Reviews Complete (FW Booster Pumps & Motors)										
906	PLBFBP131Z E4.3.3.3										906
	MILESTONE - Design Verifier Signoff (FW Booster Pumps & Motors)										
907	PLMMSR045M E3.1.1.5.1										907
	Payment MILESTONE - TEI (MSR) MSR Vessels Arrive at CR3										
908	PLN750010M E4.3.7.2										908
	NSSS NPC Transmit Doc ##### To NPC-DCC (Procurement Spec - Repla										
909	PLBFBP220Z E4.3.3.3										909
	MILESTONE - Supervisor Approved (FW Booster Pumps & Motors)										
910	PLBCWS130Z E4.3.9.2										910
	MILESTONE - All Reviews Complete Equip Spec (Circ. Water Pumps & Motors)										
911	PLBCWS131Z E4.3.9.2										911
	MILESTONE - Design Verifier Signoff Equip Spec (Circ. Water Pumps & Motors)										
912	PLBFBP040Z E4.3.3.3										912
	MILESTONE - PGM Approved (FW Booster Pumps & Motors)										

PEF-NCR-8536

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
913	PLBCWS220Z	E4.3.9.2					913				913
		MILESTONE - Supervisor Approved Equip Spec (Circ. Water Pumps & Motors)									
914	PLBCWS040Z	E4.3.9.2					914				914
		MILESTONE - PGM Approved Equip Spec (Circ. Water Pumps & Motors)									
915	NPPUF16119	E1.6.4.2.5.1					915				915
		PM16119- ALL R16 (SGR N-0) OUTAGE CONTRACTS FINALIZED									
916	PLBCWP028Z	E4.3.9.4					916				916
		MILESTONE - "Announce 30% Design Challenge" (Circ. Water Pumps & Motors)									
917	PLNCAV028Z	E4.3.6.1					917				917
		MILESTONE - "Announce 30% Design Challenge" EFW Cav. Venturi Repla									
918	NPPUF16124	E1.6.4.2.5.1					918				918
		PM16124- R16 (SGR N-0) FINAL OUTAGE SCHEDULE POSTED									
919	PLNMSV114Z	E4.3.7.1					919				919
		MILESTONE - "Announce 100% Design Challenge" MS Safety Valve Replac									
920	NPPUF16133	E1.6.4.2.5.1					920				920
		PM16133- R16 (SGR N-0) OUTAGE CLEARANCES APPROVED									
921	NPPUF16134	E1.6.4.2.5.1					921				921
		PM16134- NOTIFY INPROCESSING OF R16 (SGR N-0) CONTRACTOR BADGING REQUIREME									
922	NPPUF16135	E1.6.4.2.5.1					922				922
		PM16135- PROCEDURES NEEDED TO IMPLEMENT R16 (SGR N-0) OUTAGE ISSUED									
923	PLTPPM0940	E1.6.6.1.2					923				923
		Payment MILESTONE - Siemens - Turb Gen - All Materials Delivered to Site									
924	NPPU16137M	E1.6.4.2.5.1					924				924
		PM16137- ALL R16 (SGR N-0) OUTAGE NON-CONSUMABLES ONSITE									

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
925	NPPUF16137 PM16137- ALL R16 (SGR N-0) OUTAGE NON-CONSUMABLES ONSITE						925				925
926	NPPUF16138 PM16138- ALL R16 (SGR N-0) OUTAGE CONSUMABLES ONSITE						926				926
927	NPPUF16139 PM16139- R16 (SGR N-0) PRE-OUTAGE WORK COMPLETE						927				927
928	PLBDBL028Z E4.3.21 MILESTONE - "Announce 30% Design Challenge" EC 68886 (Deerator By						928				928
929	PLBDBL0930 E4.3.21 Areva Deliverable "Announce 30% Des. Challenge" EC 68886 (Deerator By						929				929
930	PLNMSV130Z E4.3.7.1 MILESTONE - All Reviews Complete MS Safety Valve Replacement EC						930				930
931	PLNMSV131Z E4.3.7.1 MILESTONE - Design Varifier Signoff MS Safety Valve Replacement EC						931				931
932	PLNMSV220Z E4.3.7.1 MILESTONE - Supervisor Approved MS Safety Valve Replacement EC						932				932
933	PLNMSV040Z E4.3.7.1 MILESTONE - PGM Approved MS Safety Valve Replacement EC						933				933
934	NPPUF16BEG E1.6.4.2.5.1 MILESTONE - "Start Refuel 16"						934				934
935	PLBCWP112Z E4.3.9.4 MILESTONE - "Announce 70% Design Challenge" (Circ. Water Pumps &						935				935
936	PLTPPM0950 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Start Installation						936				936

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
937	PLNCAV112Z E4.3.6.1 MILESTONE - "Announce 70% Design Challenge" EFW Cav. Venturl Repla						937				937
938	PLTPPM0960 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Installation Progress Payment						938				938
939	PLBCWP114Z E4.3.9.4 MILESTONE - "Announce 100% Design Challenge" (Circ. Water Pumps &						939				939
940	PLN700DL1M E5.1.1.23.1 NSSS AREVA Deliverable Doc ##### (Struc. Analysis of EF-62-FO & EF						940				940
941	PLTPPM0970 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Complete Installation						941				941
942	PLN230PL1M E4.3.8.1 NSSS AREVA Payment Doc ##### (EC Progress Thru 30% Review-Comments						942				942
943	PLBCWP130Z E4.3.9.4 MILESTONE - All Reviews Complete (Circ. Water Pumps & Motors)						943				943
944	PLBCWP131Z E4.3.9.4 MILESTONE - Design Varifier Signoff (Circ. Water Pumps & Motors)						944				944
945	PLBCWP220Z E4.3.9.4 MILESTONE - Supervisor Approved (Circ. Water Pumps & Motors)						945				945
946	PLMMSR050M E3.1.1.5.1 Payment MILESTONE - TEI (MSR) Provisional Acceptance or 120 Days After Inst						946				946
947	PLBCWP040Z E4.3.9.4 MILESTONE - PGM Approved (Circ. Water Pumps & Motors)						947				947
948	NPPUF16END E1.6.4.2.5.1 MILESTONE - "End Refuel 16"						948				948

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
949	PLTPPM0980 E1.6.6.1.2										949
	Payment MILESTONE - Siemens - Turb Gen - Performance Test Complete										
950	PLN760DL1M E4.3.8.2										950
	NSSS AREVA Deliverable Doc ##### (Procurement Spec - Replacement R										
951	PLBRCS010Z E4.3.24										951
	MILESTONE - Rapid RCS Cooldown Sys EC XXXXX - "Start Project"										
952	PLBTBV010Z E4.3.22										952
	MILESTONE - Turb Bypass Vibs & Mufflers EC XXXXX - "Start Project"										
953	PLHAUL010Z E4.3.18										953
	MILESTONE - AULD R-17 Upgrade for New EPU Condition - "Start Project"										
954	PLHFID010Z E4.3.19										954
	MILESTONE - FIDMS R17 Upgrade New EPU Condition - "Start Project"										
955	PLHICS010Z E4.3.12										955
	MILESTONE - ICS Scaling EC based on R-17 Plant Upgrades "Start Project"										
956	PLHNCR010Z E4.3.17										956
	MILESTONE - EC for New Core Reload - "Start Project"										
957	PLHPCU010Z E4.3.16										957
	MILESTONE - R-17 Plant Computer Upgrades - "Start Project"										
958	PLHRPS010Z E4.3.14										958
	MILESTONE - RPS Changes EC Based on R-17 Sec Upgrades - "Start Project"										
959	PLHSIM010Z E4.3.15										959
	MILESTONE - R-17 Simulator Upgrades - "Start Project"										
960	PLHSPD010Z E4.3.13										960
	MILESTONE - SPDS Changes EC Based on R-17 Sec Upgrades - "Start Project"										

PEF-NCR-8540

## EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
961	PLNLP1010Z E4.3.25											961
	MILESTONE - LPI Cross Tie MOD EC XXXXX - "Start Project"											
962	PLN760001M E4.3.8.2											962
	NSSS NPC Receive Doc ##### (Procurement Spec - Replacement R											
963	PLNLR002M E5.5											963
	MILESTONE - NRC Accepts CR-3 LAR Submittal											
964	PLNRCV008Z E4.3.8.1											964
	MILESTONE - "Announce Kick Off Meeting" RCS CSV Replacement EC											
965	PLNRCV010Z E4.3.8.1											965
	MILESTONE - "Start Project" RCS Code Safety Valve Replacement EC											
966	PLBRCS008Z E4.3.24											966
	MILESTONE - Rapid RCS Cooldown Sys EC XXXXX - "Announce Kick Off Meetin											
967	PLBTBV008Z E4.3.22											967
	MILESTONE - Turb Bypass Vibs & Mufflers EC XXXXX - "Announce Kick Off Meetin											
968	PLHAUL008Z E4.3.18											968
	MILE - AULD R-17 Upgrade for New EPU Condition - "Announce Kick Off Mee											
969	PLHFID008Z E4.3.19											969
	MILESTONE - FIDMS R17 Upgrade New EPU Condition - "Announce Kick Off Me											
970	PLHICS008Z E4.3.12											970
	MILESTONE - ICS Scaling EC based on R-17 Plant Upgrad"Announce Kick Off Me											
971	PLHNCR008Z E4.3.17											971
	MILESTONE - EC for New Core Reload - "Announce Kick Off Meeting"											
972	PLHPCU008Z E4.3.16											972
	MILESTONE - R-17 Plant Computer Upgrades - "Announce Kick Off Meeting"											

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
973	PLHRPS008Z E4.3.14							973		973
	MILESTONE -RPS Changes EC Based on R-17 Sec Upgrades "Announce Kick Off M									
974	PLHSIM008Z E4.3.15							974		974
	MILESTONE - R-17 Simulator Upgrades - "Announce Kick Off Meeting"									
975	PLHSPD008Z E4.3.13							975		975
	MILESTONE -SPDS Changes EC Based on R-17 Sec Upgrade "Announce Kick Off Me									
976	PLNLP1008Z E4.3.25							976		976
	MILESTONE - LPI Cross Tie MOD EC XXXX - "Announce Kick Off Meeting"									
977	PLBDBL0940 E4.3.21							977		977
	Areva Deliverable "Announce 70% Des. Challenge" EC 68886 (Deerator By									
978	PLBDBL112Z E4.3.21							978		978
	MILESTONE - "Announce 70% Design Challenge" EC 68886 (Deerator By									
979	PLNCAV114Z E4.3.6.1							979		979
	MILESTONE - "Announce 100% Design Challenge" EFW Cav. Venturi Repla									
980	PLBCBP010Z E4.3.20.1.1							980		980
	MILESTONE - "Start Project" (Condenser Baffle Plates)									
981	PLBHPT008Z E4.3.11.1							981		981
	MILESTONE - "Announce Kick Off Meeting" EC (HP Turbine Replacement)									
982	PLBHPT010Z E4.3.11.1							982		982
	MILESTONE - "Start Project" EC (HP Turbine Replacement)									
983	PLN760004M E4.3.8.2							983		983
	NSSS NPC Return Comments To AREVA (Doc #####) (Procure. Spec - Repl									
984	PLBCBP008Z E4.3.20.1.1							984		984
	MILESTONE - "Announce Kick Off Meeting" (Condenser Baffle Plates)									

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
985	PLBRCS028Z E4.3.24						985			985
	MILESTONE - Rapid RCS Cooldown Sys EC XXXXX - "Announce 30% Design Chal									
986	PLBTBV028Z E4.3.22						986			986
	MILESTONE - Turb Bypass Vlvs & Mufflers EC XXXXX "Announce 30% Design Challe									
987	PLHAUL028Z E4.3.18						987			987
	MILESTONE - AULD R-17 Upgrade for New EPU Cond "Announce 30% Design Challen									
988	PLHFID028Z E4.3.19						988			988
	MILESTONE - FIDMS R17 Upgrade New EPU Condition -"Announce 30% Design C									
989	PLHICS028Z E4.3.12						989			989
	MILESTONE -ICS Scaling EC based on R-17 Pit Upgr "Announce 30% Design Cha									
990	PLHNCR028Z E4.3.17						990			990
	MILESTONE - EC for New Core Reload - "Announce 30% Design Challenge"									
991	PLHPCU028Z E4.3.16						991			991
	MILESTONE - R-17 Plant Computer Upgrades - "Announce 30% Design Challenge"									
992	PLHRPS028Z E4.3.14						992			992
	MILESTONE - RPS Changes EC Based on R-17 Sec Upgrade "Ann 30% Design Chall									
993	PLHSIM028Z E4.3.15						993			993
	MILESTONE - R-17 Simulator Upgrades - "Announce 30% Design Challenge"									
994	PLHSPD028Z E4.3.13						994			994
	MILESTONE - SPDS Changes EC Based on R-17 Sec Upgrade "Ann 30% Design Chall									
995	PLNLPI028Z E4.3.25						995			995
	MILESTONE - LPI Cross Tie MOD EC XXXXX - "Announce 30% Design Challenge"									
996	PLN760007M E4.3.8.2						996			996
	NSSS NPC Recelve Rev 0 Doc ##### (Procurement Spec - Replacement R									

PEF-NCR-8543



# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
997	PLN760010M E4.3.8.2							997		997
	NSSS NPC Transmit Doc ##### To NPC-DCC (Procurement Spec - Repla									
998	PLBCBP028Z E4.3.20.1.1							998		998
	MILESTONE - "Announce 30% Design Challenge" (Condenser Baffle Pla									
999	PLBRC5112Z E4.3.24							999		999
	MILESTONE - Rapid RCS Cooldown Sys EC XXXXX - "Announce 70% Design Chal									
1000	PLBTBV112Z E4.3.22							1000		1000
	MILESTONE - Turb Bypass Vibs & Mufflers EC XXXXX "Announce 70% Design Challe									
1001	PLHAUL112Z E4.3.18							1001		1001
	MILESTONE - AULD R-17 Upgrade for New EPU Cond - Announce 70% Design Challe									
1002	PLHFID112Z E4.3.19							1002		1002
	MILESTONE - FIDMS R17 Upgrade New EPU Condition - "Announce 70% Design C									
1003	PLHICS112Z E4.3.12							1003		1003
	MILESTONE - ICS Scaling EC based on R-17 Plant Upgrads "Announc 70% Dsgn C									
1004	PLHNCR112Z E4.3.17							1004		1004
	MILESTONE - EC for New Core Reload - "Announce 70% Design Challenge"									
1005	PLHPCU112Z E4.3.16							1005		1005
	MILESTONE - R-17 Plant Computer Upgrades - "Announce 70% Design Challenge"									
1006	PLHRPS112Z E4.3.14							1006		1006
	MILESTONE - RPS Changes EC Based on R-17 Sec Upgrade "Ann 70% Design Chall									
1007	PLHSIM112Z E4.3.15							1007		1007
	MILESTONE - R-17 Simulator Upgrades - "Announce 70% Design Challenge"									
1008	PLHSPD112Z E4.3.13							1008		1008
	MILESTONE - SPDS Changes EC Based on R-17 Sec Upgrade "Ann 70% Design Chall									

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1009	PLNLP112Z E4.3.25								1009	1009
	MILESTONE - LPI Cross Tie MOD EC XXXX - "Announce 70% Design Challenge"									
1010	PLNRCV028Z E4.3.8.1								1010	1010
	MILESTONE - "Announce 30% Design Challenge" RCS CSV Replacement EC									
1011	PLNCAV130Z E4.3.6.1								1011	1011
	MILESTONE - All Reviews Complete EFW Cavitating Venturi Replacement EC									
1012	PLNCAV131Z E4.3.6.1								1012	1012
	MILESTONE - Design Verifier Signoff EFW Cavitating Venturi Replacement EC									
1013	PLNCAV220Z E4.3.6.1								1013	1013
	MILESTONE - Supervisor Approved EFW Cavitating Venturi Replacement EC									
1014	PLBCBP112Z E4.3.20.1.1								1014	1014
	MILESTONE - "Announce 70% Design Challenge" (Condenser Baffle Pla									
1015	PLNCAV040Z E4.3.6.1								1015	1015
	MILESTONE - PGM Approved EFW Cavitating Venturi Replacement EC									
1016	PLBDBL0950 E4.3.21								1016	1016
	Area Deliverable "Announce 100% Des Challenge" EC 68886 (Deaerator By									
1017	PLBDBL114Z E4.3.21								1017	1017
	MILESTONE - "Announce 100% Design Challenge" EC 68886 (Deaerator By									
1018	PLBRCS114Z E4.3.24								1018	1018
	MILESTONE - Rapid RCS Cooldown Sys EC XXXXX - "Announce 100% Design Cha									
1019	PLBTBV114Z E4.3.22								1019	1019
	MILESTONE - Turb Bypass Vibs & Mufflers EC XXXXX "Announce 100% Design Challe									
1020	PLHAUL114Z E4.3.18								1020	1020
	MILESTONE - AULD R-17 Upgrade for New EPU Cond - "Announce 100% Design Chall									

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1021	PLHFID114Z E4.3.19						1021			1021
	MILESTONE - FIDMS R17 Upgrade New EPU Condition "Announce 100% Design C									
1022	PLHICS114Z E4.3.12						1022			1022
	ICS Scaling EC based on R-17 Plant MILESTONE - "Announce 100% Desig									
1023	PLHNCR114Z E4.3.17						1023			1023
	MILESTONE - EC for New Core Reload - "Announce 100% Design Challenge"									
1024	PLHPCU114Z E4.3.16						1024			1024
	MILESTONE - R-17 Plant Computer Upgrades - "Announce 100% Design Challenge"									
1025	PLHRPS114Z E4.3.14						1025			1025
	MILESTONE - RPS Changes EC Based on R-17 Sec Upgrade "Ann 100% Design Chal									
1026	PLHSIM114Z E4.3.15						1026			1026
	MILESTONE - R-17 Simulator Upgrades - "Announce 100% Design Challenge"									
1027	PLHSPD114Z E4.3.13						1027			1027
	MILESTONE - SPDS Changes EC Based on R-17 Sec Up "Announce 100% Design Chal									
1028	PLNLPI114Z E4.3.25						1028			1028
	MILESTONE - LPI Cross Tie MOD EC XXXXX - "Announce 100% Design Challenge"									
1029	PLBDBL125D E4.3.21						1029			1029
	Distrib Final DRB Pkg for Review EC 68886 (Deerator Bypass Line)									
1030	PLBHPT028Z E4.3.11.1						1030			1030
	MILESTONE - "Announce 30% Design Challenge" EC (HP Turbine Replace									
1031	PLNRCV112Z E4.3.8.1						1031			1031
	MILESTONE - "Announce 70% Design Challenge" RCS CSV Replacement EC									
1032	PLBHPT5160 E4.3.11.1						1032			1032
	Payment MILESTONE - Issue HP Turbine Replacement EC XXXXX 30% Des. Cha									

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1033	PLBDBL130Z E4.3.21 MILESTONE - All Reviews Complete EC 68886 (Deaerator Bypass Line)						1033			1033
1034	PLBDBL131Z E4.3.21 MILESTONE - Design Varifier Signoff EC 68886 (Deaerator Bypass Line)						1034			1034
1035	PLBDBL5200 E4.3.21 Payment MILESTONE -Deaerator Bypass Line EC 68886 Incorporate Final DRB Co						1035			1035
1036	PLBRCS130Z E4.3.24 MILESTONE - Rapid RCS Cooldown Sys EC XXXXX - All Reviews Complete						1036			1036
1037	PLBRCS131Z E4.3.24 MILESTONE - Rapid RCS Cooldown Sys EC XXXXX - Design Varifier Signoff						1037			1037
1038	PLBTBV130Z E4.3.22 MILESTONE - Turb Bypass Vivs & Mufflers EC XXXXX - All Reviews Complete						1038			1038
1039	PLBTBV131Z E4.3.22 MILESTONE - Turb Bypass Vivs & Mufflers EC XXXXX - Design Varifier Signoff						1039			1039
1040	PLHAUL130Z E4.3.18 MILESTONE - AULD R-17 Upgrade for New EPU Condition - All Reviews Complete						1040			1040
1041	PLHAUL131Z E4.3.18 MILESTONE - AULD R-17 Upgrade for New EPU Condition - Design Varifier Signo						1041			1041
1042	PLHFID130Z E4.3.19 MILESTONE - FIDMS R17 Upgrade New EPU Condition - All Reviews Complete						1042			1042
1043	PLHFID131Z E4.3.19 MILESTONE - FIDMS R17 Upgrade New EPU Condition - Design Varifier Signo						1043			1043
1044	PLHICS130Z E4.3.12 MILESTONE - ICS Scaling EC based on R-17 Plant Upgrades - All Reviews Comp						1044			1044

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1045	PLHICS131Z E4.3.12						1045			1045
	MILESTONE - ICS Scaling EC based on R-17 Pit Upgrades - Design Verifier SI									
1046	PLHNCR130Z E4.3.17						1046			1046
	MILESTONE - EC for New Core Reload - All Reviews Complete									
1047	PLHNCR131Z E4.3.17						1047			1047
	MILESTONE - EC for New Core Reload - Design Verifier Signoff									
1048	PLHPCU130Z E4.3.16						1048			1048
	MILESTONE - R-17 Plant Computer Upgrades - All Reviews Complete									
1049	PLHPCU131Z E4.3.16						1049			1049
	MILESTONE - R-17 Plant Computer Upgrades - Design Verifier Signoff									
1050	PLHRPS130Z E4.3.14						1050			1050
	MILESTONE - RPS Changes EC Based on R-17 Sec Upgrades - All Reviews Compl									
1051	PLHRPS131Z E4.3.14						1051			1051
	MILESTONE - RPS Changes EC Based on R-17 Sec Upgrades - Design Verifier SI									
1052	PLHSIM130Z E4.3.15						1052			1052
	MILESTONE - R-17 Simulator Upgrades - All Reviews Complete									
1053	PLHSIM131Z E4.3.15						1053			1053
	MILESTONE - R-17 Simulator Upgrades - Design Verifier Signoff									
1054	PLHSPD130Z E4.3.13						1054			1054
	MILESTONE - SPDS Changes EC Based on R-17 Sec Upgrades - All Reviews Comple									
1055	PLHSPD131Z E4.3.13						1055			1055
	MILESTONE - SPDS Changes EC Based on R-17 Sec Upgrades - Design Verifier SI									
1056	PLNLPH130Z E4.3.25						1056			1056
	MILESTONE - LPI Cross Tie MOD EC XXXXX - All Reviews Complete									

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
1057	PLNLP131Z E4.3.25											1057
	MILESTONE - LPI Cross Tie MOD EC XXXX - Design Varifler Signoff											
1058	PLBDBL220Z E4.3.21											1058
	MILESTONE - Supervisor Approved EC 68886 (Deaerator Bypass Line)											
1059	PLBRCS220Z E4.3.24											1059
	MILESTONE - Rapid RCS Cooldown Sys EC XXXXX - Supervisor Approved											
1060	PLBTBV220Z E4.3.22											1060
	MILESTONE - Turb Bypass Vibs & Mufflers EC XXXXX - Supervisor Approved											
1061	PLHAUL220Z E4.3.18											1061
	MILESTONE - AULD R-17 Upgrade for New EPU Condition - Supervisor Approved											
1062	PLHFID220Z E4.3.19											1062
	MILESTONE - FIDMS R17 Upgrade New EPU Condition - Supervisor Approved											
1063	PLHICS220Z E4.3.12											1063
	MILESTONE - ICS Scaling EC based on R-17 Plant Upgrades - Supervisor Appro											
1064	PLHNCR220Z E4.3.17											1064
	MILESTONE - EC for New Core Reload - Supervisor Approved											
1065	PLHPCU220Z E4.3.16											1065
	MILESTONE - R-17 Plant Computer Upgrades - Supervisor Approved											
1066	PLHRPS220Z E4.3.14											1066
	MILESTONE - RPS Changes EC Based on R-17 Sec Upgrades - Supervisor Approve											
1067	PLHSIM220Z E4.3.15											1067
	MILESTONE - R-17 Simulator Upgrades - Supervisor Approved											
1068	PLHSPD220Z E4.3.13											1068
	MILESTONE - SPDS Changes EC Based on R-17 Sec Upgrades - Supervisor Approve											

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1069	PLNLPI220Z E4.3.25 MILESTONE - LPI Cross Tie MOD EC XXXX - Supervisor Approved							1069		1069
1070	PLTPPM1010 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - 100 Day Operational Run							1070		1070
1071	PLBCPM010Z E4.3.10.4 MILESTONE - "Start Project" (Condensate Pumps, Motors, & Var. Speed Drive							1071		1071
1072	PLBDBL040Z E4.3.21 MILESTONE - PGM Approved EC 68886 (Deaerator Bypass Line)							1072		1072
1073	PLBRCS040Z E4.3.24 MILESTONE - Rapid RCS Cooldown Sys EC XXXXX - PGM Approved							1073		1073
1074	PLBTBV040Z E4.3.22 MILESTONE - Turb Bypass Vibs & Mufflers EC XXXXX - PGM Approved							1074		1074
1075	PLHAUL040Z E4.3.18 MILESTONE - AULD R-17 Upgrade for New EPU Condition - PGM Approved							1075		1075
1076	PLHFID040Z E4.3.19 MILESTONE - FIDMS R17 Upgrade New EPU Condition - PGM Approved							1076		1076
1077	PLHICS040Z E4.3.12 MILESTONE - ICS Scaling EC based on R-17 Plant Upgrades - PGM Approved							1077		1077
1078	PLHNCR040Z E4.3.17 MILESTONE - EC for New Core Reload - PGM Approved							1078		1078
1079	PLHPCU040Z E4.3.16 MILESTONE - R-17 Plant Computer Upgrades - PGM Approved							1079		1079
1080	PLHRPS040Z E4.3.14 MILESTONE - RPS Changes EC Based on R-17 Sec Upgrades - PGM Approved							1080		1080

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1081	PLHSIM040Z E4.3.15							1081		1081
	MILESTONE - R-17 Simulator Upgrades - PGM Approved									
1082	PLHSPD040Z E4.3.13							1082		1082
	MILESTONE - SPDS Changes EC Based on R-17 Sec Upgrades - PGM Approved									
1083	PLNLP1040Z E4.3.25							1083		1083
	MILESTONE - LPI Cross Tie MOD EC XXXXX - PGM Approved									
1084	PLBCPM008Z E4.3.10.4							1084		1084
	MILESTONE - "Announce Kick Off Meeting" (Condensate Pumps, Motors, & VSD)									
1085	PLBDBLW009 E7.1.2.2.11							1085		1085
	WO 1284340 - WP Planning Complete EC 68686 (Deaerator Bypass Line)									
1086	PLBCPM028Z E4.3.10.4							1086		1086
	MILESTONE - "Announce 30% Design Challenge" (Condensate Pumps, Mot									
1087	PLN240PL1M E4.3.8.1							1087		1087
	NSSS AREVA Payment Doc ##### (EC Progress Thru 70% Review-Comments									
1088	PLNLAR003M E5.5							1088		1088
	MILESTONE - 'NRC Issues SE'									
1089	PLBHPT112Z E4.3.11.1							1089		1089
	MILESTONE - "Announce 70% Design Challenge" EC (HP Turbine Replace									
1090	PLBCPM112Z E4.3.10.4							1090		1090
	MILESTONE - "Announce 70% Design Challenge" (Condensate Pumps, Mot									
1091	PLBCBP114Z E4.3.20.1.1							1091		1091
	MILESTONE - "Announce 100% Design Challenge" (Condenser Baffle Pla									
1092	PLBCBP125D E4.3.20.1.1							1092		1092
	Distrib Final DRB Pkg for Review (Condenser Baffle Plates)									



# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1093	PLBHPT114Z E4.3.11.1							1093		1093
	MILESTONE - "Announce 100% Design Challenge" EC (HP Turbine Replace									
1094	PLBCBP130Z E4.3.20.1.1							1094		1094
	MILESTONE - All Reviews Complete (Condenser Baffle Plates)									
1095	PLBCBP131Z E4.3.20.1.1							1095		1095
	MILESTONE - Design Varifier Signoff (Condenser Baffle Plates)									
1096	PLBCPM114Z E4.3.10.4							1096		1096
	MILESTONE - "Announce 100% Design Challenge" (Condensate Pumps, Mot									
1097	PLBCBP220Z E4.3.20.1.1							1097		1097
	MILESTONE - Supervisor Approved (Condenser Baffle Plates)									
1098	PLBCBP040Z E4.3.20.1.1							1098		1098
	MILESTONE - PGM Approved (Condenser Baffle Plates)									
1099	PLTPPM1020 E1.6.6.1.2							1099		1099
	Payment MILESTONE - Siemens - Turb Gen - Begin HP Turbine Manufacturing									
1100	PLBHPT130Z E4.3.11.1							1100		1100
	MILESTONE - All Reviews Complete EC (HP Turbine Replacement)									
1101	PLBHPT131Z E4.3.11.1							1101		1101
	MILESTONE - Design Varifier Signoff EC (HP Turbine Replacement)									
1102	PLBHPT5250 E4.3.11.1							1102		1102
	Payment MILESTONE - HP Turbine Replacement EC XXXXX Incorp. Final DRB Commen									
1103	PLBHPT220Z E4.3.11.1							1103		1103
	MILESTONE - Supervisor Approved EC (HP Turbine Replacement)									
1104	PLBCPM130Z E4.3.10.4							1104		1104
	MILESTONE - All Reviews Complete (Condensate Pumps, Motors, & Var.									

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1105	PLBCPM131Z E4.3.10.4							1105		1105
	MILESTONE - Design Varifier Signoff (Condensate Pumps, Motors, & VSD)									
1108	PLBHPT040Z E4.3.11.1							1108		1106
	MILESTONE - PGM Approved EC (HP Turbine Replacement)									
1107	PLBCPM220Z E4.3.10.4							1107		1107
	MILESTONE - Supervisor Approved (Condensate Pumps, Motors, & Var.)									
1108	PLBCPM040Z E4.3.10.4							1108		1108
	MILESTONE - PGM Approved (Condensate Pumps, Motors, & Var. Speed Drive)									
1109	PLTPPM1030 E1.6.6.1.2							1109		1109
	Payment MILESTONE - Siemens - Turb Gen - Machine HP Guide Blade Carriers									
1110	PLNRCV114Z E4.3.8.1							1110		1110
	MILESTONE - "Announce 100% Design Challenge" RCS CSV Replacement EC									
1111	PLNRCV130Z E4.3.8.1							1111		1111
	MILESTONE - All Reviews Complete RCS Code Safety Valve Replacement EC									
1112	PLNRCV131Z E4.3.8.1							1112		1112
	MILESTONE - Design Varifier Signoff RCS Code Safety Valve Replacement EC									
1113	PLNRCV220Z E4.3.8.1							1113		1113
	MILESTONE - Supervisor Approved RCS Code Safety Valve Replacement EC									
1114	PLNRCV040Z E4.3.8.1							1114		1114
	MILESTONE - PGM Approved RCS Code Safety Valve Replacement EC									
1115	PLN250PL1M E4.3.8.1							1115		1115
	NSSS AREVA Payment Doc ##### (EC Progress Thru Final DRB-Comments)									
1116	PLTPPM1040 E1.6.6.1.2							1116		1116
	Payment MILESTONE - Siemens - Turb Gen - Begin HP Turbine Cylinder Manufac									

# EPU LEVEL II SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1117	PLTPPM1110 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Machine HP Rotating Blades Comple								1117	1117
1118	NPPSERRECM E5.6 MILESTONE - "Receive SER From NRC for R17								1118	1118
1119	PLN260PL1M E5.1.1.1.4 NSSS AREVA Payment Doc ##### (SER issued)								1119	1119
1120	PLTPPM1120 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Ship HP Turbine								1120	1120
1121	PLTPPM1130 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - All Materials Delivered to Site								1121	1121
1122	PLTPPM1140 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Installation Start								1122	1122
1123	NPPUF17BEG E1.6.4.2.5.2 MILESTONE - "Start Refuel 17"								1123	1123
1124	PLTPPM1150 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Performance Test Complete								1124	1124
1125	NPPUF17END E1.6.4.2.5.2 MILESTONE - "End Refuel 17"								1125	1125
1126	PLTPPM1210 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - 100 Day Operational Run								1126	1126

# EPU LEVEL I SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH	Year							
				2007	2008	2009	2010	2011	2012		
1	PLTFTP001H -HAMMOCK - Generator Stator & Rotor Windings Manufacturing	E3.1.1.3.1	03-SEP-07		1						1
2	PLBFWS001H HAMMOCK - Equipment Specification EC 68766 (FW Heaters CDHE 3A/3B)	E4.2.7.2	05-NOV-07	11-APR-08		2					2
3	PLBTMP001H HAMMOCK - EC for Turbine Generator Loop Testing Temporary Power Supply	E4.2.19	05-NOV-07			3					3
4	PLBSCS001H HAMMOCK - Equipment Specification EC 68767 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.2	13-NOV-07	11-APR-08		4					4
5	PLBMHS001H HAMMOCK - Equipment Specification EC 68887 (MSR Belly Drain Heat Exchangers)	E4.2.2.2	03-DEC-07	25-JUL-08		5					5
6	PLBIBS001H HAMMOCK - Equipment Specification EC 68889 (ISO-Phase Bus Duct Coolers)	E4.2.6.3	03-DEC-07			6					6
7	PLBIBD001H HAMMOCK - Installation EC 68890 (ISO-Phase Bus Duct Coolers)	E4.2.6.5	03-DEC-07			7					7
8	PLBMSB001H HAMMOCK - Installation EC 68888 (MSR Belly Drain Heat Exchangers)	E4.2.2.4	03-DEC-07			8					8
9	PLBDBL001H HAMMOCK - Installation EC 68886 (Deaerator Bypass Line)	E4.3.21	03-DEC-07			9					9
10	PLBFWH001H HAMMOCK - Installation EC 68964 (FW Heaters CDHE 3A & 3B)	E4.2.7.4	07-JAN-08			10					10
11	PLBHVDV001H HAMMOCK - Installation EC 69026 (HD V/vs. HDV-101-104,119,120,123,124)	E4.2.20.2	11-JAN-08			11					11
12	PLBHDP001H HAMMOCK - Installation EC 69172(Htr. Dr. 2" Piping Upstream of HDV-247 thr	E4.2.22.2	15-JAN-08			12					12

# EPU LEVEL I SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH	Year							
				2007	2008	2009	2010	2011	2012		
13	PLBSCX001H HAMMOCK - Installation EC 68925 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.4	15-JAN-08		13						13
14	PLBMSR001H HAMMOCK - Installation EC 69196 (MSR Replacements-MSR 3A/B/C/D)	E4.2.1.1	30-JAN-08		14						14
15	PLBSCP001H HAMMOCK - Installation EC 69088 (SC Pumps & Motors)	E4.2.9.3.4	30-JAN-08		15						15
16	PLBLPG001H HAMMOCK - Installation EC 69197 (LP Turbine Replacements-LP A/B)	E4.2.3.1	04-FEB-08		16						16
17	PLT12N001H -HAMMOCK - 12N Exciter Manufacturing (Ft. Payne)	E3.1.1.2.1	06-FEB-08		17						17
18	PLBIBSC00H HAMMOCK - EPU ISO-Phase Bus Duct Coolers CONTRACT	E1.6.6.2.4	17-MAR-08	09-JUN-08	18						18
19	PLBMHSC00H HAMMOCK - EPU MSR Belly Drain Heat Exchangers CONTRACT	E1.6.6.2.2	17-MAR-08	12-JUN-08	19						19
20	PLBRAD001H HAMMOCK - EPU RAD Waste CONTRACT -	E1.6.6.2.10	17-MAR-08	16-JUL-08	20						20
21	PLMMSR001H -HAMMOCK - MSR Manufacturing TEI	E3.1.1.5.1	31-MAR-08	07-JUL-08	21						21
22	PLTLPT001H -HAMMOCK - LP Turbine Manufacturing	E3.1.1.1.1	05-MAY-08	08-JUN-09	22						22
23	PLBHDPW01H HAMMOCK - WO 1288182 - EC 69172 (Htr.Dr. 2" Piping Upstr. of HDV-247 thru	E7.1.1.2.25	20-MAY-08		23						23
24	PLBTBDE00H HAMMOCK - CONTRACT - (Turbine Bldg. Dynamic Evaluation)	E1.6.6.1.5	06-JUN-08		24						24

# EPU LEVEL I SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
25	PLNLAR001H HAMMOCK - 'LAR Submittal Preparation'	E5.5	16-JUN-08									
26	PLBINS001H HAMMOCK - CONTRACT -	E1.6.6.1.6	23-JUN-08									
27	PLBHDVW01H HAMMOCK - WO 1284521 - EC 69026 (HD Vivs. HDV-101-104,119,120,123,124)	E7.1.1.2.23	02-JUL-08									
28	PLBVOP01H1 HAMMOCK - TEI Vendor Oversight Plan Development	E3.1.1.5.3	07-JUL-08									
29	PLBVOP02H1 HAMMOCK - Emerson Vendor Oversight Plan Development	E3.1.7.3	07-JUL-08									
30	PLBVOP03H1 HAMMOCK - Delta Unibus Vendor Oversight Plan Development	E3.1.5.3	07-JUL-08									
31	PLBVOP04H1 HAMMOCK - YUBA Vendor Oversight Plan Development	E3.1.2.3	07-JUL-08									
32	PLNSGR100H HAMMOCK - CONTRACT - ROTSG Analysis For EPU 3030	E1.6.6.4.9	07-JUL-08									
33	PLBVOP05H1 HAMMOCK - Siemens Vendor Oversight Plan Development	E3.1.1.1.3	14-JUL-08									
34	PLBVOP06H1 HAMMOCK - Holtec Vendor Oversight Plan Development	E3.1.4.3	14-JUL-08									
35	PLBVOP07H1 HAMMOCK - AREVA Vendor Oversight Plan Development	E1.6.6.2	21-JUL-08									
36	PLBVOP08H1 HAMMOCK - Flowserve Vendor Oversight Plan Development	E3.1.6.3	21-JUL-08									

# EPU LEVEL I SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
37	PLBFWHA01H HAMMOCK - WO 1181263 - EC 68964 (FW Heater CDHE 3A)	E7.1.1.2.7	22-JUL-08			37					37
38	PLBFWHB01H HAMMOCK - WO 01320761 - EC 68964 (FW Heater CDHE 3B)	E7.1.1.2.12	22-JUL-08			38					38
39	PLBVOP09H1 HAMMOCK - Barnhart Vendor Oversight Plan Development	E1.6.6.1.4	24-JUL-08			39					39
40	PLBMSRA01H HAMMOCK - WO 1288186 - EC 69196 (MSR 3A Removal)	E7.1.1.2.1				40					40
41	PLBMSRA11H HAMMOCK - WO 1326562 - EC 69196 (MSR 3A Installation)	E7.1.1.2.17				41					41
42	PLBSCXA01H HAMMOCK - WO 1180764 - EC 68925 (SCHE-1A Heat Exchanger)	E7.1.1.2.8				42					42
43	PLBSCXB01H HAMMOCK - WO 1316637 - EC 68925 (SCHE-1B Heat Exchanger)	E7.1.1.2.16				43					43
44	PLBMSRB01H HAMMOCK - WO 1320692 - EC 69196 (MSR 3B Removal)	E7.1.1.2.13				44					44
45	PLBMSRB11H HAMMOCK - WO 1326563 - EC 69196 (MSR 3B Installation)	E7.1.1.2.18				45					45
46	PLBSCPA01H HAMMOCK - WO 1284512 - EC 69088 (SCP-1A Imp & Mtr Upgrade)	E7.1.1.2.9				46					46
47	PLBSCP B01H HAMMOCK - WO 1321009 - EC 69088 (SCP-1B Imp & Mtr Upgrade)	E7.1.1.2.11				47					47
48	PLBMSBA01H HAMMOCK - WO 1181265 - EC 68868 (MSR Belly Drain Ht Exchanger A)	E7.1.1.2.2				48					48

# EPU LEVEL I SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
49	PLBMSBB01H HAMMOCK - WO 1374195 - EC 68888 (MSR Belly Drain Ht Exchanger B)					49					49
50	PLBLPGE01H HAMMOCK - WO 1288189 - EC 69197 Gen./Exciter Replacements-LP A/B					50					50
51	PLBLPGT01H HAMMOCK - WO 1288187 - EC 69197 (LP Turbine Replacements-LP A/B)					51					51
52	PLBFBS001H HAMMOCK - Equipment Specification EC XXXXX (FW Booster Pumps & Motors)					52					52
53	PLTPGN001H -HAMMOCK - Generator Rotor Rewind (Charlotte)					53					53
54	PLBMSRC01H HAMMOCK - WO 1320693 - EC 69196 (MSR 3C Removal)					54					54
55	PLBMSRC11H HAMMOCK - WO 1326565 - EC 69196 (MSR 3C Installation)					55					55
56	PLBMSRD01H HAMMOCK - WO 1320694 - EC 69196 (MSR 3D Removal)					56					56
57	PLBMSRD11H HAMMOCK - WO 1326566 - EC 69196 (MSR 3D Installation)					57					57
58	PLBIBDW01H HAMMOCK - WO 1181264 - EC 68890 (ISO-Phase Bus Duct Coolers)					58					58
59	PLBCPS001H HAMMOCK - Equipment Specification EC XXXXX (Condensate Pumps, Motors, & VSD)					59					59
60	PLTGN1001H -HAMMOCK - Donuts Manufacturing					60					60



# EPU LEVEL I SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
61	PLNLAR003H E5.5 HAMMOCK - 'LAR Review & Approval by NRC'					61					61
62	PLBCWS001H E4.3.9.2 HAMMOCK - Equipment Specification EC XXXXX (Circ. Water Pumps & Motors)					62					62
63	PLBRF1601H E1.6.4.2.5.1 HAMMOCK - "Refuel 16"					63					63
64	PLBRCS001H E4.3.24 HAMMOCK - Rapid RCS Cooldown Sys EC XXXXX						64				64
65	PLBTBV001H E4.3.22 HAMMOCK - Turb Bypass Vlvs & Mufflers EC XXXXX						65				65
66	PLHAUL001H E4.3.18 HAMMOCK - AULD R-17 Upgrade for New EPU Condition						66				66
67	PLHFID001H E4.3.19 HAMMOCK - FIDMS R17 Upgrade New EPU Condition						67				67
68	PLHICS001H E4.3.12 HAMMOCK - ICS Scalling EC based on R-17 Plant Upgrades						68				68
69	PLHNCR001H E4.3.17 HAMMOCK - EC for New Core Reload						69				69
70	PLHPCU001H E4.3.16 HAMMOCK - R-17 Plant Computer Upgrades						70				70
71	PLHRPS001H E4.3.14 HAMMOCK - RPS Changes EC Based on R-17 Sec Upgrades						71				71
72	PLHSIM001H E4.3.15 HAMMOCK - R-17 Simulator Upgrades						72				72

# EPU LEVEL I SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
73	PLHSPD001H E4.3.13 HAMMOCK - SPDS Changes EC Based on R-17 Sec Upgrades						73				73
74	PLNLP1001H E4.3.25 HAMMOCK - LPI Cross Tie MOD EC XXXX						74				74
75	PLBDBLW01H E7.1.2.2.11 HAMMOCK - WO 1284340 - EC 68886 (Deaerator Bypass Line)						75				75
76	PLBCBP001H E4.3.20.1.1 HAMMOCK - Installation EC XXXX (Condenser Baffle Plates)						76				76
77	PLBCPM001H E4.3.10.4 HAMMOCK - Equipment Specification EC XXXX (Condensate Pumps, Motors, & VSD)						77				77
78	PLBRF1701H E1.6.4.2.5.1 HAMMOCK - "Refuel 17"										78

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1	PLTLPT0060 -LP Turbine Manufacturing - Innercasing	E3.1.1.1.1	15-MAY-07								1
2	PLTLPT0040 -LP Turbine Manufacturing - LP Shaft 1	E3.1.1.1.1	13-JUN-07								2
3	PLTLPT0030 -LP Turbine Manufacturing - LP1 Rotating Blades (Forged & Machined)	E3.1.1.1.1	17-JUL-07								3
4	PLTLPT0120 -LP Turbine Manufacturing - LP2 Rotating Blades (Forged & Machined)	E3.1.1.1.1	18-JUL-07								4
5	PLN010PL1M NSSS AREVA Payment Doc 32-5012972-002 (EPU NSSS New Operating Conditions)	E5.1.1.1.1	10-AUG-07	10-AUG-07							5
6	PLN020PL1M NSSS AREVA Payment Doc 51-9058918-000 (Moderator Dilution Accident AIS)	E5.1.1.12.1	15-AUG-07	15-AUG-07							6
7	PLN030PL1M NSSS AREVA Payment Doc 102-9059891-000 (Draft Project Plan)	E1.1	31-AUG-07	31-AUG-07							7
8	PLTFTP0020 -Generator Stator & Rotor Windings Manufacturing - Stator Windings M	E3.1.1.4.1	03-SEP-07								8
9	PLTLPT0090 -LP Turbine Manufacturing - Guide Blade Carrier	E3.1.1.1.1	10-SEP-07								9
10	PLNCAV001M NSSS AREVA Submit Doc 32-9055656-000 (EPU EFW Hydraulic Analysis - Cav. Ven	E5.1.1.23.1	17-SEP-07	17-SEP-07							10
11	PLN320DL1M NSSS AREVA Deliverable Milestone Doc 51-9068465-000 (EPU Ops,Sys&Des E	E5.1.1.3.1	28-SEP-07	28-SEP-07							11
12	PLN040PL1M NSSS AREVA Payment Doc 32-9062341-000 (EPU RCS Ht Bal. Uncertainty Update)	E5.1.1.2.1	03-OCT-07	03-OCT-07							12

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
13	PLN490DL1M	E5.1.1.12.2	05-OCT-07	05-OCT-07	13 ▼							13
	NSSS AREVA Deliverable Milestone Doc 51-9060386-000 (Load Rejection AI)											
14	PLNPHA0005	E5.1.1.21.1.	15-OCT-07	28-NOV-07	14 ■							14
	NSSS NPC Review Phase A Fuels Draft AIS (Doc 51-9061466-000)											
15	PLN470DL1M	E5.1.1.12.2	16-OCT-07	16-OCT-07	15 ▼							15
	NSSS AREVA Deliverable Milestone Doc 51-9068864-000 (Reactivity Events)											
16	PLN480DL1M	E5.1.1.12.2	16-OCT-07	16-OCT-07	16 ▼							16
	NSSS AREVA Deliverable Doc 51-9061463 (Loss of Coolant Flow AIS)											
17	PLN480001M	E5.1.1.12.2	17-OCT-07	17-OCT-07	17 ▼							17
	NSSS NPC Receive Doc 51-9061463 (Loss of Coolant Flow AIS)											
18	PLN4800001	E5.1.1.12.2	18-OCT-07	29-OCT-07	18							18
	NSSS NPC Assign Reviewer For Doc 51-9061463 (Loss of Coolant Flow											
19	PLMMSR005M	E3.1.1.5.1	19-OCT-07	19-OCT-07	19 ▼							19
	Payment MILESTONE - TEI (MSR) Verify Tube Strip Material Ordered by Owner											
20	PLN410001M	E5.1.1.13.1	22-OCT-07	22-OCT-07	20 ▼							20
	NSSS NPC Receive Doc 51-9061339-000 (LOCA AIS)											
21	PLN410DL1M	E5.1.1.13.1	22-OCT-07	22-OCT-07	21 ▼							21
	NSSS AREVA Deliverable Doc 51-9061339-000 (LOCA AIS)											
22	PLN4100004	E5.1.1.13.1	22-OCT-07	02-NOV-07	22							22
	NSSS NPC Review Doc 51-9061339-000 (LOCA AIS)											
23	PLN050PL1M	E5.1.1.11.1	24-OCT-07	24-OCT-07	23 ▼							23
	NSSS AREVA Payment Doc 32-9064420-000 (DHR Sys Norm. & Emer. Cooldown Calc)											
24	PLN460DL1M	E5.1.1.12.2	24-OCT-07	24-OCT-07	24 ▼							24
	NSSS AREVA Deliverable Doc 51-9060805-000 (Cold Water Accident)											

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
25	PLN4800004 NSSS NPC Review Doc 51-9061463 (Loss of Coolant Flow AIS)	E5.1.1.12.2	30-OCT-07	12-NOV-07	25						25
26	PLN710DL1M NSSS AREVA Deliverable Milest. Doc 32-9041510-002 (FW Pressure Uncer	E4.1.1.17	02-NOV-07	02-NOV-07	26 ▼						26
27	PLN720DL1M NSSS AREVA Deliverable Milest. Doc 32-9040357-002 (MS Pressure Uncer	E4.1.1.18	02-NOV-07	02-NOV-07	27 ▼						27
28	PLN410004M NSSS NPC Return Comments To AREVA (Doc 51-9061339-000) (LOCA AIS)	E5.1.1.13.1	02-NOV-07	02-NOV-07	28 ▼						28
29	EPU1000000 Project Start Milestone		05-NOV-07	05-NOV-07	29 ▼						29
30	PLBFW010Z MILESTONE - "Start Project" Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)	E4.2.7.2	05-NOV-07	05-NOV-07	30 ▼						30
31	PLN4100010 NSSS AREVA Incorporate Comments (Doc 51-9061339-000) (LOCA AIS)	E5.1.1.13.1	05-NOV-07	16-NOV-07	31						31
32	PLBFW0005 Develop Validation Plan Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)	E4.2.7.2	05-NOV-07	19-NOV-07	32						32
33	PLTLPT0130 -LP Turbine Manufacturing - LP Shaft 2	E3.1.1.1.1	05-NOV-07		33						33
34	PLTLPT0150 -LP Turbine Manufacturing - Innercasing 1	E3.1.1.1.1	05-NOV-07		34						34
35	PLBAUX0005 BOP NPC Review (4.16/6.9 KV White Paper Decision Elec Ph 1 Sys Study)	E4.1.1.5	12-NOV-07	20-DEC-07	35 ■						35
36	PLN4800007 NSSS NPC Assemble Comments For Doc 51-9061463 (Loss of Coolant Flow	E5.1.1.12.2	13-NOV-07	16-NOV-07	36						36

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
37	PLBSCS0020 Develop Equipment Specification for EC 68767 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.2	13-NOV-07	20-NOV-07	37							37
38	PLN410007M NSSS NPC Receive Rev 0 Doc 51-9061339-000 (LOCA AIS)	E5.1.1.13.1	16-NOV-07	16-NOV-07	38 ▼							38
39	PLN480004M NSSS NPC Return Comments To AREVA (Doc 51-9061463 (Loss of Coolant Flow	E5.1.1.12.2	16-NOV-07	16-NOV-07	39 ▼							39
40	PLBSCS010Z MILESTONE - "Start Project" Equip Spec EC 68767 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.2	19-NOV-07	19-NOV-07	40 ▼							40
41	PLBSCS0005 Develop Validation Plan Equip Spec EC 68767 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.2	19-NOV-07	26-NOV-07	41							41
42	PLN4100013 NSSS NPC Accept Doc 51-9061339-000 (LOCA AIS)	E5.1.1.13.1	19-NOV-07	27-NOV-07	42							42
43	PLBFWS0020 Develop Equipment Specification for EC 68766 (FW Heaters CDHE 3A/3B)	E4.2.7.2	19-NOV-07	07-DEC-07	43							43
44	PLN060PL1M NSSS AREVA Payment Milestone Doc 51-9065760-000 (App. R Cooldown)	E5.1.1.12.1.	20-NOV-07	20-NOV-07	44 ▼							44
45	PLN060001M NSSS NPC Receive Doc 51-9065760-000 (App. R Cooldown)	E5.1.1.12.1.	26-NOV-07	26-NOV-07	45 ▼							45
46	PLN410010M NSSS NPC Transmit Doc 51-9061339-000 To NPC-DCC (LOCA AIS)	E5.1.1.13.1	27-NOV-07	27-NOV-07	46 ▼							46
47	PLNPHA005M NSSS NPC Return Comments To AREVA (Phase A Fuels Draft AIS) (Doc 51-9061466-	E5.1.1.21.1.	28-NOV-07	28-NOV-07	47 ▼							47
48	PLNPHA008M NSSS AREVA Receive Phase A Fuels Draft AIS (Doc 51-9061466-000)	E5.1.1.21.1.	28-NOV-07	28-NOV-07	48 ▼							48

ARTERIS

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
49	PLN0600001 NSSS NPC Assign Reviewer For Doc 51-9065760-000 (App. R Cooldown)	E5.1.1.12.1.	28-NOV-07	28-NOV-07	49						49
50	PLN0600004 NSSS NPC Review Doc 51-9065760-000 (App. R Cooldown)	E5.1.1.12.1.	29-NOV-07	12-DEC-07	50						50
51	PLN500001M NSSS NPC Receive Doc 51-9061195-Draft (Station Blackout)	E5.1.1.6	30-NOV-07	30-NOV-07	51 ▼						51
52	PLN5000001 NSSS NPC Assign Reviewer For Doc 51-9061195-Draft (Station Blackou	E5.1.1.6	30-NOV-07	30-NOV-07	52						52
53	PLTLPT0170 -LP Turbine Manufacturing - Guide Blade Rings 2 & 3 Assembled	E3.1.1.1.1	30-NOV-07		53						53
54	PLN5000004 NSSS NPC Review Doc 51-9061195-Draft (Station Blackout)	E5.1.1.6	01-DEC-07		54						54
55	PLBDBL010Z MILESTONE - "Start Project" EC 68886 (Deserator Bypass Line)	E4.3.21	03-DEC-07	03-DEC-07	55 ▼						55
56	PLBIBD010Z MILESTONE - "Start Project" EC 68890 (ISO-Phase Bus Duct Coolers)	E4.2.6.5	03-DEC-07	03-DEC-07	56 ▼						56
57	PLBIBS010Z MILESTONE - "Start Project" Equip Spec EC 68889 (ISO-Phase Bus Duct Coolers	E4.2.6.3	03-DEC-07	03-DEC-07	57 ▼						57
58	PLBMHS010Z MILESTONE -"Start Project" Equip Spec EC 68887 (MSR Belly Drain Heat Excha	E4.2.2.2	03-DEC-07	03-DEC-07	58 ▼						58
59	PLBMSB010Z MILESTONE - "Start Project" EC 68886 (MSR Belly Drain Heat Exchangers)	E4.2.2.4	03-DEC-07	03-DEC-07	59 ▼						59
60	PLNDSE001M NSSS NPC Receive Doc 51-9064003-000 (Rad Dose Conseq AIS)	E5.1.1.15.1	06-DEC-07	06-DEC-07	60 ▼						60

# EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
61	PLNDSEAR1M NSSS AREVA Transmit Doc 51-9064003-000 To CR-3 (Rad Dose Conseq AIS)	E5.1.1.15.1	06-DEC-07	06-DEC-07	61 ▼						61
62	PLNDSE0001 NSSS NPC Assign Reviewer For Doc 51-9064003-000 (Rad Dose Conseq A)	E5.1.1.15.1	06-DEC-07	06-DEC-07	62						62
63	PLNDSE0004 NSSS NPC Review Doc 51-9064003-000 (Rad Dose Conseq AIS)	E5.1.1.15.1	07-DEC-07	18-DEC-07	63						63
64	PLBFWS020M Develop Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)	E4.2.7.2	10-DEC-07	21-DEC-07	64						64
65	PLBSCS020M Develop Equip Spec EC 68767 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.2	10-DEC-07	21-DEC-07	65						65
66	PLNSTR051M NSSS NPC Provide BWC Loop Analysis to AREVA	E5.1.1.5.12	11-DEC-07	04-JAN-08	66 ▼						66
67	NPPUF17021 NSSS Licensing Prep Schedule for 2011	E1.6.4.2.1	11-DEC-07	07-MAR-08	67 ■						67
68	PLBPEPPL1M BOP AREVA Payment Doc 12-9066482-000 (PEPSE Final Report Rev 1)	E4.1.1.2	11-DEC-07	11-DEC-07	68 ▼						68
69	PLBDBL0005 Develop Validation Plan EC 68886 (Deaerator Bypass Line)	E4.3.21	12-DEC-07	18-DEC-07	69						69
70	PLBIBD0005 Develop Validation Plan EC 68890 (ISO-Phase Bus Duct Coolers)	E4.2.6.5	12-DEC-07	18-DEC-07	70						70
71	PLBIBS0005 Develop Validation Plan Equip Spec EC 68889 (ISO-Phase Bus Duct Coolers)	E4.2.6.3	12-DEC-07	18-DEC-07	71						71
72	PLBMHS0005 Develop Validation Plan Equip Spec EC 68887 (MSR Belly Drain Heat Excha	E4.2.2.2	12-DEC-07	18-DEC-07	72						72



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

## CONFIDENTIAL

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
73	PLBMSB0005 E4.2.2.4	12-DEC-07	18-DEC-07								73
	Develop Validation Plan EC 68888 (MSR Belly Drain Heat Exchangers)			73							
74	PLN0600007 E5.1.1.12.1.	12-DEC-07	14-DEC-07								74
	NSSS NPC Assemble Comments For Doc 51-9065760-000 (App. R Cooldown)			74							
75	PLTLPT0080 E3.1.1.1.1	14-DEC-07									75
	-LP Turbine Manufacturing - Guide Blade Rings 2 & 3 Assembled			75	█	█					
76	PLN060004M E5.1.1.12.1.	14-DEC-07	14-DEC-07								76
	NSSS NPC Return Comments To AREVA (Doc 51-9065760-000 (App. R Cooldown)			76	▼						
77	PLBFWS0115 E4.2.7.2	17-DEC-07	21-DEC-07								77
	Elec / I&C - DV Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)			77							
78	PLBFWS0120 E4.2.7.2	17-DEC-07	21-DEC-07								78
	Inter-Departmental Reviews Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)			78							
79	PLBSCS0115 E4.2.9.2.2	17-DEC-07	21-DEC-07								79
	Elec / I&C - DV Equip Spec EC 68767 (SCHE-1A/B Heat Exchangers)			79							
80	PLBSCS0120 E4.2.9.2.2	17-DEC-07	21-DEC-07								80
	Inter-Departmental Reviews Equip Spec EC 68767 (SCHE-1A/B Heat Exchangers)			80							
81	PLN0600010 E5.1.1.12.1.	17-DEC-07	29-FEB-08								81
	NSSS AREVA incorporate Comments (Doc 51-9065760-000 (App. R Cooldown)			81	█						
82	PLN510001M E5.1.1.15.1.	17-DEC-07	17-DEC-07								82
	NSSS NPC Receive Doc 51-9059350-00 (Steam Line Failure)			82	▼						
83	PLN510AR1M E5.1.1.15.1.	17-DEC-07	17-DEC-07								83
	NSSS AREVA Transmit Doc 51-9059350-00 (Steam Line Failure)			83	▼						
84	PLN510DL1M E5.1.1.15.1.	17-DEC-07	17-DEC-07								84
	NSSS AREVA Deliverable Doc 51-9059350-00 (Steam Line Failure)			84	▼						

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
85	PLN5100001 NSSS NPC Assign Reviewer For Doc 51-9059350-00 (Steam Line Failure)	E5.1.1.15.1.	17-DEC-07	17-DEC-07								85
86	PLN5100004 NSSS NPC Review Doc 51-9059350-00 (Steam Line Failure)	E5.1.1.15.1.	17-DEC-07	17-JAN-08								86
87	PLBIBD008Z MILESTONE - "Announce Kick Off Meeting" EC 68890 (ISO-Phase Bus Duct Cool	E4.2.6.5	18-DEC-07	18-DEC-07								87
88	PLBMSB008Z MILESTONE-"Announce" Kick Off Meeting EC 68888 (MSR Belly Drain Heat Excha	E4.2.2.4	18-DEC-07	18-DEC-07								88
89	NPPUF16003 BOP EC Engineering Schedule for Refuel 16 (R16)	E1.6.4.2.2.1	18-DEC-07	14-MAR-08								89
90	PLBIBD0008 Kick-Off Mtg EC 68890 (ISO-Phase Bus Duct Coolers)	E4.2.6.5	19-DEC-07	19-DEC-07								90
91	PLBMSB0008 Kick-Off Mtg EC 68888 (MSR Belly Drain Heat Exchangers)	E4.2.2.4	19-DEC-07	19-DEC-07								91
92	PLNDSE0007 NSSS NPC Assemble Comments For Doc 51-9064003-000 (Rad Dose Conseq A	E5.1.1.15.1	19-DEC-07	19-DEC-07								92
93	PLNDSE004M NSSS NPC Return Comments To AREVA (Doc 51-9064003-000 (Rad Dose Conseq A	E5.1.1.15.1	19-DEC-07	19-DEC-07								93
94	PLBAUX005M BOP NPC Return Comments To AREVA(4.16/6.9 KV White Paper Decision Elec Ph 1	E4.1.1.5	20-DEC-07	20-DEC-07								94
95	PLBAUX008M BOP AREVA Receive (4.16/6.9 KV White Paper Decision Elec Ph 1 Sys Study)	E4.1.1.5	20-DEC-07	20-DEC-07								95
96	PLTLPT0160 -LP Turbine Manufacturing - Guide Blade Ring 1-1	E3.1.1.1.1	21-DEC-07									96

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
97	PLNDSE0010 E5.1.1.15.1	31-DEC-07	07-MAY-08		97	█					97
	NSSS AREVA Incorporate Comments (Doc 51-9064003-000) (Rad Dose Conseq										
98	PLT12N0020 E3.1.1.2.1	01-JAN-08	█		98	█					98
	-12N Exciter Manufacturing - Exciter Rotor										
99	PLN070PL1M E5.1.1.12.2	02-JAN-08	02-JAN-08		99	▼					99
	NSSS AREVA Payment Doc 32-9067056-000 (Cold Water Accident 32-Doc)										
100	PLBHH00001 E1.6.6.1.4	04-JAN-08	07-MAR-08		100	█					100
	BOP Heavy Hauling Contract Request For Proposal Preparation										
101	PLBIC00001 E1.6.6.3	04-JAN-08	13-MAR-08		101	█					101
	BOP Installation Contract Request For Proposal Preparation										
102	PLBFWH010Z E4.2.7.4	07-JAN-08	07-JAN-08		102	▼					102
	MILESTONE - "Start Project" EC 68964 (FW Heaters CDHE 3A & 3B)										
103	PLBFWH0005 E4.2.7.4	07-JAN-08	18-JAN-08		103						103
	Develop Validation Plan EC 68964 (FW Heaters CDHE 3A & 3B)										
104	NPPUF16006 E1.6.4.2.3.1	07-JAN-08	04-APR-08		104	█					104
	BOP Work Planning Schedule for Refuel 16 (R16)										
105	PLBHDV008Z E4.2.20.2	10-JAN-08	10-JAN-08		105	▼					105
	MILESTONE -Announce Kick Off Meeting EC 69026 (HDV HDV-101-104,119,120,12										
106	PLBHDV010Z E4.2.20.2	11-JAN-08	11-JAN-08		106	▼					106
	MILESTONE - "Start Project" EC 69026 (HD Vivs. HDV-101-104,119,120,123,124										
107	PLBHDV0005 E4.2.20.2	11-JAN-08	15-FEB-08		107	█					107
	Develop Validation Plan EC 69026 (HD Vivs. HDV-101-104,119,120,123,124)										
108	PLBSCS114Z E4.2.9.2.2	11-JAN-08	11-JAN-08		108	▼					108
	MILESTONE- "Announce 100% Des. Challenge" Eq Spec EC 68767 (SCHE-1A/B Ht Ex										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
109	PLBSCX010Z MILESTONE - "Start Project" EC 68925 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.4	14-JAN-08	14-JAN-08		▼						109
110	PLN550001M NSSS NPC Receive Doc 51-9063671-000 (Loss of FW - FW Line Break)	E5.1.1.12.1.	14-JAN-08	14-JAN-08		▼						110
111	PLBHDP0005 Develop Validation Plan EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247 to	E4.2.22.2	15-JAN-08	15-FEB-08		■						111
112	PLTLPT0070 -LP Turbine Manufacturing - Guide Blade Ring 1	E3.1.1.1.1	15-JAN-08			■	■					112
113	PLBSCX0005 Develop Validation Plan EC 68925 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.4	15-JAN-08	15-FEB-08		■						113
114	PLN5500001 NSSS NPC Assign Reviewer For Doc 51-9063671-000 (Loss of FW - FW L	E5.1.1.12.1.	15-JAN-08	15-JAN-08								114
115	PLN5100007 NSSS NPC Assemble Comments For Doc 51-9059350-00 (Steam Line Failure	E5.1.1.15.1.	15-JAN-08	17-JAN-08								115
116	PLMMSR010M Payment MILESTONE - TEI (MSR) Eng Design Package Complete	E3.1.1.5.1	15-JAN-08	15-JAN-08		▼						116
117	PLBHDP010Z MILESTONE -"Start Project" EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247	E4.2.22.2	15-JAN-08	15-JAN-08		▼						117
118	PLNCHP0001 Witness Testimony Kickoff Session	E5.7	16-JAN-08	16-JAN-08								118
119	PLN5500004 NSSS NPC Review Doc 51-9063671-000 (Loss of FW - FW Line Break)	E5.1.1.12.1.	16-JAN-08	06-FEB-08		■						119
120	PLN500DL1M NSSS AREVA Deliverable Doc ##### (Station Blackout)	E5.1.1.6	17-JAN-08	17-JAN-08		▼						120

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
121	PLN510004M NSSS NPC Return Comments To AREVA (Doc 51-9059350-00) (Steam Line Fallur	E5.1.1.15.1.	17-JAN-08	17-JAN-08	121	▼						121
122	PLN5100010 NSSS AREVA Incorporate Comments (Doc 51-9059350-00) (Steam Line Fallur	E5.1.1.15.1.	21-JAN-08	01-FEB-08	122							122
123	PLN520001M NSSS NPC Receive Doc 51-9061032-000 (Steam; Generator Tube Rupture)	E5.1.1.15.1.	21-JAN-08	21-JAN-08	123	▼						123
124	PLN520AR1M NSSS AREVA Transmit Doc 51-9061032-000 (Steam Generator Tube Rupture)	E5.1.1.15.1.	21-JAN-08	21-JAN-08	124	▼						124
125	PLN5200001 NSSS NPC Assign Reviewer For Doc 51-9061032-000 (Steam Generator T	E5.1.1.15.1.	21-JAN-08	21-JAN-08	125							125
126	PLN5200004 NSSS NPC Review Doc 51-9061032-000 (Steam Generator Tube Rupture)	E5.1.1.15.1.	22-JAN-08	08-FEB-08	126							126
127	PLBFWS114Z MILESTONE - "Announce 100% Des. Challenge" Eq Spec EC 68766 (FW Htrs CDHE 3A	E4.2.7.2	24-JAN-08	24-JAN-08	127	▼						127
128	PLBMSR010Z MILESTONE - "Start Project" EC 69196 (MSR Replacements-MSR 3A/B/C/D)	E4.2.1.1	28-JAN-08	28-JAN-08	128	▼						128
129	PLN5000007 NSSS NPC Assemble Comments For Doc 51-9061195-Draft (Station Blackou	E5.1.1.6	29-JAN-08	30-JAN-08	129							129
130	PLBMSR0005 Develop Validation Plan EC 69196 (MSR Replacements-MSR 3A/B/C/D)	E4.2.1.1	30-JAN-08	15-FEB-08	130							130
131	PLN500004M NSSS NPC Return Comments To AREVA (Doc 51-9061195-Draft) (Station Blacko	E5.1.1.6	30-JAN-08	30-JAN-08	131	▼						131
132	PLN5000010 NSSS AREVA Incorporate Comments (Doc 51-9061195-Draft) (Station Blacko	E5.1.1.6	30-JAN-08	29-FEB-08	132							132

PEF-NCR-8572

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
133	PLBFWS0122 E4.2.7.2	30-JAN-08	30-JAN-08								
	100% Design Challenge Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)			133							133
134	PLBFWH008Z E4.2.7.4	30-JAN-08	30-JAN-08								
	MILESTONE - "Announce Kick Off Meeting" EC 68964 (FW Heaters CDHE 3A & 3B)			134	▼						134
135	PLBMSR008Z E4.2.1.1	30-JAN-08	30-JAN-08								
	MILESTONE - "Announce Kick Off Meeting" EC 69196 (MSR Replacements-MSR 3A/B/			135	▼						135
136	PLBSCP008Z E4.2.9.3.4	30-JAN-08	30-JAN-08								
	MILESTONE - "Announce Kick Off Meeting" EC 69088 (SC Pumps & Motors)			136	▼						136
137	PLBSCX008Z E4.2.9.2.4	30-JAN-08	30-JAN-08								
	MILESTONE - "Announce Kick Off Meeting" EC 68925 (SCHE-1A/B Heat Exchange			137	▼						137
138	PLBFWS0123 E4.2.7.2	31-JAN-08	31-MAR-08								
	Incorp Review & DC Comments Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)			138	■						138
139	PLBSCS0122 E4.2.9.2.2	31-JAN-08	31-JAN-08								
	100% Design Challenge Equip Spec EC 68767 (SCHE-1A/B Heat Exchangers)			139							139
140	PLBSCP0005 E4.2.9.3.4	31-JAN-08	15-FEB-08								
	Develop Validation Plan EC 69088 (SC Pumps & Motors)			140							140
141	PLBSCP010Z E4.2.9.3.4	31-JAN-08	31-JAN-08								
	MILESTONE - "Start Project" EC 69088 (SC Pumps & Motors)			141	▼						141
142	PLBMHS0020 E4.2.2.2	31-JAN-08	25-MAR-08								
	Develop Equipment Specification for EC 68887 (MSR Belly Drain Heat Excha			142	■						142
143	PLNCHP0004 E5.7	01-FEB-08	01-FEB-08								
	FDEP To Issue Project Analysis With Conditions			143							143
144	PLBSCS0123 E4.2.9.2.2	01-FEB-08	13-MAR-08								
	Incorp Review & DC Comments Equip Spec EC 68767 (SCHE-1A/B Heat Exchangers)			144	■						144

## EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
145	PLN080PL1M NSSS AREVA Payment Doc 32-9067251-000 (Moderator Dilution Event Report-	E5.1.1.12.1.	01-FEB-08	01-FEB-08	145	▼						145
146	PLN510007M NSSS NPC Receive Rev 0 Doc 51-9059350-00 (Steam Line Failure)	E5.1.1.15.1.	01-FEB-08	01-FEB-08	146	▼						146
147	PLNCHP0007 Initial Drafts Of Testimony And Exhibits Due From Witnesses	E5.7	04-FEB-08	10-FEB-08	147							147
148	PLBDBL008Z MILESTONE - "Announce Kick Off Meeting" EC 68886 (Deaerator Bypass Line)	E4.3.21	04-FEB-08	04-FEB-08	148	▼						148
149	PLBLPG008Z MILESTONE - Announce Kick Off Meeting" EC 69197 (LP Turbine Replacements-LP	E4.2.3.1	04-FEB-08	04-FEB-08	149	▼						149
150	PLBLPG010Z MILESTONE - "Start Project" EC 69197 (LP Turbine Replacements-LP A/B)	E4.2.3.1	04-FEB-08	04-FEB-08	150	▼						150
151	PLBDBL0008 Kick-Off Mtg EC 68886 (Deaerator Bypass Line)	E4.3.21	06-FEB-08	06-FEB-08	151							151
152	PLT12N0010 -12N Exciter Manufacturing - Shaft Core Iron	E3.1.1.2.1	06-FEB-08	<del>06-FEB-08</del>	152	<del>██████████</del>						152
153	PLBFWH0008 Kick-Off Mtg EC 68964 (FW Heaters CDHE 3A & 3B)	E4.2.7.4	06-FEB-08	06-FEB-08	153							153
154	PLBHDP0008 Kick-Off Mtg EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247 thru 250)	E4.2.22.2	06-FEB-08	06-FEB-08	154							154
155	PLBHDP0008 Kick-Off Mtg EC 69026 (HD Vlvs. HDV-101-104,119,120,123,124)	E4.2.20.2	06-FEB-08	06-FEB-08	155							155
156	PLBMSR0008 Kick-Off Mtg EC 69196 (MSR Replacements-MSR 3A/B/C/D)	E4.2.1.1	06-FEB-08	06-FEB-08	156							156

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
157	PLBSCP0008	E4.2.9.3.4	06-FEB-08	06-FEB-08	157							157
	Kick-Off Mtg EC 69088 (SC Pumps & Motors)											
158	PLBSCX0008	E4.2.9.2.4	06-FEB-08	06-FEB-08	158							158
	Kick-Off Mtg EC 68925 (SCHE-1A/B Heat Exchangers)											
159	PLBLPG0008	E4.2.3.1	06-FEB-08	06-FEB-08	159							159
	Kick-Off Mtg EC 68197 (LP Turbine Replacements-LP A/B)											
160	PLN5500007	E5.1.1.12.1.	06-FEB-08	06-FEB-08	160							160
	NSSS NPC Assemble Comments For Doc 51-9063671-000 (Loss of FW - FW L											
161	PLN550004M	E5.1.1.12.1.	06-FEB-08	06-FEB-08	161	▼						161
	NSSS NPC Return Comments To AREVA(Doc 51-9063671-000)(Loss of FW-FW Lin											
162	PLN5100013	E5.1.1.15.1.	07-FEB-08	07-FEB-08	162							162
	NSSS NPC Accept Doc 51-9059350-00 (Steam Line Failure)											
163	PLBIBS0020	E4.2.6.3	08-FEB-08	26-MAR-08	163	■						163
	Develop Equipment Specification for EC 68889 (ISO-Phase Bus Duct Coolers											
164	PLZ4262	E4.2.6.2	08-FEB-08	26-MAR-08	164	■						164
	-Isophase Bus Duct Cooling System Design Specification											
165	PLBIBS020M	E4.2.6.3	08-FEB-08	22-JUL-08	165	■						165
	Develop Equip Spec EC 68889 (ISO-Phase Bus Duct Coolers)											
166	PLN5200007	E5.1.1.15.1.	08-FEB-08	08-FEB-08	166							166
	NSSS NPC Assemble Comments For Doc 51-9061032-000(Steam Generator Tu											
167	PLN620001M	E5.1.1.14.1	08-FEB-08	08-FEB-08	167	▼						167
	NSSS NPC Receive Doc 86-9070211-000 (EPU Source Terms-Radwaste Systems-86											
168	PLN620DL1M	E5.1.1.14.1	08-FEB-08	08-FEB-08	168	▼						168
	NSSS AREVA Deliverable Doc 86-9070211-000 (EPU Source Terms For Radwaste Sy											



## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
169	PLN520004M NSSS NPC Return Comments To AREVA (Doc 51-9061032-000)(Steam Gen. Tube R	E5.1.1.15.1.	08-FEB-08	08-FEB-08	169	▼						169
170	PLN5500010 NSSS AREVA Incorporate Comments (Doc 51-9063671-000) (Loss of FW-FW LI	E5.1.1.12.1.	11-FEB-08	28-FEB-08	170							170
171	PLBLPG0005 Develop.Validation Plan EC 69197 (LP Turbine Replacements-LP A/B)	E4.2.3.1	11-FEB-08	06-MAR-08	171							171
172	PLBSCS115M Mech / Struc - DV Equip Spec EC 68767 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.2	11-FEB-08	13-MAR-08	172	■						172
173	PLN5200010 NSSS AREVA Incorporate Comments (Doc 51-9061032-000) (Steam Gen. Tube	E5.1.1.15.1.	11-FEB-08	17-MAR-08	173	■						173
174	PLN6200001 NSSS NPC Assign Reviewer For Doc 86-9070211-000 (EPU Source Terms-	E5.1.1.14.1	11-FEB-08	11-FEB-08	174							174
175	PLN6200004 NSSS NPC Review Doc 86-9070211-000 (EPU Source Terms For Radwaste Systems	E5.1.1.14.1	11-FEB-08	13-MAR-08	175	■						175
176	PLN510010M NSSS NPC Transmit Doc 51-9059350-00 To NPC-DCC (Steam Line Failure)	E5.1.1.15.1.	12-FEB-08	12-FEB-08	176	▼						176
177	PLNCHP0010 Comments Provided To Witnesses On First Drafts Of Testimony & Exhibits	E5.7	15-FEB-08	15-FEB-08	177							177
178	PLBFWS115M Mech / Struc - DV Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)	E4.2.7.2	15-FEB-08	09-APR-08	178	■						178
179	PLBHDP008Z MILESTONE-Announce Kick Off Mtg EC 69172(Htr Dr 2" Piping Upstr. of	E4.2.22.2	15-FEB-08	15-FEB-08	179	▼						179
180	PLN275001M NSSS NPC Receive Doc 51-9060229-000 (RW SW DC Calculation Review)	E4.1.1.16	15-FEB-08	15-FEB-08	180	▼						180

PEF-NCR-8576

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
181	PLN275AR1M NSSS AREVA Deliverable Doc 51-9060229-000 (RW SW DC Calculation Review)	E4.1.1.16	15-FEB-08	15-FEB-08	181	▼					181
182	PLNCHP001M Deadline For Third Parties To Intervene	E5.7	18-FEB-08	18-FEB-08	182	▼					182
183	PLNCHP004M Earliest Date To Request Cancellation Of Hearing	E5.7	19-FEB-08	19-FEB-08	183	▼					183
184	PLBFWH0020 -Elec / I&C - Develop EC 68964 (FW Heaters CDHE 3A & 3B)	E4.2.7.4	20-FEB-08	22-JUL-08	184	■					184
185	PLBFWH020M -Mech / Struc - Develop EC 68964 (FW Heaters CDHE 3A & 3B)	E4.2.7.4	20-FEB-08	22-JUL-08	185	■					185
186	PLN980001M NSSS NPC Receive Doc 32-9070664-000 (Spent Fuel Pool Decay Heat Analysis)	E5.1.1.15.4	21-FEB-08	21-FEB-08	186	▼					186
187	PLN980DL1M NSSS AREVA Deliverable Doc 32-9070664-000 (Spent Fuel Pool Decay Heat Analy	E5.1.1.15.4	21-FEB-08	21-FEB-08	187	▼					187
188	PLN5500013 NSSS NPC Accept Doc 51-9063671-000 (Loss of FW - FW Line Break)	E5.1.1.12.1.	21-FEB-08	29-FEB-08	188						188
189	PLBSCP0020 -Elec / I&C - Develop EC 69088 (SC Pumps & Motors)	E4.2.9.3.4	21-FEB-08	■	189	■	■				189
190	PLBSCP020M -Mech / Struc - Develop EC 69088 (SC Pumps & Motors)	E4.2.9.3.4	21-FEB-08	■	190	■	■				190
191	PLBHDP0020 -Elec / I&C - Develop EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247 thr	E4.2.22.2	22-FEB-08	16-JUN-08	191	■					191
192	PLBHDP020M -Mech / Struc - Develop EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247 to	E4.2.22.2	22-FEB-08	16-JUN-08	192	■					192

## EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
193	PLBHDV0020 -Elec / I&C - Develop EC 69026 (HD Vivs. HDV-101-104,119,120,123,124)	E4.2.20.2	22-FEB-08								
194	PLBHDV020M -Mech / Struc -Develop EC 69026 (HD Vivs. HDV-101-104,119,120,123,124)	E4.2.20.2	22-FEB-08								
195	PLN9800001 NSSS NPC Assign Reviewer For Doc 32-9070664 (Spent Fuel Pool Decay	E5.1.1.15.4	25-FEB-08	03-MAR-08							
196	PLNCHP0025 PEF Witness Team Final Hearing Preparation Work Session	E5.7	27-FEB-08	05-MAR-08							
197	PLNCHP0016 Deadline For Parties To Hold Prehearing Conference Of Counsel	E5.7	27-FEB-08	27-FEB-08							
198	PLNCHP0013 Final Drafts Of Testimony From Witnesses	E5.7	27-FEB-08	28-FEB-08							
199	PLBPEP0001 BOP NPC Assign Reviewer For Doc 12-9066482-000 (PEPSE Final Repor	E4.1.1.2	28-FEB-08	28-FEB-08							
200	PLNCHP0019 Final Testimony And Exhibits Prepared	E5.7	28-FEB-08	29-FEB-08							
201	PLNCHP0022 Any Prefiled Testimony Due To Be Filed With ALJ & Other Parties	E5.7	28-FEB-08	05-MAR-08							
202	PLBFATAR1M BOP AREVA Transmit Doc 32-9067041-000 (FATHOM Final Report Rev 1)	E4.1.1.3	28-FEB-08	28-FEB-08							
203	PLBFAT001M BOP NPC Receive Doc 32-9067041-000 (FATHOM Final Report Rev 1)	E4.1.1.3	28-FEB-08	28-FEB-08							
204	PLN550007M NSSS NPC Receive Rev 0 Doc 51-9063671-000 (Loss of FW - FW Line Break)	E5.1.1.12.1.	28-FEB-08	28-FEB-08							

PEF-NCR-8578

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
205	PLN550DL1M NSSS AREVA Deliverable Doc 51-9063671-000 (Loss of FW - FW Line Break)	E5.1.1.12.1	28-FEB-08	28-FEB-08	205	▼						205
206	PLN2750001 NSSS NPC Assign Reviewer For Doc 51-9060229-000 (RW SW DC Calculat	E4.1.1.16	28-FEB-08	28-FEB-08	206							206
207	PLBFAT0001 BOP NPC Assign Reviewer For Doc 32-9067041-000 (FATHOM Final Repo	E4.1.1.3	28-FEB-08	28-FEB-08	207							207
208	PLBPEP001M BOP NPC Receive Doc 12-9066482-000 (PEPSE Final Report Rev 1)	E4.1.1.2	28-FEB-08	28-FEB-08	208	▼						208
209	PLN2750004 NSSS NPC Review Doc 51-9060229-000 (RW SW DC Calculation Review)	E4.1.1.16	28-FEB-08	07-MAR-08	209							209
210	PLBFAT0004 BOP NPC Review Doc 32-9067041-000 (FATHOM Final Report Rev 1)	E4.1.1.3	28-FEB-08	27-MAR-08	210	■						210
211	PLBPEP0004 BOP NPC Review Doc 12-9066482-000 (PEPSE Final Report Rev 1)	E4.1.1.2	28-FEB-08	02-APR-08	211	■						211
212	PLN2750007 NSSS NPC Assemble Comments For Doc 51-9060229-000 (RW SW DC Calculat	E4.1.1.16	29-FEB-08	18-MAR-08	212	■						212
213	PLN5500016 NSSS NPC-DCC Transmit Doc 51-9063671-000 To RMS (Loss of FW - FW Line Brea	E5.1.1.12.1	29-FEB-08	29-FEB-08	213							213
214	PLN5000013 NSSS NPC Accept Doc 51-9061195-Draft (Station Blackout)	E5.1.1.6	29-FEB-08	17-MAR-08	214	■						214
215	PLN550010M NSSS NPC Transmit Doc 51-9063671-000 To NPC-DCC (Loss of FW - FW Line Bre	E5.1.1.12.1	29-FEB-08	29-FEB-08	215	▼						215
216	PLN600DL1M NSSS AREVA Deliverable Milestone Doc 51-9065760-000 (App. R Cooldown)	E5.1.1.12.1	29-FEB-08	29-FEB-08	216	▼						216

## EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
217	PLNCHP007M E5.7	29-FEB-08	05-MAR-08		217 ▼						217
	Prehearing Stipulation Of Parties Due To Be Filed With The ALJ										
218	PLN060007M E5.1.1.12.1.	29-FEB-08	29-FEB-08		218 ▼						218
	NSSS NPC Receive Rev 0 Doc 51-9065760-000 (App. R Cooldown)										
219	PLN500010M E5.1.1.6	29-FEB-08	24-MAR-08		219 ▼						219
	NSSS NPC Transmit Doc 51-9061195-Draft To NPC-DCC (Station Blackout)										
220	PLN0600013 E5.1.1.12.1.	29-FEB-08	24-MAR-08		220 ■						220
	NSSS NPC Accept Doc 51-9065760-000 (App. R Cooldown)										
221	PLN500007M E5.1.1.6	29-FEB-08	29-FEB-08		221 ▼						221
	NSSS NPC Receive Rev 0 Doc 51-9061195-Draft (Station Blackout)										
222	PLBSCFH004 E4.1.1.21	03-MAR-08	27-MAR-08		222 ■						222
	NSSS NPC Review Doc 51-9071450-000 (SC Final Heat load Evaluation)										
223	PLBMSR0020 E4.2.1.1	03-MAR-08			223 ■						223
	-Elec / I&C - Develop EC 69196 (MSR Replacements-MSR 3A/B/C/D)										
224	PLBMSR020M E4.2.1.1	03-MAR-08			224 ■						224
	-Mech / Struc - Develop EC 69196 (MSR Replacements-MSR 3A/B/C/D)										
225	PLN5100016 E5.1.1.15.1.	03-MAR-08	03-MAR-08		225						225
	NSSS NPC-DCC Transmit Doc 51-9059350-00 To RMS (Steam Line Failure)										
226	PLN530001M E5.1.1.15.1.	03-MAR-08	03-MAR-08		226 ▼						226
	NSSS NPC Receive Doc 51-9071210-000 (Rod Ejection Accident)										
227	PLN530DL1M E5.1.1.15.1.	03-MAR-08	03-MAR-08		227 ▼						227
	NSSS AREVA Deliverable Doc 51-9071210-000 (Rod Ejection Accident)										
228	PLN5300001 E5.1.1.15.1.	03-MAR-08	04-MAR-08		228						228
	NSSS NPC Assign Reviewer For Doc 51-9071210-000 (Rod Ejection Acci										

# E P U L E V E L I I I S C H E D U L E

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 28-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
229	PLN9800007 NSSS NPC Assemble Comments For Doc 32-9070664 (Spent Fuel Pool Decay)	E5.1.1.15.4	04-MAR-08	12-MAR-08		229						229
230	PLN9800004 NSSS NPC Review Doc 32-9070664-000 (Spent Fuel Pool Decay Heat Analysis)	E5.1.1.15.4	05-MAR-08	10-MAR-08		230						230
231	PLN5300004 NSSS NPC Review Doc 51-9071210-000 (Rod Ejection Accident)	E5.1.1.15.1.	05-MAR-08	19-MAR-08		231						231
232	PLBLPG0020 -Elec / I&C -Develop EC 69197 (LP Turbine Replacements-LP A/B)	E4.2.3.1	06-MAR-08			232 ■						232
233	PLBLPG020M -Mech / Struc - Develop EC 69197 (LP Turbine Replacements-LP A/B)	E4.2.3.1	06-MAR-08			233 ■						233
234	PLBHH0001M BOP Heavy Hauling Contract Request For Proposal Issued	E1.6.6.1.4	07-MAR-08	07-MAR-08		234 ▼						234
235	PLBHH00004 BOP Heavy Hauling Contract Request For Proposal W/Vendors	E1.6.6.1.4	07-MAR-08	08-APR-08		235 ■						235
236	PLMMSR0090 -MSR Manufacturing - Prepare & Submit O & M Manual	E3.1.1.5.1	07-MAR-08			236 ■						236
237	PLBSCX5070 Payment MILESTONE - Issue Validation Plan EC 68925 (SCHE-1A/B Heat Exchange)	E4.2.9.2.4	10-MAR-08	10-MAR-08		237 ▼						237
238	PLBSCS0215 Incorporate Final DC Comments Equip Spec EC 68767 (SCHE-1A/B Heat Exchange)	E4.2.9.2.2	12-MAR-08	13-MAR-08		238						238
239	PLBIC0001M BOP Installation Contract Request For Proposal Issued	E1.6.6.3	13-MAR-08	13-MAR-08		239 ▼						239
240	PLBSCS130Z MILESTONE - All Reviews Complete Equip Spec EC 68767 (SCHE-1A/B Heat Exc	E4.2.9.2.2	13-MAR-08	13-MAR-08		240 ▼						240

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH									
				2007	2008	2008	2010	2011	2012			
241	PLN6200007 NSSS NPC Assemble Comments For Doc 86-9070211-000 (EPU Source Terms-	E5.1.1.14.1	13-MAR-08	20-MAR-08	241							241
242	PLBIC00004 BOP Installation Contract Request For Proposal W/Vendors	E1.6.6.3	13-MAR-08	15-APR-08	242	■						242
243	PLNCHP0028 Final Testimony Run Through & Preparation For Hearing, Crystal River	E5.7	16-MAR-08	18-MAR-08	243							243
244	PLBIBSC001 Prepare EPU ISO-Phase Bus Duct Coolers Contract Bid Spec	E1.6.6.2.4	17-MAR-08	31-MAR-08	244							244
245	PLBMHSC001 Prepare EPU MSR Belly Drain Heat Exchangers Contract Bid Spec	E1.6.6.2.2	17-MAR-08	31-MAR-08	245							245
246	PLBRAD0004 Prepare EPU RAD Waste Contract Bid Spec	E1.6.6.2.10	17-MAR-08	31-MAR-08	246							246
247	PLNCHP010M Site Certification Hearing	E5.7	17-MAR-08	17-MAR-08	247							247
248	PLN5300007 NSSS NPC Assemble Comments For Doc 51-9071210-000 (Rod Ejection Acci	E5.1.1.15.1	18-MAR-08	19-MAR-08	248							248
249	PLBWSU001M NSSS NPC Receive Doc 51-9074559-000 (FW Startup Evaluation)	E4.1.1.23	18-MAR-08	18-MAR-08	249	▼						249
250	PLBWSU0190 NSSS AREVA Deliverable Doc 51-9074559-000 (FW Startup Evaluation)	E4.1.1.23	18-MAR-08	18-MAR-08	250	▼						250
251	PLN275DL4M NSSS NPC Deliverable To AREVA (Doc 51-9060229-000 - RW SW DC Calc. R	E4.1.1.16	18-MAR-08	18-MAR-08	251	▼						251
252	PLN2750010 NSSS AREVA Incorporate Comments (Doc 51-9060229-000-RW SW DC Calculati	E4.1.1.16	18-MAR-08	27-MAR-08	252							252

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 28-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
253	PLN531DL4M NSSS NPC Deliverable To AREVA (Doc 51-9071210-000) (Rod Ejection Acc	E5.1.1.15.1.	19-MAR-08	19-MAR-08	253	▼						253
254	PLN5300010 NSSS AREVA Incorporate Comments (Doc 51-9071210-000) (Rod Ejection Acc	E5.1.1.15.1.	19-MAR-08	27-MAR-08	254							254
255	PLBMSB0020 -Elec / I&C - Develop EC 68888 (MSR Belly Drain Heat Exchangers)	E4.2.2.4	20-MAR-08		255	■	■					255
256	PLBMSB020M -Mech / Struc - Develop EC 68888 (MSR Belly Drain Heat Exchangers)	E4.2.2.4	20-MAR-08		256	■	■					256
257	PLN621DL4M NSSS NPC Deliverable To AREVA (Doc 86-9070211-000) EPU Source Terms-	E5.1.1.14.1	20-MAR-08	20-MAR-08	257	▼						257
258	PLN6200010 NSSS AREVA Incorporate Comments Doc 86-9070211-000-EPU Source Terms F	E5.1.1.14.1	20-MAR-08	04-APR-08	258							258
259	PLN520007M NSSS NPC Receive Rev 0 Doc 51-9061032-000 (Steam Generator Tube Rupture)	E5.1.1.15.1.	20-MAR-08	20-MAR-08	259	▼						259
260	PLN520DL1M NSSS AREVA Deliverable Doc 51-9061032-000 (Steam Generator Tube Rupture)	E5.1.1.15.1.	20-MAR-08	20-MAR-08	260	▼						260
261	PLN985DL4M NSSS NPC Deliverable To AREVA (Doc 32-9070864) (Spent Fuel Pool Deca	E5.1.1.15.4	20-MAR-08	20-MAR-08	261	▼						261
262	PLN3900DL1M NSSS AREVA Deliverable Doc 32-9070920-000 (Containment Vol & Surface Area C	E5.1.1.8.1	20-MAR-08	24-MAR-08	262	▼						262
263	PLN5200013 NSSS NPC Accept Doc 51-9061032-000 (Steam Generator Tube Rupture)	E5.1.1.15.1.	20-MAR-08	25-MAR-08	263							263
264	PLNM05001M NSSS NPC Receive Doc 51-9070949-000 (Waste Analysis AIS)	E5.1.1.15.1.	21-MAR-08	21-MAR-08	264	▼						264



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
265	PLNM050D1M NSSS AREVA Deliverable Doc 51-9070949-000 (Waste Analysis AIS)	E5.1.1.15.1.	21-MAR-08	21-MAR-08		265 ▼						265
266	PLN0900004 NSSS NPC Review Doc 51-9070131-000 (Draft NSSS Mech. Sys. Eval.)	E5.1.1.4.1	24-MAR-08	17-APR-08		266 █						266
267	PLBFAT0007 BOP NPC Deliverable to Areva For Doc 32-9067041-000 (FATHOM Final Repo)	E4.1.1.3	24-MAR-08	27-MAR-08		267						267
268	PLBSCX0020 -Elec / I&C - Develop EC 68925 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.4	24-MAR-08			268 █						268
269	PLBSCX020M -Mech / Struc - Develop EC 68925 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.4	24-MAR-08			269 █						269
270	PLN5000016 NSSS NPC-DCC Transmit Doc 51-9061195-Draft To RMS (Station Blackout)	E5.1.1.6	24-MAR-08	24-MAR-08		270						270
271	PLNM050001 NSSS NPC Assign Reviewer For Doc 51-9070949-000 (Waste Analysis Ai	E5.1.1.15.1.	24-MAR-08	25-MAR-08		271						271
272	PLN1000007 NSSS NPC Assemble Comments For Doc 12-9073121-000 (Fuel Phase A Repo	E5.1.1.21.1.	24-MAR-08	14-APR-08		272 █						272
273	PLN0600016 NSSS NPC-DCC Transmit Doc 51-9065760-000 To RMS (App. R Cooldown)	E5.1.1.12.1.	24-MAR-08	24-MAR-08		273						273
274	PLNM050004 NSSS NPC Review Doc 51-9070949-000 (Waste Analysis AIS)	E5.1.1.15.1.	24-MAR-08	10-APR-08		274 █						274
275	PLN3900001 NSSS NPC Assign Reviewer For Doc 32-9070920-000(Contain. Vol. & Su	E5.1.1.8.1	24-MAR-08	25-MAR-08		275						275
276	PLN060010M NSSS NPC Transmit Doc 51-9065760-000 To NPC-DCC (App. R Cooldown)	E5.1.1.12.1.	24-MAR-08	24-MAR-08		276 ▼						276

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
277	PLN390001M E5.1.1.8.1	24-MAR-08	24-MAR-08		277 ▼						277
	NSSS NPC Receive Doc 32-9070920-000 (Containment Volume & Surface Are										
278	PLN100AR1M E5.1.1.21.1.	25-MAR-08	25-MAR-08		278 ▼						278
	NSSS AREVA Transmit Doc 12-9073121-000 (Fuel Phase A Report)										
279	PLN100001M E5.1.1.21.1.	25-MAR-08	25-MAR-08		279 ▼						279
	NSSS NPC Receive Doc 12-9073121-000 (Fuel Phase A Report)										
280	PLN520010M E5.1.1.15.1.	25-MAR-08	25-MAR-08		280 ▼						280
	NSSS NPC Transmit Doc 51-9061032-000 To NPC-DCC (Steam Generator Tube Rup										
281	PLN5200016 E5.1.1.15.1.	25-MAR-08	25-MAR-08		281						281
	NSSS NPC-DCC Transmit Doc 51-9061032-000 To RMS (Steam Generator Tube Rupt										
282	PLN090001M E5.1.1.4.1	25-MAR-08	25-MAR-08		282 ▼						282
	NSSS NPC Receive Doc 51-9070131-000 (Draft NSSS Mech. Sys. Eval.)										
283	PLN1000001 E5.1.1.21.1.	25-MAR-08	25-MAR-08		283						283
	NSSS NPC Assign Reviewer For Doc 12-9073121-000 (Fuel Phase A Repo										
284	PLN0900001 E5.1.1.4.1	25-MAR-08	25-MAR-08		284						284
	NSSS NPC Assign Reviewer For Doc 51-9070131-000 (Draft NSSS Mech.										
285	PLN1000004 E5.1.1.21.1.	25-MAR-08	14-APR-08		285						285
	NSSS NPC Review Doc 12-9073121-000 (Fuel Phase A Report)										
286	PLN3900004 E5.1.1.8.1	25-MAR-08	27-MAR-08		286						286
	NSSS NPC Review Doc 32-9070920-000 (Containment Volume & Surface Are										
287	PLNM050007 E5.1.1.15.1.	25-MAR-08	10-APR-08		287						287
	NSSS NPC Assemble Comments For Doc 51-9070949-000 (Waste Analysis AI										
288	PLN3900013 E5.1.1.8.1	26-MAR-08	27-MAR-08		288						288
	NSSS NPC Accept Doc 32-9070920-000 (Containment Volume & Surface Are										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
289	PLN8100007 NSSS NPC Assemble Comments For Doc 51-9068465 (NSSS I&C Sys Evaluati	E5.1.1.7.1	26-MAR-08	22-APR-08		289 ■					289
290	PLBFWS0215 Incorporate Final DC Comments Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)	E4.2.7.2	26-MAR-08	26-MAR-08		290					290
291	PLBSCFH007 NSSS NPC Assemble Comments For Doc 51-9071450-000(SC Final Heat load	E4.1.1.21	26-MAR-08	26-MAR-08		291					291
292	PLN810DL1M NSSS AREVA Deliverable Doc 51-9068465-000 (NSSS I&C Sys Evaluation-51 Doc)	E5.1.1.7.1	26-MAR-08	26-MAR-08		292 ▼					292
293	PLN3900007 NSSS NPC Assemble Comments For Doc 32-9070920-000 Contain. Vol&Surfa	E5.1.1.8.1	26-MAR-08	27-MAR-08		293					293
294	PLN391DL4M NSSS NPC Deliverable To AREVA Doc 32-9070920-000 Contain. Vol& Surf	E5.1.1.8.1	26-MAR-08	27-MAR-08		294 ▼					294
295	PLN810001M NSSS NPC Receive Doc 51-9068465-000 (NSSS I&C Sys Evaluation-51 Doc)	E5.1.1.7.1	26-MAR-08	27-MAR-08		295 ▼					295
296	PLN8100004 NSSS NPC Review Doc 51-9068465-000 (NSSS I&C Sys Evaluation-51 Doc)	E5.1.1.7.1	26-MAR-08	22-APR-08		296 ■					296
297	PLBPEP0007 BOP NPC Assemble Comments For Doc 12-9066482-000 (PEPSE Final Repor	E4.1.1.2	27-MAR-08	02-APR-08		297					297
298	PLN8100001 NSSS NPC Assign Reviewer For Doc 51-9068465-000 (NSSS I&C Sys Eval	E5.1.1.7.1	27-MAR-08	27-MAR-08		298					298
299	PLN800001M NSSS NPC Receive Doc 51-9068920-000 (Thermal Stratification @ EPU)	E5.1.1.30.1	27-MAR-08	27-MAR-08		299 ▼					299
300	PLN800DL1M NSSS AREVA Deliverable Doc 51-9068920-000 (Thermal Stratification @ EPU)	E5.1.1.30.1	27-MAR-08	27-MAR-08		300 ▼					300

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
301	PLN8000001	E5.1.1.30.1	27-MAR-08	28-MAR-08		301						301
	NSSS NPC Assign Reviewer For Doc 51-9068920-000 (Thermal Stratific											
302	PLN8000004	E5.1.1.30.1	27-MAR-08	03-APR-08		302						302
	NSSS NPC Review Doc 51-9068920-000 (Thermal Stratification @ EPU)											
303	PLN8000007	E5.1.1.30.1	27-MAR-08	03-APR-08		303						303
	NSSS NPC Assemble Comments For Doc 51-9068920-000 (Thermal Stratific											
304	PLN5300013	E5.1.1.15.1.	27-MAR-08	09-APR-08		304						304
	NSSS NPC Accept Doc 51-9071210-000 (Rod Ejection Accident)											
305	PLBSCFH140	E4.1.1.21	27-MAR-08	27-MAR-08		305 ▼						305
	NSSS NPC Deliverable To AREVA Doc 51-9071450-000 (SC Final Heat loa											
306	PLBSC80220	E4.2.9.2.2	31-MAR-08	09-APR-08		306						306
	Obtain Supervisor Approval Equip Spec EC 68767 (SCHE-1A/B Heat Exchangers)											
307	PLN3900010	E5.1.1.8.1	31-MAR-08	09-APR-08		307						307
	NSSS AREVA Incorporate Comments Doc 32-9070920 Containment Vol&Surfac											
308	PLBSCFH010	E4.1.1.21	31-MAR-08	11-APR-08		308						308
	NSSS AREVA Incorporate Comments Doc 51-9071450-000(SC Final Heat load											
309	PLMMSR0080	E3.1.1.5.1	31-MAR-08	31-JUL-08		309 ■						309
	-MSR Manufacturing - Evaluate Existing MSR Relief Valves											
310	PLBIBD0020	E4.2.6.5	31-MAR-08			310 ■						310
	-Elec / I&C - Develop EC 68890 (ISO-Phase Bus Duct Coolers)											
311	PLBIBD020M	E4.2.6.5	31-MAR-08			311 ■						311
	-Mech / Struc - Develop EC 68890 (ISO-Phase Bus Duct Coolers)											
312	PLMMSR0010	E3.1.1.5.1	31-MAR-08	18-APR-08		312						312
	-MSR Manufacturing - Arsopl Kickoff Meetings (Window)											

PEF-NCR-8587

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
313	PLBFW5130Z MILESTONE - All Reviews Complete Equip Spec EC 68766 (FW Heaters CDHE 3A)	E4.2.7.2	31-MAR-08	31-MAR-08		313 ▼						313
314	PLBIBSC002 Prepare EPU ISO-Phase Bus Duct Coolers Contract Bidders List	E1.6.6.2.4	31-MAR-08	01-APR-08		314						314
315	PLBMHSC002 Prepare EPU MSR Belly Drain Heat Exchangers Contract Bidders List	E1.6.6.2.2	31-MAR-08	01-APR-08		315						315
316	PLBRAD0007 Prepare EPU RAD Waste Contract Bidders List	E1.6.6.2.10	31-MAR-08	01-APR-08		316						316
317	PLBFAT004M BOP NPC Return Comments To AREVA Doc 32-9067041-000 (FATHOM Final Repo)	E4.1.1.3	01-APR-08	02-APR-08		317 ▼						317
318	PLBPEP0010 BOP AREVA Incorporate Comments Doc 12-9066482-000 (PEPSE Final Repor	E4.1.1.2	01-APR-08	02-APR-08		318						318
319	PLBPEP004M BOP NPC Return Comments To AREVA Doc 12-9066482-000 (PEPSE Final Repor	E4.1.1.2	01-APR-08	02-APR-08		319 ▼						319
320	PLNCHP013M Est. Date For Filing Post-hearing Proposed Recommended Orders From PEF & Oth	E5.7	02-APR-08	07-APR-08		320 ▼						320
321	PLBSCS0225 Obtain PGM Approval Equip Spec EC 68767 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.2	02-APR-08	10-APR-08		321						321
322	PLN090PL1M NSSS AREVA Payment Doc 51-9070131-000 (Draft NSSS Mech. Sys. Eval.)	E5.1.1.4.1	03-APR-08	03-APR-08		322 ▼						322
323	PLN100PL1M NSSS AREVA Payment Doc 12-9073121-000 (Fuel Phase A Report)	E5.1.1.21.1.	03-APR-08	03-APR-08		323 ▼						323
324	PLN8000010 NSSS AREVA Incorporate Comments Doc 51-9068920-000 Thermal Stratifica	E5.1.1.30.1	03-APR-08	03-APR-08		324						324

PEF-NCR-8588

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
325	PLN800DL4M NSSS NPC Deliverable To AREVA-Doc 51-9068920-000 Thermal Stratifica	E5.1.1.30.1	03-APR-08	03-APR-08		325 ▼						325
326	PLBIBSC003 Issue EPU ISO-Phase Bus Duct Coolers Contract Bid Spec to Bidders	E1.6.6.2.4	04-APR-08	04-APR-08		326						326
327	PLBMHSC003 Issue EPU MSR Belly Drain Heat Exchangers Contract Bid Spec to Bidders	E1.6.6.2.2	04-APR-08	04-APR-08		327						327
328	PLBRAD001M Issue EPU RAD Waste Contract Bid Spec to Bidders	E1.6.6.2.10	04-APR-08	04-APR-08		328 ▼						328
329	PLN392DL7M NSSS Areva Deliverable Rev 0 Doc 32-9070920 Containment Volume&Sur	E5.1.1.8.1	04-APR-08	09-APR-08		329 ▼						329
330	PLBIBSC004 EPU ISO-Phase Bus Duct Coolers Contract Bidding Period	E1.6.6.2.4	04-APR-08	30-APR-08		330 ■						330
331	PLBMHSC004 EPU MSR Belly Drain Heat Exchangers Contract Bidding Period	E1.6.6.2.2	04-APR-08	06-MAY-08		331 ■						331
332	PLBRAD0013 EPU RAD Waste Contract Bidding Period	E1.6.6.2.10	04-APR-08	16-MAY-08		332 ■						332
333	PLN2800001 NSSS NPC Assign Reviewer For Doc ##### (HVAC Sys Eval-51 Doc)	E5.1.1.10.1	06-APR-08	06-APR-08		333						333
334	PLN4200001 NSSS NPC Assign Reviewer For Doc 18-1005812-04 (RCS Functional Spe	E5.1.1.1.3	06-APR-08	06-APR-08		334						334
335	PLN5400001 NSSS NPC Assign Reviewer For Doc 51-9076923-000 (Letdown Line Fall	E5.1.1.12.1.	06-APR-08	06-APR-08		335						335
336	PLN5600001 NSSS NPC Assign Reviewer For Doc 51-9073175-000(ATWS/AMSAC/ARTS Se	E5.1.1.12.1.	06-APR-08	06-APR-08		336						336

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
337	PLN5700001 NSSS NPC Assign Reviewer For Doc 51-9077373-000 (FW Malfunction)	E5.1.1.12.1.	06-APR-08	06-APR-08		337					337
338	PLN5800001 NSSS NPC Assign Reviewer For Doc 51-9083076-000 (Inadvertent PSV O	E5.1.1.12.2	06-APR-08	06-APR-08		338					338
339	PLN5900001 NSSS NPC Assign Reviewer For Doc 51-9078182-000 (App. R Event Over	E5.1.1.12.1.	06-APR-08	06-APR-08		339					339
340	PLN6100001 NSSS NPC Assign Reviewer For Doc 51-9075086-000 (Containment Press	E5.1.1.12.1.	06-APR-08	06-APR-08		340					340
341	PLNM035001 NSSS NPC Assign Reviewer For Doc ##### (Solid Waste Mgmt Sour	E5.1.1.15.5	06-APR-08	06-APR-08		341					341
342	PLBFAT0010 BOP AREVA Incorporate Comments Doc 32-9067041-000 (FATHOM Final Repo	E4.1.1.3	07-APR-08	25-APR-08		342					342
343	PLN276DL7M NSSS AREVA Deliverable Rev 0 Doc 51-9080229-000 (RW SW DC Calculat	E4.1.1.16	07-APR-08	07-APR-08		343 ▼					343
344	PLN2750013 NSSS NPC Accept Doc 51-9060229-000 (RW SW DC Calculation Review)	E4.1.1.16	07-APR-08	14-APR-08		344					344
345	PLN532DL7M NSSS AREVA Deliverable Rev 0 Doc 51-9071210-000 (Rod Ejection Acci	E5.1.1.15.1.	08-APR-08	08-APR-08		345 ▼					345
346	PLBFWS0220 Obtain Supervisor Approval Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)	E4.2.7.2	08-APR-08	11-APR-08		346					346
347	PLBHH0004M BOP Heavy Hauling Contract Request For Proposal Due From Vendors	E1.6.6.1.4	08-APR-08	08-APR-08		347 ▼					347
348	PLBHH00007 BOP Heavy Hauling Contract Bid Evaluation	E1.6.6.1.4	08-APR-08	09-MAY-08		348 ■					348

PEF-NCR-8590

## EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
349	PLN0900007 NSSF NPC Assemble Comments For Doc 51-9070131-000 (Draft NSSF Mech.)	E5.1.1.4.1	08-APR-08	17-APR-08		349					349
350	PLBMHS020M Develop Equip Spec EC 68887 (MSR Belly Drain Heat Exchangers)	E4.2.2.2	09-APR-08	12-JUN-08		350 ■					350
351	PLBSCS131Z MILESTONE - Design Verifier Signoff Eq Spec EC 68767 (SCHE-1A/B Heat Exc	E4.2.9.2.2	09-APR-08	09-APR-08		351 ▼					351
352	PLBSCS220Z MILESTONE - Supervisor Approved Equip Spec EC 68767 (SCHE-1A/B Heat Exchange	E4.2.9.2.2	09-APR-08	09-APR-08		352 ▼					352
353	PLN801DL7M NSSF AREVA Deliverable Rev 0 Doc 51-9068920-000 (Thermal Stratific	E5.1.1.30.1	09-APR-08	09-APR-08		353 ▼					353
354	PLNLPI0001 NSSF NPC Assign Reviewer For Doc 32-9075687 (LPI Cross Tie Fathom	E4.3.25	09-APR-08	10-APR-08		354					354
355	PLNLPI001M NSSF NPC Receive Doc 32-9075687 (LPI Cross Tie Fathom Model)	E4.3.25	09-APR-08	10-APR-08		355 ▼					355
356	PLNLPIDL1M NSSF AREVA Deliverable Doc 32-9075687 (LPI Cross Tie Fathom Model)	E4.3.25	09-APR-08	10-APR-08		356 ▼					356
357	PLN530010M NSSF NPC Transmit Doc 51-9071210-000 To NPC-DCC (Rod Ejection Accident)	E5.1.1.15.1.	09-APR-08	15-APR-08		357 ▼					357
358	PLN5300016 NSSF NPC-DCC Transmit Doc 51-9071210-000 To RMS (Rod Ejection Accident)	E5.1.1.15.1.	09-APR-08	18-APR-08		358					358
359	PLNLPI0004 NSSF NPC Review Doc 32-9075687 (LPI Cross Tie Fathom Model)	E4.3.25	10-APR-08	18-APR-08		359					359
360	PLBFWS131Z MILESTONE - Design Verifier Signoff Equip Spec EC 68766 (FW Heaters CDHE 3A	E4.2.7.2	10-APR-08	10-APR-08		360 ▼					360



## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
361	PLNM051D4M E5.1.1.15.1.	10-APR-08	10-APR-08		361 ▼						361
	NSSS NPC Deliverable To AREVA (Doc 51-9070949-000) (Waste Analysis A										
362	PLNM050010 E5.1.1.15.1.	10-APR-08	30-APR-08		362 ■						362
	NSSS AREVA Incorporate Comments (Doc 51-9070949-000) (Waste Analysis A										
363	PLBFWS0225 E4.2.7.2	11-APR-08	11-APR-08		363						363
	Obtain PGM Approval Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)										
364	PLBFWS040Z E4.2.7.2	11-APR-08	11-APR-08		364 ▼						364
	MILESTONE - PGM Approved Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)										
365	PLBFWS220Z E4.2.7.2	11-APR-08	11-APR-08		365 ▼						365
	MILESTONE - Supervisor Approved Equip Spec EC 68766 (FW Heaters CDHE 3A/3B)										
366	PLBSCS040Z E4.2.9.2.2	11-APR-08	11-APR-08		366 ▼						366
	MILESTONE - PGM Approved Equip Spec EC 68767 (SCHE-1A/B Heat Exchangers)										
367	PLN390010M E5.1.1.8.1	14-APR-08	16-APR-08		367 ▼						367
	NSSS NPC Transmit Doc 32-9070920 To NPC-DCC Containment Volume&Surfac										
368	PLN100004M E5.1.1.21.1.	14-APR-08	14-APR-08		368 ▼						368
	NSSS NPC Return Comments To AREVA (Doc 12-9073121-000) (Fuel Phase A Rep										
369	PLMMSR0020 E3.1.1.5.1	14-APR-08	06-MAY-08		369 ■						369
	-MSR Manufacturing - Progress Energy Reviews Arsopl Procedures										
370	PLN8000013 E5.1.1.30.1	14-APR-08	14-APR-08		370						370
	NSSS NPC Accept Doc 51-9068920-000 (Thermal Stratification @ EPU)										
371	PLBPEP007M E4.1.1.2	14-APR-08	14-APR-08		371 ▼						371
	BOP NPC Receive Rev 1 Doc 12-9066482-000 (PEPSE Final Report Rev 1)										
372	PLN275010M E4.1.1.16	14-APR-08	14-APR-08		372 ▼						372
	NSSS NPC Transmit Doc 51-9060229-000 To NPC-DCC (RW SW DC Calculation Rev										

PEF-NCR-8592

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
373	PLN800010M NSSS NPC Transmit Doc 51-9068920-000 To NPC-DCC (Thermal Stratification @	E5.1.1.30.1	14-APR-08	14-APR-08		373 ▼						373
374	PLN8000016 NSSS NPC-DCC Transmit Doc 51-9068920-000 To RMS (Thermal Stratification @	E5.1.1.30.1	15-APR-08	15-APR-08		374						374
375	PLMMSR0060 -MSR Manufacturing - Steam Admission Control System ( FINAL Evaluation	E3.1.1.5.1	15-APR-08	02-JUL-08		375 ■						375
376	PLTLPT0110 -LP Turbine Manufacturing - LP2 Rotating Blades (Machined)	E3.1.1.1.1	15-APR-08	██████████		376 ■	██████████					376
377	PLBSCP0027 30% Design Challenge EC 69088 Pkg Review (SC Pumps & Motors)	E4.2.9.3.4	15-APR-08	29-APR-08		377						377
378	PLBSCP028Z MILESTONE - "Announce 30% Design Challenge" EC 69088 (SC Pumps & M	E4.2.9.3.4	15-APR-08	15-APR-08		378 ▼						378
379	PLBIC0004M BOP Installation Contract Request For Proposal Due From Vendors	E1.6.6.3	15-APR-08	15-APR-08		379 ▼						379
380	PLMMSR015M Payment MILESTONE - TEI (MSR) Forgings Arrive @ TEI	E3.1.1.5.1	15-APR-08	15-APR-08		380 ▼						380
381	PLBIC00007 BOP Installation Contract Bid Evaluation	E1.6.6.3	15-APR-08	23-APR-08		381						381
382	PLBPEP0013 BOP NPC Review/Accept Doc 12-9066482-000 (PEPSE Final Report Rev 1)	E4.1.1.2	16-APR-08	28-APR-08		382						382
383	PLBSCP5080 Payment MILESTONE - Issue SC Pumps & Motors EC 69088 30% Design Challe	E4.2.9.3.4	16-APR-08	16-APR-08		383 ▼						383
384	PLN2750016 NSSS NPC-DCC Transmit Doc 51-9060229-000 To RMS (RW SW DC Calculation Rev)	E4.1.1.16	17-APR-08	17-APR-08		384						384

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
385	PLN3900016 NSSS NPC-DCC Transmit Doc 32-9070920 To RMS Containment Volume & Surface Area C	E5.1.1.8.1	17-APR-08	17-APR-08		385					385
386	PLN1000009 NSSS Telecon NPC/AREVA Discuss Results, Est Plan For Phase B (Fuel Phase A Rep	E5.1.1.21.1.	17-APR-08	18-APR-08		386					386
387	PLN0900010 NSSS AREVA Incorporate Comments (Doc 51-9070131-000) (Draft NSSS Mech S	E5.1.1.4.1	17-APR-08	29-APR-08		387					387
388	PLN090004M NSSS NPC Return Comments To AREVA (Doc 51-9070131) (Draft NSSS Mech. Sys	E5.1.1.4.1	17-APR-08	17-APR-08		388 ▼					388
389	PLBTBE0211 NSSS NPC Pre Job Brief Meeting (Doc #####) (Turb. Bldg. Evaluati	E4.1.1.10.1	17-APR-08	17-APR-08		389					389
390	PLN610DL1M NSSS AREVA Deliverable Doc 51-9075086-000 (Containment Pressure-Temp AIS)	E5.1.1.12.1.	18-APR-08	21-APR-08		390 ▼					390
391	PLNLPI0007 NSSS NPC Assemble Comments For Doc 32-9075687 (LPI Cross Tie Fathom	E4.3.25	18-APR-08	21-APR-08		391					391
392	PLN610001M NSSS NPC Receive Doc 51-9075086-000 (Containment Pressure-Temp AIS)	E5.1.1.12.1.	21-APR-08	21-APR-08		392 ▼					392
393	PLN6100004 NSSS NPC Review Doc 51-9075086-000 (Containment Pressure-Temp AIS)	E5.1.1.12.1.	21-APR-08	01-MAY-08		393					393
394	PLBFWH028Z MILESTONE - "Announce 30% Design Challenge" EC 68964 (FW Heaters C	E4.2.7.4	22-APR-08	22-APR-08		394 ▼					394
395	PLBHDP028Z MILESTONE-Announce 30% Des. Challenge EC 69172-HD 2" Piping Upstr of HDV-2	E4.2.22.2	22-APR-08	22-APR-08		395 ▼					395
396	PLBH028Z MILESTONE-Announce 30% Des. Challenge EC 69026 (HDV HDV-101-104,119,120,12	E4.2.20.2	22-APR-08	22-APR-08		396 ▼					396

PEF-NCR-8594

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
397	PLBHDV0027	E4.2.20.2	22-APR-08	22-APR-08		397						397
	30% Design Challenge EC 69026 Pkg Review (HD Vivs. HDV-101-104,119,120,123)											
398	PLBFWH0027	E4.2.7.4	22-APR-08	28-APR-08		398						398
	30% Design Challenge EC 68964 Pkg Review (FW Heaters CDHE 3A & 3B)											
399	PLBHDP0027	E4.2.22.2	22-APR-08	29-APR-08		399						399
	30% Design Challenge Pkg Review EC 69172(HDP 2" Piping Upstream of H											
400	PLN811DL4M	E5.1.1.7.1	22-APR-08	22-APR-08		400 ▼						400
	NSSS NPC Deliverable To AREVA (Doc 51-9068465-000) (NSSS I&C Sys Eva											
401	PLBHDV0028	E4.2.20.2	22-APR-08	29-APR-08		401						401
	30% Design Challenge EC 69026 (HD Vivs. HDV-101-104,119,120,123,124)											
402	PLN8100010	E5.1.1.7.1	22-APR-08	29-APR-08		402						402
	NSSS AREVA Incorporate Comments (Doc 51-9068465-000) (NSSS I&C Sys Eva											
403	PLBIC0007M	E1.6.6.3	23-APR-08			403 ▼						403
	BOP Installation Contract Vendor Selected											
404	PLBIC00010	E1.6.6.3	23-APR-08	20-AUG-08		404						404
	BOP Installation Contract Negotiation											
405	PLBSCFH150	E4.1.1.21	24-APR-08	24-APR-08		405 ▼						405
	NSSS Areva Deliverable Rev 0 Doc 51-9071450-000 (SC Final Heat loa											
406	PLNLPIDL4M	E4.3.25	24-APR-08	24-APR-08		406 ▼						406
	NSSS NPC Deliverable To AREVA (Doc 32-9075687) (LPI Cross Tie Fathom											
407	PLNLP10010	E4.3.25	25-APR-08	13-MAY-08		407						407
	NSSS AREVA Incorporate Comments (Doc 32-9075687) (LPI Cross Tie Fathom											
408	PLBFWH5090	E4.2.7.4	25-APR-08	25-APR-08		408 ▼						408
	Payment MILESTONE - Issue FW Htrs CDHE 3A &3B EC 68964 30% Design Challenge											

PEF-NCR-8595

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
409	PLBFAT007M E4.1.1.3 BOP AREVA Deliverable Rev 1 Doc 32-9067041-000 (FATHOM Final Repo)	25-APR-08	25-APR-08		409 ▼					409
410	PLNM052D7M E5.1.1.15.1 NSSS Areva Deliverable Rev 0 Doc 51-9070949-000 (Waste Analysis AI)	25-APR-08	30-APR-08		410 ▼					410
411	PLBFAT0013 E4.1.1.3 BOP NPC Review/Accept Doc 32-9067041-000 (FATHOM Final Report Rev 1)	28-APR-08	06-MAY-08		411					411
412	PLBSCFH013 E4.1.1.21 NSSS NPC Accept Doc 51-9071450-000 (SC Final Heat load Evaluation)	28-APR-08	01-MAY-08		412					412
413	PLBPEP010M E4.1.1.2 BOP NPC Transmit Doc 12-9066482-000 To NPC-DCC (PEPSE Final Report Rev 1)	28-APR-08	28-APR-08		413 ▼					413
414	PLBFWH0028 E4.2.7.4 30% Design Challenge EC 68964 (FW Heaters CDHE 3A & 3B)	29-APR-08	29-APR-08		414					414
415	PLBHDP0028 E4.2.22.2 30% Design Challenge EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247 thru 2	29-APR-08	29-APR-08		415					415
416	PLN81XDL7M E5.1.1.7.1 NSSS AREVA Deliverable Rev 0 Doc 51-9068465-000 (NSSS I&C Sys Eval)	29-APR-08	29-APR-08		416 ▼					416
417	PLN8100013 E5.1.1.7.1 NSSS NPC Accept Doc 51-9068465-000 (NSSS I&C Sys Evaluation-51 Doc)	29-APR-08	29-APR-08		417					417
418	PLBPEP0016 E4.1.1.2 BOP NPC-DCC Transmit Doc 12-9066482-000 To RMS (PEPSE Final Report Rev 1)	29-APR-08	29-APR-08		418					418
419	PLN8100016 E5.1.1.7.1 NSSS NPC-DCC Transmit Doc 51-9068465-000 To RMS (NSSS I&C Sys Evaluation-5	30-APR-08	30-APR-08		419					419
420	PLBSCP0028 E4.2.9.3.4 30% Design Challenge EC 69088 (SC Pumps & Motors)	30-APR-08	30-APR-08		420					420

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
421	PLN810010M NSSS NPC Transmit Doc 51-9068465-000 To NPC-DCC (NSSS I&C Sys Evaluation-	30-APR-08	30-APR-08		421 ▼						421
422	PLBIBSC005 EPU ISO-Phase Bus Duct Coolers Contract Bids Received	30-APR-08	30-APR-08		422 ▼						422
423	PLBIBSC008 EPU ISO-Phase Bus Duct Coolers Contract Bid Evaluation	30-APR-08	08-MAY-08		423						423
424	PLNM050013 NSSS NPC Accept Doc 51-9070949-000 (Waste Analysis AIS)	01-MAY-08	07-MAY-08		424						424
425	PLN5111513 -NSSS NPC TSC Dose Analysis Results	01-MAY-08	02-JUN-08		425 ■						425
426	PLMMSR0030 -MSR Manufacturing - Progress Energy Accepts Arsopl Procedures	01-MAY-08	16-JUN-08		426 ■						426
427	PLMMSR0040 -MSR Manufacturing - Prepare Isometric Drawings Showing New Piping Routi	01-MAY-08			427 ■						427
428	PLN6100007 NSSS NPC Assemble Comments For Doc 51-9075086-000(Containment Pressu	02-MAY-08	14-MAY-08		428						428
429	PLN110PL1M NSSS AREVA Payment Doc 51-9068465-000 (NSSS I&C Sys Evaluation-51 Doc)	02-MAY-08	02-MAY-08		429 ▼						429
430	PLNCHP0031 Supplemental Testimony for the ALJ	02-MAY-08	22-MAY-08		430 ■						430
431	PLBSCFH016 NSSS NPC-DCC Transmit Doc 51-9071450-000 To RMS (SC Final Heat load Evalua	05-MAY-08	05-MAY-08		431						431
432	PLBSCFH10M NSSS NPC Transmit Doc 51-9071450-000 To NPC-DCC (SC Final Heat load Evalu	05-MAY-08	05-MAY-08		432 ▼						432

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
433	PLTLPT0180 -LP Turbine Manufacturing - Guide Blade Carrier	E3.1.1.1.1	05-MAY-08								433
434	PLBFAT010M BOP NPC Transmit Doc 32-9067041-000 To NPC-DCC (FATHOM Final Report Rev	E4.1.1.3	06-MAY-08	06-MAY-08							434
435	PLBFAT0016 BOP NPC-DCC Transmit Doc 32-9067041-000 To RMS (FATHOM Final Report Rev 1)	E4.1.1.3	06-MAY-08	08-MAY-08							435
436	PLBMHSC005 EPU MSR Belly Drain Heat Exchangers Contract Bids Received	E1.6.6.2.2	06-MAY-08	06-MAY-08							436
437	PLBIBSC007 EPU ISO-Phase Bus Duct Coolers Award Contract Bid	E1.6.6.2.4	06-MAY-08	08-MAY-08							437
438	PLNCHP016M Est. Date For ALJ To Issue His Recommended Order(Approx 50 Days After Hearin	E5.7	06-MAY-08	06-JUN-08							438
439	PLBMHSC006 EPU MSR Belly Drain Heat Exchangers Contract Bid Evaluation	E1.6.6.2.2	07-MAY-08	14-MAY-08							439
440	PLNM05010M NSSS NPC Transmit Doc 51-9070949-000 To NPC-DCC (Waste Analysis AIS)	E5.1.1.15.1.	07-MAY-08	07-MAY-08							440
441	PLNDSEDL7M NSSS Areva Deliverable Rev 0 Doc 51-9064003-000 (Rad Dose Conseq A	E5.1.1.15.1	07-MAY-08	07-MAY-08							441
442	PLNDSE0013 NSSS NPC Accept Doc 51-9064003-000 (Rad Dose Conseq AIS)	E5.1.1.15.1	07-MAY-08	08-MAY-08							442
443	PLNDSE010M NSSS NPC Transmit Doc 51-9064003-000 (Rad Dose Conseq AIS) To NPC-DCC	E5.1.1.15.1	08-MAY-08	08-MAY-08							443
444	PLNM050016 NSSS NPC-DCC Transmit Doc 51-9070949-000 To RMS (Waste Analysis AIS)	E5.1.1.15.1.	08-MAY-08	08-MAY-08							444

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
445	PLBIBSC008 E1.6.6.2.4	08-MAY-08	15-MAY-08		445						445
	EPU ISO-Phase Bus Duct Coolers Develop Contract Requisition & Approval										
446	PLN570001M E5.1.1.12.1.	08-MAY-08	08-MAY-08		446 ▼						446
	NSSS NPC Receive Doc 51-9077373-000 (FW Malfunction)										
447	PLN570DL1M E5.1.1.12.1.	08-MAY-08	08-MAY-08		447 ▼						447
	NSSS AREVA Deliverable Doc 51-9077373-000 (FW Malfunction)										
448	PLN5700004 E5.1.1.12.1.	08-MAY-08	21-MAY-08		448						448
	NSSS NPC Review Doc 51-9077373-000 (FW Malfunction)										
449	PLBHH0007M E1.6.6.1.4	09-MAY-08	09-MAY-08		449 ▼						449
	BOP Heavy Hauling Contract Vendor Selected										
450	PLNDSE0016 E5.1.1.15.1	09-MAY-08	09-MAY-08		450						450
	NSSS NPC-DCC Transmit Doc 51-9064003-000 (Rad Dose Conseq AIS) To RMS										
451	PLBTMP0005 E4.2.19	12-MAY-08	18-JUL-08		451 ■						451
	Turb Gen Loop Test Temp Pwr Supply - Devel AREVA Contr Chg Order										
452	PLBTMP0010 E4.2.19	12-MAY-08			452 ■						452
	-Turb Gen Loop Test Temp Pwr Supply - Devel Material & Installation Reso										
453	PLN622DL7M E5.1.1.14.1	12-MAY-08	12-MAY-08		453 ▼						453
	NSSS AREVA Deliverable Rev 0 Doc 86-9070211-000 EPU Source Terms F										
454	PLN6200013 E5.1.1.14.1	12-MAY-08	12-MAY-08		454						454
	NSSS NPC Accept Doc 86-9070211-000(EPU Source Terms For Radwaste Systems										
455	PLN620010M E5.1.1.14.1	12-MAY-08	12-MAY-08		455 ▼						455
	NSSS NPC Transmit Doc 86-9070211-000 To NPC-DCC (EPU Source Terms-Radwast										
456	PLN5950004 E5.1.1.12.1.	12-MAY-08	29-MAY-08		456						456
	NSSS NPC Review Doc 51-9078186-000 (App. R Event Overheating AIS)										

PEF-NCR-8599



## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
457	PLNM10001M E4.1.1	12-MAY-08	12-MAY-08		457 ▼					457
	NSSS NPC Receive Doc 32-9079570-000 (Calc M88-0035 EFW Flow vs. Time)									
458	PLNM100D1M E4.1.1	12-MAY-08	12-MAY-08		458 ▼					458
	NSSS AREVA Deliverable Doc 32-9079570-000 (Calc M88-0035 EFW Flow vs. Time)									
459	PLN6200016 E5.1.1.14.1	13-MAY-08	13-MAY-08		459					459
	NSSS NRC-DCC Transmit Doc 86-9070211-000 To RMS (EPU Source Terms-Radwaste)									
460	PLNLPI0013 E4.3.25	13-MAY-08	13-MAY-08		460					460
	NSSS NPC Review/Accept Doc 32-9075687 (LPI Cross Tie Fathom Model)									
461	PLNLPIDL7M E4.3.25	13-MAY-08	13-MAY-08		461 ▼					461
	NSSS Areva Deliverable Rev 0 Doc 32-9075687 (LPI Cross Tie Fathom)									
462	PLNLPI010M E4.3.25	13-MAY-08	19-MAY-08		462 ▼					462
	NSSS NPC Transmit Doc 32-9075687 To NPC-DCC (LPI Cross Tie Fathom Mod)									
463	PLN560001M E5.1.1.12.1.	14-MAY-08	14-MAY-08		463 ▼					463
	NSSS NPC Receive Doc 51-9073175-000 (ATWS/AMSAC/ARTS Setpoint Valid.)									
464	PLN560DL1M E5.1.1.12.1.	14-MAY-08	14-MAY-08		464 ▼					464
	NSSS AREVA Deliverable Doc 51-9073175-000 (ATWS/AMSAC/ARTS Setpoint Valid.)									
465	PLN611DL4M E5.1.1.12.1.	14-MAY-08	21-MAY-08		465 ▼					465
	NSSS NPC Deliverable To AREVA (Doc 51-9075086-000) (Containment Pres)									
466	PLBMHSC007 E1.6.6.2.2	14-MAY-08	14-MAY-08		466 ▼					466
	EPU MSR Belly Drain Heat Exchangers Award Contract Bid									
467	PLBMHSC008 E1.6.6.2.2	14-MAY-08	16-MAY-08		467					467
	EPU MSR Belly Drain Heat Exchangers Develop Contract Requisition & Ap									
468	PLMMSR0050 E3.1.1.5.1	14-MAY-08	02-JUL-08		468 ■					468
	-MSR Manufacturing - Prepare & Submit Flow Induced Vibration Analysis									

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
469	PLBIBSC009 E1.6.6.2.4	15-MAY-08	02-JUN-08		469						469
	EPU ISO-Phase Bus Duct Coolers Develop Contract										
470	PLMMSR020M E3.1.1.5.1	15-MAY-08	15-MAY-08		470 ▼						470
	Payment MILESTONE - TEI (MSR) Major Materials Ordered by TEI										
471	PLN540001M E5.1.1.12.1.	16-MAY-08	16-MAY-08		471 ▼						471
	NSSS NPC Receive Doc 51-9076923-000 (Letdown Line Failure)										
472	PLN540DL1M E5.1.1.12.1.	16-MAY-08	16-MAY-08		472 ▼						472
	NSSS AREVA Deliverable Doc 51-9076923-000 (Letdown Line Failure)										
473	PLBRAD003M E1.6.6.2.10	16-MAY-08	16-MAY-08		473 ▼						473
	EPU RAD Waste Contract Bids Received										
474	PLN5400004 E5.1.1.12.1.	16-MAY-08	29-MAY-08		474						474
	NSSS NPC Review Doc 51-9076923-000 (Letdown Line Failure)										
475	PLN590001M E5.1.1.12.1.	16-MAY-08	16-MAY-08		475 ▼						475
	NSSS NPC Receive Doc 51-9078162-000 (App. R Event Overcooling AIS)										
476	PLN590DL1M E5.1.1.12.1.	16-MAY-08	16-MAY-08		476 ▼						476
	NSSS AREVA Deliverable Doc 51-9078162-000 (App. R Event Overcooling AIS)										
477	PLN5950001 E5.1.1.12.1.	16-MAY-08	16-MAY-08		477						477
	NSSS NPC Assign Reviewer For Doc 51-9078166-000 (App. R Event Over)										
478	PLN595001M E5.1.1.12.1.	16-MAY-08	16-MAY-08		478 ▼						478
	NSSS NPC Receive Doc 51-9078166-000 (App. R Event Overheating AIS)										
479	PLN595DL1M E5.1.1.12.1.	16-MAY-08	16-MAY-08		479 ▼						479
	NSSS AREVA Deliverable Doc 51-9078166-000 (App. R Event Overheating AIS)										
480	PLN090007M E5.1.1.4.1	19-MAY-08	19-MAY-08		480 ▼						480
	NSSS AREVA Deliverable Doc 51-9070131-000 (Draft NSSS Mech. Sys. Eval.)										

## EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
481	PLN5600004 NSSS NPC Review Doc 51-9073175-000 (ATWS/AMSAC/ARTS Setpoint Valid.)	E5.1.1.12.1.	19-MAY-08	19-MAY-08		481						481
482	PLNLP10016 NSSS NPC-DCC Transmit Doc 32-9075687 To RMS (LPI Cross Tie Fathom Model)	E4.3.25	19-MAY-08	20-MAY-08		482						482
483	PLN5900004 NSSS NPC Review Doc 51-9078162-000 (App. R Event Overcooling AIS)	E5.1.1.12.1.	19-MAY-08	29-MAY-08		483						483
484	PLBRAD0016 EPU RAD Waste Contract Bid Evaluation	E1.6.6.2.10	19-MAY-08	30-MAY-08		484						484
485	PLNMDA-092 NSSS NPC Update Calc. M97-0110 - New Direct Shine & CR Filter Doses	E5.1.1.14.1	19-MAY-08	30-JUN-08		485	■					485
486	PLBCWTSE10 CW Traveling Screen Evaluation	E4.1.1.24	19-MAY-08	29-JUL-08		486	■					486
487	PLBMHSC009 EPU MSR Belly Drain Heat Exchangers Develop Contract	E1.6.6.2.2	19-MAY-08	05-JUN-08		487	■					487
488	PLBHDPW001 WO 1288182 - Draft Work Order EC 69172(Htr. Dr. 2" Piping Upstr. o	E7.1.1.2.25	20-MAY-08	10-JUN-08		488	■					488
489	PLZ41111 -Characterization/Function Generator Curves for FW Flow,Rx Pwr,&Turb H	E4.1.1.11	20-MAY-08	20-MAY-08		489	■					489
490	PLN571DL4M NSSS NPC Deliverable Comments To AREVA (Doc 51-9077373-000) (FW Malfunc	E5.1.1.12.1.	21-MAY-08	21-MAY-08		490	▼					490
491	PLN0900013 NSSS NPC Accept Doc 51-9070131-000 (Rev 1 NSSS Mech. Sys. Eval.)	E5.1.1.4.1	21-MAY-08	22-MAY-08		491	■					491
492	PLNPHB0004 NSSS NPC Review Doc 51-9061466-000 (Fuels Phase B Draft T-H AIS)	E5.1.1.21.2.	21-MAY-08	29-MAY-08		492	■					492

PEF-NCR-8602

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
493	PLBHH00010 E1.6.6.1.4 BOP Heavy Hauling Contract Negotiation	21-MAY-08	30-JUN-08		493 ■						493
494	PLBSCP2015 E4.2.9.3.4 Final Vendor Documents to Areva - EC 69088 (SC Pumps & Motors)	21-MAY-08	16-JUL-08		494 ■						494
495	PLN5700007 E5.1.1.12.1. NSSS NPC Assemble Comments For Doc 51-9077373-000 (FW Malfunction)	21-MAY-08	21-MAY-08		495						495
496	PLNPHBDL1M E5.1.1.21.2. NSSS AREVA Deliverable Doc 51-9061466-000 (Fuels Phase B Draft T-H AIS)	21-MAY-08	21-MAY-08		496 ▼						496
497	PLNPHB0001 E5.1.1.21.2. NSSS NPC Assign Reviewer For Doc 51-9061466-000 (Fuels Phase B Dr	21-MAY-08	21-MAY-08		497						497
498	PLNPHB001M E5.1.1.21.2. NSSS NPC Receive Doc 51-9061466-000 (Fuels Phase B Draft T-H AIS)	21-MAY-08	21-MAY-08		498 ▼						498
499	PLBHDP112Z E4.2.22.2 MILESTONE-Announce 70% Design Chall EC 69172-HD 2" Piping Upstr. of HDV-	22-MAY-08	22-MAY-08		499 ▼						499
500	PLBMSR028Z E4.2.1.1 MILESTONE-Announce 30% Design Challenge EC 69196 (MSR Replacements-MSR 3A/B/	22-MAY-08	22-MAY-08		500 ▼						500
501	PLBMSR0027 E4.2.1.1 30% Design Challenge EC 69196 Pkg Review (MSR Replacements-MSR 3A/B/C/D)	22-MAY-08	30-MAY-08		501						501
502	PLBHDP0111 E4.2.22.2 70% Design Challenge Pkg Review EC 69172 (HDP 2" Piping Upstream of HDV-24	22-MAY-08	03-JUN-08		502						502
503	PLN090010M E5.1.1.4.1 NSSS NPC Transmit Doc 51-9070131-000 To NPC-DCC (Rev 1 NSSS Mech. Sys. Ev	26-MAY-08	26-MAY-08		503 ▼						503
504	PLBHDP5110 E4.2.22.2 Payment MILESTONE - Issue Design Chall EC 69172-HD 2" Piping Upstr. of HDV-	27-MAY-08	27-MAY-08		504 ▼						504

# EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
505	PLBSCX5100 Payment MILESTONE - Issue Pkg Review (SCHE-1A/B EC 68925 30%DesChallPk)	E4.2.9.2.4	27-MAY-08	27-MAY-08		505 ▼						505
506	PLNM100001 NSSS NPC Assign Reviewer For Doc 32-9079570-000(Calc M88-0035 EFW	E4.1.1	27-MAY-08	27-MAY-08		506						506
507	PLN0900016 NSSS NPC-DCC Transmit Doc 51-9070131-000 To RMS (Rev 1 NSSS Mech. Sys. Eva	E5.1.1.4.1	27-MAY-08	28-MAY-08		507						507
508	PLN5600007 NSSS NPC Assemble Comments For Doc 51-9073175 (ATWS/AMSAC/ARTS Setpo	E5.1.1.12.1.	27-MAY-08	05-JUN-08		508						508
509	PLNM15501M NSSS NPC Receive Doc 32-9079924-Calc F890001/F900002/F980016/F990004	E4.1.1	27-MAY-08	27-MAY-08		509 ▼						509
510	PLNM155D1M NSSS AREVA Deliverable Doc 32-9079924-Calc F890001/F900002/F980016/F990004	E4.1.1	27-MAY-08	27-MAY-08		510 ▼						510
511	PLNM100004 NSSS NPC Review Doc 32-9079570-000 (Calc M88-0035 EFW Flow vs. Time)	E4.1.1	28-MAY-08	03-JUN-08		511						511
512	PLN5900007 NSSS NPC Assemble Comments For Doc 51-9078162-000 (App. R Event Over	E5.1.1.12.1.	28-MAY-08	29-MAY-08		512						512
513	PLN5950007 NSSS NPC Assemble Comments For Doc 51-9078166-000 (App. R Event Over	E5.1.1.12.1.	28-MAY-08	29-MAY-08		513						513
514	PLBAUX001M BOP NPC Receive Doc 51-9077257-000 (Revised Evaluate Station Aux Sys	E4.1.1.5	28-MAY-08	28-MAY-08		514 ▼						514
515	PLBAUXDL1M BOP AREVA Deliverable Doc 51-9077257-000(Revised Evaluate S	E4.1.1.5	28-MAY-08	28-MAY-08		515 ▼						515
516	PLN120PL1M NSSS AREVA Payment Doc 51-9061463 (Transient for DNB-32 Doc-Loss of	E5.1.1.12.2	28-MAY-08	28-MAY-08		516 ▼						516

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

























ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
517	PLN5400007 NSSS NPC Assemble Comments For Doc 51-9076923-000 (Letdown Line Fall)	E5.1.1.12.1.	29-MAY-08	02-JUN-08		517					517
518	PLNPHB0007 NSSS NPC Assemble Comments For Doc 51-9061466-000 (Fuels Phase B Dr	E5.1.1.21.2.	29-MAY-08	02-JUN-08		518					518
519	PLN591DL4M NSSS NPC Deliverable To AREVA Doc 51-9078162-000 (App. R Event Over	E5.1.1.12.1.	29-MAY-08	29-MAY-08		519 ▼					519
520	PLN595DL4M NSSS NPC Deliverable To AREVA Doc 51-9078166-000 (App. R Event Over	E5.1.1.12.1.	29-MAY-08	29-MAY-08		520 ▼					520
521	PLNPHB0013 NSSS NPC Accept Doc 51-9061466-001 (Fuels Phase B Rev 1 T-H AIS)	E5.1.1.21.2.	30-MAY-08	30-MAY-08		521					521
522	PLNPHB010M NSSS NPC Transmit Doc 51-9061466-001 To NPC-DCC (Fuels Phase B Rev 1 T-H	E5.1.1.21.2.	30-MAY-08	30-MAY-08		522 ▼					522
523	PLNPHB0010 NSSS AREVA Incorporate Comments (Doc 51-9061466-00 (Fuels Phase B Draf	E5.1.1.21.2.	30-MAY-08	30-MAY-08		523					523
524	PLNPHBDL7M NSSS Areva Deliverable Rev 1 Doc 51-9061466-001 (Fuels Phase B T-	E5.1.1.21.2.	30-MAY-08	02-JUN-08		524 ▼					524
525	PLBRAD006M EPU RAD Waste Award Contract Bid	E1.6.6.2.10	30-MAY-08	30-MAY-08		525 ▼					525
526	PLNPHB0016 NSSS NPC-DCC Transmit Doc 51-9061466-001 To RMS (Fuels Phase B Rev 1 T-H A	E5.1.1.21.2.	01-JUN-08	01-JUN-08		526					526
527	PLBRAD009M EPU RAD Waste Develop Contract Requisition & Approval	E1.6.6.2.10	02-JUN-08	24-JUN-08		527					527
528	PLNSYSR004 -EPU System Review of Reactor Building Spray (BS)	E5.2.1.1	02-JUN-08			528 ■					528

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
529	PLNSYSR008 E5.2.1.2 -EPU System Review of Chemical Additive (CA)	02-JUN-08			529 					529
530	PLNSYSR012 E5.2.1.3 -EPU System Review of Liquid Sampling (CA-LS)	02-JUN-08			530 					530
531	PLNSYSR016 E5.2.1.4 -EPU System Review of Core Flood (CF)	02-JUN-08			531 					531
532	PLNSYSR020 E5.2.1.5 -EPU System Review of OTSG Chemical Cleaning (CG)	02-JUN-08			532 					532
533	PLNSYSR024 E5.2.1.6 -EPU System Review of Decay Heat Closed Cycle Cooling (DC)	02-JUN-08			533 					533
534	PLNSYSR028 E5.2.1.7 -EPU System Review of Decay Heat Removal (DH)	02-JUN-08			534 					534
535	PLNSYSR032 E5.2.1.8 -EPU System Review of Fuel Handling (FH)	02-JUN-08			535 					535
536	PLNSYSR036 E5.2.1.9 -EPU System Review of Cathodic Protection (GC)	02-JUN-08			536 					536
537	PLNSYSR040 E5.2.1.10 -EPU System Review of Hydrogen (HY)	02-JUN-08			537 					537
538	PLNSYSR044 E5.2.1.11 -EPU System Review of Laundry (LA)	02-JUN-08			538 					538
539	PLNSYSR048 E5.2.1.12 -EPU System Review of RC Pump Lube Oil Collection (LO-RC)	02-JUN-08			539 					539
540	PLNSYSR052 E5.2.1.13 -EPU System Review of Leak Rate Testing (LR)	02-JUN-08			540 					540

# EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

REDACTED

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
541	PLNSYSR056 -EPU System Review of Make-Up & Purification (MU)	E5.2.1.14	02-JUN-08		541						541
542	PLNSYSR080 -EPU System Review of Misc. Mechanical & Structural (MX)	E5.2.1.15	02-JUN-08		542						542
543	PLNSYSR064 -EPU System Review of Nitrogen (NG)	E5.2.1.16	02-JUN-08		543						543
544	PLNSYSR068 -EPU System Review of Steam Generator (OTSG)	E5.2.1.17	02-JUN-08		544						544
545	PLNSYSR072 -EPU System Review of Post Accident Sampling (PASS)	E5.2.1.18	02-JUN-08		545						545
546	PLNSYSR076 -EPU System Review of Containment Isolation (PEN)	E5.2.1.19	02-JUN-08		546						546
547	PLNSYSR080 -EPU System Review of Reactor Building Airlock (RA)	E5.2.1.20	02-JUN-08		547						547
548	PLNSYSR084 -EPU System Review of Reactor Coolant (RC)	E5.2.1.21	02-JUN-08		548						548
549	PLNSYSR088 -EPU System Review of Nuclear Service & Decay Heat Cooling Water (RW)	E5.2.1.22	02-JUN-08		549						549
550	PLNSYSR092 -EPU System Review of Spent Fuel (SF)	E5.2.1.23	02-JUN-08		550						550
551	PLNSYSR096 -EPU System Review of Nuclear Service Closed Cycle Cooling (SW)	E5.2.1.24	02-JUN-08		551						551
552	PLNSYSR100 -EPU System Review of Liquid Waste Disposal (WD-LW)	E5.2.1.25	02-JUN-08		552						552

PEF-NCR-8607



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
553	PLNSYSR104 -EPU System Review of Waste Gas (WD-GW)	E5.2.1.26	02-JUN-08		553						553
554	PLNSYSR108 -EPU System Review of Containment Hydrogen Monitoring (WS-CM)	E5.2.1.27	02-JUN-08		554						554
555	PLNSYSR204 -EPU System Review of Main Reactor Building Fans (AH-XA)	E5.2.2.1	02-JUN-08		555						555
556	PLNSYSR208 -EPU System Review of Misc. Reactor Building Fans (AH-XB)	E5.2.2.2	02-JUN-08		556						556
557	PLNSYSR212 -EPU System Review of Reactor Building Purge (AH-XC)	E5.2.2.3	02-JUN-08		557						557
558	PLNSYSR216 -EPU System Review of Auxiliary Building Supply (AH-XD)	E5.2.2.4	02-JUN-08		558						558
559	PLNSYSR220 -EPU System Review of Fuel Handling Supply (AH-XE)	E5.2.2.5	02-JUN-08		559						559
560	PLNSYSR224 -EPU System Review of Decay Heat Pump Cooling (AH-XF)	E5.2.2.6	02-JUN-08		560						560
561	PLNSYSR228 -EPU System Review of Spent Fuel Pump Cooling (AH-XG)	E5.2.2.7	02-JUN-08		561						561
562	PLNSYSR232 -EPU System Review of Spent Fuel Pit Supply (AH-XH)	E5.2.2.8	02-JUN-08		562						562
563	PLNSYSR236 -EPU System Review of Auxiliary Building & Fuel handling Exhaust (AH-XJ)	E5.2.2.9	02-JUN-08		563						563
564	PLNSYSR240 -EPU System Review of Control Complex Normal HVAC, CREVS, & HABIT ENV.	E5.2.2.10	02-JUN-08		564						564

# EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**REDACTED**

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
565	PLNSYSR244 -EPU System Review of Miscellaneous Area HVAC (AH-XM)	E5.2.2.11	02-JUN-08		565						565
566	PLNSYSR248 -EPU System Review of Turbine Building HVAC (AH-XN)	E5.2.2.12	02-JUN-08		566						566
567	PLNSYSR252 -EPU System Review of Penetration Cooling Fans (AH-XP)	E5.2.2.13	02-JUN-08		567						567
568	PLNSYSR256 -EPU System Review of TCS Rooms Cooling (AH-XR)	E5.2.2.14	02-JUN-08		568						568
569	PLNSYSR260 -EPU System Review of EFIC Rooms Cooling (AH-XS)	E5.2.2.15	02-JUN-08		569						569
570	PLNSYSR264 -EPU System Review of Appendix "R" Dedicated Cooling (AH-XT)	E5.2.2.16	02-JUN-08		570						570
571	PLNSYSR268 -EPU System Review of Condenser Air Removal (AR)	E5.2.2.17	02-JUN-08		571						571
572	PLNSYSR272 -EPU System Review of Auxillary Steam (AS)	E5.2.2.18	02-JUN-08		572						572
573	PLNSYSR276 -EPU System Review of Chemical Feed (CC)	E5.2.2.19	02-JUN-08		573						573
574	PLNSYSR280 -EPU System Review of Condensate (CD)	E5.2.2.20	02-JUN-08		574						574
575	PLNSYSR284 -EPU System Review of Control Complex Chillers (CH)	E5.2.2.21	02-JUN-08		575						575
576	PLNSYSR288 -EPU System Review of Appendix "R" Chilled Water (CH-AR)	E5.2.2.22	02-JUN-08		576						576

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
577	PLNSYSR292 -EPU System Review of Industrial Cooling Water (CI)	E5.2.2.23	02-JUN-08		577						577
578	PLNSYSR296 -EPU System Review of CD & FW Chemical Cleaning (CS)	E5.2.2.24	02-JUN-08		578						578
579	PLNSYSR300 -EPU System Review of Circulating Water (CW)	E5.2.2.25	02-JUN-08		579						579
580	PLNSYSR304 -EPU System Review of Condenser Tube Cleaning (AMERTAP) (CW-TC)	E5.2.2.26	02-JUN-08		580						580
581	PLNSYSR308 -EPU System Review of Condensate Polishing Demin (CX)	E5.2.2.27	02-JUN-08		581						581
582	PLNSYSR312 -EPU System Review of Domestic Water (DO)	E5.2.2.28	02-JUN-08		582						582
583	PLNSYSR316 -EPU System Review of Demineralized Water (DW)	E5.2.2.29	02-JUN-08		583						583
584	PLNSYSR320 -EPU System Review of Electro-Hydraulic Control - Mechanical (EH)	E5.2.2.30	02-JUN-08		584						584
585	PLNSYSR324 -EPU System Review of Extraction Steam (EX)	E5.2.2.31	02-JUN-08		585						585
586	PLNSYSR328 -EPU System Review of Floor & Roof Drains (FD-RD)	E5.2.2.32	02-JUN-08		586						586
587	PLNSYSR332 -EPU System Review of Feedwater (FW)	E5.2.2.33	02-JUN-08		587						587
588	PLNSYSR336 -EPU System Review of Generator Gas (GG)	E5.2.2.34	02-JUN-08		588						588

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

























ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
589	PLNSYSR340 -EPU System Review of Gland System (GS)	E5.2.2.35	02-JUN-08		589	■ ▶					589
590	PLNSYSR344 -EPU System Review of Gland Seal Water (GW)	E5.2.2.36	02-JUN-08		590	■ ▶					590
591	PLNSYSR348 -EPU System Review of Heater Drains (HD)	E5.2.2.37	02-JUN-08		591	■ ▶					591
592	PLNSYSR352 -EPU System Review of Heater Vents (HV)	E5.2.2.38	02-JUN-08		592	■ ▶					592
593	PLNSYSR356 -EPU System Review of Instrument Air (IA)	E5.2.2.39	02-JUN-08		593	■ ▶					593
594	PLNSYSR360 -EPU System Review of Lube Oil (LO)	E5.2.2.40	02-JUN-08		594	■ ▶					594
595	PLNSYSR364 -EPU System Review of Main Feedwater Turbine Lube Oil (LO-FW)	E5.2.2.41	02-JUN-08		595	■ ▶					595
596	PLNSYSR368 -EPU System Review of Turbine Lube Oil (LO-TB)	E5.2.2.42	02-JUN-08		596	■ ▶					596
597	PLNSYSR372 -EPU System Review of Main Steam (MS)	E5.2.2.43	02-JUN-08		597	■ ▶					597
598	PLNSYSR376 -EPU System Review of Penetration Cooling (PC)	E5.2.2.44	02-JUN-08		598	■ ▶					598
599	PLNSYSR380 -EPU System Review of Reheat Steam (RH)	E5.2.2.45	02-JUN-08		599	■ ▶					599
600	PLNSYSR384 -EPU System Review of Relief Valve Vents (RV)	E5.2.2.46	02-JUN-08		600	■ ▶					600

# EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

REDACTED

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
601	PLNSYSR388 E5.2.2.47 -EPU System Review of Station Air (SA)	02-JUN-08			601 					601
602	PLNSYSR392 E5.2.2.48 -EPU System Review of Secondary Service Closed Cooling Cycle (SC)	02-JUN-08			602 					602
603	PLNSYSR396 E5.2.2.49 -EPU System Review of Station Drains (SD)	02-JUN-08			603 					603
604	PLNSYSR400 E5.2.2.50 -EPU System Review of Seal Oil (SO)	02-JUN-08			604 					604
605	PLNSYSR404 E5.2.2.51 -EPU System Review of Secondary Sampling (SS)	02-JUN-08			605 					605
606	PLNSYSR408 E5.2.2.52 -EPU System Review of Cycle Startup (SU)	02-JUN-08			606 					606
607	PLNSYSR412 E5.2.2.53 -EPU System Review of Turbine Generator - Mechanical (TB)	02-JUN-08			607 					607
608	PLNSYSR416 E5.2.2.54 -EPU System Review of Turbine Drain (TD)	02-JUN-08			608 					608
609	PLNSYSR420 E5.2.2.55 -EPU System Review of Turbine Generator Seal Oil (TG)	02-JUN-08			609 					609
610	PLNSYSR424 E5.2.2.56 -EPU System Review of Cycle Makeup Water Treatment (WT)	02-JUN-08			610 					610
611	PLNSYSR504 E5.2.3.1 -EPU System Review of AC Distribution (AC)	02-JUN-08			611 					611
612	PLNSYSR508 E5.2.3.2 -EPU System Review of Emergency Diesel Ventilation (AH-XL)	02-JUN-08			612 					612

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
613	PLNSYSR512 -EPU System Review of Emergency FW Pump Bidg AH (AH-XU)	E5.2.3.3	02-JUN-08		613						613
614	PLNSYSR516 -EPU System Review of Annunciator & Events Recorder (AN/ER)	E5.2.3.4	02-JUN-08		614						614
615	PLNSYSR520 -EPU System Review of ATWS (AT)	E5.2.3.5	02-JUN-08		615						615
616	PLNSYSR524 -EPU System Review of Communications (CM)	E5.2.3.6	02-JUN-08		616						616
617	PLNSYSR528 -EPU System Review of Diesel Fuel (DF)	E5.2.3.7	02-JUN-08		617						617
618	PLNSYSR532 -EPU System Review of Diesel Generator Coolant (DJ)	E5.2.3.8	02-JUN-08		618						618
619	PLNSYSR536 -EPU System Review of Diesel Generator Lube Oil (DL)	E5.2.3.9	02-JUN-08		619						619
620	PLNSYSR540 -EPU System Review of DC Electrical (DP)	E5.2.3.10	02-JUN-08		620						620
621	PLNSYSR544 -EPU System Review of Control Rod Drive (DR)	E5.2.3.11	02-JUN-08		621						621
622	PLNSYSR548 -EPU System Review of Emergency FW Initiation & Control (EC EFIC)	E5.2.3.12	02-JUN-08		622						622
623	PLNSYSR552 -EPU System Review of Emergency Feedwater (EF)	E5.2.3.13	02-JUN-08		623						623
624	PLNSYSR556 -EPU System Review of Emergency Diesel Generator (EG)	E5.2.3.14	02-JUN-08		624						624

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
625	PLNSYSR560 E5.2.3.15 -EPU System Review of Electro-Hydraulic Control - Electrical / I&C	02-JUN-08			625 ■ ●					625
626	PLNSYSR564 E5.2.3.16 -EPU System Review of Engineered Safeguards (ES)	02-JUN-08			626 ■ ●					626
627	PLNSYSR568 E5.2.3.17 -EPU System Review of Heat Tracing (HT)	02-JUN-08			627 ■ ●					627
628	PLNSYSR572 E5.2.3.18 -EPU System Review of Integrated Control (IC)	02-JUN-08			628 ■ ●					628
629	PLNSYSR576 E5.2.3.19 -EPU System Review of Incore Monitoring (IM)	02-JUN-08			629 ■ ●					629
630	PLNSYSR580 E5.2.3.20 -EPU System Review of Loose Parts & Vibration Monitoring (LP)	02-JUN-08			630 ■ ●					630
631	PLNSYSR584 E5.2.3.21 -EPU System Review of Miscellaneous Electrical (ME)	02-JUN-08			631 ■ ●					631
632	PLNSYSR588 E5.2.3.22 -EPU System Review of Meteorological Monitor (MM)	02-JUN-08			632 ■ ●					632
633	PLNSYSR592 E5.2.3.23 -EPU System Review of Auxillary Electrical Power (MT)	02-JUN-08			633 ■ ●					633
634	PLNSYSR596 E5.2.3.24 -EPU System Review of Nuclear Instrumentation (Excore) (NI)	02-JUN-08			634 ■ ●					634
635	PLNSYSR600 E5.2.3.25 -EPU System Review of Non-Nuclear Instrumentation (NNI)	02-JUN-08			635 ■ ●					635
636	PLNSYSR604 E5.2.3.26 -EPU System Review of Pressurizer Heaters (PR)	02-JUN-08			636 ■ ●					636

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
637	PLNSYSR608 -EPU System Review of Plant Security (PS)	E5.2.3.27	02-JUN-08		637	■ ●					637
638	PLNSYSR612 -EPU System Review of RC Pump Power Monitors (RC PPM)	E5.2.3.28	02-JUN-08		638	■ ●					638
639	PLNSYSR616 -EPU System Review of RC Inventory Tracking (RCITS)	E5.2.3.29	02-JUN-08		639	■ ●					639
640	PLNSYSR620 -EPU System Review of Radiation Monitoring (RM)	E5.2.3.30	02-JUN-08		640	■ ●					640
641	PLNSYSR624 -EPU System Review of Reactor Protection (RP)	E5.2.3.31	02-JUN-08		641	■ ●					641
642	PLNSYSR628 -EPU System Review of Remote Shutdown (RS)	E5.2.3.32	02-JUN-08		642	■ ●					642
643	PLNSYSR632 -EPU System Review of Sub Station (SB)	E5.2.3.33	02-JUN-08		643	■ ●					643
644	PLNSYSR636 -EPU System Review of Seismic Instrumentation (SI)	E5.2.3.34	02-JUN-08		644	■ ●					644
645	PLNSYSR640 -EPU System Review of Secondary Plant (SP)	E5.2.3.35	02-JUN-08		645	■ ●					645
646	PLNSYSR644 -EPU System Review of Turbine Generator - Electrical / I&C (TB)	E5.2.3.36	02-JUN-08		646	■ ●					646
647	PLNSYSR648 -EPU System Review of AC Vital BUS (120V Dist Panels) (VB)	E5.2.3.37	02-JUN-08		647	■ ●					647
648	PLNSYSR704 -EPU System Review of Environmental Qualifications	E5.3.1.1	02-JUN-08		648	■ ●					648



# EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

REDACTED

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
649	PLNSYSR708 E5.3.1.2 -EPU System Review of Station Blackout	02-JUN-08			649						649
650	PLNSYSR712 E5.3.2.1 -EPU System Review of Fire Protection (Base Program)	02-JUN-08			650						650
651	PLNSYSR716 E5.3.2.2 -EPU System Review of Fire Protection (Appendix R)	02-JUN-08			651						651
652	PLNSYSR720 E5.3.3.1 -EPU System Review of Appendix J	02-JUN-08			652						652
653	PLNSYSR724 E5.3.3.2 -EPU System Review of Cooling Water Reliability	02-JUN-08			653						653
654	PLNSYSR728 E5.3.3.3 -EPU System Review of IST	02-JUN-08			654						654
655	PLNSYSR732 E5.3.3.4 -EPU System Review of Maintenance Rule	02-JUN-08			655						655
656	PLNSYSR736 E5.3.3.5 -EPU System Review of Predicative Maintenance (PdM)	02-JUN-08			656						656
657	PLNSYSR740 E5.3.3.6.1 -EPU System Review of AOV's	02-JUN-08			657						657
658	PLNSYSR744 E5.3.3.6.2 -EPU System Review of Check Valves	02-JUN-08			658						658
659	PLNSYSR748 E5.3.3.6.3 -EPU System Review of MOV's	02-JUN-08			659						659
660	PLNSYSR752 E5.3.4.1 -EPU System Review of Boric Acid Corrosion Control (BACC)	02-JUN-08			660						660

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
661	PLNSYSR756 E5.3.4.2 -EPU System Review of Flow Accelerated Corrosion (FAC)	02-JUN-08	[REDACTED]		661 ■ ●					661
662	PLNSYSR760 E5.3.4.3.1 -EPU System Review of IWE / IWL	02-JUN-08	[REDACTED]		662 ■ ●					662
663	PLNSYSR764 E5.3.4.3.2 -EPU System Review of Pressure Testing	02-JUN-08	[REDACTED]		663 ■ ●					663
664	PLNSYSR768 E5.3.4.3.3 -EPU System Review of Repair Replacement	02-JUN-08	[REDACTED]		664 ■ ●					664
665	PLNSYSR772 E5.3.4.3.4 -EPU System Review of Snubbers / Supports	02-JUN-08	[REDACTED]		665 ■ ●					665
666	PLNSYSR776 E5.3.4.3.5 -EPU System Review of Weld Exams	02-JUN-08	[REDACTED]		666 ■ ●					666
667	PLNSYSR780 E5.3.4.4 -EPU System Review of Safety Related Coatings	02-JUN-08	[REDACTED]		667 ■ ●					667
668	PLNSYSR784 E5.3.5 -EPU System Review of HELB	02-JUN-08	[REDACTED]		668 ■ ●					668
669	PLNSYSR788 E5.3.6 -EPU System Review of Steam Generator Life Cycle Management	02-JUN-08	[REDACTED]		669 ■ ●					669
670	PLN541DL4M E5.1.1.12.1 NSSS NPC Deliverable To AREVA (Doc 51-9076923-000) (Letdown Line Fal	02-JUN-08	02-JUN-08		670 ▼					670
671	PLNPHBDL4M E5.1.1.21.2 NSSS NPC Deliverable To AREVA (Doc 51-9061466-000) (Fuels Phase B Dr	02-JUN-08	02-JUN-08		671 ▼					671
672	PLN561DL4M E5.1.1.12.1 NSSS NPC Deliverable To AREVA (Doc 51-9073175-000) (ATWS/AMSAC/ARTS	02-JUN-08	05-JUN-08		672 ▼					672

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
673	PLBIBSC010 Execute EPU ISO-Phase Bus Duct Coolers Contract&Receive Signed ContractFr	E1.6.6.2.4	02-JUN-08	09-JUN-08		673					673
674	PLNTSC0004 M&T Perform Calcs (Dispersion Factors For DBA) Results	E5.1.1.15.13	03-JUN-08	18-JUN-08		674					674
675	PLNM100007 NSSS NPC Assemble Comments For Doc 32-9079570-000(Calc M88-0035 EFW	E4.1.1	03-JUN-08	05-JUN-08		675					675
676	PLBHDP0112 70% Design Challenge EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247 thru 2	E4.2.22.2	04-JUN-08	04-JUN-08		676					676
677	PLN420001M NSSS NPC Receive Doc 18-1005812-04 (RCS Functional Spec)	E5.1.1.1.3	04-JUN-08	04-JUN-08		677 ▼					677
678	PLN420DL1M NSSS AREVA Deliverable Doc 18-1005812-04 (RCS Functional Spec)	E5.1.1.1.3	04-JUN-08	04-JUN-08		678 ▼					678
679	PLBMSR0028 30% Design Challenge EC 69196 (MSR Replacements-MSR 3A/B/C/D)	E4.2.1.1	04-JUN-08	04-JUN-08		679					679
680	PLBMHSC010 Execute EPU MSR Belly Drain Ht Exch Contract&Receive Signed Contract	E1.6.6.2.2	05-JUN-08	12-JUN-08		680					680
681	PLNM101D4M NSSS NPC Deliverable To AREVA Doc 32-9079570-000 Calc M88-0035 EFW	E4.1.1	05-JUN-08	05-JUN-08		681 ▼					681
682	PLBTBDE002 Prepare Contract Bld Spec (Turbine Bidg. Dynamic Evaluation)	E1.6.6.1.5	06-JUN-08	09-JUL-08		682 ■					682
683	PLBIC0010M BOP Installation Contract Mailed	E1.6.6.3	09-JUN-08	10-JUN-08		683 ▼					683
684	PLBHDPW002 WO 1268182 - Perf FE Internal Review EC 69172(HD 2" Piping Upstr of HDV-2	E7.1.1.2.25	11-JUN-08	11-JUN-08		684					684

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
685	PLBLPG028Z E4.2.3.1	11-JUN-08	11-JUN-08		685 ▼						685
	MILESTONE-Announce 30% Design Challenge EC 69197(LP Turbine Replacements-LP										
686	PLBLPG0027 E4.2.3.1	11-JUN-08	16-JUN-08		686						686
	30% Design Challenge EC 69197 Pkg Review (LP Turbine Replacements-LP A/B)										
687	PLBHDPW003 E7.1.1.2.25	11-JUN-08	12-JUN-08		687						687
	WO 1288182 - Incorp Comments EC 69172 (Htr. Dr. 2" Piping Upstr. of HDV										
688	PLMMSR025M E3.1.1.5.1	12-JUN-08	12-JUN-08		688 ▼						688
	Payment MILESTONE - TEI (MSR) Materials Receipt Provided/Tube Strip Inven										
689	PLMMSR0100 E3.1.1.5.1	12-JUN-08	04-AUG-08		689 ■						689
	-MSR Manufacturing - Prep & Submit Perf Verification Data Collection Proc										
690	PLBMHS0115 E4.2.2.2	12-JUN-08	09-JUL-08		690 ■						690
	Elec / I&C - DV Equip Spec EC 68887 (MSR Belly Drain Heat Exchangers)										
691	PLBMHS115M E4.2.2.2	12-JUN-08	09-JUL-08		691 ■						691
	Mech / Struc - DV Equip Spec EC 68887 (MSR Belly Drain Heat Exchangers)										
692	PLN5400010 E5.1.1.12.1.	13-JUN-08	13-JUN-08		692						692
	NSSS AREVA Incorporate Comments (Doc 51-9076923-000) (Letdown Line Fal										
693	PLNLAR001M E5.5	16-JUN-08	16-JUN-08		693 ▼						693
	MILESTONE - 'Start LAR Submittal Process'										
694	PLN4200004 E5.1.1.1.3	16-JUN-08	18-JUN-08		694						694
	NSSS NPC Review Doc 18-1005812-04 (RCS Functional Spec)										
695	PLBMHS0120 E4.2.2.2	16-JUN-08	23-JUN-08		695						695
	Inter-Departmental Reviews Equip Spec EC 68887 (MSR Belly Drain Heat Excha										
696	PLNLAR0005 E5.5	16-JUN-08			696 ■						696
	-Develop Licensing Change Package										

## EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
697	PLNLAR0030 -Technical Review of LAR Submittal	E5.5	16-JUN-08		697						697
698	PLNLAR0025 -Peer Review of LAR Submittal	E5.5	16-JUN-08		698						698
699	PLBMHS114Z MILESTONE-Announce 100% Des Challenge Equip Spec EC 68887 (MSR Belly Dr	E4.2.2.2	16-JUN-08	16-JUN-08	699						699
700	PLBMSB028Z MILESTONE-Announce 30% Design Challenge EC 68888 (MSR Belly Drain Ht Exchang	E4.2.2.4	16-JUN-08	16-JUN-08	700						700
701	PLBSCX028Z MILESTONE - "Announce 30% Design Challenge" EC 68925 (SCHE-1A/B He	E4.2.9.2.4	16-JUN-08	16-JUN-08	701						701
702	PLBSCX0027 30% Design Challenge EC 68925 Pkg Review (SCHE-1A/B Heat Exchangers)	E4.2.9.2.4	16-JUN-08	22-JUN-08	702						702
703	PLBMSB0027 30% Design Challenge EC 68888 Pkg Review (MSR Belly Drain Heat Exchangers)	E4.2.2.4	16-JUN-08	23-JUN-08	703						703
704	PLMMSR0070 -MSR Manufacturing - Prepare & Submit Drain System Analysis	E3.1.1.5.1	16-JUN-08	23-JUL-08	704						704
705	PLBHDP114Z MILESTONE-Announce 100% Des. Challenge EC 69172-HD 2" Pipe Upstr. of HDV-24	E4.2.22.2	17-JUN-08	17-JUN-08	705						705
706	PLBHDP0115 Elec / I&C - DV ( for ) EC 69172 (Htr. Dr. 2" Piping Upstr. of HDV-247to	E4.2.22.2	17-JUN-08	18-JUN-08	706						706
707	PLBHDP0120 Inter-Departmental Reviews EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247	E4.2.22.2	17-JUN-08	18-JUN-08	707						707
708	PLBHDP115M Mech / Struc - DV ( for ) EC 69172 (Htr. Dr. 2" Piping Upstr of HDV-	E4.2.22.2	17-JUN-08	18-JUN-08	708						708

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
709	PLBLPG0028 30% Design Challenge EC 69197 (LP Turbine Replacements-LP A/B)	E4.2.3.1	18-JUN-08	18-JUN-08		709						709
710	PLBHDP0122 100% Design Challenge EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247 thr	E4.2.22.2	18-JUN-08	18-JUN-08		710						710
711	PLBHDP0123 Incorp Review & DV Comments EC 69172 (Htr. Dr. 2" Piping Upstr. of HDV-247to	E4.2.22.2	18-JUN-08	18-JUN-08		711						711
712	PLBHDP0205 Final DRB Meeting EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247 thru 2	E4.2.22.2	18-JUN-08	18-JUN-08		712						712
713	PLBHDP125R Review Final DRB Pkg EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247 thru 2	E4.2.22.2	18-JUN-08	18-JUN-08		713						713
714	PLBHDP125D Distrib Final DRB Pkg for Review EC 69172 (HD 2" Piping Upstr. of HDV-247 t	E4.2.22.2	18-JUN-08	18-JUN-08		714	▼					714
715	PLNTSC001M NSSS NPC Receive (Dispersin Factors For DBA)	E5.1.1.15.13	18-JUN-08	18-JUN-08		715	▼					715
716	PLNTSC0008 NSSS NPC Review Draft (Dispersin Factors For DBA) Results	E5.1.1.15.13	18-JUN-08	26-JUN-08		716						716
717	PLN542DL7M NSSS AREVA Deliverable Rev 0 Doc 51-9076923-000 (Letdown Line Fall	E5.1.1.12.1.	18-JUN-08	18-JUN-08		717	▼					717
718	PLN5400013 NSSS NPC Accept Doc 51-9076923-000 (Letdown Line Failure)	E5.1.1.12.1.	19-JUN-08	25-JUN-08		718						718
719	PLBMSR5120 Payment MILESTONE - Issue MSR Replacements EC 69196 30% Design Challenge Pkg	E4.2.1.1	20-JUN-08	20-JUN-08		719	▼					719
720	PLNTSC004M NSSS NPC Deliverable To M&T (Dispersin Factors For DBA) Comments	E5.1.1.15.13	07-JUL-08	08-JUL-08		720	▼					720

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
721	PLBINS0002	E1.6.6.1.6	23-JUN-08	26-JUN-08		721						721
	Prepare Contract Bid Spec											
722	PLN4200007	E5.1.1.1.3	23-JUN-08	26-JUN-08		722						722
	NSSS NPC Assemble Comments For Doc 18-1005812-04 (RCS Functional Spe											
723	PLNM057001	E5.1.1.21.2.	24-JUN-08	24-JUN-08		723						723
	NSSS NPC Assign Reviewer For Reviewed Draft Doc ##### (Fuel Phase											
724	PLBMH80122	E4.2.2.2	24-JUN-08	24-JUN-08		724						724
	100% Design Challenge Equip Spec EC 68887 (MSR Belly Drain Heat Exchangers)											
725	PLBMSB0028	E4.2.2.4	24-JUN-08	24-JUN-08		725						725
	30% Design Challenge EC 68888 (MSR Belly Drain Heat Exchangers)											
726	PLBSCX0028	E4.2.9.2.4	24-JUN-08	24-JUN-08		726						726
	30% Design Challenge EC 68925 (SCHE-1A/B Heat Exchangers)											
727	PLBTBDE004	E1.6.6.1.5	24-JUN-08	09-JUL-08		727						727
	Prepare Contract Bidders List (Turbine Bldg. Dynamic Evaluation)											
728	PLBRAD0015	E1.6.6.2.10	24-JUN-08	15-JUL-08		728						728
	EPU RAD Waste Develop Contract											
729	PLN580001M	E5.1.1.12.2	24-JUN-08	24-JUN-08		729						729
	NSSS NPC Receive Doc 51-9083076-000 (Inadvertent PSV Opening)											
730	PLN580DL1M	E5.1.1.12.2	24-JUN-08	24-JUN-08		730						730
	NSSS AREVA Deliverable Doc 51-9083076-000 (Inadvertent PSV Opening)											
731	PLN5400016	E5.1.1.12.1.	25-JUN-08	25-JUN-08		731						731
	NSSS NPC-DCC Transmit Doc 51-9076923-000 To RMS (Letdown Line Failure)											
732	PLNM100010	E4.1.1	25-JUN-08	26-JUN-08		732						732
	NSSS AREVA Incorporate Comments 32-8079570-000 (Calc M88-0035 EFW											

## EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
733	PLN5800004	E5.1.1.12.2	25-JUN-08	02-JUL-08		733						733
	NSSS NPC Review Doc 51-9083076-000 (Inadvertent PSV Opening)											
734	PLN540010M	E5.1.1.12.1.	25-JUN-08	25-JUN-08		734	▼					734
	NSSS NPC Transmit Doc 51-9076923-000 To NPC-DCC (Letdown Line Failure)											
735	PLNM057004	E5.1.1.21.2.	25-JUN-08	08-JUL-08		735						735
	NSSS NPC Review Draft Doc ##### (Fuel Phase B Report)											
736	PLBTBE001M	E4.1.1.10.1	25-JUN-08	25-JUN-08		736	▼					736
	NSSS NPC Receive Doc AREVA-1-LI-024-1&2 RA (Turb. Bldg. Calcs 1 & 2)											
737	PLBTBE0220	E4.1.1.10.1	25-JUN-08	25-JUN-08		737	▼					737
	NSSS AREVA Deliverable Doc AREVA-1-LI-024-1&2 RA (Turb. Bldg											
738	PLNM057ARM	E5.1.1.21.2.	25-JUN-08	25-JUN-08		738	▼					738
	NSSS AREVA Transmit Draft Doc ##### (Fuel Phase B Report)											
739	PLNM05701M	E5.1.1.21.2.	25-JUN-08	25-JUN-08		739	▼					739
	NSSS NPC Receive Draft Doc ##### (Fuel Phase B Report)											
740	PLN421DL4M	E5.1.1.1.3	26-JUN-08	26-JUN-08		740	▼					740
	NSSS NPC Return Comments To AREVA (Doc 18-1005812-04) (RCS Functional Sp											
741	PLN6100010	E5.1.1.12.1.	26-JUN-08	26-JUN-08		741						741
	NSSS AREVA Incorporate Comments (Doc 51-9075086) (Containment Pressure											
742	PLN380DL1M	E5.1.1.6	26-JUN-08	26-JUN-08		742	▼					742
	NSSS AREVA Deliverable Doc ##### (Station Blackout Calculations)											
743	PLNM100013	E4.1.1	26-JUN-08	26-JUN-08		743						743
	NSSS NPC Accept Doc 32-9079570-000 (Calc M88-0035 EFW Flow vs. Time)											
744	PLNM102D7M	E4.1.1	26-JUN-08	26-JUN-08		744	▼					744
	NSSS Areva Deliverable Rev 0 Doc 32-9079570-000(Calc M88-0035 EFW											

PEF-NCR-8623



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
745	PLNM100016 E4.1.1	26-JUN-08	26-JUN-08							
	NSSS NPC-DCC Transmit Doc 32-9079570-000 to RMS(Calc M88-0035 EFW Flow vs.				745					745
746	PLNM10010M E4.1.1	26-JUN-08	26-JUN-08							
	NSSS NPC Transmit Doc 32-9079570-000 to NPC-DCC(Calc M88-0035 EFW Flow vs				746 ▼					746
747	PLN612DL7M E5.1.1.12.1.	26-JUN-08	26-JUN-08							
	NSSS AREVA Deliverable Rev 0 Doc 51-9075086-000 (Containment Press				747 ▼					747
748	PLNLR1002M E5.1.1.4.2	26-JUN-08	26-JUN-08							
	NSSS/AREVA License Renewal Inputs				748 ▼					748
749	PLBINS0004 E1.6.6.1.6	27-JUN-08	18-JUL-08							
	Prepare Contract Bidders List (Insulation Contract)				749 ■					749
750	PLBINS0006 E1.6.6.1.6	27-JUN-08	18-JUL-08							
	Prepare Request for Proposal (RFP) (Insulation Contract)				750 ■					750
751	PLNM155001 E4.1.1	30-JUN-08	30-JUN-08							
	NSSS NPC Assign Reviewer For Doc 32-9079924-Calc F890001/F900002/F				751					751
752	PLN6100013 E5.1.1.12.1.	30-JUN-08	07-JUL-08							
	NSSS NPC Accept Doc 51-9075086-000 (Containment Pressure-Temp AIS)				752					752
753	PLNTSC0010 E5.1.1.15.13	30-JUN-08	07-JUL-08							
	NSSS NPC Assemble Comments For (Dispersin Factors For DBA)				753					753
754	PLBCAD1002 E4.1.1.31	30-JUN-08	31-JUL-08							
	Prepare CAD Drawings of Turbine Building Elev. 95,119,143 for Logidtical S				754					754
755	PLN130PL1M E5.1.1.21.2.	30-JUN-08	30-JUN-08							
	NSSS AREVA Payment Doc ##### (Fuel Phase B Report)				755 ▼					755
756	PLTPPM0830 E1.6.6.1.2	30-JUN-08	30-JUN-08							
	Payment MILESTONE - Siemens - Turb Gen - Begin Exciter Manufacturing				756 ▼					756

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
757	PLNM155004 NSSS NPC Review Doc 32-9079924-Calc F890001/F900002/F980016/F990004	E4.1.1	01-JUL-08 11-JUL-08		757						757
758	PLTLPT0020 -LP Turbine Manufacturing - LP1 Rotating Blades (Machined)	E3.1.1.1.1	01-JUL-08 [REDACTED]		758	[REDACTED]					758
759	PLNM03001M NSSS NPC Receive Doc 32-9070785-000 (Liquid & Gaseous Waste Mgmt Sour	E5.1.1.15.6	01-JUL-08 01-JUL-08		759	▼					759
760	PLNM030D1M NSSS AREVA Deliverable Doc 32-9070785-000 (Liquid & Gaseous Waste Mgmt Sour	E5.1.1.15.6	01-JUL-08 01-JUL-08		760	▼					760
761	PLBHH0013M BOP Heavy Hauling Contract Issued	E1.6.6.1.4	01-JUL-08 01-JUL-08		761	▼					761
762	PLBM50001M NSSS NPC Receive CSI Doc 2602.102.25 (FAC System Susceptibility Evaluation)	E4.1.1.22	01-JUL-08 01-JUL-08		762	▼					762
763	PLBM500D1M NSSS AREVA Deliverable CSI Doc 2602.102.25(FAC System Susceptibi	E4.1.1.22	01-JUL-08 01-JUL-08		763	▼					763
764	PLBM52001M NSSS NPC Receive CSI Doc 2602.102.25 (FAC System Susceptible Non-Modeled)	E4.1.1.22	01-JUL-08 01-JUL-08		764	▼					764
765	PLBM520D1M NSSS AREVA Deliverable CSI Doc 2602.102.25 (FAC System Susceptible Non-Model	E4.1.1.22	01-JUL-08 01-JUL-08		765	▼					765
766	PLBHDV112Z MILESTONE-Announce 70% Des. Challenge EC 69026 (HDV HDV-101-104,119,120,12	E4.2.20.2	02-JUL-08 02-JUL-08		766	▼					766
767	PLBHDVW001 WO 1284521 - Draft Work Order EC 69026 (HD Vivs. HDV-101-104,119,120,123,124	E7.1.1.2.23	02-JUL-08 22-JUL-08		767	█					767
768	PLN5800007 NSSS NPC Assemble Comments For Doc 51-9083076-000 (Inadvertent PSV O	E5.1.1.12.2	02-JUL-08 08-JUL-08		768						768

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
769	PLBHDV0111 E4.2.20.2	03-JUL-08	14-JUL-08		769						769
	70% Design Challenge EC 69026 Pkg Review (HD Vibs. HDV-101-104,119,120,123)										
770	MURLEFM0M1 M4.7.10	07-JUL-08	07-JUL-08		770						770
	MILESTONE - "Start Project" EC 70653 (LEFM Software Update)										
771	PLBHH0010M E1.6.6.1.4	07-JUL-08	07-JUL-08		771						771
	BOP Heavy Hauling Contract Mailed										
772	PLBVOP01M1 E3.1.1.5.3	07-JUL-08	07-JUL-08		772						772
	MILESTONE - Start TEI Vendor Oversight Plan Development										
773	PLBVOP02M1 E3.1.7.3	07-JUL-08	07-JUL-08		773						773
	MILESTONE - Start Emerson Vendor Oversight Plan Development										
774	PLBVOP03M1 E3.1.5.3	07-JUL-08	07-JUL-08		774						774
	MILESTONE - Start Delta Unibus Vendor Oversite Plan Development										
775	PLBVOP04M1 E3.1.2.3	07-JUL-08	07-JUL-08		775						775
	MILESTONE - Start YUBA Vendor Oversight Plan Development										
776	PLBM500001 E4.1.1.22	07-JUL-08	07-JUL-08		776						776
	NSSS NPC Assign Reviewer For CSI Doc 2602.102.25 -FAC System Susceptib										
777	PLBM520001 E4.1.1.22	07-JUL-08	07-JUL-08		777						777
	NSSS NPC Assign Reviewer For CSI Doc 2602.102.25-FAC Sys Susceptible N										
778	PLN5600010 E5.1.1.12.1.	07-JUL-08	08-JUL-08		778						778
	NSSS AREVA Incorporate Comments Doc 51-9073175-000(ATWS/AMSAC/ARTS Se										
779	MURLEFM001 M4.7.10	07-JUL-08	09-JUL-08		779						779
	Prep / Cplt Validation Plan w/Supv EC 70653 (LEFM Software Update)										
780	PLBVOP0105 E3.1.1.5.3	07-JUL-08	11-JUL-08		780						780
	Review TEI Component Contract & EC Data										

## EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
781	PLBVOP0205 Review Emerson Component Contract & EC Data	E3.1.7.3	07-JUL-08 11-JUL-08		781						781
782	PLBVOP0305 Review Delta Unibus Component Contract & EC Data	E3.1.5.3	07-JUL-08 11-JUL-08		782						782
783	PLBVOP0405 Review YUBA Component Contract & EC Data	E3.1.2.3	07-JUL-08 11-JUL-08		783						783
784	PLN5700010 NSSS AREVA Incorporate Comments (Doc 51-9077373-000) (FW Malfunction)	E5.1.1.12.1.	07-JUL-08 11-JUL-08		784						784
785	PLNSGR1002 Prepare Contract Bid Spec - ROTSG Analysis For EPU 3030	E1.6.6.4.9	07-JUL-08 14-JUL-08		785						785
786	PLBVOP0110 Inputs From RE's (Critical Component Data & Manufacturing Hold Points) TEI	E3.1.1.5.3	07-JUL-08 17-JUL-08		786						786
787	PLBVOP0210 Inputs From RE's (Critical Component Data & Manufacturing Hold Points) Emer	E3.1.7.3	07-JUL-08 17-JUL-08		787						787
788	PLBVOP0310 Inputs From RE's (Critical Component Data & Mfg Hold Points) Delta Unibus	E3.1.5.3	07-JUL-08 17-JUL-08		788						788
789	PLBVOP0410 Inputs From RE's (Critical Component Data & Mfg Hold Points) YUBA	E3.1.2.3	07-JUL-08 17-JUL-08		789						789
790	PLBHH00013 BOP Heavy Hauling Execute Contract & Receive Signed Contract From Vend	E1.6.6.1.4	07-JUL-08 21-JUL-08		790						790
791	PLN610010M NSSS NPC Transmit Doc 51-9075086-000 To NPC-DCC (Containment Pressure-Tem	E5.1.1.12.1.	07-JUL-08 07-JUL-08		791						791
792	PLN6100016 NSSS NPC-DCC Transmit Doc 51-9075086-000 To RMS (Containment Pressure-Temp	E5.1.1.12.1.	07-JUL-08 09-JUL-08		792						792

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
793	PLBM500004	E4.1.1.22	08-JUL-08	14-JUL-08		793						793
	NSSS NPC Review CSI Doc 2602.102.25 (FAC System Susceptibility Evaluation)											
794	PLBM520004	E4.1.1.22	08-JUL-08	14-JUL-08		794						794
	NSSS NPC Review CSI Doc 2602.102.25 (FAC System Susceptible Non-Modeled)											
795	PLNM057007	E5.1.1.21.2.	08-JUL-08	11-JUL-08		795						795
	NSSS NPC Assemble Comments For Draft Doc ##### (Fuel Ph B Report)											
796	PLNTSC0014	E5.1.1.15.13	08-JUL-08	15-JUL-08		796						796
	NSSS M&T Incorporate Comments (Dispersin Factors For DBA)											
797	PLN581DL4M	E5.1.1.12.2	08-JUL-08	08-JUL-08		797						797
	NSSS NPC Deliverable To AREVA (Doc 51-9083076-000) (Inadvertent PSV											
798	PLN562DL7M	E5.1.1.12.1.	08-JUL-08	08-JUL-08		798						798
	NSSS AREVA Deliverable Rev 0 Doc 51-9073175-000(ATWS/AMSAC/ARTS Se											
799	PLN5600013	E5.1.1.12.1.	09-JUL-08	15-JUL-08		799						799
	NSSS NPC Accept Doc 51-9073175-000 (ATWS/AMSAC/ARTS Setpoint Valid.)											
800	PLN1300011	E5.1.1.21.2.	09-JUL-08	22-JUL-08		800						800
	NSSS NPC Transmit EPU Fuel Cycle Inputs (Fuel Phase C Report)											
801	MURLEFM003	M4.7.10	09-JUL-08	11-JUL-08		801						801
	Develop Project Tm / Kick-Off Mtg EC 70653 (LEFM Software Update)											
802	PLBTBDE006	E1.6.6.1.5	09-JUL-08	15-JUL-08		802						802
	Prepare Request for Proposal (RFP) (Turbine Bldg. Dynamic Evaluation											
803	PLBMHS0123	E4.2.2.2	10-JUL-08	16-JUL-08		803						803
	Incorp Review & DV Comments Equip Spec EC 68887 (MSR Belly Drain Heat Excha											
804	PLBHDP0215	E4.2.22.2	11-JUL-08	15-JUL-08		804						804
	Incorp. Final Comments EC 69172 Htr.Dr. 2" Piping Upstr. of HDV-247-250											

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
805	PLNM155007 E4.1.1	11-JUL-08	16-JUL-08		805						805
	NSSS NPC Assemble Comments For Doc 32-9079924-Calc F890001/F900002/F										
806	PLNM0570D4 E5.1.1.21.2.	11-JUL-08	11-JUL-08		806	▼					806
	NSSS NPC Deliverable to Areva Doc ##### (Fuel Phase B Report)										
807	PLN572DL7M E5.1.1.12.1.	11-JUL-08	11-JUL-08		807	▼					807
	NSSS AREVA Deliverable Rev 0 Doc 51-9077373-000 (FW Malfunction)										
808	PLBVOP05M1 E3.1.1.1.3	14-JUL-08	14-JUL-08		808	▼					808
	MILESTONE - Start Siemens Vendor Oversight Plan Development										
809	PLBVOP06M1 E3.1.4.3	14-JUL-08	14-JUL-08		809	▼					809
	MILESTONE - Start Holtec Vendor Oversight Plan Development										
810	PLN290001M E5.1.1.15.9	14-JUL-08	14-JUL-08		810	▼					810
	NSSS NPC Receive Doc ##### (Reactor Vessel Fluence Analysis)										
811	PLN290DL1M E5.1.1.15.9	14-JUL-08	14-JUL-08		811	▼					811
	NSSS AREVA Deliverable Doc ##### (Reactor Vessel Fluence Analysis)										
812	PLN2900001 E5.1.1.15.9	14-JUL-08	14-JUL-08		812						812
	NSSS NPC Assign Reviewer For Doc ##### (Reactor Vessel Fluenc										
813	PLBVOP0505 E3.1.1.1.3	14-JUL-08	21-JUL-08		813						813
	Review Siemens Component Contract & EC Data										
814	PLBVOP0605 E3.1.4.3	14-JUL-08	21-JUL-08		814						814
	Review Holtec Component Contract & EC Data										
815	PLN5700013 E5.1.1.12.1.	14-JUL-08	21-JUL-08		815						815
	NSSS NPC Accept Doc 51-9077373-000 (FW Malfunction)										
816	PLBVOP0510 E3.1.1.1.3	14-JUL-08	25-JUL-08		816						816
	Inputs From RE's (Critical Component Data & Mfg Hold Points) Siemens										

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
817	PLBVOP0610 Inputs From RE's (Critical Component Data & Mfg Hold Points) Holtec	E3.1.4.3	14-JUL-08	25-JUL-08		817						817
818	MURLEFM005 Elec / I&C - Develop Draft Pkg for Conceptual DRB EC 70653 (LEFM So	M4.7.10	14-JUL-08	31-JUL-08		818						818
819	PLNSGR1004 Prepare Contract Bidders Llet	E1.6.6.4.9	14-JUL-08	15-JUL-08		819						819
820	PLBM500007 NSSS NPC Assemble Comments For CSI Doc 2602.102.25-FAC System Susceptibl	E4.1.1.22	14-JUL-08	17-JUL-08		820						820
821	PLBM520007 NSSS NPC Assemble Comments For CSI Doc 2602.102.25-FAC SysSusceptibleNon	E4.1.1.22	14-JUL-08	17-JUL-08		821						821
822	PLBHDV0112 70% Design Challenge EC 69026 (HD Vivs. HDV-101-104,119,120,123,124)	E4.2.20.2	15-JUL-08	15-JUL-08		822						822
823	PLN2900004 NSSS NPC Review Doc ##### (Reactor Vessel Fluence Analysis)	E5.1.1.15.9	15-JUL-08	22-JUL-08		823						823
824	PLNTSC006M NSSS Deliverable Rev 0 Doc (Dispersin Factors For DBA)	E5.1.1.15.13	15-JUL-08	15-JUL-08		824						824
825	PLNTSC0016 NSSS NPC Accept Doc Rev 0 (Dispersin Factors For DBA)	E5.1.1.15.13	15-JUL-08	22-JUL-08		825						825
826	PLBTBDE01M Issue RFP to Bidders (Turbine Bldg. Dynamic Evaluation)	E1.6.6.1.5	15-JUL-08	15-JUL-08		826						826
827	PLBTBDE008 Contract Bidding Period (Turbine Bldg. Dynamic Evaluation)	E1.6.6.1.5	15-JUL-08	30-JUL-08		827						827
828	PLBRAD0019 Execute EPU RAD Waste Contract & Receive Signed Contract From Vendor	E1.6.6.2.10	15-JUL-08	16-JUL-08		828						828

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
829	PLNSGR1006 E1.6.6.4.9 Prepare Request for Proposal (RFP)	15-JUL-08	29-JUL-08		829						829
830	PLN560010M E5.1.1.12.1. NSSS NPC Transmit Doc 51-9073175-000 To NPC-DCC(ATWS/AMSAC/ARTS Setpoint	15-JUL-08	15-JUL-08		830						830
831	PLN5600016 E5.1.1.12.1. NSSS NPC-DCC Transmit Doc 51-9073175-000 To RMS(ATWS/AMSAC/ARTS Setpoint V	15-JUL-08	17-JUL-08		831						831
832	PLBHDP130Z E4.2.22.2 MILESTONE - All Reviews Complete EC 69172 (HD 2" Piping Upstr. of HDV-247-2	15-JUL-08	15-JUL-08		832						832
833	PLBHDP131Z E4.2.22.2 MILESTONE - Owner Acceptance EC 69172 (HD 2" Piping Upstr. of HDV-247-250	15-JUL-08	15-JUL-08		833						833
834	PLBTBE0001 E4.1.1.10.1 NSSS NPC Assign Reviewer For Doc AREVA-1-LI-024-1&2 RA (Turb. Bldg	16-JUL-08	16-JUL-08		834						834
835	PLBHDP0220 E4.2.22.2 Obtain Supervisor Approval EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247	16-JUL-08	17-JUL-08		835						835
836	PLNM156D4M E4.1.1 NSSS NPC Deliverable To AREVA (Doc 32-9079924-Calc F890001/F900002/F	16-JUL-08	16-JUL-08		836						836
837	PLBMHS0215 E4.2.2.2 Incorporate Final DV Comments Equip Spec EC 68887 (MSR Belly Drain Heat Ex	17-JUL-08	21-JUL-08		837						837
838	PLBTBE0004 E4.1.1.10.1 NSSS NPC Review Doc AREVA-1-LI-024-1&2 RA (Turb. Bldg. Calcs 1 & 2)	17-JUL-08	24-JUL-08		838						838
839	PLBHDP220Z E4.2.22.2 MILESTONE-Supervisor Approved EC 69172 (Htr. Dr. 2" Piping Upstr. of HDV	17-JUL-08	17-JUL-08		839						839
840	PLBM501D4M E4.1.1.22 NSSS NPC Deliverable To AREVA CSI Doc 2602.102.25 (FAC Sys Susceptibili	17-JUL-08	17-JUL-08		840						840



## EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
841	PLBM521D4M E4.1.1.22 NSSS NPC Deliverable To AREVA CSI Doc 2602.102.25-FAC Sys SusceptibleNo	17-JUL-08	17-JUL-08		841 ▼						841
842	PLBHDP0225 E4.2.22.2 Obtain PGM Approval EC 89172 (Htr. Dr. 2" Piping Upstream of HDV-247 thru 2	18-JUL-08	21-JUL-08		842						842
843	PLNM057010 E5.1.1.21.2. NSSS AREVA Review Comments (Doc #####) (Fuel Phase B Report)	18-JUL-08	31-JUL-08		843						843
844	PLBINS001M E1.6.6.1.6 Issue RFP to Bidders (Insulation Contract)	18-JUL-08	18-JUL-08		844 ▼						844
845	PLBETAP01M E4.1.1.5.1 NSSS NPC Receive Doc ##### (ETAP Model Calc.)	18-JUL-08	18-JUL-08		845 ▼						845
846	PLBETAP1450 E4.1.1.5.1 NSSS AREVA Deliverable Doc ##### (ETAP Model Calc.)	18-JUL-08	18-JUL-08		846 ▼						846
847	PLBVOP07M1 E1.6.6.2 MILESTONE - Start AREVA Vendor Oversight Plan Development	21-JUL-08	21-JUL-08		847 ▼						847
848	PLBVOP08M1 E3.1.6.3 MILESTONE - Start Flowserve Vendor Oversite Plan Development	21-JUL-08	21-JUL-08		848 ▼						848
849	PLBETAP001 E4.1.1.5.1 NSSS NPC Assign Reviewer For Doc ##### (ETAP Model Calc.)	21-JUL-08	21-JUL-08		849						849
850	PLBVOP0115 E3.1.1.5.3 Draft Oversight Plan for TEI	21-JUL-08	25-JUL-08		850						850
851	PLBVOP0215 E3.1.7.3 Draft Oversight Plan for Emerson	21-JUL-08	25-JUL-08		851						851
852	PLBVOP0315 E3.1.5.3 Draft Delta Unibus Oversight Plan	21-JUL-08	25-JUL-08		852						852

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
853	PLBVOP0415	E3.1.2.3	21-JUL-08	25-JUL-08		853						853
	Draft YUBA Oversight Plan											
854	PLBVOP0705	E1.6.6.2	21-JUL-08	25-JUL-08		854						854
	Review AREVA Component Contract & EC Data											
855	PLBVOP0805	E3.1.6.3	21-JUL-08	25-JUL-08		855						855
	Review Flowserve Component Contract & EC Data											
856	PLBVOP0120	E3.1.1.5.3	21-JUL-08	31-JUL-08		856						856
	Request Additional Data From TEI											
857	PLBVOP0220	E3.1.7.3	21-JUL-08	31-JUL-08		857						857
	Request Additional Data From Emerson											
858	PLBVOP0320	E3.1.5.3	21-JUL-08	31-JUL-08		858						858
	Request Additional Data From Deita Unibus											
859	PLBVOP0420	E3.1.2.3	21-JUL-08	31-JUL-08		859						859
	Request Additional Data From YUBA											
860	PLBVOP0710	E1.6.6.2	21-JUL-08	31-JUL-08		860						860
	Inputs From RE's (Critical Component Data & Mfg Hold Points) AREVA											
861	PLBVOP0810	E3.1.6.3	21-JUL-08	31-JUL-08		861						861
	Inputs From RE's (Critical Component Data & Mfg Hold Points) Flowserv											
862	PLBINS0008	E1.6.6.1.6	21-JUL-08			862						862
	Contract Bidding Period (Insulation Contract)											
863	PLN570010M	E5.1.1.12.1.	21-JUL-08	21-JUL-08		863	▼					863
	NSSS NPC Transmit Doc 51-9077373-000 To NPC-DCC (FW Malfunction)											
864	PLN5700016	E5.1.1.12.1.	21-JUL-08	23-JUL-08		864						864
	NSSS NPC-DCC Transmit Doc 51-9077373-000 To RMS (FW Malfunction)											

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
865	PLBHDP040Z E4.2.22.2	21-JUL-08	21-JUL-08		865 ▼					865
	MILESTONE - PGM Approved EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247									
866	PLBMHS130Z E4.2.2.2	21-JUL-08	21-JUL-08		866 ▼					866
	MILESTONE - All Reviews Complete Equip Spec EC 68887 (MSR Belly Drain Ht									
867	PLBMHS131Z E4.2.2.2	21-JUL-08	21-JUL-08		867 ▼					867
	MILESTONE - Design Verifier Signoff Equip Spec EC 68887 (MSR Belly Drn Ht E									
868	PLBHDPW004 E7.1.1.2.25	21-JUL-08	28-JUL-08		868					868
	WO 1288182 - Stakeholder Review EC 69172 (HD 2" Piping Upstream of HDV-247									
869	PLBFWH112Z E4.2.7.4	22-JUL-08	22-JUL-08		869 ▼					869
	MILESTONE - "Announce 70% Design Challenge" EC 68964 (FW Heaters C									
870	PLBMHS0220 E4.2.2.2	22-JUL-08	23-JUL-08		870					870
	Obtain Supervisor Approval Equip Spec EC 68887 (MSR Belly Drain Heat Excha									
871	PLBETAP004 E4.1.1.5.1	22-JUL-08	28-JUL-08		871					871
	NSSS NPC Review Doc ##### (ETAP Model Calc.)									
872	PLBFWH0111 E4.2.7.4	22-JUL-08	28-JUL-08		872					872
	70% Design Challenge EC 68964 Pkg Review (FW Heaters CDHE 3A & 3B)									
873	PLBFWHA001 E7.1.1.2.7	22-JUL-08			873					873
	WO 1181263 - Draft Work Order - EC 68964 (FW Heater CDHE 3A )									
874	PLBFWHB001 E7.1.1.2.12	22-JUL-08			874					874
	WO 1320761 - Draft Work Order - EC 68964 (FW Heater CDHE 3B)									
875	PLN2900007 E5.1.1.15.9	22-JUL-08	25-JUL-08		875					875
	NSSS NPC Assemble Comments For Doc ##### (Reactor Vessel Fluenc									
876	PLNTSC008M E5.1.1.15.13	22-JUL-08	22-JUL-08		876 ▼					876
	NSSS NPC Transmit Doc (Dispersin Factors For DBA) Comments To NPC-DCC									

## EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
877	PLNTSC0018	E5.1.1.15.13	22-JUL-08	24-JUL-08		877						877
	NSSS NPC-DCC Transmt Doc (Dispersin Factors For DBA) Comments To RMS											
878	PLNTSC0020	E5.1.1.15.13	22-JUL-08	24-JUL-08		878						878
	NSSS NPC - Transmit Doc (Dispersin Factors For DBA) To AREVA for Use											
879	PLBIBD028Z	E4.2.6.5	23-JUL-08	23-JUL-08		879	▼					879
	MILESTONE- "Announce 30% Design Challenge" EC 68890 (ISO-Phase Bus Duct Cool											
880	PLBIBS114Z	E4.2.6.3	23-JUL-08	23-JUL-08		880	▼					880
	MILESTONE-Announce 100% Des Challenge Eq Spec EC 68889(ISO-Phase Bus Duct											
881	PLBHDVW002	E7.1.1.2.23	23-JUL-08	23-JUL-08		881						881
	WO 1284521 - Perf FE Internal Review EC 69026 (HDV HDV-101-104,119,120,12											
882	PLBIBD0027	E4.2.6.5	23-JUL-08	29-JUL-08		882						882
	30% Design Challenge EC 68890 Pkg Review (ISO-Phase Bus Duct Coolers)											
883	PLBIBS0115	E4.2.6.3	23-JUL-08	29-JUL-08		883						883
	Elec / I&C - Owner Accept Equip Spec EC 68889 (ISO-Phase Bus Duct Coolers											
884	PLBIBS0120	E4.2.6.3	23-JUL-08	29-JUL-08		884						884
	Inter-Departmental Reviews Equip Spec EC 68889 (ISO-Phase Bus Duct Coolers											
885	PLBIBS115M	E4.2.6.3	23-JUL-08	29-JUL-08		885						885
	Mech / Struc - Owner Accept Equip Spec EC 68889 (ISO-Phase Bus Duct Coolers											
886	PLBMHS220Z	E4.2.2.2	23-JUL-08	23-JUL-08		886	▼					886
	MILESTONE - Supervisor Approved Equip Spec EC 68887 (MSR Belly Drain Heat Ex											
887	PLBHDVW003	E7.1.1.2.23	23-JUL-08	24-JUL-08		887						887
	WO 1284521 - Incorp Comments EC 69026 (HD Vls. HDV-101-104,119,120,123,124											
888	PLBVOP09M1	E1.6.6.1.4	24-JUL-08	24-JUL-08		888	▼					888
	MILESTONE - Start Barnhart Vendor Oversight Plan Development											

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
889	PLBMHS0225 Obtain PGM Approval Equip Spec EC 68887 (MSR Belly Drain Heat Exchangers)	E4.2.2.2	24-JUL-08	25-JUL-08		889						889
890	PLBVOP0905 Review Barnhart Component Contract & EC Data	E1.6.6.1.4	24-JUL-08	30-JUL-08		890						890
891	PLBVOP0910 Inputs From RE's (Critical Component Data & Mfg Hold Points) Barnhart	E1.6.8.1.4	24-JUL-08	06-AUG-08		891						891
892	PLBTBE0007 NSSS NPC Assemble Comments For Doc AREVA-1-LI-024-1&2 RA-Turb. Bldg.	E4.1.1.10.1	24-JUL-08	29-JUL-08		892						892
893	NPPUF16032 PM16032- COMMENCE R16 (SGR N-0) OUTAGE WORK ORDER PLANNING	E1.6.4.2.5.1	25-JUL-08	24-JUL-08		893	▼					893
894	PLBVOP0125 Review Oversight Plan for TEI (Possible Open Items)	E3.1.1.5.3	25-JUL-08	31-JUL-08		894						894
895	PLBVOP0225 Review Oversight Plan For Emerson (Possible Open Items)	E3.1.7.3	25-JUL-08	31-JUL-08		895						895
896	PLBVOP0325 Review Delta Unibus Oversight Plan (Possible Open Items)	E3.1.5.3	25-JUL-08	31-JUL-08		896						896
897	PLBVOP0425 Review Oversight Plan for YUBA (Possible Open Items)	E3.1.2.3	25-JUL-08	31-JUL-08		897						897
898	PLBMHS040Z MILESTONE - PGM Approved Equip Spec EC 68887 (MSR Belly Drain Heat Excha	E4.2.2.2	25-JUL-08	25-JUL-08		898	▼					898
899	PLN291DL4M NSSS NPC Deliverable To AREVA (Doc #####) (Reactor Vessel Fluen	E5.1.1.15.9	25-JUL-08	25-JUL-08		899	▼					899
900	PLBM500010 NSSS AREVA Incorporate Comments CSI Doc 2602.102.25 -FAC Sys Susceptibili	E4.1.1.22	28-JUL-08	31-JUL-08		900						900

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
901	PLBM520010 NSSF AREVA Incorporate Comments CSI Doc 2602.102.25FAC SysSusceptibleNon-	E4.1.1.22	28-JUL-08	31-JUL-08		901					901
902	PLN4200010 NSSF AREVA incorporate Comments (Doc 18-1005812-04) (RCS Functional Sp	E5.1.1.1.3	28-JUL-08								902
903	PLN5900010 NSSF AREVA Incorporate Comments Doc 51-9078162-000(App. R Event Overc	E5.1.1.12.1.	28-JUL-08								903
904	PLN5950010 NSSF AREVA Incorporate Comments Doc 51-9078166-000 (App. R Event Over	E5.1.1.12.1.	28-JUL-08								904
905	PLBVOP0515 Draft Oversight Plan for Siemens	E3.1.1.1.3	28-JUL-08								905
906	PLBVOP0615 Draft Oversight Plan For Holtec	E3.1.4.3	28-JUL-08								906
907	PLBVOP0520 Request Additional Data From Siemens	E3.1.1.1.3	28-JUL-08								907
908	PLBVOP0620 Request Additional Data From Holtec	E3.1.4.3	28-JUL-08								908
909	PLBETAP007 NSSF NPC Assemble Comments For Doc ##### (ETAP Model Calc.)	E4.1.1.5.1	28-JUL-08	31-JUL-08							909
910	PLBHDPW005 WO 1288182 - Review Meeting EC 69172(Htr. Dr. 2" Piping Upstream of HDV-247	E7.1.1.2.25	28-JUL-08	29-JUL-08		910					910
911	PLBCWTSE20 CW Travelling Screen Evaluation - Peer Review	E4.1.1.24	29-JUL-08								911
912	PLNSGR101M MILESTONE - Issue RFP to Bidders	E1.6.6.4.9	29-JUL-08	29-JUL-08		912					912

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
913	PLNSGR1008 Contract Bidding Period	E1.6.6.4.9	29-JUL-08								913
914	PLBHDPW006 WO 1288182 - Incorp Mtg Comments EC 69172 (HD 2" Piping Upstream of HDV-247)	E7.1.1.2.25	29-JUL-08								914
915	PLBTBE0230 NSSS NPC Deliverable To AREVA Doc AREVA-1-LI-024-1&2 RA(Turb. Bldg.	E4.1.1.10.1	29-JUL-08	29-JUL-08							915
916	PLBFWH0112 70% Design Challenge EC 68964 (FW Heaters CDHE 3A & 3B)	E4.2.7.4	30-JUL-08	30-JUL-08							916
917	PLBIBD0028 30% Design Challenge EC 68890 (ISO-Phase Bus Duct Coolers)	E4.2.6.5	30-JUL-08	30-JUL-08							917
918	PLBIBS0122 100% Design Challenge Equip Spec EC 68889 (ISO-Phase Bus Duct Coolers)	E4.2.6.3	30-JUL-08	30-JUL-08							918
919	PLBTBDE03M Contract Bids Received (Turbine Bldg. Dynamic Evaluation)	E1.6.6.1.5	30-JUL-08	30-JUL-08							919
920	PLBTBDE010 Contract Bid Evaluation (Turbine Bldg. Dynamic Evaluation)	E1.6.6.1.5	30-JUL-08								920
921	PLBIBS0123 Incorp Review & DV Comments Equip Spec EC 68889 (ISO-Phase Bus Duct Coolers)	E4.2.6.3	31-JUL-08								921
922	PLBTBE0010 NSSS AREVA Incorp Comments For Doc AREVA-1-LI-024-1&2 RA-Turb. Bldg.	E4.1.1.10.1	31-JUL-08								922
923	MURLEFM009 Distribute Conceptual DRB Pkg for Review EC 70653 (LEFM Software Update)	M4.7.10	31-JUL-08								923
924	MURLEFM011 Elec / I&C - Develop Final EC "Pkg for final DRB" EC 70653 (LEFM Softwa	M4.7.10	31-JUL-08								924

PEF-NCR-8638

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
925	PLNM0580D7 E5.1.1.21.2.	31-JUL-08	31-JUL-08		925 ▼					925
	NSSS AREVA Deliverable Transmit Responses, Schedule Telecon-Fuel Ph B Report									
926	PLTPPM0840 E1.6.6.1.2	31-JUL-08	31-JUL-08		926 ▼					926
	Payment MILESTONE - Siemens - Turb Gen - Begln LP Inner Casing Fabrication									
927	PLBETAP1451 E4.1.1.5.1	31-JUL-08	31-JUL-08		927 ▼					927
	NSSS NPC Deliverable To AREVA (Doc #####) (ETAP Model Calc.)									
928	PLBM502D7M E4.1.1.22	31-JUL-08	31-JUL-08		928 ▼					928
	NSSS Areva Deliverable Rev 0 CSI Doc 2602.102.25 (FAC Sys Susceptibili									
929	PLBM522D7M E4.1.1.22	31-JUL-08	31-JUL-08		929 ▼					929
	NSSS Areva Deliverable Rev 0 CSI Doc 2602.102.25-FAC Sys Susceptible N									
930	PLNM057011 E5.1.1.21.2.									930
	NSSS AREVA Address Final Telecon Comments Doc #####-Ph B Report)									
931	PLNLR0065 E5.5									931
	-Prepare EPU LAR Environmental Report									
932	PLZ164241 E1.6.4.2.4.1									932
	-Field Construction Schedule Refuel 16 (R16)									
933	PLZ164251 E1.6.4.2.5.1									933
	-Outage Schedule Input Refuel 16 (R16)									
934	MURLEFM013 M4.7.10									934
	Review Conceptual DRB Pkg EC 70653 (LEFM Software Update)									
935	PLBFWH5150 E4.2.7.4									935
	Payment MILESTONE - FW Heaters CDHE 3A & 3B EC 68964 70% Review Pkg. Compl									
936	PLN140PL1M E5.1.1.12.1.									936
	NSSS AREVA Payment Doc ##### (App. R Overcooling Analysis AIS)									



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
937	PLN422DL7M	E5.1.1.1.3										937
	NSSS NPC Receive Rev 0 Doc 18-1005812-04 (RCS Functional Spec)											
938	PLN595DL7M	E5.1.1.12.1.										938
	NSSS Areva Deliverable Rev 0 Doc 51-9078166-000 (App. R Event Over											
939	PLN59XDL7M	E5.1.1.12.1.										939
	NSSS Areva Deliverable Rev 0 Doc 51-9078162-000 (App. R Event Over											
940	PLBAUX0001	E4.1.1.5										940
	BOP NPC Assign Reviewer Doc 51-9077257 (Revised Evaluate Station Aux Sys											
941	PLBM500013	E4.1.1.22										941
	NSSS NPC Accept CSI Doc 2602.102.25 (FAC System Susceptibility Evaluation)											
942	PLBM520013	E4.1.1.22										942
	NSSS NPC Accept CSI Doc 2602.102.25 (FAC System Susceptible Non-Modeled)											
943	PLBVOP0130	E3.1.1.5.3										943
	Incorporate TEI Oversight Plan Comments & Open Items											
944	PLBVOP0230	E3.1.7.3										944
	Incorporate Emerson Oversight Plan Comments & Open Items											
945	PLBVOP0330	E3.1.5.3										945
	Incorporate Delta Unibus Oversight Plan Comments & Open Items											
946	PLBVOP0430	E3.1.2.3										946
	Incorporate YUBA Oversight Plan Comments & Open Items											
947	PLBVOP0715	E1.6.6.2										947
	Draft Oversight Plan For AREVA											
948	PLBVOP0815	E3.1.6.3										948
	Draft Oversight Plan for Flowserve											

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
949	PLN4200013	E5.1.1.1.3										949
	NSSS NPC Accept Doc 18-1005812-04 (RCS Functional Spec)											
950	PLN5900013	E5.1.1.12.1.										950
	NSSS NPC Accept Doc 51-9078162-000 (App. R Event Overcooling AIS)											
951	PLN5950013	E5.1.1.12.1.										951
	NSSS NPC Accept Doc 51-9078166-000 (App. R Event Overheating AIS)											
952	PLBVOP0720	E1.6.6.2										952
	Request Additional Data From AREVA											
953	PLBVOP0820	E3.1.6.3										953
	Request Additional Data From Flowserve											
954	PLZ4223	E4.2.2.3										954
	-MSR Regen Heat Exchanger - Purchase EC 68887 Pkg (EGR-NGGC-0005)											
955	PLZ42168	E4.2.16.8										955
	-Facilities, Utilities, & Serv. Eng.-TBCR-1 2 Vendors Perform Turb Bldg Crane E											
956	PLZ4119	E4.1.1.9										956
	-Calc M95-0035, SW System Inventory Transient Analysis (Rev 2)											
957	PLZ31153	E3.1.1.5.3										957
	-Moisture Separator Reheaters (MSR) RE Inspection Plan											
958	PLZ3121	E3.1.2.1										958
	-Cond. Ht. Exchangers Vendor Manu. Plan & Schedule											
959	PLZ3122	E3.1.2.2										959
	-Cond. Ht. Exchangers Vendor Shipping Plan											
960	PLZ3123	E3.1.2.3										960
	-Cond. Ht. Exchangers RE Inspection Plan											

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH									
				2007	2008	2009	2010	2011	2012			
961	PLZ3131 -Secondary Services Ht. Exchangers Vendor Manu. Plan & Schedule	E3.1.3.1	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	961
962	PLZ3132 -Secondary Services Ht. Exchangers Vendor Shipping Plan	E3.1.3.2	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	962
963	PLZ3133 -Secondary Services Ht. Exchangers RE Inspection Plan	E3.1.3.3	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	963
964	PLZ42931 -SC Pump Impellers & Motors Design Spec.	E4.2.9.3.1	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	964
965	PLZ42932 -SC Pump Impellers & Motors Equip. Spec. (EGR-NGGC-0020)	E4.2.9.3.2	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	965
966	PLZ42933 -SC Pump Impellers & Motors Purchase EC XXXXX Pkg. (EGR-NGGC-0005)	E4.2.9.3.3	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	966
967	PLZ4214 -Phase I (R16) Simulator Upgrades	E4.2.14	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	967
968	PLNLR0010 Hold LARB Kick Off Meeting	E5.5	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	968
969	PLBVOP0525 Review Oversight Plan For Siemens (Possible Open Items)	E3.1.1.1.3	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	969
970	PLBVOP0625 Review Oversight Plan for Holtec (Possible Open Items)	E3.1.4.3	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	970
971	PLBETAP010 NSSS AREVA incorporate Comments (Doc #####) (ETAP Model Calc.)	E4.1.1.5.1	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	971
972	PLBAUX0004 BOP NPC Review Doc 51-9077257-000 (Revised Evaluate Station Aux Sys Study)	E4.1.1.5	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	972

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
973	PLNLAR0015 E5.5 Incorporate Kick Off Mtg Comments										973
974	PLBBDPW007 E7.1.1.2.25 WO 1288182 - FE Approval EC 69172 (Htr. Dr. 2" Piping Upstream of HDV-247										974
975	PLBTBDE05M E1.6.6.1.5 Award Contract Bid (Turbine Bldg. Dynamic Evaluation)										975
976	PLBCWTSE30 E4.1.1.24 CW Traveling Screen Evaluation - Engineering Supervisor Sign-off										976
977	PLBTBDE014 E1.6.6.1.5 Develop Contract (Turbine Bldg. Dynamic Evaluation)										977
978	PLBBDPW008 E7.1.1.2.25 WO 1288182 - Stakeholder Approval EC 69172(HD 2" Piping Upstream of HD										978
979	PLN5800010 E5.1.1.12.2 NSSS AREVA Incorporate Comments (Doc 51-9083076-000) (Inadvertent PSV										979
980	PLBIBS0215 E4.2.6.3 Incorporate Final DV Comments Equip Spec EC 68889 (ISO-Phase Bus Duct Cool										980
981	PLBVOP0915 E1.6.6.1.4 Draft Oversight Plan for Barnhart										981
982	PLBVOP0920 E1.6.6.1.4 Request Additional Data From Barnhart										982
983	PLBMSRA001 E7.1.1.2.1 WO 1288186 - Draft Work Order EC 69198 (MSR 3A Removal)										983
984	PLBMSRA011 E7.1.1.2.17 WO 1326562 - Draft Work Order EC 69198 (MSR 3A Installation)										984

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
985	PLNM058AD7	E5.1.1.21.2.									985
	NSSS AREVA Deliverable Transmit Final Responses Doc #####-Fuel Ph										
986	PLNM057012	E5.1.1.21.2.									986
	NSSS NPC Review Final AREVA Responses Doc + ##### (Fuel Phase B Report)										
987	MURLEFM015	M4.7.10									987
	Conceptual DRB Meeting EC 70653 (LEFM Software Update)										
988	PLBM50010M	E4.1.1.22									988
	NSSS NPC Transmit CSI Doc 2602.102.25 To NPC-DCC FAC System Susceptibilit										
989	PLBM52010M	E4.1.1.22									989
	NSSS NPC Transmit CSI Doc 2602.102.25 To NPC-DCC FAC Sys Susceptible Non-M										
990	PLBVOP01M5	E3.1.1.5.3									990
	MILESTONE - TEI Vendor Oversite Plan Complete										
991	PLBVOP02M5	E3.1.7.3									991
	MILESTONE - Emerson Vendor Oversite Plan Complete										
992	PLBVOP03M5	E3.1.5.3									992
	MILESTONE - Delta Unibus Vendor Oversite Plan Complete										
993	PLBVOP04M5	E3.1.2.3									993
	MILESTONE - YUBA Vendor Oversite Plan Complete										
994	PLN420010M	E5.1.1.1.3									994
	NSSS NPC Transmit Doc 18-1005812-04 To NPC-DCC (RCS Functional Spec)										
995	PLN590010M	E5.1.1.12.1.									995
	NSSS NPC Transmit Doc 51-9078162-000 To NPC-DCC (App. R Event Overcooling										
996	PLN595010M	E5.1.1.12.1.									996
	NSSS NPC Transmit Doc 51-9078166-000 To NPC-DCC (App. R Event Overheating										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
997	PLBM500016 E4.1.1.22										997
	NSSS NPC-DCC Transmit CSI Doc 2602.102.25 To RMS(FAC System Susceptibility)										
998	PLBM520016 E4.1.1.22										998
	NSSS NPC-DCC Transmit CSI Doc 2602.102.25 To RMS-FAC Sys Susceptible Non-Mo										
999	PLN4200016 E5.1.1.1.3										999
	NSSS NPC-DCC Transmit Doc 18-1005812-04 To RSM (RCS Functional Spec)										
1000	PLN5900016 E5.1.1.12.1										1000
	NSSS NPC-DCC Transmit Doc 51-9078162-000 To RMS (App. R Event Overcooling)										
1001	PLN5950016 E5.1.1.12.1										1001
	NSSS NPC-DCC Transmit Doc 51-9078166-000 To RMS (App. R Event Overheating)										
1002	PLBVOP0725 E1.8.6.2										1002
	Review Oversight Plan For AREVA (Possible Open Items)										
1003	PLBVOP0825 E3.1.6.3										1003
	Review Oversight Plan For Flowsolve (Possible Open Items)										
1004	PLN582DL7M E5.1.1.12.2										1004
	NSSS AREVA Deliverable Rev 0 Doc 51-9083076-000 (Inadvertent PSV O										
1005	PLBVOP0530 E3.1.1.1.3										1005
	Incorporate Siemens Oversight Plan Comments & Open Items										
1006	PLBVOP0630 E3.1.4.3										1006
	Incorporate Holtec Oversight Plan Comments & Open Items										
1007	PLN5800013 E5.1.1.12.2										1007
	NSSS NPC Accept Doc 51-9083076-000 (Inadvertent PSV Opening)										
1008	MURLEFM017 M4.7.10										1008
	MILESTONE - Conceptual DRB Mtg Cplt / Waived EC 70653 (LEFM Software U										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1009	PLBAUX0007 E4.1.1.5 BOP NPC Assemble Comments Doc 51-9077257(Revised Evaluate Stati									1009
1010	PLBIBS130Z E4.2.6.3 MILESTONE - All Reviews Complete Equip Spec EC 68889 (ISO-Phase Bus Duct									1010
1011	PLBIBS131Z E4.2.6.3 MILESTONE-Design Verifier Signoff Equip Spec EC 68889 (ISO-Phase Bus Duct									1011
1012	PLBETAP145Z E4.1.1.5.1 NSSS Areva Deliverable Rev 0 Doc ##### (ETAP Model Calc.)									1012
1013	PLBFWHA002 E7.1.1.2.7 WO 1181263 - Perf FE Internal Review EC 68964 (FW Heater CDHE 3A)									1013
1014	PLBFWHB002 E7.1.1.2.12 WO 1320761 - Perf FE Internal Review EC 68964 (FW Heater CDHE 3B)									1014
1015	PLNCHP019M E5.7 Available Cabinet Dates After Recommended Order To Consider Final Cert.									1015
1016	PLBIBS0220 E4.2.6.3 Obtain Supervisor Approval Equip Spec EC 68889 (ISO-Phase Bus Duct Coolers									1016
1017	PLBETAP013 E4.1.1.5.1 NSSS NPC Accept Doc ##### (ETAP Model Calc.)									1017
1018	PLNSGR103M E1.6.6.4.9 MILESTONE - Contract Bids Received									1018
1019	PLNSGR1010 E1.6.6.4.9 Contract Bid Evaluation									1019
1020	PLBFWHA003 E7.1.1.2.7 WO 1181263 - Incorp Comments EC 68964 (FW Heater CDHE 3A)									1020

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH						
				2007	2009	2010	2011	2012	
1021	PLBFWHB003 E7.1.1.2.12 WO 1320761 - Incorp Comments EC 68964 (FW Heater CDHE 3B)								1021
1022	PLBHDPW009 E7.1.1.2.25 WO 1288182 - WP Planning Complete EC 69172(HD 2" Piping Upstream of HD								1022
1023	PLBVOP0925 E1.6.6.1.4 Review Oversight Plan For Barnhart (Possible Open Items)								1023
1024	PLBIBS220Z E4.2.6.3 MILESTONE - Supervisor Approved Equip Spec EC 68889 (ISO-Phase Bus Duct Cool								1024
1025	PLBIBS0225 E4.2.6.3 Obtain PGM Approval Equip Spec EC 68889 (ISO-Phase Bus Duct Coolers)								1025
1026	PLBTBDE07M E1.6.6.1.5 Contract Mailed to Vendor for signature (Turbine Bldg. Dynamic Evaluation								1026
1027	PLBTBDE016 E1.6.6.1.5 Execute Contract & Receive Signed Contract From Vendor (Turb Bldg Dynamic Ev								1027
1028	MURLEFM03M M4.7.10 Milestone - ID Planned Rev ( Y/N ) EC 70653 (LEFM Software Update)								1028
1029	MURLEFM05M M4.7.10 Milestone - Issued for Final Review EC 70653 (LEFM Software Update)								1029
1030	MURLEFM021 M4.7.10 Elec / I&C - DV ( for ) EC 70653 (LEFM Software Update)								1030
1031	MURLEFM023 M4.7.10 Inter-Departmental Reviews EC 70653 (LEFM Software Update)								1031
1032	MURLEFM025 M4.7.10 Initial Config Drawing reviews EC 70653 (LEFM Software Update)								1032



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2009	2010	2011	2012		
1033	PLBAUXDL4M	E4.1.1.5									1033
	BOP NPC Deliverable To AREVA Doc 51-9077257-000 (RevisedEvalStatio										
1034	PLBTBE0240	E4.1.1.10.1									1034
	NSSS Areva Deliverable Rev 0 Doc AREVA-1-LI-024-1&2 RA (Turb. Bldg										
1035	PLNM058BD4	E5.1.1.21.2.									1035
	NSSS NPC Deliverable to Areva Final Responses Doc ##### Fuel Pha										
1036	PLBIBS040Z	E4.2.6.3									1036
	MILESTONE - PGM Approved Equip Spec EC 68889 (ISO-Phase Bus Duct Coolers										
1037	PLBHDV114Z	E4.2.20.2									1037
	MILESTONE-Announce 100% Des Challenge EC 69026 (HDV HDV-101-104,119,120,12										
1038	PLBMSR112Z	E4.2.1.1									1038
	MILESTONE-Announce 70% Design Challenge EC 69196 (MSR Replacements-MSR 3A/B/										
1039	PLBWSU0001	E4.1.1.23									1039
	NSSS NPC Assign Reviewer For Doc 51-9074559-000 (FW Startup Evalua										
1040	PLBTBE0013	E4.1.1.10.1									1040
	NSSS NPC Accept Doc AREVA-1-LI-024-1&2 RA (Turb. Bldg. Calcs 1 & 2)										
1041	PLBVOP0730	E1.6.6.2									1041
	Incorporate AREVA Oversight Plan Comments & Open Items										
1042	PLBVOP0830	E3.1.6.3									1042
	Incorporate Flowserve Oversight Plan Comments & Open Items										
1043	PLBHDV0120	E4.2.20.2									1043
	Inter-Departmental Reviews EC 69026 (HD Vivs. HDV-101-104,119,120,123,124										
1044	PLBMSR0111	E4.2.1.1									1044
	70% Design Challenge EC 69196 Pkg Review (MSR Replacements-MSR 3A/B/C/D)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1045	PLNM057014 E5.1.1.21.2. NSSS AREVA Incorporate Final Comments (Doc #####) (Fuel Phase B Report)										1045
1046	PLBHDV0115 E4.2.20.2 Elec / I&C - DV ( for ) EC 69026 (HD Vivs. HDV-101-104,119,120,123,124										1046
1047	PLBHDV115M E4.2.20.2 Mech / Struc - DV ( for ) EC 69026 (HD Vivs. HDV-101-104,119,120,123,124										1047
1048	PLBSCP0115 E4.2.9.3.4 Elec / I&C - DV ( for ) EC 69088 (SC Pumps & Motors)										1048
1049	PLBSCP115M E4.2.9.3.4 Mech / Struc - DV ( for ) EC 69088 (SC Pumps & Motors)										1049
1050	PLBVOP05M5 E3.1.1.1.3 MILESTONE - Siemens Vendor Oversight Plan Complete										1050
1051	PLBVOP06M5 E3.1.4.3 MILESTONE - Holtec Vendor Oversight Plan Complete										1051
1052	PLN580010M E5.1.1.12.2 NSSS NPC Transmit Doc 51-9083076-000 To NPC-DCC (Inadvertent PSV Opening)										1052
1053	PLN5800016 E5.1.1.12.2 NSSS NPC-DCC Transmit Doc 51-9083076-000 To RMS (Inadvertent PSV Opening)										1053
1054	PLNM01501M E5.1.1.15.1. NSSS NPC Receive Doc #####-RadConsequencesAnal-Wa										1054
1055	PLNM015D1M E5.1.1.15.1. NSSS AREVA Deliverable Doc ##### -RadConsequencesAnal-WasteGasDeca										1055
1056	PLNSGR105M E1.6.6.4.9 MILESTONE - Award Contract Bid										1056

PEF-NCR-8649

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1057	PLBFATDL2M E4.1.1.3 BOP AREVA Deliverable Doc 32-9067041-000 for Review (FATHOM Final Report R										1057
1058	PLBFWH114Z E4.2.7.4 MILESTONE - "Announce 100% Design Challenge" EC 68964 (FW Heaters C										1058
1059	PLBSCX112Z E4.2.9.2.4 MILESTONE - "Announce 70% Design Challenge" EC 68925 (SCHE-1A/B He										1059
1060	PLNM015001 E5.1.1.15.1. NSSS NPC Assign Reviewer-Doc #####-RadConseqAnal-WasteGas										1060
1061	PLBWSU0004 E4.1.1.23 NSSS NPC Review Doc 51-9074559-000 (FW Startup Evaluation)										1061
1062	PLBFWH0120 E4.2.7.4 Inter-Departmental Reviews EC 68964 (FW Heaters CDHE 3A & 3B)										1062
1063	PLBSCX0111 E4.2.9.2.4 70% Design Challenge EC 68925 Pkg Review (SCHE-1A/B Heat Exchangers)										1063
1064	PLNSGR1012 E1.6.6.4.9 Develop Contract Requisition & Approval										1064
1065	PLBFAT0005 E4.1.1.3 BOP NPC Review Doc 32-9067041-000 (FATHOM Final Report Rev 2)										1065
1066	PLBFWH0115 E4.2.7.4 Elec / I&C - DV ( for ) EC 68964 (FW Heaters CDHE 3A & 3B)										1066
1067	PLBFWH115M E4.2.7.4 Mech / Struc - DV ( for ) EC 68964 (FW Heaters CDHE 3A & 3B)										1067
1068	PLNLR0020 E5.5 NRC Pre-application Mtg/Telecon										1068

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
1069	PLBETAP10M	E4.1.1.5.1										1069
	NSSS NPC Transmit Doc ##### To NPC-DCC (ETAP Model Calc.)											
1070	PLBETAP016	E4.1.1.5.1										1070
	NSSS NPC-DCC Transmit Doc ##### To RMS (ETAP Model Calc.)											
1071	PLBSCP112Z	E4.2.9.3.4										1071
	MILESTONE - "Announce 70% Design Challenge" EC 69088 (SC Pumps & M											
1072	PLN970001M	E5.1.1.15.10										1072
	NSSS NPC Receive Doc ##### (Spent Fuel Pool Gamma Heating)											
1073	PLN970DL1M	E5.1.1.15.10										1073
	NSSS AREVA Deliverable Doc ##### (Spent Fuel Pool Gamma Heating)											
1074	PLN9700001	E5.1.1.15.10										1074
	NSSS NPC Assign Reviewer For Doc ##### (Spent Fuel Pool Gamma											
1075	PLNM015004	E5.1.1.15.1.										1075
	NSSS NPC Review Doc #####(RadConsequencesAnal-Wa											
1076	PLBSCP0111	E4.2.9.3.4										1076
	70% Design Challenge EC 69088 Pkg Review (SC Pumps & Motors)											
1077	PLBIC0013M	E1.6.6.3										1077
	BOP Installation Contract issued											
1078	MURLEFM027	M4.7.10										1078
	Incorp Verification Comments EC 70653 (LEFM Software Update)											
1079	MURLEFM029	M4.7.10										1079
	Incorp Review Comments EC 70653 (LEFM Software Update)											
1080	PLBINS003M	E1.6.6.1.6										1080
	Contract Bids Received (Insulation Contract)											

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1081	PLBINS0010 Contract Bid Evaluation (Insulation Contract)	E1.6.6.1.6									1081
1082	PLBVOP0930 Incorporate Barnhart Oversight Plan Comments & Open Items	E1.6.6.1.4									1082
1083	PLN9700004 NSSS NPC Review Doc ##### (Spent Fuel Pool Gamma Heating)	E5.1.1.15.10									1083
1084	PLBTBE010M NSSS NPC Transmit Doc AREVA-1-LI-024-1&2 RA To NPC-DCC (Turb. Bldg. Calcs)	E4.1.1.10.1									1084
1085	PLBVOP07M5 MILESTONE - AREVA Vendor Oversight Plan Complete	E1.6.6.2									1085
1086	PLBVOP08M5 MILESTONE - Flowserve Vendor Oversight Plan Complete	E3.1.6.3									1086
1087	PLBTBE0016 NSSS NPC-DCC Transmit Doc AREVA-1-LI-024-1&2 RA To RMS (Tur	E4.1.1.10.1									1087
1088	PLBTBE002M NSSS NPC Receive Doc ##### (Turb. Bldg. Calcs 3 & 4)	E4.1.1.10.2									1088
1089	PLBTBE0250 NSSS AREVA Deliverable Doc ##### (Turb. Bldg. Calcs 3 & 4)	E4.1.1.10.2									1089
1090	PLN960001M NSSS NPC Receive Doc ##### (Gamma Heating Of Internals)	E5.1.1.15.11									1090
1091	PLN960DL1M NSSS AREVA Deliverable Doc ##### (Gamma Heating Of Internals)	E5.1.1.15.11									1091
1092	MURLEFM031 Supv Review Prior to Final DRB EC 70653 (LEFM Software Update)	M4.7.10									1092

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
1093	PLBTBE0002	E4.1.1.10.2										1093
	NSSS NPC Assign Reviewer For Doc ##### (Turb. Bldg. Calcs 3 &											
1094	PLN9600001	E5.1.1.15.11										1094
	NSSS NPC Assign Reviewer For Doc ##### (Gamma Heating Of Inte											
1095	PLNM155010	E4.1.1										1095
	NSSS AREVA Incorporate Comments (Doc 32-9079924-Calc F890001/F900002/F											
1096	PLBSCXA001	E7.1.1.2.8										1096
	WO 1180784 - Draft Work Order EC 68925 (SCHE-1A Heat Exchanger)											
1097	PLBSCXB001	E7.1.1.2.16										1097
	WO 1316637 - Draft Work Order EC 68925 (SCHE-1B Heat Exchanger)											
1098	PLBWSU0007	E4.1.1.23										1098
	NSSS NPC Assemble Comments For Doc 51-9074559-000 (FW Startup Evalua											
1099	PLNM0590D7	E5.1.1.21.2.										1099
	NSSS NPC Receive Rev 001 Doc ##### (Fuel Phase B Report)											
1100	NPPUF16041	E1.6.4.2.5.1										1100
	PM16041- ID R16 (SGR N-0) OUTAGE RELATED ECRs AND TSRs											
1101	MURLEFM033	M4.7.10										1101
	Distrib Final DRB Pkg for Review EC 70653 (LEFM Software Update)											
1102	PLBHDV0122	E4.2.20.2										1102
	100% Design Challenge EC 69026 (HD Vivs. HDV-101-104,119,120,123,124)											
1103	PLBSCX0112	E4.2.9.2.4										1103
	70% Design Challenge EC 68925 (SCHE-1A/B Heat Exchangers)											
1104	PLBTBE0005	E4.1.1.10.2										1104
	NSSS NPC Review Doc ##### (Turb. Bldg. Calcs 3 & 4)											

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1105	PLN9600004 E5.1.1.15.11										1105
	NSSS NPC Review Doc ##### (Gamma Heating Of Internals)										
1106	PLNM057013 E5.1.1.21.2.										1106
	NSSS NPC Accept Doc ##### (Fuel Phase B Report)										
1107	PLBSCX0115 E4.2.9.2.4										1107
	Elec / I&C - DV ( for ) EC 68925 (SCHE-1A/B Heat Exchangers)										
1108	PLBSCX115M E4.2.9.2.4										1108
	Mech / Struc - DV ( for ) EC 68925 (SCHE-1A/B Heat Exchangers)										
1109	PLNSGR1014 E1.6.6.4.9										1109
	Develop Contract										
1110	PLNM015007 E5.1.1.15.1.										1110
	NSSS NPC Assemble Comments-Doc #####-RadConseqAnal-WasteGas										
1111	PLBFAT0008 E4.1.1.3										1111
	BOP NPC Assemble Comments For Doc 32-9067041-000 (FATHOM Final Repo										
1112	PLBFWH0122 E4.2.7.4										1112
	100% Design Challenge EC 68964 (FW Heaters CDHE 3A & 3B)										
1113	PLBMSR0112 E4.2.1.1										1113
	70% Design Challenge EC 69196 (MSR Replacements-MSR 3A/B/C/D)										
1114	PLBSCP0112 E4.2.9.3.4										1114
	70% Design Challenge EC 69088 (SC Pumps & Motors)										
1115	MURLEFM035 M4.7.10										1115
	Review Final DRB Pkg EC 70653 (LEFM Software Update)										
1116	PLBHDV0123 E4.2.20.2										1116
	Incorp Review & DV Comments EC 69026 (HD Vivs. HDV-101-104,119,120,123,124										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1117	PLBVOP09M5 E1.6.6.1.4 MILESTONE - Barnhart Vendor Oversight Plan Complete										1117
1118	PLN9700007 E5.1.1.15.10 NSSS NPC Assemble Comments For Doc ##### (Spent Fuel Pool Gamma)										1118
1119	PLBMSRA002 E7.1.1.2.1 WO 1288186 - Perf FE Internal Review EC 69196 (MSR 3A Removal)										1119
1120	PLBMSRA012 E7.1.1.2.17 WO 1326562 - Perf FE Internal Review EC 69196 (MSR 3A Installation)										1120
1121	PLBFWH0123 E4.2.7.4 Incorp Review & DV Comments EC 68964 (FW Heaters CDHE 3A & 3B)										1121
1122	PLBINS005M E1.6.6.1.6 Award Contract Bid (Insulation Contract)										1122
1123	PLBINS0012 E1.6.6.1.6 Develop Contract Requisition & Approval (Insulation Contract)										1123
1124	PLBINS0014 E1.6.6.1.6 Develop Contract (Insulation Contract)										1124
1125	PLBMSRA003 E7.1.1.2.1 WO 1288186 - Incorp Comments EC 69196 (MSR 3A Removal)										1125
1126	PLBMSRA013 E7.1.1.2.17 WO 1326562 - Incorp Comments EC 69196 (MSR 3A Installation)										1126
1127	PLNM04001M E5.1.1.15.7 NSSS NPC Receive Doc ##### (Reactor Nitrogen - N2)										1127
1128	PLNM040D1M E5.1.1.15.7 NSSS AREVA Deliverable Doc ##### (Reactor Nitrogen - N2)										1128



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1129	PLN2900010 E5.1.1.15.9										1129
	NSSS AREVA Incorporate Comments (Doc #####) (Reactor Vessel Fluen										
1130	PLBWSU0200 E4.1.1.23										1130
	NSSS NPC Deliverable To AREVA (Doc 51-9074559-000) (FW Startup Evalu										
1131	PLNM02001M E5.1.1.15.1.										1131
	NSSS NPC Receive Doc ##### (RadConseqAnal Fuel Handling Accl										
1132	PLNM020D1M E5.1.1.15.1.										1132
	NSSS AREVA Deliverable Doc ##### (RadConseqAnal Fuel Handling Accl										
1133	PLNM04501M E5.1.1.15.8										1133
	NSSS NPC Receive Doc ##### (Evaluate Tritium Releases)										
1134	PLNM045D1M E5.1.1.15.8										1134
	NSSS AREVA Deliverable Doc ##### (Evaluate Tritium Releases)										
1135	PLNM157D7M E4.1.1										1135
	NSSS Areva Deliverable Rev 0 Doc 32-9079924-Calc F890001/F900002/F										
1136	PLTPPM0850 E1.6.6.1.2										1136
	Payment MILESTONE - Siemens - Turb Gen - Purch Generator & Exciter Materia										
1137	NPPUF16043 E1.6.4.2.5.1										1137
	PM16043- COMMENCE DEVELOPMENT OF R16 (SGR N-0) ALARA PLAN										
1138	NPPUF16044 E1.6.4.2.5.1										1138
	PM16044- COMMENCE DEVELOPMENT OF R16 (SGR N-0) RWPs										
1139	NPPUF16045 E1.6.4.2.5.1										1139
	PM16045- ALL LICENSING SUBMITTALS REQD FOR R16 (SGR N-0) OTG SENT TO NRC										
1140	PLMMSR0140 E3.1.1.5.1										1140
	-MSR Manufacturing - Fabricate MSR Shells at Arsopl										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1141	PLBSCX5180 E4.2.9.2.4 Payment MILESTONE - SCHE-1A/B Heat Exchangers EC 68925 70% Pkg. Revi										1141
1142	PLNM040001 E5.1.1.15.7 NSSS NPC Assign Reviewer For Doc ##### (Reactor Nitrogen - N2										1142
1143	PLNM020001 E5.1.1.15.1. NSSS NPC Assign Reviewer For Doc #####(RadConseqAnal Fuel Han										1143
1144	PLNM045001 E5.1.1.15.8 NSSS NPC Assign Reviewer For Doc ##### (Evaluate Tritium Rele										1144
1145	PLNM155013 E4.1.1 NSSS NPC Accept Doc 32-9079924-Calc F890001/F900002/F980016/F990004										1145
1146	PLNM040004 E5.1.1.15.7 NSSS NPC Review Doc ##### (Reactor Nitrogen - N2)										1146
1147	PLBTBE0008 E4.1.1.10.2 NSSS NPC Assemble Comments For Doc ##### (Turb. Bldg. Calcs 3 &										1147
1148	PLBHDV125M E4.2.20.2 Distrib Final DRB Pkg for Review EC 69026 (HD Vivs. HDV-101-104,119,120,123										1148
1149	PLBFATDL5M E4.1.1.3 BOP NPC Deliverable To AREVA Doc 32-9067041-000 (FATHOM Final Repo										1149
1150	PLNM016D4M E5.1.1.15.1. NSSS NPC Deliverable To AREVA-Doc #####-RadConseqAnal-WasteGas										1150
1151	PLNSGR107M E1.6.6.4.9 Contract Mailed to Vendor for signature										1151
1152	MURLEFM037 M4.7.10 Final DRB Meeting EC 70653 (LEFM Software Update)										1152

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1153	PLNM020004 E5.1.1.15.1. NSSS NPC Review Doc ##### (RadConseqAnal Fuel Handling Acci										1153
1154	PLNM045004 E5.1.1.15.8 NSSS NPC Review Doc ##### (Evaluate Tritium Releases)										1154
1155	PLBHDV125R E4.2.20.2 Review Final DRB Pkg EC 69026 (HD Viva. HDV-101-104,119,120,123,124)										1155
1156	PLNSGR1016 E1.6.6.4.9 Execute Contract & Receive Signed Contract From Vendor										1156
1157	PLNM05710M E5.1.1.21.2. NSSS NPC Transmit Doc ##### To NPC-DCC (Fuel Phase B Report)										1157
1158	PLNM057016 E5.1.1.21.2. NSSS NPC-DCC Transmit Doc ##### To RMS (Fuel Phase B Report)										1158
1159	PLN9600007 E5.1.1.15.11 NSSS NPC Assemble Comments For Doc ##### (Gamma Heating Of Inte										1159
1160	PLBFWH125D E4.2.7.4 Distrib Final DRB Pkg for Review EC 68964 (FW Heaters CDHE 3A & 3B)										1160
1161	PLN971DL4M E5.1.1.15.10 NSSS NPC Deliverable To AREVA (Doc #####) (Spent Fuel Pool Gamm										1161
1162	MURLEFM039 M4.7.10 Incorporate Final DRB Comments EC 70653 (LEFM Software Update)										1162
1163	PLBFWH125R E4.2.7.4 Review Final DRB Pkg EC 68964 (FW Heaters CDHE 3A & 3B)										1163
1164	PLTLPT0010 E3.1.1.1.1 -LP Turbine Manufacturing - LP1-Rotor										1164

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1165	PLTLPT0100 -LP Turbine Manufacturing - LP2 Rotor	E3.1.1.1.1									1165
1166	PLBTBE0260 NSSS NPC Deliverable To AREVA (Doc #####) (Turb. Bldg. Calcs 3	E4.1.1.10.2									1166
1167	NPPUF16046 PM16046- COMMENCE ID AND PERFORMANCE OF R16 (SGR N-0) PRE-OUTAGE WORK	E1.6.4.2.5.1									1167
1168	PLNM030001 NSSS NPC Assign Reviewer For Doc 32-9070785 (Liquid & Gaseous Wast	E5.1.1.15.6									1168
1169	PLNM15510M NSSS NPC Transmit Doc 32-9079924-000 to NPC-DCCCalc F890001/F900002/F9800	E4.1.1									1169
1170	PLNM155016 NSSS NPC-DCC Transmit Doc 32-9079924 To RMS Calc F890001/F900002/F980016/	E4.1.1									1170
1171	PLNM040007 NSSS NPC Assemble Comments For Doc ##### (Reactor Nitrogen - N2	E5.1.1.15.7									1171
1172	MURLEFM07M MILESTONE - All Reviews Complete EC 70853 (LEFM Software Update)	M4.7.10									1172
1173	PLN961DL4M NSSS NPC Deliverable To AREVA (Doc #####) (Gamma Heating Of Int	E5.1.1.15.11									1173
1174	PLBLPG112Z MILESTONE-Announce 70% Design Challenge EC 69197(LP Turbine Replacements-LP	E4.2.3.1									1174
1175	PLBMSB112Z MILESTONE-Announce 70% Design Challenge EC 68888 (MSR Belly Drain Ht Exchang	E4.2.2.4									1175
1176	MURLEFM041 Obtain Supervisor Approval EC 70853 (LEFM Software Update)	M4.7.10									1176

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2009	2010	2011	2012		
1177	PLBLPG0111 E4.2.3.1									1177
	70% Design Challenge EC 69197 Pkg Review (LP Turbine Replacements-LP A/B)									
1178	PLBMSB0111 E4.2.2.4									1178
	70% Design Challenge EC 68888 Pkg Review (MSR Belly Drain Heat Exchangers)									
1179	PLNM030004 E5.1.1.15.6									1179
	NSSS NPC Review Doc 32-9070785-000 (Liquid & Gaseous Waste Mgmt Source)									
1180	PLN9600010 E5.1.1.15.11									1180
	NSSS AREVA Incorporate Comments (Doc #####) (Gamma Heating Of Int									
1181	PLNM020007 E5.1.1.15.1.									1181
	NSSS NPC Assemble Comments For Doc #####(RadConseqAnal Fuel Han									
1182	PLNM045007 E5.1.1.15.8									1182
	NSSS NPC Assemble Comments For Doc ##### (Evaluate Tritium Rele									
1183	PLNM00501M E5.1.1.15.1.									1183
	NSSS NPC Receive Doc #####(RadConsequencesAnal. S									
1184	PLNM005D1M E5.1.1.15.1.									1184
	NSSS AREVA Deliverable Doc #####(RadConsequencesAnal. S									
1185	PLBHDV0205 E4.2.20.2									1185
	Final DRB Meeting EC 69026 (HD Vivs. HDV-101-104,119,120,123,124)									
1186	PLNM005001 E5.1.1.15.1.									1186
	NSSS NPC Assign Reviewer For Doc #####(RadConseqAnal Strm Gene									
1187	MURLEFM043 M4.7.10									1187
	Obtain PGM Approval EC 70653 (LEFM Software Update)									
1188	PLBMSRB001 E7.1.1.2.13									1188
	WO 1320692 - Draft Work Order EC 69196 (MSR 3B Removal)									

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
1189	PLBMSRB011	E7.1.1.2.18										1189
	WO 1326563 - Draft Work Order EC 89196 (MSR 3B Installation)											
1190	PLBFWH0205	E4.2.7.4										1190
	Final DRB Meeting EC 68964 (FW Heaters CDHE 3A & 3B)											
1191	PLBH0V0215	E4.2.20.2										1191
	Incorporate Final DRB & DV Comments EC 69026 (HDV HDV-101-104,119,120,12)											
1192	PLNM005004	E5.1.1.15.1.										1192
	NSSS NPC Review Doc #####(RadConsequencesAnal. S											
1193	PLNM021D4M	E5.1.1.15.1.										1193
	NSSS NPC Deliverable To AREVA (Doc #####)(RadConseqAnal Fuel Ha											
1194	PLNM041D4M	E5.1.1.15.7										1194
	NSSS NPC Deliverable To AREVA (Doc #####) (Reactor Nitrogen - N											
1195	PLBFWH0215	E4.2.7.4										1195
	Incorporate Final DRB & DV Comments EC 68964 (FW Heaters CDHE 3A & 3B)											
1196	PLBTBE0011	E4.1.1.10.2										1196
	NSSS AREVA Incorporate Comments (Doc #####) (Turb. Bldg. Calcs 3											
1197	MURLEFM09M	M4.7.10										1197
	MILESTONE - PGM Approval EC 70653 (LEFM Software Update)											
1198	PLNM00001M	E5.1.1.15.1.										1198
	NSSS NPC Receive Doc ##### (Rad Consequences Anal. Letdown Line R											
1199	PLNM00001M	E5.1.1.15.1.										1199
	NSSS AREVA Deliverable Doc ##### (RadConsequencesAnal. Letdown Lin											
1200	PLBSCX114Z	E4.2.9.2.4										1200
	MILESTONE- "Announce 100% Design Challenge" EC 68925 (SCHE-1A/B He											

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
1201	PLBSCXA002	E7.1.1.2.8										1201
	WO 1180764 - Perf FE Internal Review EC 68925 (SCHE-1A Heat Exchanger)											
1202	PLBSCXB002	E7.1.1.2.16										1202
	WO 1316637 - Perf FE Internal Review EC 68925 (SCHE-1B Heat Exchanger)											
1203	PLNM000001	E5.1.1.15.1.										1203
	NSSS NPC Assign Reviewer For Doc #####(RadConseqAnal. Letdown											
1204	MURLEFM045	M4.7.10										1204
	Planning Prepare EC Work Packages EC 70653 (LEFM Software Update)											
1205	PLBSCX0120	E4.2.9.2.4										1205
	Inter-Departmental Reviews EC 68925 (SCHE-1A/B Heat Exchangers)											
1206	PLBAUX0010	E4.1.1.5										1206
	BOP AREVA incorporate Comments (Doc 51-9077257) (RevisedEvalStationAu											
1207	PLBHDV130Z	E4.2.20.2										1207
	MILESTONE -All Reviews Complete EC 69026 (HD Vivs. HDV-101-104,119,120,123											
1208	PLBHDV131Z	E4.2.20.2										1208
	MILESTONE -Design Verifier Signoff EC 69026 (HDV HDV-101-104,119,120,12											
1209	PLBSCXA003	E7.1.1.2.8										1209
	WO 1180764 - Incorp Comments EC 68925 (SCHE-1A Heat Exchanger)											
1210	PLBSCXB003	E7.1.1.2.16										1210
	WO 1316637 - Incorp Comments EC 68925 (SCHE-1B Heat Exchanger)											
1211	PLNM046D4M	E5.1.1.15.8										1211
	NSSS NPC Deliverable To AREVA (Doc #####) (Evaluate Tritium Rel											
1212	PLBMSB0112	E4.2.2.4										1212
	70% Design Challenge EC 68888 (MSR Belly Drain Heat Exchangers)											

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1213	PLBHDV0220 E4.2.20.2										1213
	Obtain Supervisor Approval EC 69026 (HD Vivs. HDV-101-104,119,120,123,124										
1214	PLNM000004 E5.1.1.15.1.										1214
	NSSS NPC Review Doc ##### (Rad Consequences Anal. Letdown Line R										
1215	PLNM015010 E5.1.1.15.1.										1215
	NSSS AREVA IncorpComments-Doc #####-RadConseqAnal-WasteGas										
1216	PLNM030007 E5.1.1.15.8										1216
	NSSS NPC Assemble Comments For Doc 32-9070785 Liquid & Gaseous Waste										
1217	PLBFWH130Z E4.2.7.4										1217
	MILESTONE - All Reviews Complete EC 68964 (FW Heaters CDHE 3A & 3B)										
1218	PLBFWH131Z E4.2.7.4										1218
	MILESTONE - Design Varifier Signoff EC 68964 (FW Heaters CDHE 3A & 3B)										
1219	PLNSGR109M E1.6.6.4.9										1219
	MILESTONE - Contract In Place										
1220	PLNSGR201M E5.1.1.4.6										1220
	MILESTONE - Start ROTSG Analysis For EPU 3030 Condilons										
1221	PLBIBD112Z E4.2.6.5										1221
	MILESTONE -"Announce 70% Design Challenge" EC 68890 (ISO-Phase Bus Duct Cool										
1222	PLBIBD5140 E4.2.6.5										1222
	Payment MILESTONE - issue ISO-Phase Bus Duct Cirs EC 68890 70% Des. Chal										
1223	PLBLPG0112 E4.2.3.1										1223
	70% Design Challenge EC 69197 (LP Turbine Replacements-LP A/B)										
1224	PLBFWH0220 E4.2.7.4										1224
	Obtain Supervisor Approval EC 68964 (FW Heaters CDHE 3A & 3B)										



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1225	PLBIBD0111 70% Design Challenge EC 68890 Pkg Revieww (ISO-Phase Bus Duct Coolers)	E4.2.6.5									1225
1226	PLNSGR2002 Perform ROTSG Analysis For EPU 3030 Conditions	E5.1.1.4.6									1226
1227	PLBHVDV220Z MILESTONE - Supervisor Approved EC 69026 (HD Vivs. HDV-101-104,119,120,123)	E4.2.20.2									1227
1228	PLBTBE003M NSSS NPC Receive Doc ##### (Turb. Bldg. Calc 5)	E4.1.1.10.3									1228
1229	PLBTBE0280 NSSS AREVA Deliverable Doc ##### (Turb. Bldg. Calc 5)	E4.1.1.10.3									1229
1230	PLBTBE0003 NSSS NPC Assign Reviewer For Doc ##### (Turb. Bldg. Calc 5)	E4.1.1.10.3									1230
1231	PLBHVDV0225 Obtain PGM Approval EC 69026 (HD Vivs. HDV-101-104,119,120,123,124)	E4.2.20.2									1231
1232	PLBWSU0010 NSSS AREVA Incorporate Comments (Doc 51-9074559-000) (FW Startup Evalu	E4.1.1.23									1232
1233	PLBMSR0115 Elec / I&C - DV ( for ) EC 69196 (MSR Replacements-MSR 3A/B/C/D)	E4.2.1.1									1233
1234	PLBMSR115M Mech / Struc - DV ( for ) EC 69196 (MSR Replacements-MSR 3A/B/C/D)	E4.2.1.1									1234
1235	PLNM005007 NSSS NPC Assemble Comments For Doc #####(RadConseqAnal StrmGener	E5.1.1.15.1.									1235
1236	PLBFWH220Z MILESTONE - Supervisor Approved EC 68964 (FW Heaters CDHE 3A & 3B)	E4.2.7.4									1236

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1237	PLNM09001M E5.1.1.31										1237
	NSSS NPC Receive Doc ##### (RCA Locked Rotor AST)										
1238	PLNM09001M E5.1.1.31										1238
	NSSS AREVA Deliverable Doc ##### (RCA Locked Rotor AST)										
1239	PLNM090001 E5.1.1.31										1239
	NSSS NPC Assign Reviewer For Doc ##### (RCA Locked Rotor AST)										
1240	PLBFWH0225 E4.2.7.4										1240
	Obtain PGM Approval EC 68964 (FW Heaters CDHE 3A & 3B)										
1241	PLBTBE0006 E4.1.1.10.3										1241
	NSSS NPC Review Doc ##### (Turb. Bldg. Calc 5)										
1242	PLBFAT0011 E4.1.1.3										1242
	BOP AREVA Incorporate Comments Doc 32-9067041-000 (FATHOM Final Repo)										
1243	PLBHDV040Z E4.2.20.2										1243
	MILESTONE - PGM Approved EC 69026 (HD Vibs. HDV-101-104,119,120,123,124)										
1244	PLNM031D4M E5.1.1.15.6										1244
	NSSS NPC Deliverable To AREVA Doc 32-9070785 (Liq. & Solid Gaseous)										
1245	PLBSCP114Z E4.2.9.3.4										1245
	MILESTONE - "Announce 100% Design Challenge" EC 69088 (SC Pumps & M)										
1246	PLNM02501M E5.1.1.15.1										1246
	NSSS NPC Receive Doc ##### (Rad Consequences Anal. LOC Accident)										
1247	PLNM025D1M E5.1.1.15.1										1247
	NSSS AREVA Deliverable Doc ##### (Rad Consequences Anal. LOC Accident)										
1248	PLNM025001 E5.1.1.15.1										1248
	NSSS NPC Assign Reviewer For Doc ##### (Rad Consequences Anal)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
1249	PLBHDVW004	E7.1.1.2.23										1249
		WO 1284521 - Stakeholder Review EC 69026 (HD Vibs. HDV-101-104,119,120,123)										
1250	PLBSCP0120	E4.2.9.3.4										1250
		Inter-Departmental Reviews EC 69088 (SC Pumps & Motors)										
1251	PLNM090004	E5.1.1.31										1251
		NSSS NPC Review Doc ##### (RCA Locked Rotor AST)										
1252	PLNM000007	E5.1.1.15.1.										1252
		NSSS NPC Assemble Comments For Doc #####(RadConseq. Anal. Letdo										
1253	PLBFWH040Z	E4.2.7.4										1253
		MILESTONE - PGM Approved EC 68964 (FW Heaters CDHE 3A & 3B)										
1254	PLBFWHA004	E7.1.1.2.7										1254
		WO 1181263 - Stakeholder Review EC 68964 (FW Heater CDHE 3A)										
1255	PLBFWHB004	E7.1.1.2.12										1255
		WO 1320761 - Stakeholder Review EC 68964 (FW Heater CDHE 3B)										
1256	PLBINS007M	E1.6.6.1.6										1256
		Contract Mailed to Vendor for signature (Insulation Contract)										
1257	PLNM01001M	E5.1.1.15.1.										1257
		NSSS NPC Receive Doc ##### (Rad Consequences Anal. MS Line Break)										
1258	PLNM010D1M	E5.1.1.15.1.										1258
		NSSS AREVA Deliverable Doc ##### (Rad Consequences Anal. MS Line Break)										
1259	PLBSCX0122	E4.2.9.2.4										1259
		100% Design Challenge EC 68925 (SCHE-1A/B Heat Exchangers)										
1260	PLNM010001	E5.1.1.15.1.										1260
		NSSS NPC Assign Reviewer For Doc #####(Rad Consequences Anal.										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1261	PLNM025004 NSSS NPC Review Doc ##### (Rad Consequences Anal. LOC Accident)	E5.1.1.15.1.									1261
1262	PLBINS0016 Execute Contract & Receive Signed Contract From Vendor (Insulation Contract)	E1.6.6.1.6									1262
1263	PLNM006D4M NSSS NPC Deliverable To AREVA (Doc #####)(RadConseqAnal StrmGene	E5.1.1.15.1.									1263
1264	PLNM017D7M NSSS Areva Deliverable Rev 0 Doc ##### -RadConseqAnal-WasteGa	E5.1.1.15.1.									1264
1265	PLBIBD0112 70% Design Challenge EC 68890 (ISO-Phase Bus Duct Coolers)	E4.2.6.5									1265
1266	PLBSCX0123 Incorp Review & DV Comments EC 68925 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.4									1266
1267	PLNM010004 NSSS NPC Review Doc ##### (Rad Consequences Anal. MS Line Break)	E5.1.1.15.1.									1267
1268	PLNM015013 NSSS NPC Accept Doc #####(RadConsequencesAnal-Wa	E5.1.1.15.1.									1268
1269	PLN9700010 NSSS AREVA incorporate Comments (Doc #####) (Spent Fuel Pool Gamm	E5.1.1.15.10									1269
1270	PLBTBE0009 NSSS NPC Assemble Comments For Doc ##### (Turb. Bldg. Calc 5)	E4.1.1.10.3									1270
1271	PLNM001D4M NSSS NPC Deliverable To AREVA (Doc #####)(RadConseqAnal Letdown	E5.1.1.15.1.									1271
1272	PLBAUXDL7M BOP Areva Deliverable Rev 0 Doc 51-9077257 (RevisedEvaluateStationAuxSysStud	E4.1.1.5									1272

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
1273	PLBTBE0270	E4.1.1.10.2										1273
		NSSS Areva Deliverable Rev 0 Doc ##### (Turb. Bldg. Calcs 3 &										
1274	PLBWSU0210	E4.1.1.23										1274
		NSSS Areva Deliverable Rev 0 Doc 51-9074559-000 (FW Startup Evalua										
1275	PLN292DL7M	E5.1.1.15.9										1275
		NSSS AREVA Deliverable Rev 0 Doc ##### (Reactor Vessel Fluenc										
1276	PLN780001M	E5.1.1.26.1										1276
		NSSS NPC Recelve Doc 12-9062265-000 (Boron Precipe Mit. Feas. Study-12 Doc)										
1277	PLN780AR1M	E5.1.1.26.1										1277
		NSSS AREVA Transmit Doc 12-9062265-000(Boron Precipe Mit.										
1278	PLBHDVW005	E7.1.1.2.23										1278
		WO 1284521 - Review Meeting EC 69026 (HD Vlvs. HDV-101-104,119,120,123,124										
1279	PLN7800001	E5.1.1.26.1										1279
		NSSS NPC Assign Reviewer For Doc 12-9062265-000 (Boron Precipe Mit										
1280	PLBAUX0013	E4.1.1.5										1280
		BOP NPC Accept Doc 51-9077257-000 (Revised Evaluate Station Aux Sys Study)										
1281	PLBTBE0014	E4.1.1.10.2										1281
		NSSS NPC Accept Doc ##### (Turb. Bldg. Calcs 3 & 4)										
1282	PLBWSU0013	E4.1.1.23										1282
		NSSS NPC Accept Doc 51-9074559-000 (FW Startup Evaluation)										
1283	PLN2900013	E5.1.1.15.9										1283
		NSSS NPC Accept Doc ##### (Reactor Vessel Fluence Analysis)										
1284	PLBSCPA001	E7.1.1.2.9										1284
		WO 1284512 - Draft Work Order EC 69088 (SCP-1A Imp & Mtr Upgrade)										

## EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1285	PLBSCP001 E7.1.1.2.11 WO 1321009 - Draft Work Order EC 69088 (SCP-1B Imp & Mtr Upgrade)										1285
1286	PLNM090007 E5.1.1.31 NSSS NPC Assemble Comments For Doc ##### (RCA Locked Rotor AST)										1286
1287	PLBFWHA005 E7.1.1.2.7 WO 1181263 - Review Meeting EC 68964 (FW Heater CDHE 3A)										1287
1288	PLBFWHB005 E7.1.1.2.12 WO 1320761 - Review Meeting EC 68964 (FW Heater CDHE 3B)										1288
1289	PLBHDVW006 E7.1.1.2.23 WO 1284521 - Incorp Mtg Comments EC 69026 (HD Vibs. HDV-101-104,119,120,123)										1289
1290	PLBFATDL8M E4.1.1.3 BOP AREVA Deliverable Rev 2 Doc 32-9067041-000 (FATHOM Final Repo)										1290
1291	PLN962DL7M E5.1.1.15.11 NSSS AREVA Deliverable Rev 0 Doc ##### (Gamma Heating Of Inte)										1291
1292	PLBMSR114Z E4.2.1.1 MILESTONE-Announce 100% Design Challenge EC 69196 (MSR Replacements-MSR 3A)										1292
1293	PLBSCP0122 E4.2.9.3.4 100% Design Challenge EC 69088 (SC Pumps & Motors)										1293
1294	PLBFAT0014 E4.1.1.3 BOP NPC Review/Accept Doc 32-9067041-000 (FATHOM Final Report Rev 2)										1294
1295	PLN7800004 E5.1.1.26.1 NSSS NPC Review Doc 12-9062265-000 (Boron Precip. Mit. Feas. Study-12 Doc)										1295
1296	PLN9600013 E5.1.1.15.11 NSSS NPC Accept Doc ##### (Gamma Heating Of Internals)										1296

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
1297	PLNM025007	E5.1.1.15.1.										1297
	NSSS NPC Assemble Comments For Doc #####(Rad Consequences Anal											
1298	PLBFWHA006	E7.1.1.2.7										1298
	WO 1181263 - Incorp Mtg Comments EC 68964 (FW Heater CDHE 3A)											
1299	PLBFWHB006	E7.1.1.2.12										1299
	WO 1320761 - Incorp Mtg Comments EC 68964 (FW Heater CDHE 3B)											
1300	PLBSCX125D	E4.2.9.2.4										1300
	Distrib Final DRB Pkg for Review EC 68925 (SCHE-1A/B Heat Exchangers)											
1301	PLTPPM0660	E1.6.8.1.2										1301
	Payment MILESTONE - Siemens - Turb Gen - Purchase HP Materials											
1302	PLBMSRB002	E7.1.1.2.13										1302
	WO 1320692 - Perf FE Internal Review EC 69196 (MSR 3B Removal)											
1303	PLBMSRB012	E7.1.1.2.18										1303
	WO 1326563 - Perf FE Internal Review EC 69196 (MSR 3B Installation)											
1304	PLBSCP0123	E4.2.9.3.4										1304
	Incorp Review & DV Comments EC 69088 (SC Pumps & Motors)											
1305	PLBSCX125R	E4.2.9.2.4										1305
	Review Final DRB Pkg EC 68925 (SCHE-1A/B Heat Exchangers)											
1306	PLNM005010	E5.1.1.15.1.										1306
	NSSS AREVA Incorp Comments (Doc #####)(RadConseqAnal StmGene											
1307	PLZ4215	E4.2.15										1307
	-Phase I (R16) Plant Computer Upgrades											
1308	PLNM01510M	E5.1.1.15.1.										1308
	NSSS NPC Transmit Doc ##### To NPC-DCC -RadConseqAnal-WasteGasDe											

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1309	PLNM015016 E5.1.1.15.1. NSSS NPC-DCC Transmit Doc ##### To RMS-RadConseqAnal-WasteGasDecayTa										1309
1310	PLNM010007 E5.1.1.15.1. NSSS NPC Assemble Comments For Doc #####(RadConsequencesAnal. M										1310
1311	PLN150PL1M E5.1.1.13.1 NSSS AREVA Payment Doc ##### (LOCA Summary Report Rev 0)										1311
1312	PLBMSRB003 E7.1.1.2.13 WO 1320692 - Incorp Comments EC 69196 (MSR 3B Removal)										1312
1313	PLBMSRB013 E7.1.1.2.18 WO 1326563 - Incorp Comments EC 69196 (MSR 3B Installation)										1313
1314	PLBTBE0290 E4.1.1.10.3 NSSS NPC Deliverable To AREVA (Doc #####) (Turb. Bldg. Calc 5)										1314
1315	PLN972DL7M E5.1.1.15.10 NSSS Areva Deliverable Rev 0 Doc ##### (Spent Fuel Pool Gamma										1315
1316	PLN9700013 E5.1.1.15.10 NSSS NPC Accept Doc ##### (Spent Fuel Pool Gamma Heating)										1316
1317	PLBTBE0012 E4.1.1.10.3 NSSS AREVA Incorporate Comments (Doc #####) (Turb. Bldg. Calc 5)										1317
1318	PLNM091D4M E5.1.1.31 NSSS NPC Deliverable To AREVA (Doc #####) (RCA Locked Rotor AST										1318
1319	PLNM020010 E5.1.1.15.1. NSSS AREVA Incorp. Comments (Doc #####)(RadConseqAnal Fuel Ha										1319
1320	PLNM090010 E5.1.1.31 NSSS AREVA Incorporate Comments (Doc #####) (RCA Locked Rotor AST										1320



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1321	PLBAUX010M E4.1.1.5 BOP NPC Transmit Doc 51-9077257 To NPC-DCC (Revised Evaluate StationAuxSysSt										1321
1322	PLBTBE011M E4.1.1.10.2 NSSS NPC Transmit Doc ##### To NPC-DCC (Turb. Bidg. Calcs 3 & 4)										1322
1323	PLBWSU010M E4.1.1.23 NSSS NPC Transmit Doc 51-9074559-000 To NPC-DCC (FW Startup Evaluation)										1323
1324	PLN290010M E5.1.1.15.9 NSSS NPC Transmit Doc ##### To NPC-DCC (Reactor Vessel Fluence A										1324
1325	PLBAUX0016 E4.1.1.5 BOP NPC-DCC Transmit Doc 51-9077257 To RMS (Revised Evaluate StationAuxSysSt										1325
1326	PLBTBE0017 E4.1.1.10.2 NSSS NPC-DCC Transmit Doc ##### To RMS (Turb. Bidg. Calcs 3 & 4)										1326
1327	PLBWSU0016 E4.1.1.23 NSSS NPC-DCC Transmit Doc 51-9074559-000 To RMS (FW Startup Evaluation)										1327
1328	PLN2900016 E5.1.1.15.9 NSSS NPC-DCC Transmit Doc ##### To RMS (Reactor Vessel Fluence Analy										1328
1329	PLNM026D4M E5.1.1.15.1. NSSS NPC Deliverable To AREVA (Doc #####) (Rad Conseq. Anal. LO										1329
1330	PLBM51001M E4.1.1.22 NSSS NPC Receive Doc ##### (FAC System SFA)										1330
1331	PLBM510D1M E4.1.1.22 NSSS AREVA Deliverable Doc ##### (FAC System SFA)										1331
1332	PLBM510001 E4.1.1.22 NSSS NPC Assign Reviewer For Doc ##### (FAC System SFA)										1332

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1333	PLBFAT011M E4.1.1.3										1333
	BOP NPC Transmit Doc 32-9067041-000 To NPC-DCC (FATHOM Final Report Rev										
1334	PLN960010M E5.1.1.15.11										1334
	NSSS NPC Transmit Doc ##### To NPC-DCC (Gamma Heating Of Interna										
1335	PLBFAT0017 E4.1.1.3										1335
	BOP NPC-DCC Transmit Doc 32-9067041-000 To RMS (FATHOM Final Report Rev 2)										
1336	PLN9600016 E5.1.1.15.11										1336
	NSSS NPC-DCC Transmit Doc ##### To RSM (Gamma Heating Of Internals)										
1337	PLN7800007 E5.1.1.26.1										1337
	NSSS NPC Assemble Comments - Doc 12-9062265-000 (Boron Precipe Mit										
1338	PLN730DL1M E5.3.5										1338
	NSSS AREVA Deliverable Doc ##### (HELB Analysis Outside Containmen										
1339	PLBHDVW007 E7.1.1.2.23										1339
	WO 1284521 - FE Approval EC 69026 (HD Vivs. HDV-101-104,119,120,123,124										
1340	PLN730001M E5.3.5										1340
	NSSS NPC Receive Doc ##### (HELB Analysis Outside Containment)										
1341	PLNM011D4M E5.1.1.15.1.										1341
	NSSS NPC Deliverable To AREVA (Doc #####) (Rad Conseq Anal. MS										
1342	PLN7300001 E5.3.5										1342
	NSSS NPC Assign Reviewer For Doc ##### (HELB Analysis Outside										
1343	PLBM510004 E4.1.1.22										1343
	NSSS NPC Review Doc ##### (FAC System SFA)										
1344	PLBFWHA007 E7.1.1.2.7										1344
	WO 1181263 - FE Approval EC 68964 (FW Heater CDHE 3A)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH	2007	2008	2009	2010	2011	2012	
1345	PLBFWHB007	E7.1.1.2.12									1345
	WO 1320761 - FE Approval EC 68964 (FW Heater CDHE 3B)										
1346	PLBHDVW008	E7.1.1.2.23									1346
	WO 1284521 - Stakeholder Approval EC 69026(HD Vivs. HDV-101-104,119,12										
1347	PLBINS009M	E1.6.6.1.6									1347
	Contract in Place (Insulation Contract)										
1348	PLBSCP125D	E4.2.9.3.4									1348
	Distrib Final DRB Pkg for Review EC 69088 (SC Pumps & Motors)										
1349	PLN441001M	E5.1.1.13.1									1349
	NSSS NPC Receive Doc ##### (LOCA Summary Report Rev 0)										
1350	PLN441AR1M	E5.1.1.13.1									1350
	NSSS AREVA Transmit Doc ##### (LOCA Summary Report Rev 0)										
1351	PLBSCX0205	E4.2.9.2.4									1351
	Final DRB Meeting EC 68925 (SCHE-1A/B Heat Exchangers)										
1352	PLN4410001	E5.1.1.13.1									1352
	NSSS NPC Assign Reviewer For Doc ##### (LOCA Summary Report R										
1353	PLBMSR0120	E4.2.1.1									1353
	Inter-Departmental Reviews EC 69196 (MSR Replacements-MSR 3A/B/C/D)										
1354	PLBSCP125R	E4.2.9.3.4									1354
	Review Final DRB Pkg EC 69088 (SC Pumps & Motors)										
1355	PLN7300004	E5.3.5									1355
	NSSS NPC Review Doc ##### (HELB Analysis Outside Containment)										
1356	PLBFWHA008	E7.1.1.2.7									1356
	WO 1181263 - Stakeholder Approval EC 68964 (FW Heater CDHE 3A)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1357	PLBFWHB008 WO 1320761 - Stakeholder Approval EC 68964 (FW Heater CDHE 3B)	E7.1.1.2.12									1357
1358	PLN970010M NSSS NPC Transmit Doc ##### To NPC-DCC (Spent Fuel Pool Gamma He	E5.1.1.15.10									1358
1359	PLN9700016 NSSS NPC-DCC Transmit Doc ##### To RMS (Spent Fuel Pool Gamma Heatin	E5.1.1.15.10									1359
1360	PLNM007D7M NSSS Areva Deliverable Rev 0 Doc #####(RadConseqAnal StrmGener	E5.1.1.15.1.									1360
1361	PLBSCX0215 Incorporate Final DRB & DV Comments EC 68925 (SCHE-1A/B Heat Exchangers)	E4.2.9.2.4									1361
1362	PLN4410004 NSSS NPC Review Doc ##### (LOCA Summary Report Rev 0)	E5.1.1.13.1									1362
1363	PLNM005013 NSSS NPC Accept Doc #####(RadConsequencesAnal. S	E5.1.1.15.1.									1363
1364	PLN780004M NSSS NPC Return Comments To AREVA(Doc 12-9062265-000)(Boron Precipe Mit	E5.1.1.26.1									1364
1365	PLN7800010 NSSS AREVA Incorp. Comments (Doc 12-9062265-000) (Boron Precipe MI	E5.1.1.26.1									1365
1366	PLNM025010 NSSS AREVA Incorporate Comments (Doc #####) (Rad Conseq Anal. LOC	E5.1.1.15.1.									1366
1367	PLBLPG0115 Elec / I&C - DV ( for ) EC 69197 (LP Turbine Replacements-LP A/B)	E4.2.3.1									1367
1368	PLBLPG115M Mech / Struc - DV ( for ) EC 69197 (LP Turbine Replacements-LP A/B)	E4.2.3.1									1368

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
1369	PLNM022D7M	E5.1.1.15.1.										1369
	NSSS Areva Deliverable Rev 0 Doc #####(RadConseqAnal Fuel Han											
1370	PLNM03501M	E5.1.1.15.5										1370
	NSSS NPC Receive Doc ##### (Solid Waste Mgmt Source)											
1371	PLNM035D1M	E5.1.1.15.5										1371
	NSSS AREVA Deliverable Doc ##### (Solid Waste Mgmt Source)											
1372	PLNM23001M	E5.1.1.15.1.										1372
	NSSS NPC Receive Doc ##### (RCA - Control Rod Ejection)											
1373	PLNM230D1M	E5.1.1.15.1.										1373
	NSSS AREVA Deliverable Doc ##### (RCA - Control Rod Ejection)											
1374	PLNM230001	E5.1.1.15.1.										1374
	NSSS NPC Assign Reviewer For Doc ##### (RCA - Control Rod Eje											
1375	PLNM020013	E5.1.1.15.1.										1375
	NSSS NPC Accept Doc ##### (RadConseqAnal Fuel Handling Accl											
1376	PLNM035004	E5.1.1.15.5										1376
	NSSS NPC Review Doc ##### (Solid Waste Mgmt Source)											
1377	PLMMSR0120	E3.1.1.5.1										1377
	-MSR Manufacturing - Ship Tubesheets, Support Plates to Arsopi											
1378	PLMMSR0130	E3.1.1.5.1										1378
	-MSR Manufacturing - Fabricate Reheater Bundles at Arsopi											
1379	PLBSCX130Z	E4.2.9.2.4										1379
	MILESTONE - All Reviews Complete EC 68925 (SCHE-1A/B Heat Exchangers)											
1380	PLBSCX131Z	E4.2.9.2.4										1380
	MILESTONE - Design Varifier Signoff EC 68925 (SCHE-1A/B Heat Exchangers)											

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1381	PLBSCX5210 Payment MILESTONE - SCHE-1A/B Ht. Exchangers EC 68925 Incorp. Final										1381
1382	PLBSCX0220 Obtain Supervisor Approval EC 68925 (SCHE-1A/B Heat Exchangers)										1382
1383	PLNM230004 NSSS NPC Review Doc ##### (RCA - Control Rod Ejection)										1383
1384	PLBMSBA001 WO 1181265 - Draft Work Order EC 68888 (MSR Belly Drain Ht Exchanger A)										1384
1385	PLBMSBB001 WO 1374195 - Draft Work Order EC 68888 (MSR Belly Drain Ht Exchanger B)										1385
1386	PLBM510007 NSSS NPC Assemble Comments For Doc ##### (FAC System SFA)										1386
1387	PLBHVDV009 WO 1284521 - WP Planning Complete EC 69026(HD Vivs. HDV-101-104,119,12										1387
1388	PLN870001M NSSS NPC Receive Doc ##### (I970017 EFW Requirements)										1388
1389	PLN870DL1M NSSS AREVA Deliverable Doc ##### (I970017 EFW Requirements)										1389
1390	PLBMSR0122 100% Design Challenge EC 69196 (MSR Replacements-MSR 3A/B/C/D)										1390
1391	PLBSCP0205 Final DRB Meeting EC 69088 (SC Pumps & Motors)										1391
1392	PLN8700001 NSSS NPC Assign Reviewer For Doc ##### (I970017 EFW Requireme										1392

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1393	PLNM010010 E5.1.1.15.1. NSSS AREVA Incorp. Comments (Doc #####)Rad Consequences Anal.										1393
1394	PLBFWHA009 E7.1.1.2.7 WO 1181263 - WP planning Complete EC 68964 (FW Heater CDHE 3A)										1394
1395	PLBFWHB009 E7.1.1.2.12 WO 1320761 - WP Planning Complete EC 68964 (FW Heater CDHE 3B)										1395
1396	PLN7300007 E5.3.5 NSSS NPC Assemble Comments For Doc ##### (HELB Analysis Outside										1396
1397	PLBSCX220Z E4.2.9.2.4 MILESTONE - Supervisor Approved EC 68925 (SCHE-1A/B Heat Exchangers)										1397
1398	PLBSCX0225 E4.2.9.2.4 Obtain PGM Approval EC 68925 (SCHE-1A/B Heat Exchangers)										1398
1399	PLBSCP0215 E4.2.9.3.4 Incorporate Final DRB & DV Comments EC 69088 (SC Pumps & Motors)										1399
1400	PLN8700004 E5.1.1.12.1. NSSS NPC Review Doc ##### (I970017 EFW Requirements)										1400
1401	PLBMSR0123 E4.2.1.1 Incorp Review & DV Comments EC 69196 (MSR Replacements-MSR 3A/B/C/D)										1401
1402	PLNM00510M E5.1.1.15.1. NSSS NPC Transmit Doc ##### To NPC-DCC(RadConseqAnal StrmGenerato										1402
1403	PLNM005016 E5.1.1.15.1. NSSS NPC-DCC Transmit Doc ##### To RMS(RadConseqAnal StrmGeneratorTub										1403
1404	PLN4410007 E5.1.1.13.1 NSSS NPC Assemble Comments For Doc ##### (LOCA Summary Report R										1404

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1405	PLBTBE0300 E4.1.1.10.3 NSSS Areva Deliverable Rev 0 Doc ##### (Turb. Bldg. Calc 5)										1405
1406	PLBTBE0015 E4.1.1.10.3 NSSS NPC Accept Doc ##### (Turb. Bldg. Calc 5)										1406
1407	PLBIBD0120 E4.2.6.5 Inter-Departmental Reviews EC 68890 (ISO-Phase Bus Duct Coolers)										1407
1408	PLNM000010 E5.1.1.15.1. NSSS AREVA Incorp Comments Doc #####(RadConsequencesAnal. L										1408
1409	PLNM030010 E5.1.1.15.6 NSSS AREVA Incorporate Comments Doc 32-9070785 (Liq & Solid Gaseous M										1409
1410	PLBIBD0115 E4.2.6.5 Elec / I&C - DV ( for ) EC 68890 (ISO-Phase Bus Duct Coolers)										1410
1411	PLBIBD115M E4.2.6.5 Mech / Struc - DV ( for ) EC 68890 (ISO-Phase Bus Duct Coolers)										1411
1412	PLNM02010M E5.1.1.15.1. NSSS NPC Transmit Doc ##### To NPC-DCC(RadConseqAnal Fuel Handll										1412
1413	PLNM020016 E5.1.1.15.1. NSSS NPC-DCC Transmit Doc ##### To RMS(RadConseqAnal Fuel Handling A										1413
1414	PLBM511D4M E4.1.1.22 NSSS NPC Deliverable To AREVA (Doc #####) (FAC System SFA)										1414
1415	PLBSCX040Z E4.2.9.2.4 MILESTONE - PGM Approved EC 68925 (SCHE-1A/B Heat Exchangers)										1415
1416	PLN780007M E5.1.1.26.1 NSSS NPC Receive Rev 0 Doc 12-9062265-000(Boron Precipe Mit.										1416



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1417	PLN780DL1M NSSS AREVA Deliverable Doc 12-9062265-000(Boron Preciption Mit.)				417						1417
1418	PLBSCPA002 WO 1284512 - Perf FE Internal Review EC 69088 (SCP-1A Imp & Mtr Upgrade)				418						1418
1419	PLBSCP002 WO 1321009 - Perf FE Internal Review EC 69088 (SCP-1B Imp & Mtr Upgrade)				419						1419
1420	PLBSCXA004 WO 1180764 - Stakeholder Review EC 68925 (SCHE-1A Heat Exchanger)				420						1420
1421	PLBSCXB004 WO 1316637 - Stakeholder Review EC 68925 (SCHE-1B Heat Exchanger)				421						1421
1422	PLN7800013 NSSS NPC Accept Doc 12-9062265-000 (Boron Preciption Mit. Feas. Study-12 Doc)				422						1422
1423	PLNM035007 NSSS NPC Assemble Comments For Doc ##### (Solid Waste Mgmt Sour				423						1423
1424	PLNM230007 NSSS NPC Assemble Comments For Doc ##### (RCA - Control Rod Eje				424						1424
1425	PLBSCP130Z MILESTONE - All Reviews Complete EC 69088 (SC Pumps & Motors)				425						1425
1426	PLBSCP131Z MILESTONE - Design Varifier Signoff EC 69088 (SC Pumps & Motors)				426						1426
1427	PLBSCPA003 WO 1284512 - Incorp Comments EC 69088 (SCP-1A Imp & Mtr Upgrade)				427						1427
1428	PLBSCP003 WO 1321009 - Incorp Comments EC 69088 (SCP-1B Imp & Mtr Upgrade)				428						1428

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1429	PLN730004M E5.3.5 NSSS NPC Return Comments To AREVA (Doc #####) (HELB Analysis Outsid				1429						1429
1430	PLBMSB114Z E4.2.2.4 MILESTONE-Announce 100% Design Challenge EC 68888 (MSR Belly Drain Ht Exch				1430						1430
1431	PLBSCP0220 E4.2.9.3.4 Obtain Supervisor Approval EC 69088 (SC Pumps & Motors)				1431						1431
1432	PLBMSB0120 E4.2.2.4 Inter-Departmental Reviews EC 68888 (MSR Belly Drain Heat Exchangers)				1432						1432
1433	PLN7300010 E5.3.5 NSSS AREVA Incorporate Comments (Doc #####) (HELB Analysis Outsid				1433						1433
1434	PLBMSB0115 E4.2.2.4 Elec / I&C - DV ( for ) EC 68888 (MSR Belly Drain Heat Exchangers)				1434						1434
1435	PLBMSB115M E4.2.2.4 Mech / Struc - DV ( for ) EC 68888 (MSR Belly Drain Heat Exchangers)				1435						1435
1436	PLN441DL4M E5.1.1.13.1 NSSS NPC Deliverable To AREVA (Doc #####) (LOCA Summary Report				1436						1436
1437	PLBIBD114Z E4.2.6.5 MILESTONE-"Announce 100% Design Challenge" EC 68890 (ISO-Phase Bus Duct Cool				1437						1437
1438	PLBLPG114Z E4.2.3.1 MILESTONE-Announce 100% Design Challenge EC 69197 LP Turbine Replacements-				1438						1438
1439	PLN4410010 E5.1.1.13.1 NSSS AREVA Incorporate Comments (Doc #####) (LOCA Summary Report				1439						1439
1440	PLBLPG0120 E4.2.3.1 Inter-Departmental Reviews EC 69197 (LP Turbine Replacements-LP A/B)				1440						1440

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1441	PLN8700007 NSSS NPC Assemble Comments For Doc ##### (I970017 EFW Requireme				1441						1441
1442	PLBSCP220Z E4.2.9.3.4 MILESTONE - Supervisor Approved EC 69088 (SC Pumps & Motors)				1442						1442
1443	PLN441DL7M E5.1.1.13.1 NSSS Areva Deliverable Rev 0 Doc ##### (LOCA Summary Report R				1443						1443
1444	PLN4410013 E5.1.1.13.1 NSSS NPC Accept Doc ##### (LOCA Summary Report Rev 0)				1444						1444
1445	PLBSCP0225 E4.2.9.3.4 Obtain PGM Approval EC 69088 (SC Pumps & Motors)				1445						1445
1446	PLBTBE012M E4.1.1.10.3 NSSS NPC Transmit Doc ##### To NPC-DCC (Turb. Bldg. Calc 5)				1446						1446
1447	PLBTBE0018 E4.1.1.10.3 NSSS NPC-DCC Transmit Doc ##### To RMS (Turb. Bldg. Calc 5)				1447						1447
1448	PLT12N0030 E3.1.1.2.1 -12N Exciter Manufacturing - Shaft & Core Assembly				1448						1448
1449	PLNM038D4M E5.1.1.15.5 NSSS NPC Deliverable To AREVA (Doc #####) (Solid Waste Mgmt Sou				1449						1449
1450	PLNM231D4M E5.1.1.15.1 NSSS NPC Deliverable To AREVA (Doc #####) (RCA - Control Rod Ej				1450						1450
1451	PLNM040010 E5.1.1.15.7 NSSS AREVA Incorporate Comments (Doc #####) (Reactor Nitrogen - N				1451						1451
1452	PLBSCP040Z E4.2.9.3.4 MILESTONE - PGM Approved EC 69088 (SC Pumps & Motors)				1452						1452

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1453	PLNM002D7M NSSS Areva Deliverable Rev 0 Doc #####(RadConsequencesAnal Le				1453						1453
1454	PLNM027D7M NSSS Areva Deliverable Rev 0 Doc ##### (Rad Consequences Anal				1454						1454
1455	PLNM032D7M NSSS Areva Deliverable Rev 0 Doc 32-9070785 (Liquid & Solid Gaseou				1455						1455
1456	PLNM092D7M NSSS Areva Deliverable Rev 0 Doc ##### (RCA Locked Rotor AST)				1456						1456
1457	PLBSCXA005 WO 1180764 - Review Meeting EC 68925 (SCHE-1A Heat Exchanger)				1457						1457
1458	PLBSCXB005 WO 1316637 - Review Meeting EC 68925 (SCHE-1B Heat Exchanger)				1458						1458
1459	PLBSCPA004 WO 1284512 - Stakeholder Review EC 69088 (SCP-1A Imp & Mtr Upgrade)				1459						1459
1460	PLBSCPB004 WO 1321009 - Stakeholder Review EC 69088 (SCP-1B Imp & Mtr Upgrade)				1460						1460
1461	PLNM000013 NSSS NPC Accept Doc ##### (Rad Consequences Anal. Letdown Line R				1461						1461
1462	PLNM025013 NSSS NPC Accept Doc ##### (Rad Consequences Anal. LOC Accident)				1462						1462
1463	PLNM030013 NSSS NPC Accept Doc 32-9070785-000 (Liquid & Solid Gaseous Mgmt Source)				1463						1463
1464	PLNM090013 NSSS NPC Accept Doc ##### (RCA Locked Rotor AST)				1464						1464

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1465	PLBM510010 E4.1.1.22 NSSS AREVA Incorporate Comments (Doc #####) (FAC System SFA)				1465					1465
1466	PLN780010M E5.1.1.26.1 NSSS NPC Transmit Doc 12-9062265-000 To NPC-DCC (Boron Precip. Mit. Feas.				1466					1466
1467	PLN7800016 E5.1.1.26.1 NSSS NPC-DCC Transmit Doc 12-9062265-000 To RMS (Boron Precip. Mit. Feas.				1467					1467
1468	PLBMSR5220 E4.2.1.1 Payment MILESTONE - MSR Replacements EC 69198 Incorp. Final DRB Comments				1468					1468
1469	PLN630DL1M E5.1.1.15.1 NSSS AREVA Deliverable Doc51-9064003- (Rad Consequences Anal - Alt. Source T				1469					1469
1470	PLN730007M E5.3.5 NSSS NPC Receive Rev 0 Doc ##### (HELB Analysis Outside Containmen				1470					1470
1471	PLN7300013 E5.3.5 NSSS NPC Accept Doc ##### (HELB Analysis Outside Containment)				1471					1471
1472	PLBSCXA006 E7.1.1.2.8 WO 1180764 - Incorp Mtg Comments EC 68925 (SCHE-1A Heat Exchanger)				1472					1472
1473	PLBSCXB006 E7.1.1.2.16 WO 1316637 - Incorp Mtg Comments EC 68925 (SCHE-1B Heat Exchanger)				1473					1473
1474	PLN871DL4M E5.1.1.12.1. NSSS NPC Deliverable To AREVA (Doc #####) (I970017 EFW Requirem				1474					1474
1475	PLNM012D7M E5.1.1.15.1. NSSS Areva Deliverable Rev 0 Doc #####(Rad Consequences Anal.				1475					1475
1476	PLBIBD0122 E4.2.6.5 100% Design Challenge EC 68890 (ISO-Phase Bus Duct Coolers)				1476					1476

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1477	PLBMSB0122 E4.2.2.4				1477					1477
	100% Design Challenge EC 68888 (MSR Belly Drain Heat Exchangers)									
1478	PLN8700010 E5.1.1.12.1.				1478					1478
	NSSS AREVA Incorporate Comments (Doc #####) (I970017 EFW Requirem									
1479	PLNM010013 E5.1.1.15.1.				1479					1479
	NSSS NPC Accept Doc ##### (Rad Consequences Anal. MS Line Break)									
1480	PLN872DL7M E5.1.1.12.1.				1480					1480
	NSSS Areva Deliverable Rev 0 Doc ##### (I970017 EFW Requireme									
1481	PLBLPG0122 E4.2.3.1				1481					1481
	100% Design Challenge EC 69197 (LP Turbine Replacements-LP A/B)									
1482	PLN8700013 E5.1.1.12.1.				1482					1482
	NSSS NPC Accept Doc ##### (I970017 EFW Requirements)									
1483	PLBIBD0123 E4.2.6.5				1483					1483
	Incorp Review & DV Comments EC 68890 (ISO-Phase Bus Duct Coolers)									
1484	PLBMSB0123 E4.2.2.4				1484					1484
	Incorp Review & DV Comments EC 68888 (MSR Belly Drain Heat Exchangers)									
1485	PLBLPGE001 E7.1.1.2.4				1485					1485
	WO 1288189 - Draft Work Order EC 69197 (Generator/Exciter Replacements-L									
1486	PLBLPGT001 E7.1.1.2.3				1486					1486
	WO 1288187 - Draft Work Order EC 69197 (LP Turbine Replacements-LP A/B)									
1487	PLN441010M E5.1.1.13.1				1487					1487
	NSSS NPC Transmit Doc ##### To NPC-DCC (LOCA Summary Report Rev									
1488	PLN4410016 E5.1.1.13.1				1488					1488
	NSSS NPC-DCC Transmit Doc ##### To RMS (LOCA Summary Report Rev 0)									

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1489	PLN300001M E5.1.1.5.12										1489
	NSSS NPC Receive Doc ##### (NSSS Structural Evaluation)					1489					
1490	PLN3000001 E5.1.1.5.12										1490
	NSSS NPC Assign Reviewer For Doc ##### (NSSS Structural Evalu					1490					
1491	PLBLPG0123 E4.2.3.1										1491
	Incorp Review & DV Comments EC 69197 (LP Turbine Replacements-LP A/B)					1491					
1492	PLNM045010 E5.1.1.15.8										1492
	NSSS AREVA Incorporate Comments (Doc #####) (Evaluate Tritium Rel					1492					
1493	PLNM00010M E5.1.1.15.1.										1493
	NSSS NPC Transmit Doc ##### To NPC-DCC(RadConseqAnal. Letdown Li					1493					
1494	PLNM02510M E5.1.1.15.1.										1494
	NSSS NPC Transmit Doc ##### To NPC-DCC (Rad Consequences Anal. L					1494					
1495	PLNM03010M E5.1.1.15.6										1495
	NSSS NPC Transmit Doc 32-9070785 To NPC-DCC (Liquid & Solid Gaseous M					1495					
1496	PLNM09010M E5.1.1.31										1496
	NSSS NPC Transmit Doc ##### To NPC-DCC (RCA Locked Rotor AST)					1496					
1497	PLNM000016 E5.1.1.15.1.										1497
	NSSS NPC-DCC Transmit Doc ##### To RMS(RadConseq.Anal. Letdown Line					1497					
1498	PLNM025016 E5.1.1.15.1.										1498
	NSSS NPC-DCC Transmit Doc ##### To RMS (Rad Consequences Anal. LOC A					1498					
1499	PLNM030016 E5.1.1.15.6										1499
	NSSS NPC-DCC Transmit Doc 32-9070785 To RMS (Liquid & Solid Gaseous Mgmt					1499					
1500	PLNM090016 E5.1.1.31										1500
	NSSS NPC-DCC Transmit Doc ##### To RMS (RCA Locked Rotor AST)					1500					

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1501	PLN160PL1M NSSS AREVA Payment Doc 51-9065760-000 (App. R Cooldown Event-32 Doc)				1501					1501
1502	PLTPPM0870 Payment MILESTONE - Siemens - Turb Gen - Rotor Disk Machining Complete				1502					1502
1503	PLBM512D7M NSSS Areva Deliverable Rev 0 Doc ##### (FAC System SFA)				1503					1503
1504	PLN280001M NSSS NPC Receive Doc ##### (HVAC Sys Eval-51 Doc)				1504					1504
1505	PLN280DL1M NSSS AREVA Transmit Doc ##### (HVAC Sys Eval-51 Doc)				1505					1505
1508	PLN310DL1M NSSS AREVA Deliverable Doc ##### (NSSS LAR Materials Evaluation)				1506					1506
1507	PLNM042D7M NSSS Areva Deliverable Rev 0 Doc ##### (Reactor Nitrogen - N2				1507					1507
1508	PLT12N0040 -12N Exciter Manufacturing - Insulate Phase Lead Shield				1508					1508
1509	PLBFBP010Z MILESTONE - "Start Project" (FW Booster Pumps & Motors)				1509					1509
1510	PLBFBS010Z MILESTONE - "Start Project" Equip Spec (FW Booster Pumps & Motors)				1510					1510
1511	PLBMSR125M Distrib Final DRB Pkg for Review EC 69196 (MSR Replacements-MSR 3A/B/C/D)				1511					1511
1512	PLN160001M NSSS NPC Receive Doc 51-9065760-000 (App. R Cooldown Event-32 Doc)				1512					1512



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1513	PLBSCPA005 WO 1284512 - Review Meeting EC 69088 (SCP-1A Imp & Mtr Upgrade)					1513					1513
1514	PLBSCP8005 WO 1321009 - Review Meeting EC 69088 (SCP-1B Imp & Mtr Upgrade)					1514					1514
1515	PLN1600001 NSSS NPC Assign Reviewer For Doc 51-9065760-000 (App. R Cooldown E)					1515					1515
1516	PLBFBP0005 Develop Validation Plan (FW Booster Pumps & Motors)					1516					1516
1517	PLBFBS0005 Develop Validation Plan Equip Spec (FW Booster Pumps & Motors)					1517					1517
1518	PLBMSR125R Review Final DRB Pkg EC 69196 (MSR Replacements-MSR 3A/B/C/D)					1518					1518
1519	PLBM510013 NSSS NPC Accept Doc ##### (FAC System SFA)					1519					1519
1520	PLNM040013 NSSS NPC Accept Doc ##### (Reactor Nitrogen - N2)					1520					1520
1521	PLN2800004 NSSS NPC Review Doc ##### (HVAC Sys Eval-51 Doc)					1521					1521
1522	PLN310001M NSSS NPC Receive Doc ##### (NSSS L Materials Evaluation)					1522					1522
1523	PLN3000004 NSSS NPC Review Doc ##### (NSSS Structural Evaluation)					1523					1523
1524	PLN730010M NSSS NPC Transmit Doc ##### To NPC-DCC (HELB Analysis Outside Co)					1524					1524

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1525	PLN7300016 E5.3.5				1525						1525
	NSSS NPC-DCC Transmit Doc ##### To RSM (HELB Analysis Outside Contal										
1526	PLBSCXA007 E7.1.1.2.8				1526						1526
	WO 1180764 - FE Approval EC 68925 (SCHE-1A) Heat Exchanger)										
1527	PLBSCXB007 E7.1.1.2.16				1527						1527
	WO 1316637- FE Approval EC 68925 (SCHE-1B Heat Exchanger)										
1528	PLBSCPA006 E7.1.1.2.9				1528						1528
	WO 1284512 - Incorp Mtg Comments EC 69088 (SCP-1A Imp & Mtr Upgrade)										
1529	PLBSCPB006 E7.1.1.2.11				1529						1529
	WO 1321009 - Incorp Mtg Comments EC 69088 (SCP-1B Imp & Mtr Upgrade)										
1530	PLBM54001M E4.1.1.22				1530						1530
	NSSS NPC Receive Doc ##### (FAC Vessel Inspection Program Phase 2										
1531	PLBM540D1M E4.1.1.22				1531						1531
	NSSS AREVA Deliverable Doc ##### (FAC Vessel Inspection Program Phase 2										
1532	PLBMSBA002 E7.1.1.2.2				1532						1532
	WO 1181265 - Perf FE Internal Review EC 68888 (MSR Belly Drain Ht Exchang										
1533	PLBMSBB002 E7.1.1.2.26				1533						1533
	WO 1374195 - Perf FE Internal Review EC 68888 (MSR Belly Drain Ht Exchang										
1534	PLBM540001 E4.1.1.22				1534						1534
	NSSS NPC Assign Reviewer For Doc ##### (FAC Vessel Inspection										
1535	PLN1600004 E5.1.1.12.2				1535						1535
	NSSS NPC Review Doc 51-9065760-000 (App. R Cooldown Event-32 Doc)										
1536	PLNM01010M E5.1.1.15.1				1536						1536
	NSSS NPC Transmit Doc ##### To NPC-DCC(Rad Consequences Anal. MS										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1537	PLNM010016 E5.1.1.15.1.										
	NSSS NPC-DCC Transmit Doc ##### To RMS(Rad Consequences Anal. MS Lin				1537						1537
1538	PLBSCXA008 E7.1.1.2.8										
	WO 1180764 - Stakeholder Approval EC 68925 (SCHE-1A Heat Exchanger)				1538						1538
1539	PLBSCXB008 E7.1.1.2.16										
	WO 1316637 - Stakeholder Approval EC 68925 (SCHE-1B Heat Exchanger)				1539						1539
1540	PLBMSBA003 E7.1.1.2.2										
	WO 1181265 - Incorp Comments EC 68888 (MSR Belly Drain Ht Exchanger A)				1540						1540
1541	PLBMSBB003 E7.1.1.2.26										
	WO 1374195 - Incorp Comments EC 68888 (MSR Belly Drain Ht Exchanger B)				1541						1541
1542	PLBM540004 E4.1.1.22										
	NSSS NPC Review Doc ##### (FAC Vessel Inspection Program Phase 2)				1542						1542
1543	PLN870010M E5.1.1.12.1.										
	NSSS NPC Transmit Doc ##### To NPC-DCC (I970017 EFW Requirements				1543						1543
1544	PLN8700016 E5.1.1.12.1.										
	NSSS NPC-DCC Transmit Doc ##### To RMS (I970017 EFW Requirements)				1544						1544
1545	PLBIBD125D E4.2.6.5										
	Distrib Final DRB Pkg for Review EC 68890 (ISO-Phase Bus Duct Coolers)				1545						1545
1546	PLBMSB125D E4.2.2.4										
	Distrib Final DRB Pkg for Review EC 68888 (MSR Belly Drain Heat Exchangers)				1546						1546
1547	PLBIBD125R E4.2.6.5										
	Review Final DRB Pkg EC 68890 (ISO-Phase Bus Duct Coolers)				1547						1547
1548	PLBMSB125R E4.2.2.4										
	Review Final DRB Pkg EC 68888 (MSR Belly Drain Heat Exchangers)				1548						1548

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1549	PLBLPG125D E4.2.3.1				1549					1549
	Distrib Final DRB Pkg for Review EC 69197 (LP Turbine Replacements-LP A/B)									
1550	PLBLPG125R E4.2.3.1				1550					1550
	Review Final DRB Pkg EC 69197 (LP Turbine Replacements-LP A/B)									
1551	PLNM230010 E5.1.1.15.1.				1551					1551
	NSSS AREVA incorporate Comments (Doc #####) (RCA - Control Rod E)									
1552	PLBFBP008Z E4.3.3.3				1552					1552
	MILESTONE - "Announce Kick Off Meeting" (FW Booster Pumps & Motors)									
1553	PLN99P001M E5.1.1.15.12				1553					1553
	NSSS NPC Receive (Spent Fuel Pool Concrete TEMP) Doc #####									
1554	PLN99PDL1M E5.1.1.15.12				1554					1554
	NSSS AREVA Deliverable (Spent Fuel Pool Concrete TEMP) Doc #####									
1555	PLN99S001M E5.1.1.15.12				1555					1555
	NSSS NPC Receive Doc ##### (Pri Shield Concrete TEMP)									
1556	PLN99SDL1M E5.1.1.15.12				1556					1556
	NSSS AREVA Deliverable Doc ##### (Pri Shield Concrete TEMP)									
1557	PLNM047D7M E5.1.1.15.8				1557					1557
	NSSS Areva Deliverable Rev 0 Doc ##### (Evaluate Tritium Rele									
1558	PLBFBP0008 E4.3.3.3				1558					1558
	Kick-Off Mtg (FW Booster Pumps & Motors)									
1559	PLN3100001 E5.1.1.4.2				1559					1559
	NSSS NPC Assign Reviewer For Doc ##### (NSSS LAR Materials Ev									
1560	PLN99P0001 E5.1.1.15.12				1560					1560
	NSSS NPC Assign Reviewer For (Spent Fuel Pool Concrete TEMP) Doc #####									

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1561	PLN99S0001 NSSS NPC Assign Reviewer For Doc ##### (Pri Shield Concrete T				1561					1561
1562	PLNM045013 NSSS NPC Accept Doc ##### (Evaluate Tritium Releases)				1562					1562
1563	PLBFBS0020 Develop Equipment Specification for EC XXXXX (FW Booster Pumps & Motors)				1563					1563
1564	PLBM51010M NSSS NPC Transmit Doc ##### To NPC-DCC (FAC System SFA)				1564					1564
1565	PLNM04010M NSSS NPC Transmit Doc ##### To NPC-DCC (Reactor Nitrogen - N2)				1565					1565
1566	PLBM510016 NSSS NPC-DCC Transmit Doc ##### To RMS (FAC System SFA)				1566					1566
1567	PLNM040016 NSSS NPC-DCC Transmit Doc ##### To RMS (Reactor Nitrogen - N2)				1567					1567
1568	PLN3000007 NSSS NPC Assemble Comments For Doc ##### (NSSS Structural Evalu				1568					1568
1569	PLBSCPA007 WO 1284512 - FE Approval EC 69088 (SCP-1A Imp & Mtr Upgrade)				1569					1569
1570	PLBSCP007 WO 1321009 - FE Approval EC 69088 (SCP-1A Imp & Mtr Upgrade)				1570					1570
1571	PLN660DL1M NSSS AREVA Deliverable Doc ##### (PSC & WebCap Review)				1571					1571
1572	PLBMSR0205 Final DRB Meeting EC 69196 (MSR Replacements-MSR 3A/B/C/D)				1572					1572

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1573	PLN3100004 NSSS NPC Review Doc ##### (NSSS LAR Materials Evaluation)				1573						1573
1574	PLN99P0004 NSSS NPC Review (Spent Fuel Pool Concrete TEMP) Doc #####				1574						1574
1575	PLN99S0004 NSSS AREVA Incorporate Comments (Doc #####) (Pri Shield Concrete				1575						1575
1576	PLN660001M NSSS NPC Receive Doc ##### (PSC & WebCap Review)				1576						1576
1577	PLN6600001 NSSS NPC Assign Reviewer For Doc ##### (PSC & WebCap Review)				1577						1577
1578	PLN1600007 NSSS NPC Assemble Comments For Doc 51-9065760-000 (App. R Cooldown E				1578						1578
1579	PLBSCXA009 WO 1180764 - WP Planning Complete EC 68925 (SCHE-1A Heat Exchanger)				1579						1579
1580	PLBSCXB009 WO 1316637 - WP Planning Complete EC 68925 (SCHE-1B Heat Exchanger)				1580						1580
1581	PLBSCPA008 WO 1284512 - Stakeholder Approval EC 69088 (SCP-1A Imp & Mtr Upgrade)				1581						1581
1582	PLBSCPB008 WO 1321009 - Stakeholder Approval EC 69088 (SCP-1B Imp & Mtr Upgrade)				1582						1582
1583	PLN400DL1M NSSS AREVA Deliverable Doc ##### (Containment Envir. Summary Repor				1583						1583
1584	PLT12N0050 -12N Exciter Manufacturing - Shaft Winding Prep				1584						1584

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1585	PLN400001M E5.1.1.12.1. NSSS NPC Receive Doc ##### (Containment Envir. Summary Repor				1585					1585
1586	PLN4000001 E5.1.1.12.1. NSSS NPC Assign Reviewer For Doc ##### (Containment Envir. Su				1586					1586
1587	PLBMSR0215 E4.2.1.1 Incorporate Final DRB & DV Comments EC 69196 (MSR Replacements-MSR 3A/B/				1587					1587
1588	PLTPGN0010 E3.1.1.3.1 -Generator Rotor Rewind - PGN Crystal River Generator Rotor				1588					1588
1589	PLN6600004 E5.1.1.19.1 NSSS NPC Review Doc ##### (PSC & WebCap Review)				1589					1589
1590	PLBM540007 E4.1.1.22 NSSS NPC Assemble Comments For Doc ##### (FAC Vessel Insp. Prog				1590					1590
1591	PLBIBD0205 E4.2.6.5 Final DRB Meeting EC 68890 (ISO-Phase Bus Duct Coolers)				1591					1591
1592	PLBMSB0205 E4.2.2.4 Final DRB Meeting EC 68888 (MSR Belly Drain Heat Exchangers)				1592					1592
1593	PLN4000004 E5.1.1.12.1. NSSS NPC Review Doc ##### (Containment Envir. Summary Repor				1593					1593
1594	PLNM035010 E5.1.1.15.5 NSSS AREVA Incorporate Comments (Doc #####) (Solid Waste Mgmt Sou				1594					1594
1595	PLN300004M E5.1.1.5.12 NSSS NPC Return Comments To AREVA (Doc #####) (NSSS Structural Eval				1595					1595
1596	PLBLPG0205 E4.2.3.1 Final DRB Meeting EC 69197 (LP Turbine Replacements-LP A/B)				1596					1596

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1597	PLBIBD0215 E4.2.6.5				1597						1597
	Incorporate Final DRB & DV Comments EC 68890 (ISO-Phase Bus Duct Coolers)										
1598	PLBMSB0215 E4.2.2.4				1598						1598
	Incorporate Final DRB & DV Comments EC 68888 (MSR Belly Drain Heat Excha										
1599	PLN3000010 E5.1.1.5.12				1599						1599
	NSSS AREVA Incorporate Comments (Doc #####) (NSSS Structural Eval										
1600	PLNM04510M E5.1.1.15.8				1600						1600
	NSSS NPC Transmit Doc ##### To NPC-DCC (Evaluate Tritium Release										
1601	PLNM045016 E5.1.1.15.8				1601						1601
	NSSS NPC-DCC Transmit Doc ##### To RMS (Evaluate Tritium Releases)										
1602	PLN930001M E5.1.1.12.1.				1602						1602
	NSSS NPC Receive Doc ##### (M890056 Blowdown of Both OTSGs)										
1603	PLN930DL1M E5.1.1.12.1.				1603						1603
	NSSS AREVA Deliverable Doc ##### (M890056 Blowdown of Both OTSGs)										
1604	PLN9300001 E5.1.1.12.1.				1604						1604
	NSSS NPC Assign Reviewer For Doc ##### (M890056 Blowdown of B										
1605	PLBMSR130Z E4.2.1.1				1605						1605
	MILESTONE - All Reviews Complete EC 69196 (MSR Replacements-MSR 3A/B/C/D)										
1606	PLBMSR131Z E4.2.1.1				1606						1606
	MILESTONE - Design Varifier Signoff EC 69196 (MSR Replacements-MSR 3A/B/										
1607	PLN160004M E5.1.1.12.2				1607						1607
	NSSS NPC Return Comments To AREVA (Doc 51-9065760) (App. R Cooldown Even										
1608	PLNSTR421M E5.1.1.5.7				1608						1608
	NSSS NPC Receive Doc ##### (RV Internals FIV Assessment 2.2.3)										



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1609	PLNSTR429M E5.1.1.5.7 NSSS AREVA Transmit Doc ##### (RV Internals FIV Assessment 2.2.3)				1609					1609
1610	PLNSTR4201 E5.1.1.5.7 NSSS NPC Assign Reviewer For Doc ##### (RV Internals FIV Asse				1610					1610
1611	PLBMSR0220 E4.2.1.1 Obtain Supervisor Approval EC 69196 (MSR Replacements-MSR 3A/B/C/D)				1611					1611
1612	PLBLPG0215 E4.2.3.1 Incorporate Final DRB & DV Comments EC 69197 (LP Turbine Replacements-LP				1612					1612
1613	PLN1600010 E5.1.1.12.2 NSSS AREVA Incorporate Comments (Doc 51-9085780-) (App. R Cooldown Eve				1613					1613
1614	PLBMSRC001 E7.1.1.2.14 WO 1320693 - Draft Work Order EC 69196 (MSR 3C Removal)				1614					1614
1615	PLBMSRC011 E7.1.1.2.19 WO 1326565 - Draft Work Order EC 69196 (MSR 3C Installation)				1615					1615
1616	PLN3100007 E5.1.1.4.2 NSSS NPC Assemble Comments For Doc ##### (NSSS LAR Materials Ev				1616					1616
1617	PLN99P0007 E5.1.1.15.12 NSSS NPC Assemble Comments For (Spent Fuel Pool Concrete TEMP) Doc #####				1617					1617
1618	PLN99S0007 E5.1.1.15.12 NSSS NPC Assemble Comments For Doc ##### (Pri Shield Concrete T				1618					1618
1619	PLN9300004 E5.1.1.12.1. NSSS NPC Review Doc ##### (M890056 Blowdown of Both OTSGs)				1619					1619
1620	PLBM541D4M E4.1.1.22 NSSS NPC Deliverable To AREVA (Doc #####) FAC Vessel Insp. Prog				1620					1620

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1621	PLNM25001M E5.3.5 NSSS NPC Receive Doc ##### (HELB IB Phase 1 Calcs.)				1621					1621
1622	PLNM250D1M E5.3.5 NSSS AREVA Deliverable Doc ##### (HELB IB Phase 1 Calcs.)				1622					1622
1623	PLNM250001 E5.3.5 NSSS NPC Assign Reviewer For Doc ##### (HELB IB Phase 1 Calcs)				1623					1623
1624	PLNSTR4203 E5.1.1.5.7 NSSS NPC Review Doc ##### (RV Internals FIV Assessment 2.2.3)				1624					1624
1625	PLNM250004 E5.3.5 NSSS NPC Review Doc ##### (HELB IB Phase 1 Calcs.)				1625					1625
1626	PLBSCPA009 E7.1.1.2.9 WO 1284512 - WP Planning Complete EC 69088 (SCP-1A Imp & Mtr Upgrade)				1626					1626
1627	PLBSCP009 E7.1.1.2.11 WO 1321009 - WP Planning Complete EC 69088 (SCP-1B Imp & Mtr Upgrade)				1627					1627
1628	PLN6600007 E5.1.1.19.1 NSSS NPC Assemble Comments For Doc ##### (PSC & WebCap Review)				1628					1628
1629	PLBIBD130Z E4.2.6.5 MILESTONE - All Reviews Complete EC 68890 (ISO-Phase Bus Duct Coolers)				1629					1629
1630	PLBIBD131Z E4.2.6.5 MILESTONE - Design Varifier Signoff EC 68890 (ISO-Phase Bus Duct Coolers)				1630					1630
1631	PLBMSB130Z E4.2.2.4 MILESTONE - All Reviews Complete EC 68888 (MSR Belly Drain Heat Exchangers)				1631					1631
1632	PLBMSB131Z E4.2.2.4 MILESTONE - Design Varifier Signoff EC 68888 (MSR Belly Drain Heat Excha				1632					1632

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1633	PLBMSB5170 E4.2.2.4				1633						1633
	Payment MILESTONE - MSR Belly Drain HT Exch. EC 68888 Incorp. Final DRB										
1634	PLBMSR220Z E4.2.1.1				1634						1634
	MILESTONE - Supervisor Approved EC 69196 (MSR Replacements-MSR 3A/B/C/D)										
1635	PLBSCP5230 E4.2.9.3.4				1635						1635
	Payment MILESTONE- SC Pumps & Motors EC 69088 Incorporate Final DRB Comme										
1636	PLN890001M E5.1.1.12.1.				1636						1636
	NSSS NPC Receive Doc ##### (M980003 TSC Guide for LPI Cross Connect)										
1637	PLN890DL1M E5.1.1.12.1.				1637						1637
	NSSS AREVA Deliverable Doc ##### (M980003 TSC Guide for LPI Cross										
1638	PLN8900001 E5.1.1.12.1.				1638						1638
	NSSS NPC Assign Reviewer For Doc #####M980003 TSC Guide for L										
1639	PLBIBD0220 E4.2.6.5				1639						1639
	Obtain Supervisor Approval EC 68890 (ISO-Phase Bus Duct Coolers)										
1640	PLBMSB0220 E4.2.2.4				1640						1640
	Obtain Supervisor Approval EC 68888 (MSR Belly Drain Heat Exchangers)										
1641	PLBMSR0225 E4.2.1.1				1641						1641
	Obtain PGM Approval EC 69196 (MSR Replacements-MSR 3A/B/C/D)										
1642	PLN4000007 E5.1.1.12.1.				1642						1642
	NSSS NPC Assemble Comments For Doc ##### (Containment Envir. Su										
1643	PLBLPG130Z E4.2.3.1				1643						1643
	MILESTONE - All Reviews Complete EC 69197 (LP Turbine Replacements-LP A/B)										
1644	PLBLPG131Z E4.2.3.1				1644						1644
	MILESTONE - Design Varifier Signoff EC 69197 (LP Turbine Replacements-LP										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1645	PLBLPG5190 E4.2.3.1 Payment MILESTONE - LP Turbine Replacement EC 69197 Incorp. Final DRB Commen				1645					1645
1646	PLBLPGE002 E7.1.1.2.4 WO 1288189 - Perf FE Internal Review EC 69197 (Gen./Exciter Replacements-				1646					1646
1647	PLBLPGT002 E7.1.1.2.3 WO 1288187 - Perf FE Internal Review EC 69197 (LP Turbine Replacements-LP				1647					1647
1648	PLBLPG0220 E4.2.3.1 Obtain Supervisor Approval EC 69197 (LP Turbine Replacements-LP A/B)				1648					1648
1649	PLN8900004 E5.1.1.12.1. NSSS NPC Review Doc ##### (M980003 TSC Guide for LPI Cross Connect)				1649					1649
1650	PLN2800007 E5.1.1.10.1 NSSS NPC Assemble Comments For Doc ##### (HVAC Sys Eval-51 Doc)				1650					1650
1651	PLBIBD220Z E4.2.6.5 MILESTONE - Supervisor Approved EC 68890 (ISO-Phase Bus Duct Coolers)				1651					1651
1652	PLBMSB220Z E4.2.2.4 MILESTONE - Supervisor Approved EC 68888 (MSR Belly Drain Heat Exchangers)				1652					1652
1653	PLBMSR040Z E4.2.1.1 MILESTONE - PGM Approved EC 69196 (MSR Replacements-MSR 3A/B/C/D)				1653					1653
1654	PLNSTR021M E5.1.1.4.5 NSSS NPC Receive Doc ##### (MSAU Reduction)				1654					1654
1655	PLNSTR029M E5.1.1.4.5 NSSS AREVA Deliverable Doc ##### (MSAU Tave Reduction)				1655					1655
1656	PLBLPGE003 E7.1.1.2.4 WO 1288189 - Incorp Comments EC 69197 (Generator/Exciter Replacements-L				1656					1656

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1657	PLBLPGT003 E7.1.1.2.3 WO 1288187 - Incorp Comments EC 69197 (LP Turbine Replacements-LP A/B)				1657					1657
1658	PLBMSRA004 E7.1.1.2.1 WO 1288186 - Stakeholder Review EC 69196 (MSR 3A Removal)				1658					1658
1659	PLBMSRA014 E7.1.1.2.17 WO 1326562 - Stakeholder Review EC 69196 (MSR 3A Installation)				1659					1659
1660	PLBMSRB004 E7.1.1.2.13 WO 1320692 - Stakeholder Review EC 69196 (MSR 3B Removal)				1660					1660
1661	PLBMSRB014 E7.1.1.2.18 WO 1326563 - Stakeholder Review EC 69196 (MSR 3B Installation)				1661					1661
1662	PLN311DL4M E5.1.1.4.2 NSSS NPC Deliverable To AREVA (Doc #####) (NSSS Materials Evalu				1662					1662
1663	PLN99PDL4M E5.1.1.15.12 NSSS NPC Deliverable To AREVA (Spent Fuel Pool Concrete TEMP) (Doc #####)				1663					1663
1664	PLN99SDL4M E5.1.1.15.12 NSSS NPC Deliverable To AREVA (Doc #####) (Pri Shield Concrete				1664					1664
1665	PLNM037D7M E5.1.1.15.5 NSSS Areva Deliverable Rev 0 Doc ##### (Solid Waste Mgmt Sour				1665					1665
1666	PLNM232D7M E5.1.1.15.1. NSSS Areva Deliverable Rev 0 Doc ##### (RCA - Control Rod Eje				1666					1666
1667	PLBIBD0225 E4.2.6.5 Obtain PGM Approval EC 68890 (ISO-Phase Bus Duct Coolers)				1667					1667
1668	PLBMSB0225 E4.2.2.4 Obtain PGM Approval EC 68888 (MSR Belly Drain Heat Exchangers)				1668					1668

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1669	PLTPGN0020 -Generator Rotor Rewind - Rotor Component Disassembly	E3.1.1.3.1				1669					1669
1670	PLN300DL1M NSSS AREVA Deliverable Doc ##### (NSSS Structural Evaluation)	E5.1.1.5.12				1670					1670
1671	PLN900001M NSSS NPC Receive Doc ##### (M920041 RB Pressurization - Loss of DH)	E5.1.1.12.1.				1671					1671
1672	PLN900DL1M NSSS AREVA Deliverable Doc ##### (M920041 RB Pressurization - Loss	E5.1.1.12.1.				1672					1672
1673	PLBLPG220Z MILESTONE - Supervisor Approved EC 69197 (LP Turbine Replacements-LP A/B)	E4.2.3.1				1673					1673
1674	PLN160007M NSSS NPC Receive Rev 0 Doc 51-9065760-000 (App. R Cooldown Event-32 Doc)	E5.1.1.12.2				1674					1674
1675	PLN9000001 NSSS NPC Assign Reviewer For Doc #####(M920041 RB Pressurizat	E5.1.1.12.1.				1675					1675
1676	PLNSTR0201 NSSS NPC Assign Reviewer For Doc ##### (MSAU Tave Reduction)	E5.1.1.4.5				1676					1676
1677	PLBLPG0225 Obtain PGM Approval EC 69197 (LP Turbine Replacements-LP A/B)	E4.2.3.1				1677					1677
1678	PLBFBS020M Develop Equip Spec EC XXXXX (FW Booster Pumps & Motors)	E4.3.3.1				1678					1678
1679	PLN1600013 NSSS NPC Accept Doc 51-9065760-000 (App. R Cooldown Event-32 Doc)	E5.1.1.12.2				1679					1679
1680	PLNM035013 NSSS NPC Accept Doc ##### (Solid Waste Mgmt Source)	E5.1.1.15.5				1680					1680

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1681	PLNM230013 NSSS NPC Accept Doc ##### (RCA - Control Rod Ejection)					1681					1681
1682	PLBIBD040Z MILESTONE - PGM Approved EC 68890 (ISO-Phase Bus Duct Coolers)					1682					1682
1683	PLBMSB040Z MILESTONE - PGM Approved EC 68888 (MSR Belly Drain Heat Exchangers)					1683					1683
1684	PLBMSBA004 WO 1181265 - Stakeholder Review EC 68888 (MSR Belly Drain Ht Exchanger A)					1684					1684
1685	PLBMSBB004 WO 1374195 - Stakeholder Review EC 68888 (MSR Belly Drain Ht Exchanger B)					1685					1685
1686	PLNSTR0203 NSSS NPC Review Doc ##### (MSAU Tave Reduction)					1686					1686
1687	PLN9000004 NSSS NPC Review Doc ##### (M920041 RB Pressurization - Loss of DH)					1687					1687
1688	PLN660004M NSSS NPC Return Comments To AREVA (Doc #####) (PSC & WebCap Review)					1688					1688
1689	PLN6600010 NSSS AREVA Incorporate Comments (Doc #####) (PSC & WebCap Review)					1689					1689
1690	PLN9300007 NSSS NPC Assemble Comments For Doc ##### (M890056 Blowdown of B)					1690					1690
1691	PLNSTR4205 NSSS NPC Assemble Comments For Doc ##### (RV Internals FIV Asse)					1691					1691
1692	PLBLPG040Z MILESTONE - PGM Approved EC 69197 (LP Turbine Replacements-LP A/B)					1692					1692

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1693	PLBLPGE004 WO 1288189 - Stakeholder Review EC 69197 (Generator/Exciter Replacements-L				1693					1693
1694	PLBLPGT004 WO 1288187 - Stakeholder Review EC 69197 (LP Turbine Replacements-LP A/B)				1694					1694
1695	PLNM250007 NSSS NPC Assemble Comments For Doc ##### (HELB IB Phase 1 Calcs				1695					1695
1696	PLN400004M NSSS NPC Return Comments To AREVA (Doc #####) (Containment Envir. S				1696					1696
1697	PLBM540010 NSSS AREVA Incorporate Comments (Doc #####) (FAC Vessel Insp. Pro				1697					1697
1698	PLN4000010 NSSS AREVA Incorporate Comments (Doc #####) (Containment Envir. S				1698					1698
1699	PLN450001M NSSS NPC Receive Doc ##### (LOCA Draft Summary Report Rev 1)				1699					1699
1700	PLN450AR1M NSSS AREVA Transmit Doc ##### (LOCA Draft Summary Report Rev 1)				1700					1700
1701	PLBMSRA005 WO 1288186 - Review Meeting EC 69196 (MSR 3A Removal)				1701					1701
1702	PLBMSRA015 WO 1326562 - Review Meeting EC 69196 (MSR 3A Installation)				1702					1702
1703	PLBMSRB005 WO 1320692 - Review Meeting EC 69196 (MSR 3B Removal)				1703					1703
1704	PLBMSRB015 WO 1326563 - Review Meeting EC 69196 (MSR 3B Installation)				1704					1704



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1705	PLTPGN0030 E3.1.1.3.1 -Generator Rotor Rewind - Move Rotor to Power Rolls				1705					1705
1708	PLBFBS114Z E4.3.3.1 MILESTONE-"Announce 100% Design Challenge" Equip Spec (FW Booster Pumps & Mo				1708					1706
1707	PLTPPM0880 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Exciter Manufacturing Progress Pa				1707					1707
1708	PLBFBS0115 E4.3.3.1 Elec / I&C - DV Equip Spec EC XXXXX (FW Booster Pumps & Motors)				1708					1708
1709	PLBFBS0120 E4.3.3.1 Inter-Departmental Reviews Equip Spec (FW Booster Pumps & Motors)				1709					1709
1710	PLBFBS115M E4.3.3.1 Mech / Struc - DV Equip Spec EC XXXXX (FW Booster Pumps & Motors)				1710					1710
1711	PLN4500004 E5.1.1.13.1 NSSS NPC Review Doc ##### (LOCA Draft Summary Report Rev 1)				1711					1711
1712	PLBMSRD001 E7.1.1.2.15 WO 1320694 - Draft Work Order EC 69196 (MSR 3D Removal)				1712					1712
1713	PLBMSRD011 E7.1.1.2.20 WO 1328566 - Draft Work Order EC 69196 (MSR 3D Installation)				1713					1713
1714	PLMMSR0110 E3.1.1.5.1 -MSR Manufacturing - Prepare & Submit MSR Installation Procedure				1714					1714
1715	PLN282DL4M E5.1.1.10.1 NSSS NPC Deliverable To AREVA (Doc #####) (HVAC Sys Eval-51 Doc				1715					1715
1716	PLN8900007 E5.1.1.12.1. NSSS NPC Assemble Comments For Doc #####M980003 TSC Guide - LPI				1716					1716

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1717	PLBMSRA006 E7.1.1.2.1 WO 1288186 - Incorp Mtg Comments EC 69196 (MSR 3A Removal)					1717					1717
1718	PLBMSRA016 E7.1.1.2.17 WO 1326562 - Incorp Mtg Comments EC 69196 (MSR 3A Installation)					1718					1718
1719	PLBMSRB006 E7.1.1.2.13 WO 1320692- Incorp Mtg Comments EC 69196 (MSR 3B Removal)					1719					1719
1720	PLBMSRB016 E7.1.1.2.18 WO 1326563- Incorp Mtg Comments EC 69196 (MSR 3B Installation)					1720					1720
1721	PLN170PL1M E5.1.1.12.2 NSSS AREVA Payment Doc ##### (Large Break LOCA M&E-32Doc)					1721					1721
1722	PLN740DL1M E4.3.6.2 NSSS AREVA Deliverable Doc ##### (Procurement Spec-Replace Cavitat					1722					1722
1723	PLBMSBA005 E7.1.1.2.2 WO 1181265 - Review Meeting EC 68888 (MSR Belly Drain Ht Exchanger A)					1723					1723
1724	PLBMSBB005 E7.1.1.2.26 WO 1374195 - Review Meeting EC 68888 (MSR Belly Drain Ht Exchanger B)					1724					1724
1725	PLN740001M E4.3.6.2 NSSS NPC Receive Doc ##### (Procurement Spec-Replace Cavitat					1725					1725
1726	PLN170001M E5.1.1.12.2 NSSS NPC Receive Doc ##### (Large Break LOCA M&E-32Doc)					1726					1726
1727	PLN1700001 E5.1.1.12.2 NSSS NPC Assign Reviewer For Doc ##### (Large Break LOCA M&E-					1727					1727
1728	PLN7400001 E4.3.6.2 NSSS NPC Assign Reviewer For Doc ##### (Procure Spec-Replace					1728					1728

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1729	PLN660007M E5.1.1.19.1					1729					1729
	NSSS NPC Receive Rev 0 Doc ##### (PSC & WebCap Review)										
1730	PLN6600013 E5.1.1.19.1					1730					1730
	NSSS NPC Accept Doc ##### (PSC & WebCap Review)										
1731	PLN160010M E5.1.1.12.2					1731					1731
	NSSS NPC Transmit Doc 51-9065760-000 To NPC-DCC (App. R Cooldown Event-32)										
1732	PLNM03510M E5.1.1.15.5					1732					1732
	NSSS NPC Transmit Doc ##### To NPC-DCC (Solid Waste Mgmt Source)										
1733	PLNM23010M E5.1.1.15.1					1733					1733
	NSSS NPC Transmit Doc ##### To NPC-DCC (RCA - Control Rod Ejectl										
1734	PLN1600016 E5.1.1.12.2					1734					1734
	NSSS NPC-DCC Transmit Doc 51-9065760-000 To RMS (App. R Cooldown Event-32)										
1735	PLNM035016 E5.1.1.15.5					1735					1735
	NSSS NPC-DCC Transmit Doc ##### To RMS (Solid Waste Mgmt Source)										
1736	PLNM230016 E5.1.1.15.1					1736					1736
	NSSS NPC-DCC Transmit Doc ##### To RMS (RCA - Control Rod Ejection)										
1737	PLN931DL4M E5.1.1.12.1					1737					1737
	NSSS NPC Deliverable To AREVA (Doc #####) (M890056 Blowdown of										
1738	PLN9300010 E5.1.1.12.1					1738					1738
	NSSS AREVA Incorporate Comments (Doc #####)(M890056 Blowdown of B										
1739	PLNSTR0205 E5.1.1.4.5					1739					1739
	NSSS NPC Assemble Comments For Doc ##### (MSAU Tave Reduction)										
1740	PLBMSBA006 E7.1.1.2.2					1740					1740
	WO 1181265 - Incorp Mtg Comments EC 68888 (MSR Belly Drain Ht Exchanger A)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1741	PLBMSBB006 E7.1.1.2.26 WO 1374195 - Incorporate Mtg Comments EC 68888 (MSR Belly Drain Ht Exchanger B)					1741					1741
1742	PLN400007M E5.1.1.12.1. NSSS NPC Receive Rev 0 Doc ##### (Containment Envir. Summary Report)					1742					1742
1743	PLNSTR423M E5.1.1.5.7 NSSS NPC Ret. Comments To AREVA (Doc #####) (RV Internals FIV Assess					1743					1743
1744	PLBLPGE005 E7.1.1.2.4 WO 1288189 - Review Meeting EC 69197 (Generator/Exciter Replacements-L					1744					1744
1745	PLBLPGT005 E7.1.1.2.3 WO 1288187 - Review Meeting EC 69197 (LP Turbine Replacements-LP A/B)					1745					1745
1746	PLN4000013 E5.1.1.12.1. NSSS NPC Accept Doc ##### (Containment Envir. Summary Report)					1746					1746
1747	PLBM542D7M E4.1.1.22 NSSS Areva Deliverable Rev 0 Doc ##### (FAC Vessel Inspection					1747					1747
1748	PLNM251D4M E5.3.5 NSSS NPC Deliverable To AREVA (Doc #####) (HELB IB Phase 1 Calc					1748					1748
1749	PLNSTR4207 E5.1.1.5.7 NSSS AREVA Incorporate Comments (Doc #####) (RV Internals FIV Ass					1749					1749
1750	PLBM540013 E4.1.1.22 NSSS NPC Accept Doc ##### (FAC Vessel Inspection Program Phase 2)					1750					1750
1751	PLN1700004 E5.1.1.12.2 NSSS NPC Review Doc ##### (Large Break LOCA M&E-32Doc)					1751					1751
1752	PLN7400004 E4.3.6.2 NSSS NPC Review Doc ##### (Procurement Spec-Replace Cavitat					1752					1752

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1753	PLT12N0090 -12N Exciter Manufacturing - Rotor Pole Support	E3.1.1.2.1				1753					1753
1754	PLN9000007 NSSS NPC Assemble Comments For Doc #####(M920041 RB Pressuriz.-	E5.1.1.12.1.				1754					1754
1755	PLN932DL7M NSSS Areva Deliverable Rev 0 Doc ##### (M890056 Blowdown of B	E5.1.1.12.1.				1755					1755
1756	PLN9300013 NSSS NPC Accept Doc ##### (M890056 Blowdown of Both OTSGs)	E5.1.1.12.1.				1756					1756
1757	PLBLPGE006 WO 1288189 - Incorp Mtg Comments EC 69197 (Generator/Exciter Replacements-L	E7.1.1.2.4				1757					1757
1758	PLBLPGT006 WO 1288187 - Incorp Mtg Comments EC 69197 (LP Turbine Replacements-LP A/B)	E7.1.1.2.3				1758					1758
1759	PLBFBP0020 Elec / I&C - Develop EC XXXXX (FW Booster Pumps & Motors)	E4.3.3.3				1759					1759
1760	PLBFBP020M Mech / Struc - Develop EC XXXXX (FW Booster Pumps & Motors)	E4.3.3.3				1760					1760
1761	PLN891DL4M NSSS NPC Deliverable To AREVA (Doc #####)M980003 TSC Guide -LPI	E5.1.1.12.1.				1761					1761
1762	PLN8900010 NSSS AREVA Incorporate Comments (Doc #####)M980003 TSC Guide-LPI	E5.1.1.12.1.				1762					1762
1763	NPPUF161M3 ALL EPU ENGINEERING CHANGES (ECs) for (R16) APPROVED	E1.6.4.2.2.1				1763					1763
1764	PLBM53001M NSSS NPC Receive Doc ##### (FAC Inspection Update)	E4.1.1.22				1764					1764

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1765	PLBM530D1M E4.1.1.22					1765					1765
	NSSS AREVA Deliverable Doc ##### (FAC Inspection Update)										
1766	PLBFBS0122 E4.3.3.1					1766					1766
	100% Design Challenge Equip Spec (FW Booster Pumps & Motors)										
1767	PLBMSRC002 E7.1.1.2.14					1767					1767
	WO 1320693 - Perf FE Internal Review EC 69196 (MSR 3C Removal)										
1768	PLBMSRC012 E7.1.1.2.19					1768					1768
	WO 1326565 - Perf FE Internal Review EC 69196 (MSR 3C Installation)										
1769	PLBM530001 E4.1.1.22					1769					1769
	NSSS NPC Assign Reviewer For Doc ##### (FAC Inspection Update)										
1770	PLN892DL7M E5.1.1.12.1.					1770					1770
	NSSS Areva Deliverable Rev 0 Doc #####M980003 TSC Guide for L										
1771	PLN8900013 E5.1.1.12.1.					1771					1771
	NSSS NPC Accept Doc ##### (M980003 TSC Guide for LPI Cross Connect)										
1772	PLBMSRA007 E7.1.1.2.1					1772					1772
	WO 1288186 - FE Approval EC 69196 (MSR 3A Removal)										
1773	PLBMSRA017 E7.1.1.2.17					1773					1773
	WO 1326562- FE Approval EC 69196 (MSR 3A Installation)										
1774	PLBMSRB007 E7.1.1.2.13					1774					1774
	WO 1320692 - FE Approval EC 69196 (MSR 3A Removal)										
1775	PLBMSRB017 E7.1.1.2.18					1775					1775
	WO 1326563 - FE Approval EC 69196 (MSR 3B Installation)										
1776	PLBMSRC003 E7.1.1.2.14					1776					1776
	WO 1320693 - Incorp Comments EC 69196 (MSR 3C Removal)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1777	PLBMSRC013 E7.1.1.2.19 WO 1326565 - Incorp Comments EC 69196 (MSR 3C Installation)					1777					1777
1778	PLNSTR023M E5.1.1.4.5 NSSS NPC Return Comments To AREVA (Doc #####) (MSAU Tave Reduction)					1778					1778
1779	PLBM530004 E4.1.1.22 NSSS NPC Review Doc ##### (FAC Inspection Update)					1779					1779
1780	PLBFBS0123 E4.3.3.1 Incorp Review & DV Comments Equip Spec (FW Booster Pumps & Motors)					1780					1780
1781	PLNSTR0207 E5.1.1.4.5 NSSS AREVA Incorporate Comments (Doc #####) (MSAU Tave Reduction)					1781					1781
1782	PLN4500007 E5.1.1.13.1 NSSS NPC Assemble Comments For Doc ##### (LOCA Draft Summary Re					1782					1782
1783	PLBMSRA008 E7.1.1.2.1 WO 1288186 - Stakeholder Approval EC 69196 (MSR 3A Removal)					1783					1783
1784	PLBMSRA018 E7.1.1.2.17 WO 1326562 - Stakeholder Approval EC 69196 (MSR 3A Installation)					1784					1784
1785	PLBMSRB008 E7.1.1.2.13 WO 1320692 - Stakeholder Approval EC 69196 (MSR 3B Removal)					1785					1785
1786	PLBMSRB018 E7.1.1.2.18 WO 1326563 - Stakeholder Approval EC 69196 (MSR 3B Installation)					1786					1786
1787	PLN660010M E5.1.1.19.1 NSSS NPC Transmit Doc ##### To NPC-DCC (PSC & WebCap Review)					1787					1787
1788	PLN6600016 E5.1.1.19.1 NSSS NPC-DCC Transmit Doc ##### To RSM (PSC & WebCap Review)					1788					1788

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH	2007	2008	2009	2010	2011	2012	
1789	PLBMSBA007	E7.1.1.2.2	[REDACTED]	[REDACTED]			1789				1789
		WO 1181265 - FE Approval EC 68888 (MSR Belly Drain Ht Exchanger A)									
1790	PLBMSBB007	E7.1.1.2.26	[REDACTED]	[REDACTED]			1790				1790
		WO 1374195 - FE Approval EC 68888 (MSR Belly Drain Ht Exchanger B)									
1791	PLBMSRC004	E7.1.1.2.14	[REDACTED]	[REDACTED]			1791				1791
		WO 1320693 - Stakeholder Review EC 69196 (MSR 3C Removal)									
1792	PLBMSRC014	E7.1.1.2.19	[REDACTED]	[REDACTED]			1792				1792
		WO 1326565 - Stakeholder Review EC 69196 (MSR 3C Installation)									
1793	PLN901DL4M	E5.1.1.12.1.	[REDACTED]	[REDACTED]			1793				1793
		NSSS NPC Deliverable To AREVA (Doc #####)(M920041 RB Pressuriz.									
1794	PLNSTR425M	E5.1.1.5.7	[REDACTED]	[REDACTED]			1794				1794
		NSSS NPC Receive Rev 0 Doc ##### (RV Internals FIV Assessment 2.2.3)									
1795	PLNSTR4209	E5.1.1.5.7	[REDACTED]	[REDACTED]			1795				1795
		NSSS NPC Accept Doc ##### (RV Internals FIV Assessment 2.2.3)									
1796	PLBMUHS01M	E4.1.1.15	[REDACTED]	[REDACTED]			1796				1796
		NSSS NPC Receive Doc ##### (Mech ULT Ht Sink M Calcs)									
1797	PLBMUHSD1M	E4.1.1.15	[REDACTED]	[REDACTED]			1797				1797
		NSSS AREVA Deliverable Doc ##### (Mech ULT Ht Sink M Calcs)									
1798	NPPUF16049	E1.6.4.2.5.1	[REDACTED]	[REDACTED]			1798				1798
		PM16049- ID R16 TEMP POWER REQUIRED FOR SGR OUTAGE									
1799	NPPUF16054	E1.6.4.2.5.1	[REDACTED]	[REDACTED]			1799				1799
		PM16054- R16 (SGR N-0) SCOPE FREEZE									
1800	PLN9000010	E5.1.1.12.1.	[REDACTED]	[REDACTED]			1800				1800
		NSSS AREVA Incorporate Comments (Doc #####)M920041 RB Pressuriz.-									



# E P U LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1801	PLBMUHS001 E4.1.1.15 NSSS NPC Assign Reviewer For Doc ##### (Mech ULT Ht Sink M Ca					1801					1801
1802	PLN400010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC (Containment Envir. Summa					1802					1802
1803	PLN4000016 E5.1.1.12.1. NSSS NPC-DCC Transmit Doc ##### To RSM (Containment Envir. Summary R					1803					1803
1804	PLBM54010M E4.1.1.22 NSSS NPC Transmit Doc ##### To NPC-DCC (FAC Vessel Inspection Pr					1804					1804
1805	PLBM540016 E4.1.1.22 NSSS NPC-DCC Transmit Doc ##### To RMS (FAC Vessel Inspection Progra					1805					1805
1806	PLN1700007 E5.1.1.12.2 NSSS NPC Assemble Comments For Doc ##### (Large Break LOCA M&E-					1806					1806
1807	PLN7400007 E4.3.6.2 NSSS NPC Assemble Comments For Doc ##### (Procure Spec-Replace					1807					1807
1808	PLBMSBA008 E7.1.1.2.2 WO 1181265 - Stakeholder Approval EC 88888 (MSR Belly Drain Ht Exchanger A)					1808					1808
1809	PLBMSBB008 E7.1.1.2.26 WO 1374195 - Stakeholder Approval EC 68888 (MSR Belly Drain Ht Exchanger B)					1809					1809
1810	PLBLPGE007 E7.1.1.2.4 WO 1288189 - FE Approval EC 69197 (Generator/Exciter Replacements-L					1810					1810
1811	PLBLPGT007 E7.1.1.2.3 WO 1288187 - FE Approval EC 69197 (LP Turbine Replacements-LP A/B)					1811					1811
1812	PLN902DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### (M920041 RB Pressurization-Loss o					1812					1812

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1813	PLN9000013 E5.1.1.12.1.					1813					1813
	NSSS NPC Accept Doc ##### (M920041 RB Pressurization - Loss of DH)										
1814	PLN930010M E5.1.1.12.1.					1814					1814
	NSSS NPC Transmit Doc ##### To NPC-DCC (M890056 Blowdown of Both										
1815	PLN9300016 E5.1.1.12.1.					1815					1815
	NSSS NPC-DCC Transmit Doc ##### (M890056 Blowdown of Both OTSGs)										
1816	PLBMUHS004 E4.1.1.15					1816					1816
	NSSS NPC Review Doc ##### (Mech ULT Ht Sink M Calcs)										
1817	PLNM250010 E5.3.5					1817					1817
	NSSS AREVA Incorporate Comments (Doc #####) (HELB IB Phase 1 Calc										
1818	PLTFTP0010 E3.1.1.3.1					1818					1818
	-Generator Stator & Rotor Windings Mfg - Rotor Windings MFG (Ft. Payne)										
1819	PLBLPGE008 E7.1.1.2.4					1819					1819
	WO 1288189 - Stakeholder Approval EC 69197 Generator/Exciter Replacements-LP										
1820	PLBLPGT008 E7.1.1.2.3					1820					1820
	WO 1288187 - Stakeholder Approval EC 69197 (LP Turbine Replacements-LP A/B)										
1821	PLN640001M E5.1.1.17					1821					1821
	NSSS NPC Receive Doc ##### (Tech. Spec. Markups)										
1822	PLN640DL1M E5.1.1.17					1822					1822
	NSSS AREVA Deliverable Doc ##### (Tech. Spec. Markups)										
1823	PLNM24001M E5.3.5					1823					1823
	NSSS NPC Receive Doc ##### (HELB IB Calc. M90-0056)										
1824	PLNM240D1M E5.3.5					1824					1824
	NSSS AREVA Deliverable Doc ##### (HELB IB Calc. M90-0056)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1825	PLTPGN0040 -Generator Rotor Rewind - Bottle Bore Contingency					1825					1825
1826	PLN451DL4M NSSS NPC Deliverable To AREVA (Doc #####) (LOCA Draft Sum Repor					1826					1826
1827	PLN690DL1M NSSS AREVA Deliverable Doc ##### (Fuels LAR Input Report)					1827					1827
1828	PLT12N0060 -12N Exciter Manufacturing - Rotor Winding					1828					1828
1829	PLN4500010 NSSS AREVA Incorporate Comments (Doc #####) (LOCA Draft Sum Repor					1829					1829
1830	PLN3100010 NSSS AREVA Incorporate Comments (Doc #####) (NSSS LAR Materials E					1830					1830
1831	PLN890010M NSSS NPC Transmit Doc ##### To NPC-DCC(M980003 TSC Guide for LPI					1831					1831
1832	PLN8900016 NSSS NPC-DCC Transmit Doc ##### (M980003 TSC Guide for LPI Cross					1832					1832
1833	PLBM530007 NSSS NPC Assemble Comments For Doc ##### (FAC Inspection Update					1833					1833
1834	PLMMSR030M Payment MILESTONE - TEI (MSR) Major Materials Arrive & Arsopl begins					1834					1834
1835	PLN450DL7M NSSS AREVA Deliverable Doc ##### (LOCA Summary Report Rev 1)					1835					1835
1836	PLNSTR025M NSSS NPC Receive Rev 0 Doc ##### (MSAU Tave Reduction)					1836					1836

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1837	PLN4500013 E5.1.1.13.1					1837					1837
	NSSS NPC Accept Doc ##### (LOCA Summary Report Rev 1)										
1838	PLNSTR0209 E5.1.1.4.5					1838					1838
	NSSS NPC Accept Doc ##### (MSAU Tave Reduction)										
1839	PLN170004M E5.1.1.12.2					1839					1839
	NSSS NPC Return Comments To AREVA (Doc #####) (Large Break LOCA M&E										
1840	PLN740004M E4.3.6.2					1840					1840
	NSSS NPC Return Comments To AREVA (Doc #####) (Procure Spec-Repl. C										
1841	PLNM240001 E5.3.5					1841					1841
	NSSS NPC Assign Reviewer For Doc ##### (HELB IB Calc. M90-005										
1842	PLBFBS0215 E4.3.3.1					1842					1842
	Incorporate Final DV Comments Equip Spec (FW Booster Pumps & Motors)										
1843	PLN1700010 E5.1.1.12.2					1843					1843
	NSSS AREVA Incorporate Comments (Doc #####) (Large Break LOCA M&E										
1844	PLN7400010 E4.3.6.2					1844					1844
	NSSS AREVA Incorporate Comments (Doc #####) (Procure Spec-Replace										
1845	PLBIBDW001 E7.1.1.2.6					1845					1845
	WO 1181264 - Draft Work Order EC 68890 (ISO-Phase Bus Duct Coolers)										
1846	PLBMSRA009 E7.1.1.2.1					1846					1846
	WO 1288186 - WP Planning Complete EC 69196 (MSR 3A Removal)										
1847	PLBMSRA019 E7.1.1.2.17					1847					1847
	WO 1326562 - WP Planning Complete EC 69196 (MSR 3A Installation)										
1848	PLBMSRB009 E7.1.1.2.13					1848					1848
	WO 1320692 - WP Planning Complete EC 69196 (MSR 3B Removal)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
1849	PLBMSRB019 WO 1326563 - WP Planning Complete EC 69196 (MSR 3B Installation)					1849				1849
1850	PLNSTR427M NSSS NPC Transmit Doc ##### To Records (RV Internals FIV Assessm					1850				1850
1851	PLBMSRC005 WO 1320693 - Review Meeting EC 69196 (MSR 3C Removal)					1851				1851
1852	PLBMSRC015 WO 1326565 - Review Meeting EC 69196 (MSR 3C Installation)					1852				1852
1853	PLNM240004 NSSS NPC Review Doc ##### (HELB IB Calc. M90-0056)					1853				1853
1854	PLBMSBA009 WO 1181265 - WP Planning Complete EC 68888 (MSR Belly Drain Ht Exchanger A)					1854				1854
1855	PLBMSBB009 WO 1374195 - WP Planning Complete EC 68888 (MSR Belly Drain Ht Exchanger B)					1855				1855
1856	PLN900010M NSSS NPC Transmit Doc ##### To NPC-DCC(M920041 RB Pressurization					1856				1856
1857	PLN9000016 NSSS NPC-DCC Transmit Doc ##### To RMS(M920041 RB Pressurization-Loa					1857				1857
1858	PLBMSRC006 WO 1320693 - Incorp Mtg Comments EC 69196 (MSR 3C Removal)					1858				1858
1859	PLBMSRC016 WO 1326565 - Incorp Mtg Comments EC 69196 (MSR 3C Installation)					1859				1859
1860	PLBMUHS007 NSSS NPC Assemble Comments For Doc ##### (Mech ULT Ht Sink M Ca					1860				1860

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1861	PLNM252D7M E5.3.5					1861					1861
	NSSS Areva Deliverable Rev 0 Doc ##### (HELB IB Phase 1 Calcs										
1862	PLNM250013 E5.3.5					1862					1862
	NSSS NPC Accept Doc ##### (HELB IB Phase 1 Calcs.)										
1863	PLBLPGE009 E7.1.1.2.4					1863					1863
	WO 1288189 - WP Planning Complete EC 69197 Generator/Exciter Replacements-LP										
1864	PLBLPGT009 E7.1.1.2.3					1864					1864
	WO 1288187 - WP Planning Complete EC 69197 (LP Turbine Replacements-LP A/B)										
1865	PLBFBS130Z E4.3.3.1					1865					1865
	MILESTONE - All Reviews Complete Equip Spec (FW Booster Pumps & Motors)										
1866	PLBFBS131Z E4.3.3.1					1866					1866
	MILESTONE - Design Verifier Signoff Equip Spec (FW Booster Pumps & Motors)										
1867	PLBM531D4M E4.1.1.22					1867					1867
	NSSS NPC Deliverable To AREVA (Doc #####) (FAC Inspection Updat										
1868	PLBFBS0220 E4.3.3.1					1868					1868
	Obtain Supervisor Approval Equip Spec (FW Booster Pumps & Motors)										
1869	PLN312DL7M E5.1.1.4.2					1869					1869
	NSSS AREVA Deliverable Rev 0 Doc ##### (NSSS LAR Materials Ev										
1870	PLBMSRD002 E7.1.1.2.15					1870					1870
	WO 1320694 - Perf FE Internal Review EC 69196 (MSR 3D Removal)										
1871	PLBMSRD012 E7.1.1.2.20					1871					1871
	WO 1326566 - Perf FE Internal Review EC 69196 (MSR 3D Installation)										
1872	PLN3100013 E5.1.1.4.2					1872					1872
	NSSS NPC Accept Doc ##### (NSSS LAR Materials Evaluation)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1873	PLBFBS2202 E4.3.3.1					1873					1873
	MILESTONE - Supervisor Approved Equip Spec (FW Booster Pumps & Motors)										
1874	PLN170007M E5.1.1.12.2					1874					1874
	NSSS NPC Receive Rev 0 Doc ##### (Large Break LOCA M&E-32Doc)										
1875	PLN740007M E4.3.6.2					1875					1875
	NSSS NPC Receive Rev 0 Doc ##### (Procurement Spec-Replace Cavitat										
1876	PLBMSRD003 E7.1.1.2.15					1876					1876
	WO 1320694- Incorp Comments EC 69196 (MSR 3D Removal)										
1877	PLBMSRD013 E7.1.1.2.20					1877					1877
	WO 1326566 - Incorp Comments EC 69196 (MSR 3D Installation)										
1878	PLN1700013 E5.1.1.12.2					1878					1878
	NSSS NPC Accept Doc ##### (Large Break LOCA M&E-32Doc)										
1879	PLN7400013 E4.3.6.2					1879					1879
	NSSS NPC Accept Doc ##### (Procurement Spec-Replace Cavitat										
1880	PLN690001M E5.1.1.21.3.					1880					1880
	NSSS NPC Receive Doc ##### (Fuels LAR Input Report)										
1881	PLN6900001 E5.1.1.21.3.					1881					1881
	NSSS NPC Assign Reviewer For Doc ##### (Fuels LAR Input Repor										
1882	PLBFBS0225 E4.3.3.1					1882					1882
	Obtain PGM Approval Equip Spec (FW Booster Pumps & Motors)										
1883	PLN450010M E5.1.1.13.1					1883					1883
	NSSS NPC Transmit Doc ##### To NPC-DCC (LOCA Summary Report Rev										
1884	PLNSTR027M E5.1.1.4.5					1884					1884
	NSSS NPC Transmit Doc ##### To Records (MSAU Tave Reduction)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
1885	PLN4500016	E5.1.1.13.1					1885					1885
		NSSS NPC-DCC Transmit Doc ##### To RSM (LOCA Summary Report Rev 1)										
1886	PLN880001M	E5.1.1.12.1.					1886					1886
		NSSS NPC Receive Doc ##### (M-Calc Revision)										
1887	PLN880DL1M	E5.1.1.12.1.					1887					1887
		NSSS AREVA Deliverable Doc ##### (M-Calc Revision)										
1888	PLN8800001	E5.1.1.12.1.					1888					1888
		NSSS NPC Assign Reviewer For Doc ##### (M-Calc Revision)										
1889	PLBMSRD004	E7.1.1.2.15					1889					1889
		WO 1320694- Stakeholder Review EC 69196 (MSR 3D Removal)										
1890	PLBMSRD014	E7.1.1.2.20					1890					1890
		WO 1326566 - Stakeholder Review EC 69196 (MSR 3D Installation)										
1891	PLBMUHS4M	E4.1.1.15					1891					1891
		NSSS NPC Deliverable To AREVA (Doc #####) (Mech ULT Ht Sink M C										
1892	PLBMUHS010	E4.1.1.15					1892					1892
		NSSS AREVA Incorporate Comments (Doc #####) (Mech ULT Ht Sink M C										
1893	PLBMSRC007	E7.1.1.2.14					1893					1893
		WO 1320693 - FE Approval EC 69196 (MSR 3C Removal)										
1894	PLBMSRC017	E7.1.1.2.19					1894					1894
		WO 1326565 - FE Approval EC 69196 (MSR 3C Installation)										
1895	PLBFBS040Z	E4.3.3.1					1895					1895
		MILESTONE - PGM Approved Equip Spec (FW Booster Pumps & Motors)										
1896	PLBMSRC008	E7.1.1.2.14					1896					1896
		WO 1320693 - Stakeholder Approval EC 69196 (MSR 3C Removal)										



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1897	PLBMSRC018 E7.1.1.2.19 WO 1326565 - Stakeholder Approval EC 69196 (MSR 3C Installation)					1897					1897
1898	NPPUF16061 E1.6.4.2.5.1 PM16061- ID ALL R16 (SGR N-0) OUTAGE WORK REQUIRING A CONTRACT					1898					1898
1899	PLTPGN0050 E3.1.1.3.1 -Generator Rotor Rewind - Continuation Component Disassembly					1899					1899
1900	PLN6900004 E5.1.1.21.3. NSSS NPC Review Doc ##### (Fuels LAR Input Report)					1900					1900
1901	PLNM240007 E5.3.5 NSSS NPC Assemble Comments For Doc ##### (HELB IB Calc. M90-005					1901					1901
1902	PLN8800004 E5.1.1.12.1. NSSS NPC Review Doc ##### (M-Calc Revision)					1902					1902
1903	NPPUF16063 E1.6.4.2.5.1 PM16063- ALL R16 (SGR N-0) ECs WRITTEN AND WOs GENERATED					1903					1903
1904	PLNM25010M E5.3.5 NSSS NPC Transmit Doc ##### To NPC-DCC (HELB IB Phase 1 Calcs.)					1904					1904
1905	PLNM250016 E5.3.5 NSSS NPC-DCC Transmit Doc ##### To RMS (HELB IB Phase 1 Calcs.)					1905					1905
1906	PLN310010M E5.1.1.4.2 NSSS NPC Transmit Doc ##### To NPC-DCC (NSSS LAR Materials Evalu					1906					1906
1907	PLN3100016 E5.1.1.4.2 NSSS NPC-DCC Transmit Doc ##### To RMS (NSSS LAR Materials Evaluatio					1907					1907
1908	PLBMSRD005 E7.1.1.2.15 WO 1320694 - Review Meeting EC 69196 (MSR 3D Removal)					1908					1908

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:16:  
 Required End :

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
1909	PLBMSRD015	E7.1.1.2.20					1909				1909
	WO 1326566 - Review Meeting EC 69196 (MSR 3D Installation)										
1910	PLBMUHS07M	E4.1.1.15					1910				1910
	NSSS Areva Deliverable Rev 0 Doc ##### (Mech ULT Ht Sink M Ca										
1911	PLBMUHS013	E4.1.1.15					1911				1911
	NSSS NPC Accept Doc ##### (Mech ULT Ht Sink M Calcs)										
1912	PLNM25501M	E5.3.5					1912				1912
	NSSS NPC Receive Doc ##### (HELB IB Phase 2 Calcs.)										
1913	PLNM255D1M	E5.3.5					1913				1913
	NSSS AREVA Deliverable Doc ##### (HELB IB Phase 2 Calcs.)										
1914	PLNM255001	E5.3.5					1914				1914
	NSSS NPC Assign Reviewer For Doc ##### (HELB IB Phase 2 Calcs)										
1915	PLN170010M	E5.1.1.12.2					1915				1915
	NSSS NPC Transmit Doc ##### To NPC-DCC (Large Break LOCA M&E-32D										
1916	PLN740010M	E4.3.6.2					1916				1916
	NSSS NPC Transmit Doc ##### To NPC-DCC (Procure Spec-Replace Cav										
1917	PLN1700016	E5.1.1.12.2					1917				1917
	NSSS NPC-DCC Transmit Doc ##### To RMS (Large Break LOCA M&E-32Doc)										
1918	PLN7400016	E4.3.6.2					1918				1918
	NSSS NPC-DCC Transmit Doc ##### To RSM (Procure Spec-Replace Cav. Ve										
1919	PLBMSRD006	E7.1.1.2.15					1919				1919
	WO 1320694 - Incorp Mtg Comments EC 69196 (MSR 3D Removal)										
1920	PLBMSRD016	E7.1.1.2.20					1920				1920
	WO 1326566 - Incorp Mtg Comments EC 69196 (MSR 3D Installation)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1921	PLNM255004 E5.3.5 NSSS NPC Review Doc ##### (HELB IB Phase 2 Calcs.)					1921					1921
1922	PLTPPM0890 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Generator Rotor Winding Start					1922					1922
1923	PLNM23501M E5.3.5 NSSS NPC Receive Doc ##### (HELB IB Calc. M90-1027)					1923					1923
1924	PLNM235D1M E5.3.5 NSSS AREVA Deliverable Doc ##### (HELB IB Calc. M90-1027)					1924					1924
1925	PLNM241D4M E5.3.5 NSSS NPC Deliverable To AREVA (Doc #####) (HELB IB Calc. M90-00)					1925					1925
1926	PLZ121Z E1.2.1 -Staffing Plan Contract Engineer Qualifications					1926					1926
1927	PLZ13Z E1.3 -Construction Vendor Selection					1927					1927
1928	PLZ14Z E1.4 -Divisions of Responsibilities					1928					1928
1929	PLZ15Z E1.5 -OMT Presentations					1929					1929
1930	PLZ162Z E1.6.2 -Develop WBS Dictionary					1930					1930
1931	PLZ1643Z E1.6.4.3 -Periodic Schedule Reports					1931					1931
1932	PLZ1651Z E1.6.5.1 -Cost Management Plan Design Phase PA					1932					1932

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1933	PLZ1652Z E1.6.5.2 -Cost Management Plan Implementation Phase IPP					1933					1933
1934	PLZ16531Z E1.6.5.3.1 -Bottoms Up Estimate Field Construction					1934					1934
1935	PLZ166211Z E1.6.6.2.11 -Establish Turbine Generator Loop Testing Temp Power Supply EC Contract					1935					1935
1936	PLZ166212Z E1.6.6.2.12 -Establish Iso Phase Bus Duct Cooler Power EC Writing Contract					1936					1936
1937	PLZ16638Z E1.6.6.3.8 -Establish Turbine Lube Oil Tube Bundle Manufacturing Contract (R16)					1937					1937
1938	PLZ221Z E2.1 -Records Management Function					1938					1938
1939	PLZ221Z E2.2.1 -Process Operating Experience					1939					1939
1940	PLZ222Z E2.2.2 -Benchmarking Plan					1940					1940
1941	PLZ223Z E2.2.3 -Corrective Action Plan					1941					1941
1942	PLZ224Z E2.2.4 -Lessons Learned Program					1942					1942
1943	PLZ225Z E2.2.5 -Project Logs / Outage / Manufacturing)					1943					1943
1944	PLZ226Z E2.2.6 -Management Observation Plan					1944					1944

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1945	PLZ2271Z E2.2.7.1 -Refuel 16 Procedure Changes	[REDACTED]	[REDACTED]			1945					1945
1946	PLZ2273Z E2.2.7.3 -Technical Bases Document Update	[REDACTED]	[REDACTED]			1946					1946
1947	PLZ231Z E2.3.1 -Quality Assurance Plan	[REDACTED]	[REDACTED]			1947					1947
1948	PLZ232Z E2.3.2 -Establish Cap Interface between PGN & Contractors	[REDACTED]	[REDACTED]			1948					1948
1949	PLZ233Z E2.3.3 -Confirm Vendor Qualifications & Audit Schedule	[REDACTED]	[REDACTED]			1949					1949
1950	PLZ234Z E2.3.4 -Establish Contractor Human Performance Interface Plan	[REDACTED]	[REDACTED]			1950					1950
1951	PLZ241Z E2.4.1 -Quality Control Plan	[REDACTED]	[REDACTED]			1951					1951
1952	PLZ244Z E2.4.4 -Evaluate Contractor NDE Quais	[REDACTED]	[REDACTED]			1952					1952
1953	PLZ25Z E2.5 -Admin Support Security Services	[REDACTED]	[REDACTED]			1953					1953
1954	PLZ26Z E2.6 -Admin Support Environmental, Health & Safety	[REDACTED]	[REDACTED]			1954					1954
1955	PLZ271Z E2.7.1 -Develop Risk Analysis Process	[REDACTED]	[REDACTED]			1955					1955
1956	PLZ31112Z E3.1.1.1.2 -R16 Equip Manu. LP Turbines Vendor Shipping Plan	[REDACTED]	[REDACTED]			1956					1956

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
1957	PLZ31113Z	E3.1.1.1.3					1957				1957
	-R16 Equip Manu. LP Turbines RE Inspection Plan										
1958	PLZ31122Z	E3.1.1.2.2					1958				1958
	-R16 Equip Manu. TG Exciter Vendor Shipping Plan										
1959	PLZ31123Z	E3.1.1.2.3					1959				1959
	-R16 Equip Manu. TG Exciter RE Inspection Plan										
1960	PLZ31133Z	E3.1.1.3.3					1960				1960
	-R16 Equip Manu. Generator Rotor RE Inspection Plan										
1961	PLZ31142Z	E3.1.1.4.2					1961				1961
	-R16 Equip Manu. Generator Stator Vendor Shipping Plan										
1962	PLZ31143Z	E3.1.1.4.3					1962				1962
	-R16 Equip Manu. Generator Stator RE Inspection Plan										
1963	PLZ31161Z	E3.1.1.6.1					1963				1963
	-R16 Equip Manu. Turb. Lube Oil Bundle (TBHE-7A/7B) Vendor Manu. Plan &										
1964	PLZ31162Z	E3.1.1.6.2					1964				1964
	-R16 Equip Manu. Turb. Lube Oil Bundle (TBHE-7A/7B) Vendor Shipping Plan										
1965	PLZ31163Z	E3.1.1.6.3					1965				1965
	-R16 Equip Manu. Turb. Lube Oil Bundle (TBHE-7A/7B) RE Inspection Plan										
1966	PLZ41112Z	E4.1.1.12					1966				1966
	-After FW Booster Pump Sizing Is Complete Verify FW Block, & Control Viv Si										
1967	PLZ41113Z	E4.1.1.13					1967				1967
	-FW Instrumentation & Controls Eval @ EPU Conditions										
1968	PLZ41114Z	E4.1.1.14					1968				1968
	-Condenser Eval & FIV Eval @ EPU Conditions										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
1969	PLZ41119Z	E4.1.1.19					1969				1969
		-I&C Controls & Control Valve Eval @ EPU Conditions									
1970	PLZ4111Z	E4.1.1.1					1970				1970
		-EPU Phase 1 Design Eval & Key Issues Scoping Study									
1971	PLZ41120Z	E4.1.1.20					1971				1971
		-Eval Turb Bldg Temp Power & Permeate Installation									
1972	PLZ41124Z	E4.1.1.24					1972				1972
		-CW Traveling Screen Evaluation									
1973	PLZ41125Z	E4.1.1.25					1973				1973
		-Vendor to Perform TBCR-1 Evaluation									
1974	PLZ41126Z	E4.1.1.26					1974				1974
		-Gothic Computer Model Evaluation									
1975	PLZ4114Z	E4.1.1.4					1975				1975
		-CHECWORKS Computer Model Evaluation (Flow Accelerated Corrosion)									
1976	PLZ4116Z	E4.1.1.6					1976				1976
		-Calc M97-0133, SW Heat Loads During LBLOCA & SW Temp Decay Times (Rev									
1977	PLZ4117Z	E4.1.1.7					1977				1977
		-Calc M95-0020 DCHE Performance Evaluation (Rev 1)									
1978	PLZ4118Z	E4.1.1.8					1978				1978
		-Calc M95-0044, RW/DC/DH Thermal Analysis - DC Temperature Calc (Rev 1)									
1979	PLZ42111Z	E4.2.11.1					1979				1979
		-ICS Scalling Installation EC 69189 (EGR-NGGC-0005)									
1980	PLZ4217Z	E4.2.17					1980				1980
		-Heavy Hauling Engineering									

PEF-NCR-8725

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
1981	PLZ42923Z E4.2.9.2.3					1981					1981
	-SC Ht Exchangers Purchase EC 68767 Pkg (EGR-NGGC-0005)										
1982	PLZ43103Z E4.3.10.3					1982					1982
	-Cond Pump Impellers, Motors, & VSDs Purchase EC XXXXX Pkg (EGR-NGGC-0										
1983	PLZ4322Z E4.3.22					1983					1983
	-Turbine Bypass Valves & Mufflers EC XXXXX (EGR-NGGC-0005)										
1984	PLZ4324Z E4.3.24					1984					1984
	-Rapid RCS Cooldown System (ADVs) EC XXXXX (EGR-NGGC-0005)										
1985	PLZ4325Z E4.3.25					1985					1985
	-LPI-Cross Tie Modification EC XXXXX (EGR-NGGC-0005)										
1986	PLZ4332Z E4.3.3.2					1986					1986
	-FW Booster Pump Impellers & Motors Purchase EC XXXXX Pkg (EGR-NGGC-0										
1987	PLZ4341Z E4.3.4.1					1987					1987
	-FW Control System Evaluation										
1988	PLZ4342Z E4.3.4.2					1988					1988
	-FW Control System Stability Analysis										
1989	PLZ4363Z E4.3.6.3					1989					1989
	-EFW Cav. Venturi Purchase EC XXXXX Pkg EF-62-FO & EF-63-FO (EGR-NGGC-000										
1990	PLZ4373Z E4.3.7.3					1990					1990
	-MSSV Purchase EC XXXXX Pkg MSV-40 & MSV-48 (EGR-NGGC-0005)										
1991	PLZ4383Z E4.3.8.3					1991					1991
	-RCS CVS Purchase EC XXXXX Pkg RCV-8 & RCV-9 (EGR-NGGC-0005)										
1992	PLZ4391Z E4.3.9.1					1992					1992
	-CW Pump & Impellers & Motors Design Spec.										



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
1993	PLZ4393Z	E4.3.9.3					1993					1993
		-CW Pump & Impellers & Motors Purchase EC XXXXX Pkg (EGR-NGGC-0005)										
1994	PLZ5111211Z	E5.1.1.12.1.					1994					1994
		-Cold Water Accident Safety Analysis										
1995	PLZ511124Z	E5.1.1.12.1.					1995					1995
		-Large Break LOCA M&E (32-Doc)										
1996	PLZ5111518Z	E5.1.1.15.1.					1996					1996
		-Technical Support Center LOCA Dose - 86-XXXXXXX-00										
1997	PLZ5111519Z	E5.1.1.15.1.					1997					1997
		-Maximum Hypothetical Accident - 86-XXXXXXX-00										
1998	PLZ511152Z	E5.1.1.15.2					1998					1998
		-Fission Product Control - Main Condenser Evacuation System										
1999	PLZ511153Z	E5.1.1.15.3					1999					1999
		-Fission Product Control - Turbine Gland Sealing Steam System										
2000	PLZ511201Z	E5.1.1.20.1					2000					2000
		-Appendix R AIS for CR3 Review AREVA NP 51-XXXXXXX-000										
2001	PLZ511202Z	E5.1.1.20.2					2001					2001
		-Appendix R AIS for Cooldown Summary Report AREVA NP 51-XXXXXXX-000										
2002	PLZ5112131Z	E5.1.1.21.3.					2002					2002
		-Phase C - Power Operations Guidelines										
2003	PLZ5112134Z	E5.1.1.21.3.					2003					2003
		-Phase C - FSAR Markups										
2004	PLZ511241Z	E5.1.1.24.1					2004					2004
		-Prepare Safety Related 51-XXXXXXX-000 for Structural Analysis of RCV-8 & RC										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
2005	PLZ511251Z	E5.1.1.25.1	[REDACTED]	[REDACTED]			2005				2005
		-Prepare Non-Safety Related 12-XXXXXXX-000 Providing Results of FeasibilityS									
2006	PLZ511271Z	E5.1.1.27.1	[REDACTED]	[REDACTED]			2006				2006
		-Plant Systems Internal Hazards - Flooding									
2007	PLZ511272Z	E5.1.1.27.2	[REDACTED]	[REDACTED]			2007				2007
		-Plant Systems Internal Hazards - Internally Generated Missiles									
2008	PLZ511273Z	E5.1.1.27.3	[REDACTED]	[REDACTED]			2008				2008
		-Plant Systems Internal Hazards - Fire Protection									
2009	PLZ51128Z	E5.1.1.28	[REDACTED]	[REDACTED]			2009				2009
		-Vessel Fluence Analysis									
2010	PLZ51129Z	E5.1.1.29	[REDACTED]	[REDACTED]			2010				2010
		-Containment Environment Summary Report									
2011	PLZ511302Z	E5.1.1.30.2	[REDACTED]	[REDACTED]			2011				2011
		-Thermal Hydraulics Evaluation - Temp of Primary Shield Concrete Wall									
2012	PLZ511303Z	E5.1.1.30.3	[REDACTED]	[REDACTED]			2012				2012
		-Thermal Hydraulics Evaluation - Temp of Spent Fuel Pool Concrete									
2013	PLZ51143Z	E5.1.1.4.3	[REDACTED]	[REDACTED]			2013				2013
		-RCS Structural Integrity (RCS Assessment: HELB; LBB)									
2014	PLZ511510Z	E5.1.1.5.10	[REDACTED]	[REDACTED]			2014				2014
		-EPU Stress Report Summaries - LBB Materials Reconciliation									
2015	PLZ511511Z	E5.1.1.5.11	[REDACTED]	[REDACTED]			2015				2015
		-EPU Stress Report Summaries - RCS Loading Spec.									
2016	PLZ511513Z	E5.1.1.5.13	[REDACTED]	[REDACTED]			2016				2016
		-EPU Stress Report Summaries - Attached Piping Response Spectra									

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
2017	PLZ51158Z	E5.1.1.5.6	[REDACTED]	[REDACTED]			2017					2017
		-CRD Mechanism Stress Report Summary Doc 33-5001553-02										
2018	PLZ51158Z	E5.1.1.5.8	[REDACTED]	[REDACTED]			2018					2018
		-EPU Stress Report Summaries - RCS Loop Loading Analysis										
2019	PLZ51159Z	E5.1.1.5.9	[REDACTED]	[REDACTED]			2019					2019
		-EPU Stress Report Summaries - RCS Model										
2020	PLZ51191Z	E5.1.1.9.1	[REDACTED]	[REDACTED]			2020					2020
		-AIS Doc for CR3 Proprietary Calc Review (M&E Release Rates for SLB,LOCA,C										
2021	PLZ54Z	E5.4	[REDACTED]	[REDACTED]			2021					2021
		-Regulatory Oversight - Radioactive Material										
2022	PLZ611Z	E6.1.1	[REDACTED]	[REDACTED]			2022					2022
		-HP & ALARA Staffing Plan Refuel 16										
2023	PLZ621Z	E6.2.1	[REDACTED]	[REDACTED]			2023					2023
		-HP Programs & Procedures Refuel 16										
2024	PLZ641Z	E6.4.1	[REDACTED]	[REDACTED]			2024					2024
		-Develop Radwaste Plan Refuel 16										
2025	PLZ681Z	E6.8.1	[REDACTED]	[REDACTED]			2025					2025
		-Develop Mobilization Plan for Radiation Protection Resources Refuel 16										
2026	PLZ691Z	E6.9.1	[REDACTED]	[REDACTED]			2026					2026
		-Develop Purchase Plan for Radiation Protection Materials Refuel 16										
2027	PLZ42161	E4.2.16.1	[REDACTED]	[REDACTED]			2027					2027
		-Facilities, Utilities, & Services Engineering - Turbine Casing Stor										
2028	PLZ42162	E4.2.16.2	[REDACTED]	[REDACTED]			2028					2028
		-Facilities, Utilities, & Services Engineering - MSR Storage Area										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
2029	PLZ42166	E4.2.16.6					2029				2029
		-Facilities, Utilities, & Services Engineering - Component Offloadin									
2030	PLBMSRC009	E7.1.1.2.14					2030				2030
		WO 1320693 - WP Planning Complete EC 69196 (MSR 3C Removal)									
2031	PLBMSRC019	E7.1.1.2.19					2031				2031
		WO 1326565 - WP Planning Complete EC 69196 (MSR 3C Installation)									
2032	PLTPGN0060	E3.1.1.3.1					2032				2032
		-Generator Rotor Rewind - Tooth Top Inspection									
2033	PLN180001M	E5.1.1.16					2033				2033
		NSSS NPC Receive Doc ##### (FSAR Inputs)									
2034	PLN180PL1M	E5.1.1.16					2034				2034
		NSSS AREVA Payment Doc ##### (FSAR Inputs)									
2035	PLNM235001	E5.3.5					2035				2035
		NSSS NPC Assign Reviewer For Doc ##### (HELB IB Calc. M90-102									
2036	PLN1800001	E5.1.1.16					2036				2036
		NSSS NPC Assign Reviewer For Doc ##### (FSAR Inputs)									
2037	PLBM530010	E4.1.1.22					2037				2037
		NSSS AREVA Incorporate Comments (Doc #####) (FAC Inspection Updat									
2038	PLTPGN0070	E3.1.1.3.1					2038				2038
		-Generator Rotor Rewind - Long Ring Machining									
2039	PLNM235004	E5.3.5					2039				2039
		NSSS NPC Review Doc ##### (HELB IB Calc. M90-1027)									
2040	PLNSTR321M	E5.1.1.4.4					2040				2040
		NSSS NPC Receive Doc ##### (Gamma Heating Assessment 2.2.3)									

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2041	PLNSTR329M E5.1.1.4.4 NSSS AREVA Deliverable Doc ##### (Gamma Heating Assessment 2.2.3)					2041				2041
2042	PLN680001M E5.1.1.21.3. NSSS NPC Receive Doc ##### (Draft RIA Topical Report)					2042				2042
2043	PLN680DL1M E5.1.1.21.3. NSSS AREVA Deliverable Doc ##### (Draft RIA Topical Report)					2043				2043
2044	PLBIBDW002 E7.1.1.2.6 WO 1181264 - Perf FE Internal Review EC 68890 (ISO-Phase Bus Duct Coolers)					2044				2044
2045	PLN6800001 E5.1.1.21.3. NSSS NPC Assign Reviewer For Doc ##### (Draft RIA Topical Rep					2045				2045
2046	PLNSTR3201 E5.1.1.4.4 NSSS NPC Assign Reviewer For Doc ##### (Gamma Heating Assessm					2046				2046
2047	PLN1800004 E5.1.1.16 NSSS NPC Review Doc ##### (FSAR Inputs)					2047				2047
2048	PLN6900007 E5.1.1.21.3. NSSS NPC Assemble Comments For Doc ##### (Fuels LAR Input Repor					2048				2048
2049	PLN830001M E5.1.1.12.1. NSSS NPC Receive Doc ##### (Beyond Design Basis Accident Analysis)					2049				2049
2050	PLN830DL1M E5.1.1.12.1. NSSS AREVA Deliverable Doc ##### (Beyond Design Basis Accident Ana					2050				2050
2051	PLN8300001 E5.1.1.12.1. NSSS NPC Assign Reviewer For Doc #####Beyond Design Basis Acc					2051				2051
2052	PLBIBDW003 E7.1.1.2.6 WO 1181264 - Incorp Comments EC 68890 (ISO-Phase Bus Duct Coolers)					2052				2052

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2053	PLN6800004 E5.1.1.21.3. NSSS NPC Review Doc ##### (Draft RIA Topical Report)					2053				2053
2054	PLNSTR3203 E5.1.1.4.4 NSSS NPC Review Doc ##### (Gamma Heating Assessment 2.2.3)					2054				2054
2055	PLBMSRD007 E7.1.1.2.15 WO 1320694- FE Approval EC 69196 (MSR 3D Removal)					2055				2055
2056	PLBMSRD017 E7.1.1.2.20 WO 1326566 - FE Approval EC 69196 (MSR 3D Installation)					2056				2056
2057	PLN8300004 E5.1.1.12.1. NSSS NPC Review Doc ##### (Beyond Design Basis Accident Analysis)					2057				2057
2058	PLBIBDW004 E7.1.1.2.6 WO 1181264 - Stakeholder Review EC 68890 (ISO-Phase Bus Duct Coolers)					2058				2058
2059	PLN99P0010 E5.1.1.15.12 NSSS AREVA Incorporate Comments (Spent Fuel Pool Concrete TEMP) (Doc ###					2059				2059
2060	PLN99S0010 E5.1.1.15.12 NSSS AREVA Incorporate Comments (Doc #####) (Pri Shield Concrete					2060				2060
2061	PLBMSRD008 E7.1.1.2.15 WO 1320694 - Stakeholder Approval EC 69196 (MSR 3D Removal)					2061				2061
2062	PLBMSRD018 E7.1.1.2.20 WO 1326566 - Stakeholder Approval EC 69196 (MSR 3D Installation)					2062				2062
2063	PLBMUHS10M E4.1.1.15 NSSS NPC Transmit Doc ##### To NPC-DCC (Mech ULT Ht Sink M Calcs					2063				2063
2064	PLBMUHS016 E4.1.1.15 NSSS NPC-DCC Transmit Doc ##### To RMS (Mech ULT Ht Sink M Calcs)					2064				2064

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
2065	PLN8800007	E5.1.1.12.1.					2065				2065
		NSSS NPC Assemble Comments For Doc ##### (M-Calc Revision)									
2066	PLNM255007	E5.3.5					2066				2066
		NSSS NPC Assemble Comments For Doc ##### (HELB IB Phase 2 Calcs)									
2067	PLNM24501M	E5.3.5					2067				2067
		NSSS NPC Receive Doc ##### (HELB IB Calcs. 5515.010 & 010.1)									
2068	PLNM245D1M	E5.3.5					2068				2068
		NSSS AREVA Deliverable Doc ##### (HELB IB Calcs. 5515.010 & 010.1)									
2069	PLNM245001	E5.3.5					2069				2069
		NSSS NPC Assign Reviewer For Doc ##### (HELB IB Calcs. 5515.0									
2070	PLNM245004	E5.3.5					2070				2070
		NSSS NPC Review Doc ##### (HELB IB Calcs. 5515.010 & 010.1)									
2071	PLN695DL4M	E5.1.1.21.3.					2071				2071
		NSSS NPC Deliverable To AREVA (Doc #####) (Fuels LAR Input Repo									
2072	PLBM532D7M	E4.1.1.22					2072				2072
		NSSS Areva Deliverable Rev 0 Doc ##### (FAC Inspection Update									
2073	PLN440001M	E5.1.1.1.4					2073				2073
		NSSS NPC Receive Doc ##### (Simulator Inputs)									
2074	PLN4400001	E5.1.1.1.4					2074				2074
		NSSS NPC Assign Reviewer For Doc ##### (Simulator Inputs)									
2075	PLNM235007	E5.3.5					2075				2075
		NSSS NPC Assemble Comments For Doc ##### (HELB IB Calc. M90-102									
2076	PLNM240010	E5.3.5					2076				2076
		NSSS AREVA Incorporate Comments (Doc #####) (HELB IB Calc. M90-00									

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2077	PLBM530013 E4.1.1.22 NSSS NPC Accept Doc ##### (FAC Inspection Update)					2077					2077
2078	PLN1800007 E5.1.1.16 NSSS NPC Assemble Comments For Doc ##### (FSAR Inputs)					2078					2078
2079	PLN4400004 E5.1.1.1.4 NSSS NPC Review Doc ##### (Simulator inputs)					2079					2079
2080	PLN6800007 E5.1.1.21.3. NSSS NPC Assemble Comments For Doc ##### (Draft RIA Topical Rep					2080					2080
2081	PLNSTR3205 E5.1.1.4.4 NSSS NPC Assemble Comments For Doc ##### (Gamma Heating Assessm					2081					2081
2082	PLNM256D4M E5.3.5 NSSS NPC Deliverable To AREVA (Doc #####) (HELB IB Phase 2 Calc					2082					2082
2083	PLTPGN0080 E3.1.1.3.1 -Generator Rotor Rewind - Remove Coils					2083					2083
2084	PLN8300007 E5.1.1.12.1. NSSS NPC Assemble Comments For Doc #####Beyond Des. Basis Accid					2084					2084
2085	PLN881DL4M E5.1.1.12.1. NSSS NPC Deliverable To AREVA (Doc #####) (M-Calc Revision)					2085					2085
2086	PLN8800010 E5.1.1.12.1. NSSS AREVA Incorporate Comments (Doc #####) (M-Calc Revision)					2086					2086
2087	PLBIBDW005 E7.1.1.2.6 WO 1181264 - Review Meeting EC 88890 (ISO-Phase Bus Duct Coolers)					2087					2087
2088	PLNM236D4M E5.3.5 NSSS NPC Deliverable To AREVA (Doc #####) (HELB IB Calc. M90-10					2088					2088



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
2089	PLBMSRD009	E7.1.1.2.15					2089				2089
		WO 1320694 - WP Planning Complete EC 69196 (MSR 3D Removal)									
2090	PLBMSRD019	E7.1.1.2.20					2090				2090
		WO 1326566 - WP Planning Complete EC 69196 (MSR 3D Installation)									
2091	PLN882DL7M	E5.1.1.12.1.					2091				2091
		NSSS Areva Deliverable Rev 0 Doc ##### (M-Calc Revision)									
2092	PLN8800013	E5.1.1.12.1.					2092				2092
		NSSS NPC Accept Doc ##### (M-Calc Revision)									
2093	PLBIBDW006	E7.1.1.2.6					2093				2093
		WO 1181264 - Incorp Mtg Comments EC 68890 (ISO-Phase Bus Duct Coolers)									
2094	PLMMSR035M	E3.1.1.5.1					2094				2094
		Payment MILESTONE - TEI (MSR) Arsopi Receives Tubes									
2095	PLN180004M	E5.1.1.16					2095				2095
		NSSS NPC Return Comments To AREVA (Doc #####) (FSAR Inputs)									
2096	PLN650001M	E5.1.1.18					2096				2096
		NSSS NPC Receive Doc ##### (EDBD Markups)									
2097	PLN650DL1M	E5.1.1.18					2097				2097
		NSSS AREVA Deliverable Doc ##### (EDBD Markups)									
2098	PLN670DL1M	E5.1.1.21.3.					2098				2098
		NSSS AREVA Deliverable Doc 64-1234741-07 (Power Operations Guidelines)									
2099	PLN1800010	E5.1.1.16					2099				2099
		NSSS AREVA Incorporate Comments (Doc #####) (FSAR Inputs)									
2100	PLN670001M	E5.1.1.21.3.					2100				2100
		NSSS NPC Receive Doc 64-1234741-07 (Power Operations Guidelines)									

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2101	PLN270DL1M E4.1.1.16 NSSS AREVA Deliverable Doc ##### (RW SW DC Systems Evaluation)					2101					2101
2102	PLN99PDL7M E5.1.1.15.12 NSSS Areva Deliverable Rev 0 (Spent Fuel Pool Concrete TEMP) Doc #####					2102					2102
2103	PLN99SDL7M E5.1.1.15.12 NSSS Areva Deliverable Rev 0 Doc ##### (Pri Shield Concrete T					2103					2103
2104	PLNM242D7M E5.3.5 NSSS Areva Deliverable Rev 0 Doc ##### (HELB IB Calc. M90-005					2104					2104
2105	PLBCPS010Z E4.3.10.2 MILESTONE - "Start Project" Equip Spec (Condensate Pumps, Motors, & VSD)					2105					2105
2106	PLN6500001 E5.1.1.18 NSSS NPC Assign Reviewer For Doc ##### (EDBD Markups)					2106					2106
2107	PLN6700001 E5.1.1.21.3. NSSS NPC Assign Reviewer For Doc 64-1234741-07 (Power Operations G					2107					2107
2108	PLNM245007 E5.3.5 NSSS NPC Assemble Comments For Doc ##### (HELB IB Calcs. 5515.0					2108					2108
2109	PLN99P0013 E5.1.1.15.12 NSSS NPC Accept (Spent Fuel Pool Concrete TEMP) Doc #####					2109					2109
2110	PLN99S0013 E5.1.1.15.12 NSSS NPC Accept Doc ##### (Pri Sh Concrete TEMP)					2110					2110
2111	PLNM240013 E5.3.5 NSSS NPC Accept Doc ##### (HELB IB Calc. M90-0056)					2111					2111
2112	PLBCPS0005 E4.3.10.2 Develop Validation Plan Equip Spec (Condensate Pumps, Motors, & VSD)					2112					2112

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
2113	PLN270001M	E4.1.1.16					2113				2113
	NSSS NPC Receive Doc ##### (RW SW DC Systems Evaluation)										
2114	PLN2700001	E4.1.1.16					2114				2114
	NSSS NPC Assign Reviewer For Doc ##### (RW SW DC Systems Eval										
2115	PLBM53010M	E4.1.1.22					2115				2115
	NSSS NPC Transmit Doc ##### To NPC-DCC (FAC Inspection Update)										
2116	PLBM530016	E4.1.1.22					2116				2116
	NSSS NPC-DCC Transmit Doc ##### To RMS (FAC Inspection Update)										
2117	PLN685DL4M	E5.1.1.21.3.					2117				2117
	NSSS NPC Deliverable To AREVA (Doc #####) ((Draft RIA Topical R										
2118	PLNSTR323M	E5.1.1.4.4					2118				2118
	NSSS NPC Return Comments To AREVA (Doc #####) (Gamma Htg Assessment										
2119	PLTPGN0090	E3.1.1.3.1					2119				2119
	-Generator Rotor Rewind - Vent Scoop Machining										
2120	PLN6500004	E5.1.1.18					2120				2120
	NSSS NPC Review Doc ##### (EDBD Markups)										
2121	PLN6700004	E5.1.1.21.3.					2121				2121
	NSSS NPC Review Doc 64-1234741-07 (Power Operations Guidelines)										
2122	PLNSTR3207	E5.1.1.4.4					2122				2122
	NSSS AREVA Incorporate Comments (Doc #####)(Gamma Heating Assessm										
2123	PLN6800010	E5.1.1.21.3.					2123				2123
	NSSS AREVA Incorporate Comments (Doc #####) (Final RIA Topical Re										
2124	PLN2700004	E4.1.1.16					2124				2124
	NSSS NPC Review Doc ##### (RW SW DC Systems Evaluation)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2125	PLN831DL4M E5.1.1.12.1. N\$SS NPC Deliverable To AREVA Doc ##### Beyond Des. Basis Accl					2125				2125
2126	PLN8300010 E5.1.1.12.1. N\$SS AREVA Incorporate Comments Doc ##### Beyond Des. Basis Accl					2126				2126
2127	PLT12N0100 E3.1.1.2.1 .12N Exciter Manufacturing - PMG Stator					2127				2127
2128	PLN4400007 E5.1.1.1.4 N\$SS NPC Assemble Comments For Doc ##### (Simulator Inputs)					2128				2128
2129	PLNM246D4M E5.3.5 N\$SS NPC Deliverable To AREVA (Doc #####) (HELB IB Calcs. 5515.					2129				2129
2130	PLNM255010 E5.3.5 N\$SS AREVA Incorporate Comments (Doc #####) (HELB IB Phase 2 Calc					2130				2130
2131	PLBIBDW007 E7.1.1.2.6 WO 1181264 - FE Approval EC 68890 (ISO-Phase Bus Duct Coolers)					2131				2131
2132	PLN832DL7M E5.1.1.12.1. N\$SS Areva Deliverable Rev 0 Doc ##### (Beyond Des. Basis Acc					2132				2132
2133	PLN8300013 E5.1.1.12.1. N\$SS NPC Accept Doc ##### (Beyond Design Basis Accident Analysis)					2133				2133
2134	PLN880010M E5.1.1.12.1. N\$SS NPC Transmit Doc ##### To NPC-DCC (M-Calc Revision)					2134				2134
2135	PLN8800016 E5.1.1.12.1. N\$SS NPC-DCC Transmit Doc ##### To RMS (M-Calc Revision)					2135				2135
2136	PLN180007M E5.1.1.16 N\$SS NPC Receive Rev 0 Doc ##### (FSAR Inputs)					2136				2136

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2137	PLN1800013 NSSS NPC Accept Doc ##### (FSAR Inputs)	E5.1.1.16				2137					2137
2138	PLNM235010 NSSS AREVA Incorporate Comments (Doc #####) (HELB IB Calc. M90-10)	E5.3.5				2138					2138
2139	PLN99P010M NSSS NPC Transmit (Spent Fuel Pool Concrete TEMP) Doc ##### To	E5.1.1.15.12				2139					2139
2140	PLN99S010M NSSS NPC Transmit Doc ##### To NPC-DCC (Pri Shield Concrete TEMP)	E5.1.1.15.12				2140					2140
2141	PLNM24010M NSSS NPC Transmit Doc ##### To NPC-DCC (HELB IB Calc. M90-0056)	E5.3.5				2141					2141
2142	PLN99P0016 NSSS NPC-DCC Transmit (Spent Fuel Pool Concrete TEMP) Doc ##### To	E5.1.1.15.12				2142					2142
2143	PLN99S0016 NSSS NPC-DCC Transmit Doc ##### To RMS (Pri Shield Concrete TEMP)	E5.1.1.15.12				2143					2143
2144	PLNM240016 NSSS NPC-DCC Transmit Doc ##### To RMS (HELB IB Calc. M90-0056)	E5.3.5				2144					2144
2145	PLBWHE001M NSSS NPC Receive Doc ##### (FWH Evaluations)	E4.1.1.22				2145					2145
2146	PLBWHE0160 NSSS AREVA Deliverable Doc ##### (FWH Evaluations)	E4.1.1.22				2146					2146
2147	PLTPGN0100 -Generator Rotor Rewind - Shaft Welding	E3.1.1.3.1				2147					2147
2148	NPPUF16071 PM16071- ID PROCEDURE CHANGES REQUIRED FOR R16 (SGR N-0) OUTAGE	E1.6.4.2.5.1				2148					2148

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2149	PLBWHE0001 E4.1.1.22 NSSS NPC Assign Reviewer For Doc ##### (FWH Evaluations)					2149					2149
2150	PLBCPS0020 E4.3.10.2 Develop Equipment Specification for EC XXXXX (Condensate Pumps, Motors,					2150					2150
2151	PLBIBDW008 E7.1.1.2.6 WO 1181264 - Stakeholder Approval EC 68890 (ISO-Phase Bus Duct Coolers)					2151					2151
2152	PLN6500007 E5.1.1.18 NSSS NPC Assemble Comments For Doc ##### (EDBD Markups)					2152					2152
2153	PLN6700007 E5.1.1.21.3. NSSS NPC Assemble Comments For Doc 64-1234741-07 (Power Operations G					2153					2153
2154	PLN2700007 E4.1.1.16 NSSS NPC Assemble Comments For Doc ##### (RW SW DC Systems Eval					2154					2154
2155	PLN440004M E5.1.1.1.4 NSSS NPC Return Comments To AREVA (Doc #####) (Simulator Inputs)					2155					2155
2156	PLN4400010 E5.1.1.1.4 NSSS AREVA Incorporate Comments (Doc #####) (Simulator Inputs)					2156					2156
2157	PLNSTR325M E5.1.1.4.4 NSSS NPC Receive Rev 0 Doc ##### (Gamma Heating Assessment 2.2.3)					2157					2157
2158	PLNSTR3209 E5.1.1.4.4 NSSS NPC Accept Doc ##### (Gamma Heating Assessment 2.2.3)					2158					2158
2159	PLBWHE0004 E4.1.1.22 NSSS NPC Review Doc ##### (FWH Evaluations)					2159					2159
2160	PLNM257D7M E5.3.5 NSSS Areva Deliverable Rev 0 Doc ##### (HELB IB Phase 2 Calcs					2160					2160

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2161	PLNM255013 E5.3.5 NSSS NPC Accept Doc ##### (HELB IB Phase 2 Calcs.)					2161,					2161
2162	PLN830010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC (Beyond Des. Basis Accide					2162					2162
2163	PLN8300016 E5.1.1.12.1. NSSS NPC-DCC Transmit Doc ##### To RMS (Beyond Des. Basis Accident A					2163					2163
2164	PLN180010M E5.1.1.16 NSSS NPC Transmit Doc ##### To NPC-DCC (FSAR Inputs)					2164					2164
2165	PLN1800016 E5.1.1.16 NSSS NPC-DCC Transmit Doc ##### To RMS (FSAR Inputs)					2165					2165
2166	PLN650004M E5.1.1.18 NSSS NPC Return Comments To AREVA (Doc #####) (EDBD Markups)					2166					2166
2167	PLN670004M E5.1.1.21.3. NSSS NPC Return Comments To AREVA (Doc 64-1234741-07)(Pwr Operations Gui					2167					2167
2168	PLNM237D7M E5.3.5 NSSS Areva Deliverable Rev 0 Doc ##### (HELB IB Calc. M90-102					2168					2168
2169	PLN6500010 E5.1.1.18 NSSS AREVA Incorporate Comments (Doc #####) (EDBD Markups)					2169					2169
2170	PLN6700010 E5.1.1.21.3. NSSS AREVA Incorporate Comments (Doc 64-1234741-07)(Power Operations G					2170					2170
2171	PLNM245010 E5.3.5 NSSS AREVA Incorporate Comments Doc ##### (HELB IB Calcs. 5515.0					2171					2171
2172	PLNM235013 E5.3.5 NSSS NPC Accept Doc ##### (HELB IB Calc. M90-1027)					2172					2172

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
2173	PLZ42163	E4.2.18.3					2173					2173
		-Facilities, Utilities, & Services Engineering - Main Generator Stor										
2174	PLN270004M	E4.1.1.16					2174					2174
		NSSS NPC Return Comments To AREVA (Doc #####) (RW SW DC Systems Eva										
2175	PLN300007M	E5.1.1.5.12					2175					2175
		NSSS NPC Receive Rev 0 Doc ##### (NSSS Structural Evaluation)										
2176	PLN3000013	E5.1.1.5.12					2176					2176
		NSSS NPC Accept Doc ##### (NSSS Structural Evaluation)										
2177	PLN2700010	E4.1.1.16					2177					2177
		NSSS AREVA Incorporate Comments (Doc #####) (RW SW DC Systems Eva										
2178	PLBIBDW009	E7.1.1.2.6					2178					2178
		WO 1181264 - WP Planning Complete EC 68890 (ISO-Phase Bus Duct Coolers)										
2179	PLN190PL1M	E5.1.1.12.2					2179					2179
		NSSS AREVA Payment Doc ##### (Non-LOCA Safety Analysis Summary										
2180	PLN440007M	E5.1.1.1.4					2180					2180
		NSSS NPC Receive Rev 0 Doc ##### (Simulator Inputs)										
2181	PLN440DL1M	E5.1.1.1.4					2181					2181
		NSSS AREVA Deliverable Doc ##### (Simulator Inputs)										
2182	PLN4400013	E5.1.1.1.4					2182					2182
		NSSS NPC Accept Doc ##### (Simula Inputs)										
2183	PLN685DL7M	E5.1.1.21.3.					2183					2183
		NSSS AREVA Deliverable Rev 0 Doc ##### (Final RIA Topical Rep										
2184	PLN190001M	E5.1.1.12.2					2184					2184
		NSSS NPC Receive Doc (Non-LOCA Safety Analysis Summary Report)										



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
2185	PLN1900001	E5.1.1.12.2					2185				2185
	NSSS NPC Assign Reviewer For Doc ##### (Non-LOCA SA Summary R										
2186	PLN6800013	E5.1.1.21.3.					2186				2186
	NSSS NPC Accept Doc ##### (Final RIA Topical Report)										
2187	PLNSTR327M	E5.1.1.4.4					2187				2187
	NSSS NPC Transmit Doc ##### To Records (Gamma Heating Assessment										
2188	PLBWHE0007	E4.1.1.22					2188				2188
	NSSS NPC Assemble Comments For Doc ##### (FWH Evaluations)										
2189	PLNM26001M	E5.3.5					2189				2189
	NSSS NPC Receive Doc ##### (HELB IB Phase 3 Calcs.)										
2190	PLNM260D1M	E5.3.5					2190				2190
	NSSS AREVA Deliverable Doc ##### (HELB IB Phase 3 Calcs.)										
2191	PLNM260001	E5.3.5					2191				2191
	NSSS NPC Assign Reviewer For Doc ##### (HELB IB Phase 3 Calcs										
2192	PLN1900004	E5.1.1.12.2					2192				2192
	NSSS NPC Review Doc ##### (Non-LOCA Safety Analysis Summary Report)										
2193	PLNM260004	E5.3.5					2193				2193
	NSSS NPC Review Doc ##### (HELB IB Phase 3 Calcs.)										
2194	PLBFBP028Z	E4.3.3.3					2194				2194
	MILESTONE - "Announce 30% Design Challenge" (FW Booster Pumps & M										
2195	PLNM25510M	E5.3.5					2195				2195
	NSSS NPC Transmit Doc ##### To NPC-DCC (HELB IB Phase 2 Calcs.)										
2196	PLNM255016	E5.3.5					2196				2196
	NSSS NPC-DCC Transmit Doc ##### To RMS (HELB IB Phase 2 Calcs.)										

PEF-NCR-8743

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2197	PLN650007M E5.1.1.18 NSSS NPC Receive Rev 0 Doc ##### (EDBD Markups)					2197					2197
2198	PLN670007M E5.1.1.21.3. NSSS NPC Receive Rev 0 Doc 64-1234741-07 (Power Operations Guidelines)					2198					2198
2199	PLN6500013 E5.1.1.18 NSSS NPC Accept Doc ##### (EDBD Markups)					2199					2199
2200	PLN6700013 E5.1.1.21.3. NSSS NPC Accept Doc 64-1234741-07 (Power Operations Guidelines)					2200					2200
2201	PLNM247D7M E5.3.5 NSSS Areva Deliverable Rev 0 Doc ##### (HELB IB Calcs. 5515.0					2201					2201
2202	PLNM245013 E5.3.5 NSSS NPC Accept Doc ##### (HELB IB Calcs. 5515.010 & 010.1)					2202					2202
2203	PLNM23510M E5.3.5 NSSS NPC Transmit Doc ##### To NPC-DCC (HELB IB Calc. M90-1027)					2203					2203
2204	PLNM235016 E5.3.5 NSSS NPC-DCC Transmit Doc ##### To RMS (HELB IB Calc. M90-1027)					2204					2204
2205	PLN300010M E5.1.1.5.12 NSSS NPC Transmit Doc ##### To NPC-DCC (NSSS Structural Evaluat					2205					2205
2206	PLN3000016 E5.1.1.5.12 NSSS NPC-DCC Transmit Doc ##### RMS (NSSS Structural Evaluation)					2206					2206
2207	PLBWHE0170 E4.1.1.22 NSSS NPC Deliverable To AREVA (Doc #####) (FWH Evaluations)					2207					2207
2208	PLBCPS020M E4.3.10.2 Develop Equip Spec EC XXXXX (Condensate Pumps, Motors, & VSD)					2208					2208

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2209	PLBWHE0010 E4.1.1.22 NSSS AREVA Incorporate Comments (Doc #####) (FWH Evaluations)					2209				2209
2210	PLN270007M E4.1.1.16 NSSS NPC Receive Rev 0 Doc ##### (SW SW DC Systems Evaluation)					2210				2210
2211	PLN2700013 E4.1.1.16 NSSS NPC Accept Doc ##### (RW SW DC Systems Evaluation)					2211				2211
2212	PLN440010M E5.1.1.1.4 NSSS NPC Transmit Doc ##### To NPC-DCC (Simulator Inputs)					2212				2212
2213	PLN4400016 E5.1.1.1.4 NSSS NPC-DCC Transmit Doc ##### To RSM (Simulator Inputs)					2213				2213
2214	PLN680010M E5.1.1.21.3. NSSS NPC Transmit Doc ##### To NPC-DCC (Final RIA Topical Report)					2214				2214
2215	PLN6800016 E5.1.1.21.3. NSSS NPC-DCC Transmit Doc ##### To RSM (Final RIA Topical Report)					2215				2215
2216	PLTLPT0140 E3.1.1.1.1 -LP Turbine Manufacturing - LP2 - Casing Assembly					2216				2216
2217	PLN1900007 E5.1.1.12.2 NSSS NPC Assemble Comments For Doc ##### (Non-LOCA SA Summary R					2217				2217
2218	PLNM260007 E5.3.5 NSSS NPC Assemble Comments For Doc ##### (HELB IB Phase 3 Calcs					2218				2218
2219	PLN650010M E5.1.1.18 NSSS NPC Transmit Doc ##### To NPC-DCC (EDBD Markups)					2219				2219
2220	PLN670010M E5.1.1.21.3. NSSS NPC Transmit Doc 64-1234741-07 To NPC-DCC (Power Operations Guidell					2220				2220

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2221	PLN6500016 E5.1.1.18 NSSS NPC-DCC Transmit Doc ##### To RSM (EDBD Markups)					2221				2221
2222	PLN6700016 E5.1.1.21.3. NSSS NPC-DCC Transmit Doc 64-1234741-07 To RSM (Power Operations Guidelines)					2222				2222
2223	PLNM24510M E5.3.5 NSSS NPC Transmit Doc ##### To NPC-DCC (HELB IB Calcs. 5515.010)					2223				2223
2224	PLNM245016 E5.3.5 NSSS NPC-DCC Transmit Doc ##### To RMS (HELB IB Calcs. 5515.010 & 01)					2224				2224
2225	PLBCPS114Z E4.3.10.2 MILESTONE - "Announce 100% Design Challenge" Eq Spec (Cond. Pumps,					2225				2225
2226	PLBCPS0115 E4.3.10.2 Elec / I&C - DV Equip Spec EC XXXXX (Condensate Pumps, Motors, & VSD)					2226				2226
2227	PLBCPS0120 E4.3.10.2 Inter-Departmental Reviews Equip Spec (Condensate Pumps, Motors, & VSD)					2227				2227
2228	PLBCPS115M E4.3.10.2 Mech / Struc - DV Equip Spec EC XXXXX (Condensate Pumps, Motors, & VSD)					2228				2228
2229	PLN270010M E4.1.1.16 NSSS NPC Transmit Doc ##### To NPC-DCC (RW SW DC Systems Evaluat					2229				2229
2230	PLN2700016 E4.1.1.16 NSSS NPC-DCC Transmit Doc ##### RMS (RW SW DC Systems Evaluation)					2230				2230
2231	PLN190004M E5.1.1.12.2 NSSS NPC Return Comments To AREVA (Doc #####) (Non-LOCA SA Summary					2231				2231
2232	PLNM261D4M E5.3.5 NSSS NPC Deliverable To AREVA (Doc #####) (HELB IB Phase 3 Calc					2232				2232

PEF-NCR-8746

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
2233	PLN1900010	E5.1.1.12.2					2233				2233
	NSSS AREVA Incorporate Comments (Doc #####) (Non-LOCA SA Summary										
2234	PLBWHE0180	E4.1.1.22					2234				2234
	NSSS Areva Deliverable Rev 0 Doc ##### (FWH Evaluations)										
2235	PLBWHE0013	E4.1.1.22					2235				2235
	NSSS NPC Accept Doc ##### (FWH Evaluations)										
2236	PLBCPS0122	E4.3.10.2					2236				2236
	100% Design Challenge Equip Spec (Condensate Pumps, Motors, & VSD)										
2237	PLN190007M	E5.1.1.12.2					2237				2237
	NSSS NPC Receive Rev 0 Doc ##### (Non-LOCA Safety Analysis Summary										
2238	PLN1900013	E5.1.1.12.2					2238				2238
	NSSS NPC Accept Doc ##### (Non-LOCA Safety Analysis Summary Report)										
2239	PLNM26501M	E5.3.5					2239				2239
	NSSS NPC Receive Doc ##### (HELB IB Phase 4 Calcs.)										
2240	PLNM265D1M	E5.3.5					2240				2240
	NSSS AREVA Deliverable Doc ##### (HELB IB Phase 4 Calcs.)										
2241	PLNM265001	E5.3.5					2241				2241
	NSSS NPC Assign Reviewer For Doc ##### (HELB IB Phase 4 Calcs										
2242	PLTLPT0050	E3.1.1.1.1					2242				2242
	-LP Turbine Manufacturing - LP1-Casing Assembly										
2243	PLBCPS0123	E4.3.10.2					2243				2243
	Incorp Review & DV Comments Equip Spec (Condensate Pumps, Motors, & VSD)										
2244	PLNM265004	E5.3.5					2244				2244
	NSSS NPC Review Doc ##### (HELB IB Phase 4 Calcs.)										

PEF-NCR-8747

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2245	PLBWHE010M E4.1.1.22 NSSS NPC Transmit Doc ##### To NPC-DCC (FWH Evaluations)					2245				2245
2246	PLBWHE0016 E4.1.1.22 NSSS NPC-DCC Transmit Doc ##### To RMS (FWH Evaluations)					2246				2246
2247	PLNM260010 E5.3.5 NSSS AREVA Incorporate Comments (Doc #####) (HELB IB Phase 3 Calc					2247				2247
2248	PLTGN10010 E3.1.1.4.1 -Donuts Manufacturing - Stator Donuts					2248				2248
2249	PLTPPM0900 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Purch Generator & Exciter Materla					2249				2249
2250	PLN190010M E5.1.1.12.2 NSSS NPC Transmit Doc ##### To NPC-DCC (Non-LOCA SA Summary Repo					2250				2250
2251	PLN1900016 E5.1.1.12.2 NSSS NPC-DCC Transmit Doc ##### To RMS (Non-LOCA SA Summary Report)					2251				2251
2252	PLBCPS0215 E4.3.10.2 Incorporate Final DV Comments Equip Spec (Condensate Pumps, Motors, & VSD)					2252				2252
2253	PLNM265007 E5.3.5 NSSS NPC Assemble Comments For Doc ##### (HELB IB Phase 4 Calcs					2253				2253
2254	PLNM262D7M E5.3.5 NSSS Areva Deliverable Rev 0 Doc ##### (HELB IB Phase 3 Calcs					2254				2254
2255	PLNM260013 E5.3.5 NSSS NPC Accept Doc ##### (HELB IB Phase 3 Calcs.)					2255				2255
2256	PLT12N0110 E3.1.1.2.1 -12N Exciter Manufacturing - AC Stator					2256				2256

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2257	PLBTMP0015 E4.2.19					2257					2257
	Turb Gen Loop Test Temp Pwr Supply - Generate ICF for Scope Addition										
2258	PLTPGN0110 E3.1.1.3.1					2258					2258
	-Generator Rotor Rewind - Clean and NDE Rotor										
2259	PLBCPS130Z E4.3.10.2					2259					2259
	MILESTONE - All Reviews Complete Equip Spec (Condensate Pumps, Motors, &										
2260	PLBCPS131Z E4.3.10.2					2260					2260
	MILESTONE - Design Verifier Signoff Equip Spec (Condensate Pumps, Motors, &										
2261	PLBCPS0220 E4.3.10.2					2261					2261
	Obtain Supervisor Approval Equip Spec (Condensate Pumps, Motors, & VSD)										
2262	PLNM266D4M E5.3.5					2262					2262
	NSSS NPC Deliverable To AREVA (Doc #####) (HELB IB Phase 4 Calc										
2263	PLN940001M E5.1.1.12.1.					2263					2263
	NSSS NPC Receive Doc ##### (M901031 6" SLB M&E Releases)										
2264	PLN940DL1M E5.1.1.12.1.					2264					2264
	NSSS AREVA Deliverable Doc ##### (M901031 6" SLB M&E Releases)										
2265	PLN9400001 E5.1.1.12.1.					2265					2265
	NSSS NPC Assign Reviewer For Doc ##### (M901031 6" SLB M&E Re										
2266	PLBCPS220Z E4.3.10.2					2266					2266
	MILESTONE - Supervisor Approved Equip (Condensate Pumps, Motors, & VSD)										
2267	PLBCPS0225 E4.3.10.2					2267					2267
	Obtain PGM Approval Equip Spec (Condensate Pumps, Motors, & VSD)										
2268	PLNM26010M E5.3.5					2268					2268
	NSSS NPC Transmit Doc ##### To NPC-DCC (HELB IB Phase 3 Calcs.)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2269	PLNM260016 E5.3.5 NSSS NPC-DCC Transmit Doc ##### To RMS (HELB IB Phase 3 Calcs.)					2269					2269
2270	PLN9400004 E5.1.1.12.1. NSSS NPC Review Doc ##### (M901081 B" SLB M&E Releases)					2270					2270
2271	PLN430DL1M E5.1.1.1.2 NSSS AREVA Deliverable Doc ##### (Revise OP Calcs & Curves)					2271					2271
2272	PLN430001M E5.1.1.1.2 NSSS NPC Receive Doc ##### (Revise OP Calcs & Curves)					2272					2272
2273	PLN4300001 E5.1.1.1.2 NSSS NPC Assign Reviewer For Doc ##### (Revise OP Calcs & Cur					2273					2273
2274	PLBCPS040Z E4.3.10.2 MILESTONE - PGM Approved Equip Spec (Condensate Pumps, Motors, & VSD)					2274					2274
2275	PLN330DL1M E5.1.1.5.1 NSSS AREVA Deliverable Doc 33-1229690-08 (Pressurizer Stress Report Summar					2275					2275
2276	PLN350AR1M E5.1.1.5.3 NSSS AREVA Transmit Doc 33-5000325-06 (Reactor Vessel Stress Report Sum					2276					2276
2277	PLN360AR1M E5.1.1.5.5 NSSS AREVA Transmit Doc 33-5002196-02(Reactor Coolant Pum					2277					2277
2278	PLN370AR1M E5.1.1.5.4 NSSS AREVA Transmit Doc 33-5001553-02 Mechanism Stress Report Summary)					2278					2278
2279	PLN330001M E5.1.1.5.1 NSSS NPC Receive Doc 33-1229690-08 (Pressurizer Stress Report Summar					2279					2279
2280	PLN340001M E5.1.1.5.2 NSSS NPC Receive Doc 33-5000533-05(Reactor Coolant Piping Stress Report Summ					2280					2280



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2281	PLN340DL1M E5.1.1.5.2					2281				2281
	NSSS AREVA Deliverable Doc 33-5000533-05 (RC Piping Stress Report Summary)									
2282	PLN350001M E5.1.1.5.3					2282				2282
	NSSS NPC Receive Doc 33-5000325-06 (Reactor Vessel Stress Report Sum)									
2283	PLN360001M E5.1.1.5.5					2283				2283
	NSSS NPC Receive Doc 33-5002196-02 (Reactor Coolant Pump Stress Repo)									
2284	PLN370001M E5.1.1.5.4					2284				2284
	NSSS NPC Receive Doc 33-5001553-02(Control Rod Drive Mechanism Stress Reprt									
2285	PLBTMP0020 E4.2.19					2285				2285
	Turb Gen Loop Test Temp Pwr Supply - Scope Addition ICF Approval									
2286	PLN3300001 E5.1.1.5.1					2286				2286
	NSSS NPC Assign Reviewer - Doc 33-1229690-08 (Pressurizer Stress									
2287	PLN3400001 E5.1.1.5.2					2287				2287
	NSSS NPC Assign Reviewer For Doc 33-5000533-05 (RC Piping Stress R									
2288	PLN3500001 E5.1.1.5.3					2288				2288
	NSSS NPC Assign Reviewer For Doc 33-5000325-06(Reactor Vessel Stre									
2289	PLN3600001 E5.1.1.5.5					2289				2289
	NSSS NPC Assign Reviewer For Doc 33-5002196-02 (RC Pump Stress Rep									
2290	PLN3700001 E5.1.1.5.4					2290				2290
	NSSS NPC Assign Reviewer- Doc 33-5001553-02 (CRD Mechanism Stre									
2291	PLN4300004 E5.1.1.1.2					2291				2291
	NSSS NPC Review Doc ##### (Revise OP Calcs & Curves)									
2292	PLTPGN0120 E3.1.1.3.1					2292				2292
	-Generator Rotor Rewind - Perform Sign-off & Process Review									

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2293	PLMMSR0150 E3.1.1.5.1 -MSR Manufacturing - Fabricate MSR Vessel Assembly at ArsopI					2293					2293
2294	PLBTMP001M E4.2.19 MILESTONE - Turb Gen Loop Test Temp Pwr Supply - Scope Addition ICF					2294					2294
2295	PLN3300004 E5.1.1.5.1 NSSS NPC Review Doc 33-1229690-08 (Pressurizer Stress Report Summar					2295					2295
2296	PLN3400004 E5.1.1.5.2 NSSS NPC Review Doc 33-5000533-05 (Reactor Coolant Piping Stress Report Summ					2296					2296
2297	PLN3500004 E5.1.1.5.3 NSSS NPC Review Doc 33-5000325-06 (Reactor Vessel Stress Report Summary)					2297					2297
2298	PLN3600004 E5.1.1.5.5 NSSS NPC Review Doc 33-5002196-02 (Reactor Coolant Pump Stress Report Summar					2298					2298
2299	PLN3700004 E5.1.1.5.4 NSSS NPC Review Doc 33-5001553-02(Control Rod Drive Mechanism Stress Report					2299					2299
2300	PLNM265010 E5.3.5 NSSS AREVA Incorporate Comments (Doc #####) (HELB iB Phase 4 Calc					2300					2300
2301	PLN9400007 E5.1.1.12.1. NSSS NPC Assemble Comments For Doc ##### (M901031 6" SLB M&E Re					2301					2301
2302	PLN840001M E5.1.1.12.1. NSSS NPC Receive Doc ##### (F920002/F970010 FW Inventory Rep					2302					2302
2303	PLN840DL1M E5.1.1.12.1. NSSS AREVA Deliverable Doc ##### (F920002/F970010 FW Inv Replaceme					2303					2303
2304	PLN860001M E5.1.1.12.1. NSSS NPC Receive Doc ##### (F980015 Min HPI Flow Req Post LOCA)					2304					2304

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2305	PLN860DL1M E5.1.1.12.1. NSSS AREVA Deliverable Doc ##### (F980015 Min HPI Flow Req Post LO					2305					2305
2306	PLN950001M E5.1.1.12.1. NSSS NPC Receive Doc ##### (Decrease In FW Temp / Increase In FW Flow					2306					2306
2307	PLN950DL1M E5.1.1.12.1. NSSS AREVA Deliverable Doc ##### (Decrease In FW Temp/Increase in					2307					2307
2308	PLN8400001 E5.1.1.12.1. NSSS NPC Assign Reviewer For Doc ##### (F920002/F970010 FW In					2308					2308
2309	PLN8600001 E5.1.1.12.1. NSSS NPC Assign Reviewer For Doc ##### (F980015 Min HPI Flow					2309					2309
2310	PLN9500001 E5.1.1.12.1. NSSS NPC Assign Reviewer For Doc ##### Decrease In FW Temp/					2310					2310
2311	PLN8400004 E5.1.1.12.1. NSSS NPC Review Doc ##### (F920002/F970010 FW Inventory Rep					2311					2311
2312	PLN8600004 E5.1.1.12.1. NSSS NPC Review Doc ##### (F980015 Min HPI Flow Req Post LOCA)					2312					2312
2313	PLN9500004 E5.1.1.12.1. NSSS NPC Review Doc ##### (Decrease In FW Temp / Increase In FW Flow					2313					2313
2314	PLN4300007 E5.1.1.1.2 NSSS NPC Assemble Comments For Doc ##### (Revise OP Calcs & Cur					2314					2314
2315	PLN920001M E5.1.1.12.1. NSSS NPC Receive Doc ##### (M901052 Pressurizer Tech Spec Level)					2315					2315
2316	PLN920DL1M E5.1.1.12.1. NSSS AREVA Deliverable Doc ##### (M901052 Pressurizer Tech Spec Le					2316					2316

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2317	PLN9200001 E5.1.1.12.1. NSSS NPC Assign Reviewer For Doc #####(M901052 Pressurizer Te					2317					2317
2318	PLN3300007 E5.1.1.5.1 NSSS NPC Assemble Comments- Doc 33-1229690-08 (Pressurizer Stress					2318					2318
2319	PLN3400007 E5.1.1.5.2 NSSS NPC Assemble Comments - Doc 33-5000533-05 (RC Piping Stress R					2319					2319
2320	PLN3500007 E5.1.1.5.3 NSSS NPC Assemble Comments- Doc 33-5000325-06 (Reactor Vessel Str					2320					2320
2321	PLN3600007 E5.1.1.5.5 NSSS NPC Assemble Comments For Doc 33-5002196-02 (RC Pump Stress Rep					2321					2321
2322	PLN3700007 E5.1.1.5.4 NSSS NPC Assemble Comments For Doc 33-5001553-02(CRD Mechanism Stres					2322					2322
2323	PLN941DL4M E5.1.1.12.1. NSSS NPC Deliverable To AREVA (Doc #####) (M901031 6" SLB M&E R					2323					2323
2324	PLNM267D7M E5.3.5 NSSS Areva Deliverable Rev 0 Doc ##### (HELB IB Phase 4 Calcs					2324					2324
2325	PLN9400010 E5.1.1.12.1. NSSS AREVA Incorporate Comments (Doc #####) (M901031 6" SLB M&E R					2325					2325
2326	PLN9200004 E5.1.1.12.1. NSSS NPC Review Doc ##### (M901052 Pressurizer Tech Spec Level)					2326					2326
2327	PLNM265013 E5.3.5 NSSS NPC Accept Doc ##### (HELB IB Phase 4 Calcs.)					2327					2327
2328	PLN2800010 E5.1.1.10.1 NSSS AREVA Incorporate Comments (Doc #####) (HVAC Sys Eval-51 Doc					2328					2328

PEF-NCR-8754

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
2329	PLN942DL7M	E5.1.1.12.1.					2329				2329
	NSSS Areva Deliverable Rev 0 Doc ##### (M901031 6" SLB M&E Re										
2330	PLN9400013	E5.1.1.12.1.					2330				2330
	NSSS NPC Accept Doc ##### (M901031 6" SLB M&E Releases)										
2331	PLBFBP0028	E4.3.3.3					2331				2331
	30% Design Challenge (FW Booster Pumps & Motors)										
2332	PLN431DL4M	E5.1.1.1.2					2332				2332
	NSSS NPC Deliverable To AREVA (Doc #####) (Revise OP Calca & Cu										
2333	NPPUF16088	E1.6.4.2.5.1					2333				2333
	PM16088- 95% OF R16 (SGR N-0) OUTAGE WOs PLANNED										
2334	PLN4300010	E5.1.1.1.2					2334				2334
	NSSS AREVA Incorporate Comments (Doc #####) (Revise OP Calca & Cu										
2335	PLN8400007	E5.1.1.12.1.					2335				2335
	NSSS NPC Assemble Comments For Doc #####(F920002/F970010 FW Inv										
2336	PLN8600007	E5.1.1.12.1.					2336				2336
	NSSS NPC Assemble Comments For Doc #####(F980015 Min HPI Flow R										
2337	PLN9500007	E5.1.1.12.1.					2337				2337
	NSSS NPC Assemble Comments For Doc ##### Decrease in FW Temp/I										
2338	PLN330004M	E5.1.1.5.1					2338				2338
	NSSS NPC Deliverable To AREVA (Doc 33-1229890-08) (Pressurizer SR Su										
2339	PLN340004M	E5.1.1.5.2					2339				2339
	NSSS NPC Deliverable To AREVA (Doc 33-5000533-05)(RC Pipe Stress Rep										
2340	PLN350004M	E5.1.1.5.3					2340				2340
	NSSS NPC Return Comments To AREVA(Doc 33-5000325-06)(Reac. Vess. Str. R										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
2341	PLN360004M	E5.1.1.5.5					2341				2341
	NSSS NPC Return Comments To AREVA (Doc 33-5002196-02)(RC Pump Stress Rep										
2342	PLN370004M	E5.1.1.5.4					2342				2342
	NSSS NPC Return Comments To AREVA (Doc 33-5001553-02)(CRD Mechanism Stre										
2343	PLN3300010	E5.1.1.5.1					2343				2343
	NSSS AREVA Incorp. Comments (Doc 33-1229690-08) (Pressurizer Stres										
2344	PLN3400010	E5.1.1.5.2					2344				2344
	NSSS AREVA Incorp. Comments (Doc 33-5000533-05) (RC Piping Stress										
2345	PLN3500010	E5.1.1.5.3					2345				2345
	NSSS AREVA Incorp. Comments (Doc 33-5000325-06) (Reactor Vessel Str										
2346	PLN3600010	E5.1.1.5.5					2346				2346
	NSSS AREVA Incorporate Comments (Doc 33-5002196-02) (RC Pump Stress Re										
2347	PLN3700010	E5.1.1.5.4					2347				2347
	NSSS AREVA Incorp. Comments (Doc 33-5001553-02)(CRD Mechanism Stre										
2348	PLNSGR203M	E5.1.1.4.6					2348				2348
	MILESTONE - Complete ROTSG Analysis For EPU 3030 Condilions										
2349	PLNM26510M	E5.3.5					2349				2349
	NSSS NPC Transmit Doc ##### To NPC-DCC (HELB IB Phase 4 Calcs.)										
2350	PLNM265016	E5.3.5					2350				2350
	NSSS NPC-DCC Transmit Doc ##### RMS (HELB IB Phase 4 Calcs.)										
2351	PLN9200007	E5.1.1.12.1.					2351				2351
	NSSS NPC Assemble Comments For Doc #####M901052 Pressurizer Tec										
2352	PLN200PL1M	E5.1.1.22					2352				2352
	NSSS AREVA Payment Doc ##### (LAR Input Summary Report-51 Doc)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2353	PLN280DL7M E5.1.1.10.1 NSSS AREVA Deliverable Rev 0 Doc ##### (HVAC Sys Eval-51 Doc)					2353					2353
2354	PLN2800013 E5.1.1.10.1 NSSS NPC Accept Doc ##### (HVAC Sys Eval-51 Doc)					2354					2354
2355	PLN200001M E5.1.1.22 NSSS NPC Receive Doc ##### (LAR Input Summary Report-51 Doc)					2355					2355
2356	PLN2000001 E5.1.1.22 NSSS NPC Assign Reviewer For Doc ##### (LAR Input Summary Re					2356					2356
2357	PLT12N0070 E3.1.1.2.1 -12N Exciter Manufacturing - Rotor Final Assembly & Machining					2357					2357
2358	PLZ42164 E4.2.16.4 -Facilities, Utilities, & Services Engineering - Work & Fabrication					2358					2358
2359	PLZ42165 E4.2.16.5 -Facilities, Utilities, & Services Engineering - Change Area for Wor					2359					2359
2360	PLN940010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC (M901031 6" SLB M&E Relea					2360					2360
2361	PLN9400016 E5.1.1.12.1. NSSS NPC-DCC Transmit Doc ##### To RMS (M901031 6" SLB M&E Releases)					2361					2361
2362	PLN2000004 E5.1.1.22 NSSS NPC Review Doc ##### (LAR I Summary Report-51 Doc)					2362					2362
2363	PLN841DL4M E5.1.1.12.1. NSSS NPC Deliverable To AREVA (Doc #####)F920002/F970010 FW Inv					2363					2363
2364	PLN861DL4M E5.1.1.12.1. NSSS NPC Deliverable To AREVA (Doc #####)F980015 Min HPI Flow R					2364					2364

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2365	PLN951DL4M E5.1.1.12.1. NSSS NPC Deliverable To AREVA (Doc #####Decrease in FW Temp/In					2365				2365
2366	PLN8400010 E5.1.1.12.1. NSSS AREVA Incorp. Comments (Doc #####) (F920002/F970010 FW I					2366				2366
2367	PLN8600010 E5.1.1.12.1. NSSS AREVA incorporate Comments (Doc #####)F980015 Min HPI Flow R					2367				2367
2368	PLN9500010 E5.1.1.12.1. NSSS AREVA Incorporate Comments (Doc #####Decrease in FW Temp/In					2368				2368
2369	PLN330007M E5.1.1.5.1 NSSS AREVA Deliverable Rev 0 Doc 33-1229690-08 Pressurizer Stress					2369				2369
2370	PLN340007M E5.1.1.5.2 NSSS AREVA Deliverable Rev 0 Doc 33-5000533-05 (RC Piping Stress R					2370				2370
2371	PLN350007M E5.1.1.5.3 NSSS NPC Receive Rev 0 Doc 33-5000325-06 (Reactor Vessel Stress Report Sum					2371				2371
2372	PLN350DL1M E5.1.1.5.3 NSSS AREVA Deliverable Doc 33-5000325-06 (Reactor Vessel Stress Report Sum					2372				2372
2373	PLN360007M E5.1.1.5.5 NSSS NPC Receive Rev 0 Doc 33-5002196-02(Reactor Coolant Pum					2373				2373
2374	PLN360DL1M E5.1.1.5.5 NSSS AREVA Deliverable Doc 33-5002196-02(Reactor Coolant Pum					2374				2374
2375	PLN370007M E5.1.1.5.4 NSSS NPC Receive Rev 0 Doc 33-5001553-02 (CRD Mechanism Stress Report Summ					2375				2375
2376	PLN370DL1M E5.1.1.5.4 NSSS AREVA Deliverable Doc 33-5001553-02 (CRD Mechanism Stress Report Summ					2376				2376



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2377	PLN862DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### (F980015 Min HPI Flow					2377					2377
2378	PLN3300013 E5.1.1.5.1 NSSS NPC Accept Doc 33-1229690-08 (Pressurizer Stress Report Summar					2378					2378
2379	PLN3400013 E5.1.1.5.2 NSSS NPC Accept Doc 33-5000533-05 (Reactor Coolant Piping Stress Report Summ					2379					2379
2380	PLN3500013 E5.1.1.5.3 NSSS NPC Accept Doc 33-5000325-06 (Reactor Vessel Stress Report Summary)					2380					2380
2381	PLN3600013 E5.1.1.5.5 NSSS NPC Accept Doc 33-5002196-02 (Reactor Coolant Pump Stress Report Summar					2381					2381
2382	PLN3700013 E5.1.1.5.4 NSSS NPC Accept Doc 33-5001553-02(Control Rod Drive Mechanism Stress Report					2382					2382
2383	PLN8600013 E5.1.1.12.1. NSSS NPC Accept Doc ##### (F980015 Min HPI Flow Req Post LOCA)					2383					2383
2384	PLN842DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### (F920002/F970010 FW In					2384					2384
2385	PLN952DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### (Decrease in FW Temp					2385					2385
2386	PLN8400013 E5.1.1.12.1. NSSS NPC Accept Doc ##### (F920002/F970010 FW Inventory Rep					2386					2386
2387	PLN9500013 E5.1.1.12.1. NSSS NPC Accept Doc ##### (Decrease in FW Temp / Increase in FW Flow					2387					2387
2388	PLN921DL4M E5.1.1.12.1. NSSS NPC Deliverable To AREVA(Doc #####)M901052 Pressurizer Te					2388					2388

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011		2012
2389	PLN850001M E5.1.1.12.1. NSSS NPC Receive Doc ##### (F980007) SGTR Analysis for CR Habitability					2389				2389
2390	PLN850DL1M E5.1.1.12.1. NSSS AREVA Deliverable Doc ##### (F980007 SGTR Analysis for CR Hab					2390				2390
2391	PLN9200010 E5.1.1.12.1. NSSS AREVA Incorporate Comments Doc #####M901052 Pressurizer Tec					2391				2391
2392	PLN8500001 E5.1.1.12.1. NSSS NPC Assign Reviewer For Doc ##### (F980007 SGTR Anal for					2392				2392
2393	PLN922DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### M901052 Pressurizer Te					2393				2393
2394	PLN9200013 E5.1.1.12.1. NSSS NPC Accept Doc ##### (M901052 Pressurizer Tech Spec Level)					2394				2394
2395	PLN8500004 E5.1.1.12.1. NSSS NPC Review Doc ##### (F980007) SGTR Analysis for CR Habitability					2395				2395
2396	PLN280010M E5.1.1.10.1 NSSS NPC Transmit Doc ##### To NPC-DCC (HVAC Sys Eval-51 Doc)					2396				2396
2397	PLN2800016 E5.1.1.10.1 NSSS NPC-DCC Transmit Doc ##### To RMS (HVAC Sys Eval-51 Doc)					2397				2397
2398	PLN432DL7M E5.1.1.1.2 NSSS AREVA Deliverable Rev 0 Doc ##### (Revise OP Calcs & Cur					2398				2398
2399	PLN4300013 E5.1.1.1.2 NSSS NPC Accept Doc ##### (Revise OP Calcs & Curves)					2399				2399
2400	NPPUF16091 E1.6.4.2.5.1 PM16091- ALL R16 (SGR N-0) CONTRACT REQUISITIONS INITIATED					2400				2400

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2401	PLT12N0120 -12N Exciter Manufacturing - Exciter Final Assembly	E3.1.1.2.1				2401					2401
2402	PLN330010M NSSS NPC Transmit Doc 33-1229690-08 To NPC-DCC (Pressurizer Stress Repor	E5.1.1.5.1				2402					2402
2403	PLN340010M NSSS NPC Transmit Doc 33-5000533-05 To NPC-DCC (RC Piping Stress Report	E5.1.1.5.2				2403					2403
2404	PLN350010M NSSS NPC Transmit Doc 33-5000325-06 To NPC-DCC(Reactor Vessel Stress Rep	E5.1.1.5.3				2404					2404
2405	PLN360010M NSSS NPC Transmit Doc 33-5002196-02 To NPC-DCC (RC Pump Stress Report Su	E5.1.1.5.5				2405					2405
2406	PLN370010M NSSS NPC Transmit Doc 33-5001553-02 To NPC-DCC (CRD Mechanism Stress Rep	E5.1.1.5.4				2406					2406
2407	PLN860010M NSSS NPC Transmit Doc ##### To NPC-DCC (F980015 Min HPI Flow Req	E5.1.1.12.1.				2407					2407
2408	PLN3300016 NSSS NPC-DCC Transmit Doc 33-1229690-08 To RMS (Pressurizer Stress Report Su	E5.1.1.5.1				2408					2408
2409	PLN3400016 NSSS NPC-DCC Transmit Doc 33-5000533-05 To RMS (RC Piping Stress Report Summ	E5.1.1.5.2				2409					2409
2410	PLN3500016 NSSS NPC-DCC Transmit Doc 33-5000325-06 To RMS(Reactor Vessel Stress Report	E5.1.1.5.3				2410					2410
2411	PLN3600016 NSSS NPC-DCC Transmit Doc 33-5002196-02 To RMS (RC Pump Stress Report Summar	E5.1.1.5.5				2411					2411
2412	PLN3700016 NSSS NPC-DCC Transmit Doc 33-5001553-02 To RMS (CRD Mechanism Stress Report	E5.1.1.5.4				2412					2412

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2413	PLN8600016 E5.1.1.12.1. NSSS NPC-DCC Transmit Doc ##### To RMS (F980015 Min HPI Flow Req Pos					2413				2413
2414	PLN840010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC (F920002/F970010 FW Inv R					2414				2414
2415	PLN950010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC (Decrease In FW Temp / I					2415				2415
2416	PLN8400016 E5.1.1.12.1. NSSS NPC-DCC Transmit Doc ##### To RMS (F920002/F970010 FW Inv Repla					2416				2416
2417	PLN9500016 E5.1.1.12.1. NSSS NPC-DCC Transmit Doc ##### To RMS (Decrease in FW Temp / Incr					2417				2417
2418	PLN910001M E5.1.1.12.1. NSSS NPC Receive Doc ##### (M970132 CR3 Containment Analysis)					2418				2418
2419	PLN910DL1M E5.1.1.12.1. NSSS AREVA Deliverable Doc ##### (M970132 CR3 Containment Analysis)					2419				2419
2420	PLBFBP112Z E4.3.3.3 MILESTONE - "Announce 70% Design Challenge" (FW Booster Pumps & M					2420				2420
2421	PLN9100001 E5.1.1.12.1. NSSS NPC Assign Reviewer For Doc ##### (M970132 CR3 Containme					2421				2421
2422	PLZ71223 E7.1.2.2.3 -WO YYYYYY - Draft Work Order - EC XXXX (FW Booster Pump Impellers & Moto					2422				2422
2423	PLN9100004 E5.1.1.12.1. NSSS NPC Review Doc ##### (M970132 CR3 Containment Analysis)					2423				2423
2424	PLN920010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC M901052 Pressurizer Tech					2424				2424

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
2425	PLN9200016	E5.1.1.12.1.					2425				2425
	NSSS NPC-DCC Transmit Doc ##### To RSM M901052 Pressurizer Tech Spec										
2426	PLN8500007	E5.1.1.12.1.					2426				2426
	NSSS NPC Assemble Comments For Doc ##### (F980007 SGTR Anal for										
2427	PLN820001M	E5.1.1.12.1.					2427				2427
	NSSS NPC Receive Doc ##### (Clad Rupture RB Temp)										
2428	PLN820DL1M	E5.1.1.12.1.					2428				2428
	NSSS AREVA Deliverable Doc ##### (Clad Rupture RB Temp)										
2429	PLN8200001	E5.1.1.12.1.					2429				2429
	NSSS NPC Assign Reviewer For Doc ##### (Clad Rupture RB Temp)										
2430	PLN8200004	E5.1.1.12.1.					2430				2430
	NSSS NPC Review Doc ##### (Clad Rupture RB Temp)										
2431	PLTPGN0130	E3.1.1.3.1					2431				2431
	-Generator Rotor Rewind - Press and Bake Windings										
2432	PLN430010M	E5.1.1.1.2					2432				2432
	NSSS NPC Transmit Doc ##### To NPC-DCC (Revise OP Calcs & Curves										
2433	PLN4300016	E5.1.1.1.2					2433				2433
	NSSS NPC-DCC Transmit Doc ##### To RSM (Revise OP Calcs & Curves)										
2434	PLN851DL4M	E5.1.1.12.1.					2434				2434
	NSSS NPC Deliverable To AREVA (Doc #####) (F980007 SGTR Anal fo										
2435	PLN8500010	E5.1.1.12.1.					2435				2435
	NSSS AREVA Incorporate Comments (Doc #####) (F980007 SGTR Anal fo										
2436	PLN9100007	E5.1.1.12.1.					2436				2436
	NSSS NPC Assemble Comments For Doc ##### (M970132 CR3 Containme										

## EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2437	PLN852DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### (F980007 SGTR Analysis					2437				2437
2438	PLN8500013 E5.1.1.12.1. NSSS NPC Accept Doc ##### (F980007 SGTR Analysis for CR Habitability					2438				2438
2439	PLN8200007 E5.1.1.12.1. NSSS NPC Assemble Comments For Doc ##### (Clad Rupture RB Temp)					2439				2439
2440	PLN911DL4M E5.1.1.12.1. NSSS NPC Deliverable To AREVA (Doc #####)(M970132 CR3 Containme					2440				2440
2441	PLN9100010 E5.1.1.12.1. NSSS AREVA Incorporate Comments (Doc #####) (M970132 CR3 Containm					2441				2441
2442	PLN912DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### (M970132 CR3 Containme					2442				2442
2443	NPPUF16093 E1.6.4.2.5.1 PM16093- IDENTIFY R16 (SGR N-0) CONSUMABLE MATERIALS REQD					2443				2443
2444	PLN9100013 E5.1.1.12.1. NSSS NPC Accept Doc ##### (M970132 CR3 Containment Analysis)					2444				2444
2445	PLNMSV008Z E4.3.7.1 MILESTONE - "Announce Kick Off Meeting" MS Safety Valve Replacement EC					2445				2445
2446	PLNMSV010Z E4.3.7.1 MILESTONE - "Start Project" MS Safety Valve Replacement EC					2446				2446
2447	PLN850010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC (F980007 SGTR Analysis fo					2447				2447
2448	PLN8500016 E5.1.1.12.1. NSSS NPC-DCC Transmit Doc ##### To RMS (F980007 SGTR Analysis for CR					2448				2448

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2449	PLN821DL4M E5.1.1.12.1. NSSS NPC Deliverable To AREVA (Doc #####) (Clad Rupture RB Temp					2449				2449
2450	PLN8200010 E5.1.1.12.1. NSSS AREVA Incorporate Comments (Doc #####) (Clad Rupture RB Temp					2450				2450
2451	PLTPGN0140 E3.1.1.3.1 -Generator Rotor RawInd - Wedge Rotor					2451				2451
2452	PLTPPM0910 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - LP Inner Casing Fabrication Compl					2452				2452
2453	PLT12N0080 E3.1.1.2.1 -12N Exciter Manufacturing - Rotor Balance & PMG Output Test					2453				2453
2454	PLN822DL7M E5.1.1.12.1. NSSS Areva Deliverable Rev 0 Doc ##### (Clad Rupture RB Temp)					2454				2454
2455	PLN2000007 E5.1.1.22 NSSS NPC Assemble Comments For Doc ##### (LAR Input Summary Rep					2455				2455
2456	PLN8200013 E5.1.1.12.1. NSSS NPC Accept Doc ##### (Clad Rupture RB Temp)					2456				2456
2457	PLNLAR0035 E5.5 Independent Review of LAR Submittal					2457				2457
2458	PLN910010M E5.1.1.12.1. NSSS NPC Transmit Doc ##### To NPC-DCC (M970132 CR3 Containment					2458				2458
2459	PLN9100016 E5.1.1.12.1. NSSS NPC-DCC Transmit Doc ##### To RMS (M970132 CR3 Containment Anal					2459				2459
2460	PLMMSR0160 E3.1.1.5.2 -MSR Manufacturing - Prepare MSR's for Shipment from Arsopl					2460				2460

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2461	PLNMSV0008 E4.3.7.1					2461					2461
	Kick-Off Mtg Main Steam Safety Valve Replacement EC										
2462	PLN200004M E5.1.1.22					2462					2462
	NSSS NPC Return Comments To AREVA (Doc #####) (LAR Input Sum. Repor										
2463	PLN2000010 E5.1.1.22					2463					2463
	NSSS AREVA Incorporate Comments (Doc #####) (LAR Input Sum. Repor										
2464	PLN820010M E5.1.1.12.1.					2464					2464
	NSSS NPC Transmit Doc ##### To NPC-DCC (Clad Rupture RB Temp)										
2465	PLN8200018 E5.1.1.12.1.					2465					2465
	NSSS NPC-DCC Transmit Doc ##### To RMS (Clad Rupture RB Temp)										
2466	PLTPGN0150 E3.1.1.3.1					2466					2466
	-Generator Rotor Rewind - Block Rotor										
2467	PLNMSV0020 E4.3.7.1					2467					2467
	Elec / I&C - Develop EC XXXX MS Safety Valve Replacement EC										
2468	PLNMSV020M E4.3.7.1					2468					2468
	Mech / Struc - Develop EC XXXX MS Safety Valve Replacement EC										
2469	NPPUF16101 E1.6.4.2.5.1					2469					2469
	PM16101- ALL WO TASKS ID AT SCOPE FREEZE ASSIGNED TO CLEARANCES										
2470	PLNLAR0045 E5.5					2470					2470
	PNSC Review & Approval of Application										
2471	PLNLAR0050 E5.5					2471					2471
	Final Approval & Signing of LAR Submittal										
2472	PLTPGN0160 E3.1.1.3.1					2472					2472
	-Generator Rotor Rewind - Pre Assembly Machining										



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2473	PLNMSV028Z E4.3.7.1 MILESTONE - "Announce 30% Design Challenge" MS Safety Valve Replac					2473				2473
2474	PLTPGN0170 E3.1.1.3.1 -Generator Rotor Rewind - Structural Component Assembly					2474				2474
2475	PLNMSV0028 E4.3.7.1 30% Design Challenge Main Steam Safety Valve Replacement EC					2475				2475
2476	PLTPGN0180 E3.1.1.3.1 -Generator Rotor Rewind - Check for Straight					2476				2476
2477	PLMMSR0170 E3.1.1.5.2 -MSR Manufacturing - Load & Ship MSR's to Lexols Port					2477				2477
2478	NPPUF16103 E1.6.4.2.5.1 PM16103- R16 (SGR N-0) ALARA PLANS COMPLETE					2478				2478
2479	NPPUF16104 E1.6.4.2.5.1 PM16104- ALL R16 (SGR N-0) RWP's COMPLETE					2479				2479
2480	PLNCAV008Z E4.3.6.1 MILESTONE - "Announce Kick Off Meeting" EFW Cavitating Venturi Replacemen					2480				2480
2481	PLNCAV010Z E4.3.6.1 MILESTONE - "Start Project" EFW Cavitating Venturi Replacement EC					2481				2481
2482	PLBFBP0112 E4.3.3.3 70% Design Challenge (FW Booster Pump Motors)					2482				2482
2483	PLN6900010 E5.1.1.21.3. NSSS AREVA Incorporate Comments (Doc #####) (Fuels LAR Input Repo					2483				2483
2484	PLTPGN0190 E3.1.1.3.1 -Generator Rotor Rewind - Final Machining 100 Inch Lathe					2484				2484

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2485	PLN200007M E5.1.1.22					2485					2485
	NSSS NPC Receive Rev 0 Doc ##### (LAR Input Summary Report-51 Doc)										
2486	PLN2000013 E5.1.1.22					2486					2486
	NSSS NPC Accept Doc ##### (LAR Input Summary Report-51 Doc)										
2487	PLTPPM0920 E1.6.6.1.2					2487					2487
	Payment MILESTONE - Siemens - Turb Gen - LP's Shipped from Muelheim										
2488	PLBCWP010Z E4.3.9.4					2488					2488
	MILESTONE - "Start Project" (Circ. Water Pumps & Motors)										
2489	PLBCWS010Z E4.3.9.2					2489					2489
	MILESTONE - "Start Project" Equip Spec (Circ. Water Pumps & Motors)										
2490	PLBCWP0005 E4.3.9.4					2490					2490
	Develop Validation Plan (Circ. Water Pumps & Motors)										
2491	PLBCWS0005 E4.3.9.2					2491					2491
	Develop Validation Plan Equip Spec (Circ. Water Pumps & Motors)										
2492	PLZ4241 E4.2.4.1					2492					2492
	-Main Generator & Exciter Installation EC 69197 (EGR-NGGC-0005)										
2493	NPPUF16105 E1.6.4.2.5.1					2493					2493
	PM16105- NOTIFY TRAINING OF R16 (SGR N-0) CONTRACTOR TRAINING REQUIREMENTS										
2494	PLNCAV0008 E4.3.8.1					2494					2494
	Kick-Off Mtg EFW Cavitating Venturi Replacement EC										
2495	PLN696DL7M E5.1.1.21.3.					2495					2495
	NSSS AREVA Deliverable Rev 0 Doc ##### (Fuels LAR Input Repor										
2496	PLTPGN0200 E3.1.1.3.1					2496					2496
	-Generator Rotor Rawind - Final Machining Coupling Sacen										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2497	PLN6900013 E5.1.1.21.3.					2497				2497
	NSSS NPC Accept Doc ##### (Fuels LAR Input Report)									
2498	PLBCWP008Z E4.3.9.4					2498				2498
	MILESTONE - "Announce Kick Off Meeting" (Circ. Water Pumps & Motors)									
2499	PLBCWP0008 E4.3.9.4					2499				2499
	Kick-Off Mtg (Circ. Water Pumps & Motors)									
2500	PLBCWS0020 E4.3.9.2					2500				2500
	Develop Equipment Specification for EC XXXX (Circ. Water Pumps & Motors)									
2501	PLMMSR0180 E3.1.1.5.2					2501				2501
	-MSR Manufacturing - Load & Ship MSR's to Tampa, Florida Port									
2502	PLNCAV0020 E4.3.6.1					2502				2502
	Elec / I&C - Develop EC XXXX EFW Cavitating Venturi Replacement EC									
2503	PLNCAV020M E4.3.6.1					2503				2503
	Mech / Struc - Develop EC XXXX EFW Cavitating Venturi Replacement EC									
2504	PLTPGN0210 E3.1.1.3.1					2504				2504
	-Generator Rotor Rewind - Install Radial and Axial Leads									
2505	PLN690010M E5.1.1.21.3.					2505				2505
	NSSS NPC Transmit Doc ##### To NPC-DCC (Fuels LAR Input Report)									
2506	PLN6900016 E5.1.1.21.3.					2506				2506
	NSSS NPC-DCC Transmit Doc ##### RSM (Fuels LAR Input Report)									
2507	PLTPGN0220 E3.1.1.3.1					2507				2507
	-Generator Rotor Rewind - Balance and Season Rotor									
2508	PLNMSV112Z E4.3.7.1					2508				2508
	MILESTONE - "Announce 70% Design Challenge" MS Safety Valve Replac									

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2509	PLZ71225 E7.1.2.2.5 -WO YYYYYY - Draft Work Order - EC XXXX (MS Safety Valve Replacement)					2509				2509
2510	PLMMSR040M E3.1.1.5.1 Payment MILESTONE - TEI (MSR) MSR Vessels are Readied for Shipping					2510				2510
2511	PLBFBP114Z E4.3.3.3 MILESTONE - "Announce 100% Design Challenge" (FW Booster Pumps & M					2511				2511
2512	PLBFBP0120 E4.3.3.3 Inter-Departmental Reviews (FW Booster Pumps & Motors)					2512				2512
2513	PLBFBP0115 E4.3.3.3 Elec / I&C - DV ( for ) (FW Booster Pumps & Motors)					2513				2513
2514	PLBFBP115M E4.3.3.3 Mech / Struc - DV ( for ) (FW Booster Pumps & Motors)					2514				2514
2515	PLTPGN0230 E3.1.1.3.2 -Generator Rotor Rewind - Shipping Activities					2515				2515
2516	NPPUF16106 E1.6.4.2.5.1 PM16106- R16 (SGR N-0) OUTAGE LAYDOWN AREA PLAN ISSUED					2516				2516
2517	PLN750DL1M E4.3.7.2 NSSS AREVA Deliverable Doc ##### (Procurement Spec - Replacement M					2517				2517
2518	PLN750001M E4.3.7.2 NSSS NPC Receive Doc ##### (Procurement Spec - Replacement M					2518				2518
2519	PLN7500001 E4.3.7.2 NSSS NPC Assign Reviewer For Doc ##### (Procurement Spec-Repl					2519				2519
2520	PLBCWS020M E4.3.9.2 Develop Equip Spec EC XXXX (Circ. Water Pumps & Motors)					2520				2520

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2521	PLNMSV0112 E4.3.7.1 70% Design Challenge Main Steam Safety Valve Replacement EC					2521				2521
2522	PLBFBP0122 E4.3.3.3 100% Design Challenge (FW Booster Pumps & Motors)					2522				2522
2523	PLN750004 E4.3.7.2 NSSS NPC Review Doc ##### (Procurement Spec - Replacement M)					2523				2523
2524	PLBCWP0020 E4.3.9.4 Elec / I&C - Develop EC XXXXX (Circ. Water Pumps & Motors)					2524				2524
2525	PLBCWP020M E4.3.9.4 Mech / Struc - Develop EC XXXXX (Circ. Water Pumps & Motors)					2525				2525
2526	PLBFBP0123 E4.3.3.3 Incorp Review & DV Comments (FW Booster Pumps & Motors)					2526				2526
2527	PLN200010M E5.1.1.22 NSSS NPC Transmit Doc ##### To NPC-DCC (LAR Input Summary Report)					2527				2527
2528	NPPUF16116 E1.6.4.2.5.1 PM16116- R16 (SGR N-0) HIT/ PROJECT WORK PLANS SUBMITTED					2528				2528
2529	PLN2000016 E5.1.1.22 NSSS NPC-DCC Transmit Doc ##### To RMS (LAR Input Summary Report-51)					2529				2529
2530	PLBCWS114Z E4.3.9.2 MILESTONE - "Announce 100% Design Challenge" Equip Spec (Circ. Water)					2530				2530
2531	PLBCWS0115 E4.3.9.2 Elec / I&C - DV Equip Spec EC XXXXX (Circ. Water Pumps & Motors)					2531				2531
2532	PLBCWS0120 E4.3.9.2 Inter-Departmental Reviews Equip Spec (Circ. Water Pumps & Motors)					2532				2532

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2533	PLBCWS115M E4.3.9.2 Mech / Struc - DV Equip Spec EC XXXXX (Circ. Water Pumps & Motors)					2533					2533
2534	PLMMSR0190 E3.1.1.5.2 -MSR Manufacturing - Transpot MSR's to Crystal River NPP					2534					2534
2535	PLN7500007 E4.3.7.2 NSSS NPC Assemble Comments For Doc ##### (Procure. Spec-Replace					2535					2535
2536	PLMMSR0200 E3.1.1.5.2 -MSR Manufacturing - Deliver MSR's to Crystal River NPP July 2009					2536					2536
2537	NPPLARSUBM E5.5 MILESTONE - "Submit LAR to NRC for R17					2537					2537
2538	PLTPPM0930 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Generator Shipped from Charlotte					2538					2538
2539	PLNLAR0040 E5.5 -LAR RAI's & Responses to the NRC					2539					2539
2540	PLBFBP125D E4.3.3.3 Distrib Final DRB Pkg for Review (FW Booster Pumps & Motors)					2540					2540
2541	PLBFBP125R E4.3.3.3 Review Final DRB Pkg (FW Booster Pumps & Motors)					2541					2541
2542	PLN750004M E4.3.7.2 NSSS NPC Return Comments To AREVA (D #####) (Procure. Spec-Replac					2542					2542
2543	PLN7500010 E4.3.7.2 NSSS AREVA Incorporate Comments (Doc #####)(Procure. Spec-Replace					2543					2543
2544	PLBCWS0122 E4.3.9.2 100% Design Challenge Equip Spec (Circ. Water Pumps & Motors)					2544					2544

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2545	PLBCWS0123 E4.3.9.2					2545					2545
	Incorp Review & DV Comments Equip Spec (Circ. Water Pumps & Motors)										
2546	PLBFBP0205 E4.3.3.3					2546					2546
	Final DRB Meeting (FW Booster Pumps & Motors)										
2547	PLN750007M E4.3.7.2					2547					2547
	NSSS NPC Receive Rev 0 Doc ##### (Procurement Spec - Replacement M)										
2548	PLN7500013 E4.3.7.2					2548					2548
	NSSS NPC Accept Doc ##### (Procurement Spec - Replacement M)										
2549	PLBFBP0215 E4.3.3.3					2549					2549
	Incorporate Final DRB & DV Comments (FW Booster Pumps & Motors)										
2550	PLBCWS0215 E4.3.9.2					2550					2550
	Incorporate Final DV Comments Equip Spec (Circ. Water Pumps & Motors)										
2551	PLBFBP130Z E4.3.3.3					2551					2551
	MILESTONE - All Reviews Complete (FW Booster Pumps & Motors)										
2552	PLBFBP131Z E4.3.3.3					2552					2552
	MILESTONE - Design Varifier Signoff (FW Booster Pumps & Motors)										
2553	PLBFBP0220 E4.3.3.3					2553					2553
	Obtain Supervisor Approval (FW Booster Pumps & Motors)										
2554	PLMMSR045M E3.1.1.5.1					2554					2554
	Payment MILESTONE - TEI (MSR) MSR Vess Arrive at CR3										
2555	PLN750010M E4.3.7.2					2555					2555
	NSSS NPC Transmit Doc ##### To NPC-DCC (Procurement Spec - Repla										
2556	PLN7500016 E4.3.7.2					2556					2556
	NSSS NPC-DCC Transmit Doc ##### To RMS (Procurement Spec - Replace.										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2557	PLBFBP220Z E4.3.3.3					2557				2557
	MILESTONE - Supervisor Approved (FW Booster Pumps & Motors)									
2558	PLBFBP0225 E4.3.3.3					2558				2558
	Obtain PGM Approval (FW Booster Pumps & Motors)									
2559	PLBCWS130Z E4.3.9.2					2559				2559
	MILESTONE - All Reviews Complete Equip Spec (Circ. Water Pumps & Motors)									
2560	PLBCWS131Z E4.3.9.2					2560				2560
	MILESTONE - Design Verifier Signoff Equip Spec (Circ. Water Pumps & Motors)									
2561	PLBCWS0220 E4.3.9.2					2561				2561
	Obtain Supervisor Approval Equip Spec (Circ. Water Pumps & Motors)									
2562	PLBFBP040Z E4.3.3.3					2562				2562
	MILESTONE - PGM Approved (FW Booster Pumps & Motors)									
2563	PLBFBP0710 E4.3.3.3					2563				2563
	Planning Prepare EC Work Packages (FW Booster Pumps & Motors)									
2564	PLBCWS220Z E4.3.9.2					2564				2564
	MILESTONE - Supervisor Approved Equip Spec (Circ. Water Pumps & Motors)									
2565	PLBCWS0225 E4.3.9.2					2565				2565
	Obtain PGM Approval Equip Spec (Circ. Water Pumps & Motors)									
2566	PLBCWS040Z E4.3.9.2					2566				2566
	MILESTONE - PGM Approved Equip Spec Water Pumps & Motors)									
2567	NPPUF16119 E1.6.4.2.5.1					2567				2567
	PM16119- ALL R18 (SGR N-0) OUTAGE CONTRACTS FINALIZED									
2568	PLZ242Z E2.4.2					2568				2568
	-UT Contract									



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2569	PLZ243Z E2.4.3 -Radiography Contract					2569				2569
2570	PLBCWP028Z E4.3.9.4 MILESTONE - "Announce 30% Design Challenge" (Circ. Water Pumps &					2570				2570
2571	PLNCAV028Z E4.3.6.1 MILESTONE - "Announce 30% Design Challenge" EFW Cav. Venturi Repla					2571				2571
2572	PLNCAV0028 E4.3.6.1 30% Design Challenge EFW Cavitating Venturi Replacement EC					2572				2572
2573	NPPUF16124 E1.6.4.2.5.1 PM16124- R16 (SGR N-0) FINAL OUTAGE SCHEDULE POSTED					2573				2573
2574	PLNMSV114Z E4.3.7.1 MILESTONE - "Announce 100% Design Challenge" MS Safety Valve Replac					2574				2574
2575	PLNMSV0120 E4.3.7.1 Inter-Departmental Reviews MS Safety Valve Replacement EC					2575				2575
2576	PLNMSV0115 E4.3.7.1 Elec / I&C - DV ( for ) MS Safety Valve Replacement EC					2576				2576
2577	PLNMSV115M E4.3.7.1 Mech / Struc - DV ( for ) MS Safety Valve Replacement EC					2577				2577
2578	PLNMSV0122 E4.3.7.1 100% Design Challenge MS Safety Valve Replacement EC					2578				2578
2579	NPPUF16133 E1.6.4.2.5.1 PM16133- R16 (SGR N-0) OUTAGE CLEARANCES APPROVED					2579				2579
2580	NPPUF16134 E1.6.4.2.5.1 PM16134- NOTIFY INPROCESSING OF R16 (SGR N-0) CONTRACTOR BADGING REQUIREME					2580				2580

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 28-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2581	NPPUF16135 E1.6.4.2.5.1 PM16135- PROCEDURES NEEDED TO IMPLEMENT R16 (SGR N-0) OUTAGE ISSUED					2581				2581
2582	PLNMSV0123 E4.3.7.1 Incorp Review & DV Comments MS Safety Valve Replacement EC					2582				2582
2583	PLTPPM0940 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - All Materials Delivered to Site					2583				2583
2584	PLNMSV125D E4.3.7.1 Distrib Final DRB Pkg for Review MS Safety Valve Replacement EC					2584				2584
2585	PLNMSV125R E4.3.7.1 Review Final DRB Pkg MS Safety Valve Replacement EC					2585				2585
2586	PLBDBL0020 E4.3.21 Elec / I&C - Develop EC 68886 (Deaerator Bypass Line)					2586				2586
2587	PLBDBL020M E4.3.21 Mech / Struc - Develop EC 68886 (Deaerator Bypass Line)					2587				2587
2588	NPPU16137M E1.6.4.2.5.1 PM16137- ALL R16 (SGR N-0) OUTAGE NON-CONSUMABLES ONSITE					2588				2588
2589	NPPUF16137 E1.6.4.2.5.1 PM16137- ALL R16 (SGR N-0) OUTAGE NON-CONSUMABLES ONSITE					2589				2589
2590	PLNMSV0205 E4.3.7.1 Final DRB Meeting MS Safety Valve Replacement EC					2590				2590
2591	PLNMSV0215 E4.3.7.1 Incorporate Final DRB & DV Comments MS Safety Valve Replacement EC					2591				2591
2592	NPPUF16138 E1.6.4.2.5.1 PM16138- ALL R16 (SGR N-0) OUTAGE CONSUMABLES ONSITE					2592				2592

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2593	NPPUF16139 E1.6.4.2.5.1 PM16139- R16 (SGR N-0) PRE-OUTAGE WORK COMPLETE						2593				2593
2594	PLBDBL028Z E4.3.21 MILESTONE - "Announce 30% Design Challenge" EC 68886 (Deaerator By						2594				2594
2595	PLBDBL0930 E4.3.21 Areva Deliverable "Announce 30% Des. Challenge" EC 68886 (Deaerator By						2595				2595
2596	PLBCWP0028 E4.3.9.4 30% Design Challenge (Circ. Water Pumps & Motors)						2596				2596
2597	PLNMSV130Z E4.3.7.1 MILESTONE - All Reviews Complete MS Safety Valve Replacement EC						2597				2597
2598	PLNMSV131Z E4.3.7.1 MILESTONE - Design Verifier Signoff MS Safety Valve Replacement EC						2598				2598
2599	PLNMSV0220 E4.3.7.1 Obtain Supervisor Approval MS Safety Valve Replacement EC						2599				2599
2600	PLNMSV220Z E4.3.7.1 MILESTONE - Supervisor Approved MS Safety Valve Replacement EC						2600				2600
2601	PLNMSV0225 E4.3.7.1 Obtain PGM Approval MS Safety Valve Replacement EC						2601				2601
2602	PLNMSV040Z E4.3.7.1 MILESTONE - PGM Approved MS Safety Valve Replacement EC						2602				2602
2603	PLNMSV0710 E4.3.7.1 Planning Prepare EC Work Packages MS Safety Valve Replacement						2603				2603
2604	PLBDBL0028 E4.3.21 30% Design Challenge EC 68886 (Deaerator Bypass Line)						2604				2604

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2605	NPPUF16BEG E1.6.4.2.5.1 MILESTONE - "Start Refuel 16"						2605				2605
2606	PLBCWP112Z E4.3.9.4 MILESTONE - "Announce 70% Design Challenge" (Circ. Water Pumps & Motors)						2606				2606
2607	PLZ71227 E7.1.2.2.7 -WO YYYYYY - Draft Work Order - EC XXXX (Circ. Water Pumps & Motors)						2607				2607
2608	PLTPPM0950 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Start Installation						2608				2608
2609	PLZ741 E7.4.1 -Testing Refuel 16 (R16)						2609				2609
2610	PLNCAV112Z E4.3.6.1 MILESTONE - "Announce 70% Design Challenge" EFW Cav. Venturi Repla						2610				2610
2611	PLZ71224 E7.1.2.2.4 -WO YYYYYY - Draft Work Order - EC XXXX (EFW Cavitating Venturi Replaceme						2611				2611
2612	PLBCWP0112 E4.3.9.4 70% Design Challenge (Circ. Water Pumps & Motors)						2612				2612
2613	PLNCAV0112 E4.3.6.1 70% Design Challenge EFW Cavitating Venturi Replacement EC						2613				2613
2614	PLTPPM0960 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen Installation Progress Payment						2614				2614
2615	PLBCWP114Z E4.3.9.4 MILESTONE - "Announce 100% Design Challenge" (Circ. Water Pumps & Motors)						2615				2615
2616	PLBCWP0120 E4.3.9.4 Inter-Departmental Reviews (Circ. Water Pumps & Motors)						2616				2616

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
2617	PLBCWP0115	E4.3.9.4						2617			2617
	Elec / I&C - DV ( for ) (Circ. Water Pumps & Motors)										
2618	PLBCWP115M	E4.3.9.4						2618			2618
	Mech / Struc - DV ( for ) (Circ. Water Pumps & Motors)										
2619	PLN700DL1M	E5.1.1.23.1						2619			2619
	NSSS AREVA Deliverable Doc ##### (Struc. Analysis of EF-62-FO & EF)										
2620	PLBCWP0122	E4.3.9.4						2620			2620
	100% Design Challenge (Circ. Water Pumps & Motors)										
2621	PLBCWP0123	E4.3.9.4						2621			2621
	Incorp Review & DV Comments (Circ. Water Pumps & Motors)										
2622	PLBCWP125D	E4.3.9.4						2622			2622
	Distrib Final DRB Pkg for Review (Circ. Water Pumps & Motors)										
2623	PLTPPM0970	E1.6.6.1.2						2623			2623
	Payment MILESTONE - Siemens - Turb Gen - Complete Installation										
2624	PLBCWP125R	E4.3.9.4						2624			2624
	Review Final DRB Pkg (Circ. Water Pumps & Motors)										
2625	PLN230PL1M	E4.3.8.1						2625			2625
	NSSS AREVA Payment Doc ##### (EC Progress Thru 30% Review-Comments)										
2626	PLBCWP0205	E4.3.9.4						2626			2626
	Final DRB Meeting (Circ. Water Pumps & Motors)										
2627	PLBCWP0215	E4.3.9.4						2627			2627
	Incorporate Final DRB & DV Comments (Circ. Water Pumps & Motors)										
2628	PLBCWP130Z	E4.3.9.4						2628			2628
	MILESTONE - All Reviews Complete (Circ. Water Pumps & Motors)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2629	PLBCWP131Z E4.3.9.4 MILESTONE - Design Varifier Signoff (Circ. Water Pumps & Motors)						2629			2629
2630	PLBCWP0220 E4.3.9.4 Obtain Supervisor Approval (Circ. Water Pumps & Motors)						2630			2630
2631	PLBCWP220Z E4.3.9.4 MILESTONE - Supervisor Approved (Circ. Water Pumps & Motors)						2631			2631
2632	PLMMSR050M E3.1.1.5.1 Payment MILESTONE - TEI (MSR) Provisional Acceptance or 120 Days After Inst						2632			2632
2633	PLBCWP0225 E4.3.9.4 Obtain PGM Approval (Circ. Water Pumps & Motors)						2633			2633
2634	PLBCWP040Z E4.3.9.4 MILESTONE - PGM Approved (Circ. Water Pumps & Motors)						2634			2634
2635	PLBCWP0710 E4.3.9.4 Planning Prepare EC Work Packages (Circ. Water Pumps & Motors)						2635			2635
2636	NPPUF16END E1.6.4.2.5.1 MILESTONE - "End Refuel 16"						2636			2636
2637	PLTPPM0980 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Performance Test Complete						2637			2637
2638	PLZ43101Z E4.3.10.1 -Condensate Pump Impellers, Motors, & Variable Speed Drives Design Spec						2638			2638
2639	PLZ81Z E8.1 -Demobilization: Refuel 16 Temporary Facility Restoration						2639			2639
2640	PLZ82Z E8.2 -Demobilization: Refuel 16 Disposal / Storage of Removed Equipment						2640			2640

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2641	PLZ83Z E8.3 -Demobilization: Refuel 16 ID Obsolete Spare Parts in Warehouse						2641				2641
2642	PLZ911110Z E9.1.1.1.10 -Closeout Phase I (R16) Plant Computer Upgrades EC XXXX (R16)						2642				2642
2643	PLZ911111Z E9.1.1.1.11 -Closeout EC 69026 HDVs & Xmitters (HDV-101-104, 119, 120, 123, 124)						2643				2643
2644	PLZ911112Z E9.1.1.1.12 -Closeout EC 69172 Htr Piping (Upstream of HDV-247, 248, 249, 250) (R16)						2644				2644
2645	PLZ91111Z E9.1.1.1.1 -Closeout EC 69196 Replacement of MSRs (R16)						2645				2645
2646	PLZ91112Z E9.1.1.1.2 -Closeout EC 68888 MSR Regen Heat Exchanger (R16)						2646				2646
2647	PLZ91113Z E9.1.1.1.3 -Closeout EC 69197 LP Turb. Gen. Exciter Lube Oil Cooler (R16)						2647				2647
2648	PLZ91114Z E9.1.1.1.4 -Closeout EC 68890 Isophase Bus Duct Cooling System (R16)						2648				2648
2649	PLZ91115Z E9.1.1.1.5 -Closeout EC 68964 CDHE-3A & 3B Feedwater Heaters (R16)						2649				2649
2650	PLZ91116Z E9.1.1.1.6 -Closeout EC 68925 SC Heat Exchangers (R16)						2650				2650
2651	PLZ91117Z E9.1.1.1.7 -Closeout EC 69088 SC Pump Impellers & Motors (R16)						2651				2651
2652	PLZ91118Z E9.1.1.1.8 -Closeout EC 69198 ICS Scaling EC based on R16 Secondary Upgrades						2652				2652

PEF-NCR-8781

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2653	PLZ91119Z E9.1.1.1.9 -Closeout EC SPDS Changes EC based on R16 Secondary Upgrades						2653				2653
2654	PLZ91112Z E9.1.1.2 -Eng Closeout R16 Pri One Effected Document List Distribution						2654				2654
2655	PLZ921Z E9.2.1 -R16 Final Invoicing & Payment						2655				2655
2656	PLZ931Z E9.3.1 -R16 Document Lessons Learned						2656				2656
2657	PLZ951Z E9.5.1 -R16 Work Order Closeout						2657				2657
2658	PLN760DL1M E4.3.8.2 NSSS AREVA Deliverable Doc ##### (Procurement Spec - Replacement R						2658				2658
2659	PLBRCS010Z E4.3.24 MILESTONE - Rapid RCS Cooldown Sys EC XXXX - "Start Project"						2659				2659
2660	PLBTBV010Z E4.3.22 MILESTONE - Turb Bypass Vibs & Mufflers EC XXXX - "Start Project"						2660				2660
2661	PLHAUL010Z E4.3.18 MILESTONE - AULD R-17 Upgrade for New EPU Condition - "Start Project"						2661				2661
2662	PLHFID010Z E4.3.19 MILESTONE - FIDMS R17 Upgrade New EPU Condition - "Start Project"						2662				2662
2663	PLHICS010Z E4.3.12 MILESTONE - ICS Scaling EC based on R-17 Plant Upgrades "Start Project"						2663				2663
2664	PLHNCR010Z E4.3.17 MILESTONE - EC for New Core Reload - "Start Project"						2664				2664



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2665	PLHPCU010Z E4.3.16						2665				2665
	MILESTONE - R-17 Plant Computer Upgrades - "Start Project"										
2666	PLHRPS010Z E4.3.14						2666				2666
	MILESTONE - RPS Changes EC Based on R-17 Sec Upgrades - "Start Project"										
2667	PLHSIM010Z E4.3.15						2667				2667
	MILESTONE - R-17 Simulator Upgrades - "Start Project"										
2668	PLHSPD010Z E4.3.13						2668				2668
	MILESTONE - SPDS Changes EC Based on R-17 Sec Upgrades - "Start Project"										
2669	PLNLPI010Z E4.3.25						2669				2669
	MILESTONE - LPI Cross Tie MOD EC XXXXX - "Start Project"										
2670	PLBRCS0005 E4.3.24						2670				2670
	Rapid RCS Cooldown Sys EC XXXXX - Develop Validation Plan										
2671	PLBTBV0005 E4.3.22						2671				2671
	Turb Bypass Vibs & Mufflers EC XXXXX - Develop Validation Plan										
2672	PLHAUL0005 E4.3.18						2672				2672
	AULD R-17 Upgrade for New EPU Condition - Develop Validation Plan										
2673	PLHFID0005 E4.3.19						2673				2673
	FIDMS R17 Upgrade New EPU Condition - Develop Validation Plan										
2674	PLHICS0005 E4.3.12						2674				2674
	ICS Scaling EC based on R-17 Plant Upgrades - Develop Validation Pla										
2675	PLHNCR0005 E4.3.17						2675				2675
	EC for New Core Reload - Develop Validation Plan										
2676	PLHPCU0005 E4.3.16						2676				2676
	Develop Validation Plan R-17 Plant Computer Upgrades										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2677	PLHRPS0005 E4.3.14										2677
	RPS Changes EC Based on R-17 Sec Upgrades - Develop Validation Plan										
2678	PLHSIM0005 E4.3.15										2678
	R-17 Simulator Upgrades - Develop Validation Plan										
2679	PLHSPD0005 E4.3.13										2679
	SPDS Changes EC Based on R-17 Sec Upgrades - Develop Validation Plan										
2680	PLNLPI0005 E4.3.25										2680
	LPI Cross Tie MOD EC XXXXX - Develop Validation Plan										
2681	PLBRCS0020 E4.3.24										2681
	Rapid RCS Cooldown Sys EC XXXXX - Elec / I&C - Develop EC XXXXX										
2682	PLBRCS020M E4.3.24										2682
	Rapid RCS Cooldown Sys EC XXXXX - Mech / Struc - Develop EC XXXXX										
2683	PLBTBV0020 E4.3.22										2683
	Turb Bypass Vibs & Mufflers EC XXXXX - Elec / I&C - Develop EC XXXXX										
2684	PLBTBV020M E4.3.22										2684
	Turb Bypass Vibs & Mufflers EC XXXXX - Mech / Struc - Develop EC XXXXX										
2685	PLHAUL0020 E4.3.18										2685
	AULD R-17 Upgrade for New EPU Condition - Elec / I&C - Develop EC XXXXX										
2686	PLHAUL020M E4.3.18										2686
	AULD R-17 Upgrade for New EPU Condition - Mech / Struc - Develop EC XXXXX										
2687	PLHFID0020 E4.3.19										2687
	FIDMS R17 Upgrade New EPU Condition - Elec / I&C - Develop EC XXXXX										
2688	PLHFID020M E4.3.19										2688
	FIDMS R17 Upgrade New EPU Condition - Mech / Struc - Develop EC XXXXX										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2689	PLHICS0020 ICS Scaling EC based on R-17 Plant Upgrades Elec / I&C - Develop EC						2689			2689
2690	PLHICS020M ICS Scaling EC based on R-17 Plant Upgrades - Mech / Struc - Develop						2690			2690
2691	PLHNCR0020 EC for New Core Reload - Elec / I&C - Develop EC XXXXX						2691			2691
2692	PLHNCR020M EC for New Core Reload - Mech / Struc - Develop EC XXXXX						2692			2692
2693	PLHPCU0020 R-17 Plant Computer Upgrades - Elec / I&C - Develop EC XXXXX						2693			2693
2694	PLHPCU020M R-17 Plant Computer Upgrades - Mech / Struc - Develop EC XXXXX						2694			2694
2695	PLHRPS0020 RPS Changes EC Based on R-17 Sec Upgrades - Elec / I&C - Develop EC XXXXX						2695			2695
2696	PLHRPS020M RPS Changes EC Based on R-17 Sec Upgrades - Mech / Struc - Develop EC XXXXX						2696			2696
2697	PLHSIM0020 R-17 Simulator Upgrades - Elec / I&C - Develop EC XXXXX						2697			2697
2698	PLHSIM020M R-17 Simulator Upgrades - Mech / Struc - Develop EC XXXXX						2698			2698
2699	PLHSPD0020 SPDS Changes EC Based on R-17 Sec Upgrades - Elec / I&C - Develop EC XXXXX						2699			2699
2700	PLHSPD020M SPDS Changes EC Based on R-17 Sec Upgrades - Mech / Struc - Develop EC XXXXX						2700			2700

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2701	PLNLPI0020 E4.3.25 LPI Cross Tie MOD EC XXXX - Elec / I&C - Develop EC XXXX						2701				2701
2702	PLNLPI020M E4.3.25 LPI Cross Tie MOD EC XXXX - Mech / Struc - Develop EC XXXX						2702				2702
2703	PLN760001M E4.3.8.2 NSSS NPC Receive Doc ##### (Procurement Spec - Replacement R						2703				2703
2704	PLN7600001 E4.3.8.2 NSSS NPC Assign Reviewer For Doc ##### (Procurement Spec - Re						2704				2704
2705	PLN7600004 E4.3.8.2 NSSS NPC Review Doc ##### (Procurement Spec - Replacement R						2705				2705
2706	PLNLAR002M E5.5 MILESTONE - NRC Accepts CR-3 LAR Submittal						2706				2706
2707	PLNRV008Z E4.3.8.1 MILESTONE - "Announce Kick Off Meeting" RCS CSV Replacement EC						2707				2707
2708	PLNRV010Z E4.3.8.1 MILESTONE - "Start Project" RCS Code Safety Valve Replacement EC						2708				2708
2709	PLBRCS008Z E4.3.24 MILESTONE - Rapid RCS Cooldown Sys EC XXXXX - "Announce Kick Off Meetin						2709				2709
2710	PLBTBV008Z E4.3.22 MILESTONE - Turb Bypass Vibs & Mufflers XXXXX - "Announce Kick Off Meetin						2710				2710
2711	PLHAUL008Z E4.3.18 MILE - AULD R-17 Upgrade for New EPU Condition - "Announce Kick Off Mee						2711				2711
2712	PLHFID008Z E4.3.19 MILESTONE - FIDMS R17 Upgrade New EPU Condition - "Announce Kick Off Me						2712				2712

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2713	PLHICS008Z E4.3.12										
	MILESTONE - ICS Scaling EC based on R-17 Plant Upgrad"Announce Kick Off Me						2713				2713
2714	PLHNCR008Z E4.3.17										
	MILESTONE - EC for New Core Reload - "Announce Kick Off Meeting"						2714				2714
2715	PLHPCU008Z E4.3.16										
	MILESTONE - R-17 Plant Computer Upgrades - "Announce Kick Off Meeting"						2715				2715
2716	PLHRPS008Z E4.3.14										
	MILESTONE -RPS Changes EC Based on R-17 Sec Upgrades "Announce Kick Off M						2716				2716
2717	PLHSIM008Z E4.3.15										
	MILESTONE - R-17 Simulator Upgrades - "Announce Kick Off Meeting"						2717				2717
2718	PLHSPD008Z E4.3.13										
	MILESTONE -SPDS Changes EC Based on R-17 Sec Upgrade "Announce Kick Off Me						2718				2718
2719	PLNLPI008Z E4.3.25										
	MILESTONE - LPI Cross Tie MOD EC XXXXX - "Announce Kick Off Meeting"						2719				2719
2720	PLN7600007 E4.3.8.2										
	NSSS NPC Assemble Comments For Doc #####(Procurement Spec - Rep						2720				2720
2721	PLBDBL0940 E4.3.21										
	Areva Deliverable "Announce 70% Des. Challenge" EC 68886 (Deerator By						2721				2721
2722	PLBDBL112Z E4.3.21										
	MILESTONE - "Announce 70% Design Challenge" EC 68886 (Deerator By						2722				2722
2723	PLBDBLW001 E7.1.2.2.11										
	WO 1284340 - Draft Work Order EC 68886 (Deerator Bypass Line)						2723				2723
2724	PLNRCV0008 E4.3.8.1										
	Kick-Off Mtg RCS Code Safety Valve Replacement EC						2724				2724

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2725	PLNCAV114Z E4.3.6.1 MILESTONE - "Announce 100% Design Challenge" EFW Cav. Venturi Repla						2725			2725
2726	PLBCBP010Z E4.3.20.1.1 MILESTONE - "Start Project" (Condenser Baffle Plates)						2726			2726
2727	PLBHPT008Z E4.3.11.1 MILESTONE - "Announce Kick Off Meeting" EC (HP Turbine Replacement)						2727			2727
2728	PLBHPT010Z E4.3.11.1 MILESTONE - "Start Project" EC (HP Turbine Replacement)						2728			2728
2729	PLBRCS0008 E4.3.24 Rapid RCS Cooldown Sys EC XXXXX - Kick-Off Mtg						2729			2729
2730	PLBTBV0008 E4.3.22 Turb Bypass Vlvs & Mufflers EC XXXXX - Kick-Off Mtg						2730			2730
2731	PLHAUL0008 E4.3.18 AULD R-17 Upgrade for New EPU Condition - Kick-Off Mtg						2731			2731
2732	PLHFID0008 E4.3.19 FIDMS R17 Upgrade New EPU Condition - Kick-Off Mtg						2732			2732
2733	PLHICS0008 E4.3.12 ICS Scalling EC based on R-17 Plant Upgrades - Kick-Off Mtg						2733			2733
2734	PLHNCR0008 E4.3.17 EC for New Core Reload - Kick-Off Mtg						2734			2734
2735	PLHPCU0008 E4.3.16 R-17 Plant Computer Upgrades - Kick-Off Mtg						2735			2735
2736	PLHRPS0008 E4.3.14 RPS Changes EC Based on R-17 Sec Upgrades - Kick-Off Mtg						2736			2736

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2737	PLHSIM0008 E4.3.15						2737				2737
	R-17 Simulator Upgrades - Kick-Off Mtg										
2738	PLHSPD0008 E4.3.13						2738				2738
	SPDS Changes EC Based on R-17 Sec Upgrades - Kick-Off Mtg										
2739	PLNLPI0008 E4.3.25						2739				2739
	LPI Cross Tie MOD EC XXXXX - Kick-Off Mtg										
2740	PLBCBP0005 E4.3.20.1.1						2740				2740
	Develop Validation Plan (Condenser Baffle Plates)										
2741	PLBHPT0005 E4.3.11.1						2741				2741
	Develop Validation Plan EC (HP Turbine Replacement)										
2742	PLNCAV0120 E4.3.6.1						2742				2742
	Inter-Departmental Reviews EFW Cavitating Venturi Replacement EC										
2743	PLNCAV0115 E4.3.6.1						2743				2743
	Elc / I&C - DV ( for ) EFW Cavitating Venturi Replacement EC										
2744	PLNCAV115M E4.3.6.1						2744				2744
	Mech / Struc - DV ( for ) EFW Cavitating Venturi Replacement EC										
2745	PLBCBP0020 E4.3.20.1.1						2745				2745
	Elc / I&C - Develop EC XXXXX (Condenser Baffle Plates)										
2746	PLBCBP020M E4.3.20.1.1						2746				2746
	Mech / Struc - Develop EC XXXXX (Condenser Baffle Plates)										
2747	PLNRCV0020 E4.3.8.1						2747				2747
	Elc / I&C - Develop EC XXXXX RCS CSV Replacement EC										
2748	PLNRCV020M E4.3.8.1						2748				2748
	Mech / Struc - Develop EC XXXXX RCS CSV Replacement EC										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2749	PLN760004M E4.3.8.2						2749			2749
	NSSS NPC Return Comments To AREVA (Doc #####) (Procure. Spec - Repl									
2750	PLN7600010 E4.3.8.2						2750			2750
	NSSS AREVA Incorporate Comments (Doc #####) (Procurement Spec - R									
2751	PLBDBL0112 E4.3.21						2751			2751
	70% Design Challenge EC 68886 (Deaerator Bypass Line)									
2752	PLBCBP008Z E4.3.20.1.1						2752			2752
	MILESTONE - "Announce Kick Off Meeting" (Condenser Baffle Plates)									
2753	PLBRC028Z E4.3.24						2753			2753
	MILESTONE - Rapid RCS Cooldown Sys EC XXXXX - "Announce 30% Design Chal									
2754	PLBTBV028Z E4.3.22						2754			2754
	MILESTONE - Turb Bypass Vibs & Mufflers EC XXXXX "Announce 30% Design Challe									
2755	PLHAUL028Z E4.3.18						2755			2755
	MILESTONE - AULD R-17 Upgrade for New EPU Cond "Announce 30% Design Challen									
2756	PLHFID028Z E4.3.19						2756			2756
	MILESTONE - FIDMS R17 Upgrade New EPU Condition -"Announce 30% Design C									
2757	PLHICS028Z E4.3.12						2757			2757
	MILESTONE -ICS Scaling EC based on R-17 Pit Upgr "Announce 30% Design Cha									
2758	PLHNCR028Z E4.3.17						2758			2758
	MILESTONE - EC for New Core Reload "Announce 30% Design Challenge"									
2759	PLHPCU028Z E4.3.16						2759			2759
	MILESTONE - R-17 Plant Computer Upgrades - "Announce 30% Design Challenge"									
2760	PLHRPS028Z E4.3.14						2760			2760
	MILESTONE - RPS Changes EC Based on R-17 Sec Upgrade "Ann 30% Design Chall									



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2761	PLHSIM028Z E4.3.15										2761
	MILESTONE - R-17 Simulator Upgrades - "Announce 30% Design Challenge"										
2762	PLHSPD028Z E4.3.13										2762
	MILESTONE - SPDS Changes EC Based on R-17 Sec Upgrade "Ann 30% Design Chall										
2763	PLNLPI028Z E4.3.25										2763
	MILESTONE - LPI Cross Tie MOD EC XXXXX - "Announce 30% Design Challenge"										
2764	PLNCAV0122 E4.3.6.1										2764
	100% Design Challenge EFW Cavitating Venturi Replacement EC										
2765	PLN760007M E4.3.8.2										2765
	NSSS NPC Receive Rev 0 Doc ##### (Procurement Spec - Replacement R										
2766	PLN7600013 E4.3.8.2										2766
	NSSS NPC Accept Doc ##### (Procurement Spec - Replacement R										
2767	PLBHPT0008 E4.3.11.1										2767
	Kick-Off Mtg EC (HP Turbine Replacement)										
2768	PLNCAV0123 E4.3.6.1										2768
	Incorp Review & DV Comments EFW Cavitating Venturi Replacement EC										
2769	PLBHPT0020 E4.3.11.1										2769
	Elec / I&C - Develop EC XXXXX (HP Turbine Replacement)										
2770	PLBHPT020M E4.3.11.1										2770
	Mech / Struc - Develop EC XXXXX (HP Turbine Replacement)										
2771	PLBRCS0028 E4.3.24										2771
	Rapid RCS Cooldown Sys EC XXXXX - 30% Design Challenge										
2772	PLBTV0028 E4.3.22										2772
	Turb Bypass Vibs & Mufflers EC XXXXX - 30% Design Challenge										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2773	PLHAUL0028 E4.3.18						2773				2773
	AULD R-17 Upgrade for New EPU Condition - 30% Design Challenge										
2774	PLHFID0028 E4.3.19						2774				2774
	FIDMS R17 Upgrade New EPU Condition - 30% Design Challenge										
2775	PLHICS0028 E4.3.12						2775				2775
	ICS Scaling EC based on R-17 Plant Upgrades - 30% Design Challenge										
2776	PLHNCR0028 E4.3.17						2776				2776
	EC for New Core Reload - 30% Design Challenge										
2777	PLHPCU0028 E4.3.16						2777				2777
	R-17 Plant Computer Upgrades - 30% Design Challenge										
2778	PLHRPS0028 E4.3.14						2778				2778
	RPS Changes EC Based on R-17 Sec Upgrades - 30% Design Challenge										
2779	PLHSIM0028 E4.3.15						2779				2779
	R-17 Simulator Upgrades - 30% Design Challenge										
2780	PLHSPD0028 E4.3.13						2780				2780
	SPDS Changes EC Based on R-17 Sec Upgrades - 30% Design Challenge										
2781	PLNLPI0028 E4.3.25						2781				2781
	LPI Cross Tie MOD EC XXXXX - 30% Design Challenge										
2782	PLBCBP0008 E4.3.20.1.1						2782				2782
	Kick-Off Mtg (Condenser Baffle Plates)										
2783	PLNLAR0055 E5.5						2783				2783
	ACRS Pre-Meeting CR3 Application Review										
2784	PLN760010M E4.3.8.2						2784				2784
	NSSS NPC Transmit Doc ##### To NPC-DCC (Procurement Spec - Repla										

## EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
2785	PLN7600016	E4.3.8.2										
		NSSS NPC-DCC Transmit Doc ##### To RMS (Procurement Spec - Replaceme							2785			2785
2788	PLNCAV125D	E4.3.6.1										
		Distrib Final DRB Pkg for Review EFW Cavitating Venturi Replacement EC							2788			2788
2787	PLBDBLW002	E7.1.2.2.11										
		WO 1284340 - Perf FE Internal Review EC 68886 (Deaerator Bypass Line)							2787			2787
2788	PLNCAV125R	E4.3.6.1										
		Review Final DRB Pkg EFW Cavitating Venturi Replacement EC							2788			2788
2789	PLBDBLW003	E7.1.2.2.11										
		WO 1284340 - Incorp Comments EC 68886 (Deaerator Bypass Line)							2789			2789
2790	PLBCBP028Z	E4.3.20.1.1										
		MILESTONE - "Announce 30% Design Challenge" (Condenser Baffle Pla							2790			2790
2791	PLBRCS112Z	E4.3.24										
		MILESTONE - Rapld RCS Cooldown Sys EC XXXX - "Announce 70% Design Chal							2791			2791
2792	PLBTBV112Z	E4.3.22										
		MILESTONE - Turb Bypass Vlvs & Mufflers EC XXXX "Announce 70% Design Challe							2792			2792
2793	PLHAUL112Z	E4.3.18										
		MILESTONE - AULD R-17 Upgrade for New EPU Cond - Announce 70% Design Challe							2793			2793
2794	PLHFID112Z	E4.3.19										
		MILESTONE - FIDMS R17 Upgrade New EPU Condition -"Announce 70% Design C							2794			2794
2795	PLHICS112Z	E4.3.12										
		MILESTONE -ICS Scaling EC based on R-17 Plant Upgrads "Announc 70% Dsgn C							2795			2795
2796	PLHNCR112Z	E4.3.17										
		MILESTONE - EC for New Core Reload - "Announce 70% Design Challenge"							2796			2796

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2797	PLHPCU112Z E4.3.16									
	MILESTONE - R-17 Plant Computer Upgrades - "Announce 70% Design Challenge"							2797		2797
2798	PLHRPS112Z E4.3.14									
	MILESTONE - RPS Changes EC Based on R-17 Sec Upgrade "Ann 70% Design Chall							2798		2798
2799	PLHSIM112Z E4.3.15									
	MILESTONE - R-17 Simulator Upgrades - "Announce 70% Design Challenge"							2799		2799
2800	PLHSPD112Z E4.3.13									
	MILESTONE - SPDS Changes EC Based on R-17 Sec Upgrade "Ann 70% Design Chall							2800		2800
2801	PLNLP1112Z E4.3.25									
	MILESTONE - LPI Cross Tie MOD EC XXXX - "Announce 70% Design Challenge"							2801		2801
2802	PLBCBP0027 E4.3.20.1.1									
	30% Design Challenge Package Review (Condenser Baffle Plates)							2802		2802
2803	NPPUF17003 E1.6.4.2.2.2									
	BOP EC Engineering Schedule for Refuel 17 (R17)							2803		2803
2804	PLZ712212 E7.1.2.2.12									
	-WO YYYYYY - Draft Work Order - EC XXXXX (Turb Bypass Vibs & Mufflers)							2804		2804
2805	PLZ712214 E7.1.2.2.14									
	-WO YYYYYY - Draft Work Order - EC XXXXX (Rapid RCS Cooldown Sys-ADVs )							2805		2805
2806	PLZ712215 E7.1.2.2.15									
	-WO YYYYYY - Draft Work Order - EC XXXXX (LPI Cross Tie MOD)							2806		2806
2807	PLNCAV0205 E4.3.6.1									
	Final DRB Meeting EFW Cavtating Venturi Replacement EC							2807		2807
2808	PLNCAV0215 E4.3.6.1									
	Incorporate Final DRB & DV Comments EFW Cavtating Venturi Replacement EC							2808		2808

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2809	PLNRCV028Z E4.3.8.1						2809				2809
	MILESTONE - "Announce 30% Design Challenge" RCS CSV Replacement EC										
2810	PLBCBP0028 E4.3.20.1.1						2810				2810
	30% Design Challenge (Condenser Baffle Plates)										
2811	PLBRCS0112 E4.3.24						2811				2811
	Rapid RCS Cooldown Sys EC XXXXX - 70% Design Challenge										
2812	PLBTBV0112 E4.3.22						2812				2812
	Turb Bypass Vibs & Mufflers EC XXXXX - 70% Design Challenge										
2813	PLHAUL0112 E4.3.18						2813				2813
	AULD R-17 Upgrade for New EPU Condition - 70% Design Challenge										
2814	PLHFID0112 E4.3.19						2814				2814
	FIDMS R17 Upgrade New EPU Condition - 70% Design Challenge										
2815	PLHICS0112 E4.3.12						2815				2815
	ICS Scaling EC based on R-17 Plant Upgrades - 70% Design Challenge										
2816	PLHNCR0112 E4.3.17						2816				2816
	EC for New Core Reload - 70% Design Challenge										
2817	PLHPCU0112 E4.3.18						2817				2817
	R-17 Plant Computer Upgrades - 70% Design Challenge										
2818	PLHRPS0112 E4.3.14						2818				2818
	RPS Changes EC Based on R-17 Sec Upgrades - 70% Design Challenge										
2819	PLHSIM0112 E4.3.15						2819				2819
	R-17 Simulator Upgrades - 70% Design Challenge										
2820	PLHSPD0112 E4.3.13						2820				2820
	SPDS Changes EC Based on R-17 Sec Upgrades - 70% Design Challenge										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 28-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2821	PLNLP10112 E4.3.25	[REDACTED]	[REDACTED]				2821	[REDACTED]			2821
	LPI Cross Tie MOD EC XXXX - 70% Design Challenge										
2822	PLNRV0028 E4.3.8.1	[REDACTED]	[REDACTED]				2822	[REDACTED]			2822
	30% Design Challenge RCS Code Safety Valve Replacement EC										
2823	PLNCAV130Z E4.3.6.1	[REDACTED]	[REDACTED]				2823	[REDACTED]			2823
	MILESTONE - All Reviews Complete EFW Cavitating Venturi Replacement EC										
2824	PLNCAV131Z E4.3.6.1	[REDACTED]	[REDACTED]				2824	[REDACTED]			2824
	MILESTONE - Design Varifier Signoff EFW Cavitating Venturi Replacement EC										
2825	PLNCAV0220 E4.3.6.1	[REDACTED]	[REDACTED]				2825	[REDACTED]			2825
	Obtain Supervisor Approval EFW Cavitating Venturi Replacement EC										
2826	PLNCAV220Z E4.3.6.1	[REDACTED]	[REDACTED]				2826	[REDACTED]			2826
	MILESTONE - Supervisor Approved EFW Cavitating Venturi Replacement EC										
2827	PLNCAV0225 E4.3.6.1	[REDACTED]	[REDACTED]				2827	[REDACTED]			2827
	Obtain PGM Approval EFW Cavitating Venturi Replacement EC										
2828	PLBCBP112Z E4.3.20.1.1	[REDACTED]	[REDACTED]				2828	[REDACTED]			2828
	MILESTONE - "Announce 70% Design Challenge" (Condenser Baffle Pla										
2829	PLNCAV040Z E4.3.6.1	[REDACTED]	[REDACTED]				2829	[REDACTED]			2829
	MILESTONE - PGM Approved EFW Cavitating Venturi Replacement EC										
2830	PLBCBP0111 E4.3.20.1.1	[REDACTED]	[REDACTED]				2830	[REDACTED]			2830
	70% Design Challenge Package Review (Condenser Baffle Plates)										
2831	PLNCAV0710 E4.3.6.1	[REDACTED]	[REDACTED]				2831	[REDACTED]			2831
	Planning Prepare EC Work Packages EFW Cavitating Venturi Replacement EC										
2832	PLZ712210 E7.1.2.2.10	[REDACTED]	[REDACTED]				2832	[REDACTED]			2832
	-WO YYYYYY - Draft Work Order - EC XXXX (Condenser Baffle Plates)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2833	PLBDBL0950 E4.3.21										2833
	Areva Deliverable "Announce 100% Design Challenge" EC 68886 (Deaerator By										
2834	PLBDBL114Z E4.3.21										2834
	MILESTONE - "Announce 100% Design Challenge" EC 68886 (Deaerator By										
2835	PLBDBL0120 E4.3.21										2835
	Inter-Departmental Reviews EC 68886 (Deaerator Bypass Line)										
2836	PLBDBL0115 E4.3.21										2836
	Elec / I&C - DV ( for ) EC 68886 (Deaerator Bypass Line)										
2837	PLBDBL115M E4.3.21										2837
	Mech / Struc - DV ( for ) EC 68886 (Deaerator Bypass Line)										
2838	PLBRCS114Z E4.3.24										2838
	MILESTONE - Rapid RCS Cooldown Sys EC XXXX - "Announce 100% Design Cha										
2839	PLBTBV114Z E4.3.22										2839
	MILESTONE - Turb Bypass Vibs & Mufflers EC XXXX"Announce 100% Design Challe										
2840	PLHAUL114Z E4.3.18										2840
	MILESTONE - AULD R-17 Upgrade for New EPU Cond -"Announce 100% Design Chall										
2841	PLHFID114Z E4.3.19										2841
	MILESTONE - FIDMS R17 Upgrade New EPU Condition "Announce 100% Design C										
2842	PLHICS114Z E4.3.12										2842
	ICS Scaling EC based on R-17 Plant MILESTONE - "Announce 100% Desig										
2843	PLHNCR114Z E4.3.17										2843
	MILESTONE - EC for New Core Reload - "Announce 100% Design Challenge"										
2844	PLHPCU114Z E4.3.16										2844
	MILESTONE - R-17 Plant Computer Upgrades - "Announce 100% Design Challenge"										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 20-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2845	PLHRPS114Z E4.3.14							2845			2845
	MILESTONE - RPS Changes EC Based on R-17 Sec Upgrade "Ann 100% Design Chal										
2846	PLHSIM114Z E4.3.15							2846			2846
	MILESTONE - R-17 Simulator Upgrades - "Announce 100% Design Challenge"										
2847	PLHSPD114Z E4.3.13							2847			2847
	MILESTONE - SPDS Changes EC Based on R-17 Sec Up "Announce 100% Design Chal										
2848	PLNLP1114Z E4.3.25							2848			2848
	MILESTONE - LPI Cross Tie MOD EC XXXXX - "Announce 100% Design Challenge"										
2849	PLBCBP0112 E4.3.20.1.1							2849			2849
	70% Design Challenge (Condenser Baffle Plates)										
2850	PLBRCS0120 E4.3.24							2850			2850
	Rapid RCS Cooldown Sys EC XXXXX - Inter-Departmental Reviews										
2851	PLBTBV0120 E4.3.22							2851			2851
	Turb Bypass Vibs & Mufflers EC XXXXX - Inter-Departmental Reviews										
2852	PLHAUL0120 E4.3.18							2852			2852
	AULD R-17 Upgrade for New EPU Condition - Inter-Departmental Reviews										
2853	PLHFID0120 E4.3.19							2853			2853
	FIDMS R17 Upgrade New EPU Condition - Inter-Departmental Reviews										
2854	PLHICS0120 E4.3.12							2854			2854
	ICS Scaling EC based on R-17 Plant Upgrades - Inter-Departmental Rev										
2855	PLHNCR0120 E4.3.17							2855			2855
	EC for New Core Reload - Inter-Departmental Reviews										
2856	PLHPCU0120 E4.3.16							2856			2856
	R-17 Plant Computer Upgrades - Inter-Departmental Reviews										



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2857	PLHRPS0120 E4.3.14 RPS Changes EC Based on R-17 Sec Upgrades - Inter-Departmental Reviews	[REDACTED]	[REDACTED]					2857	[REDACTED]	2857
2858	PLHSIM0120 E4.3.15 R-17 Simulator Upgrades - Inter-Departmental Reviews	[REDACTED]	[REDACTED]					2858	[REDACTED]	2858
2859	PLHSPD0120 E4.3.13 SPDS Changes EC Based on R-17 Sec Upgrades - Inter-Departmental Reviews	[REDACTED]	[REDACTED]					2859	[REDACTED]	2859
2860	PLNLP10120 E4.3.25 LPI Cross Tie MOD EC XXXXX - Inter-Departmental Reviews	[REDACTED]	[REDACTED]					2860	[REDACTED]	2860
2861	PLBRCS0115 E4.3.24 Rapid RCS Cooldown Sys EC XXXXX - Elec / I&C - DV ( for )	[REDACTED]	[REDACTED]					2861	[REDACTED]	2861
2862	PLBRCS115M E4.3.24 Rapid RCS Cooldown Sys EC XXXXX - Mech / Struc - DV ( for )	[REDACTED]	[REDACTED]					2862	[REDACTED]	2862
2863	PLBTBV0115 E4.3.22 Turb Bypass Vlvs & Mufflers EC XXXXX - Elec / I&C - DV ( for )	[REDACTED]	[REDACTED]					2863	[REDACTED]	2863
2864	PLBTBV115M E4.3.22 Turb Bypass Vlvs & Mufflers EC XXXXX - Mech / Struc - DV ( for )	[REDACTED]	[REDACTED]					2864	[REDACTED]	2864
2865	PLHAUL0115 E4.3.18 AULD R-17 Upgrade for New EPU Condition - Elec / I&C - DV ( for )	[REDACTED]	[REDACTED]					2865	[REDACTED]	2865
2866	PLHAUL115M E4.3.18 AULD R-17 Upgrade for New EPU Condition - Mech / Struc - DV ( for )	[REDACTED]	[REDACTED]					2866	[REDACTED]	2866
2867	PLHFID0115 E4.3.19 FIDMS R17 Upgrade New EPU Condition - Elec / I&C - DV ( for )	[REDACTED]	[REDACTED]					2867	[REDACTED]	2867
2868	PLHFID115M E4.3.19 FIDMS R17 Upgrade New EPU Condition - Mech - / Struc - DV ( for )	[REDACTED]	[REDACTED]					2868	[REDACTED]	2868

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2869	PLHICS0115 E4.3.12 ICS Scaling EC based on R-17 Plant Upgrades - Elec / I&C - DV ( _ fo						2869			2869
2870	PLHICS115M E4.3.12 ICS Scaling EC based on R-17 Plant Upgrades - Mech / Struc - DV ( _						2870			2870
2871	PLHNCR0115 E4.3.17 EC for New Core Reload - Elec / I&C - DV ( _ for _ )						2871			2871
2872	PLHNCR115M E4.3.17 EC for New Core Reload - Mech / Struc - DV ( _ for _ )						2872			2872
2873	PLHPCU0115 E4.3.16 R-17 Plant Computer Upgrades - Elec / I&C - DV ( _ for _ )						2873			2873
2874	PLHPCU115M E4.3.16 R-17 Plant Computer Upgrades - Mech / Struc - DV ( _ for _ )						2874			2874
2875	PLHRPS0115 E4.3.14 RPS Changes EC Based on R-17 Sec Upgrades - Elec / I&C - DV ( _ for _ )						2875			2875
2876	PLHRPS115M E4.3.14 RPS Changes EC Based on R-17 Sec Upgrades - Mech / Struc - DV ( _ for _ )						2876			2876
2877	PLHSIM0115 E4.3.15 R-17 Simulator Upgrades - Elec / I&C - DV ( _ for _ )						2877			2877
2878	PLHSIM115M E4.3.15 R-17 Simulator Upgrades - Mech / Struc - DV ( _ for _ )						2878			2878
2879	PLHSPD0115 E4.3.13 SPDS Changes EC Based on R-17 Sec Upgrades - Elec / I&C - DV ( _ for _ )						2879			2879
2880	PLHSPD115M E4.3.13 SPDS Changes EC Based on R-17 Sec Upgrades - Mech / Struc - DV ( _ for _ )						2880			2880

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH									
				2007	2008		2009	2010	2011	2012		
2881	PLNLPI0115 E4.3.25 LPI Cross Tie MOD EC XXXXX - Elec / I&C - DV ( _ for _ )							2881				2881
2882	PLNLPI115M E4.3.25 LPI Cross Tie MOD EC XXXXX - Mech / Strup - DV ( _ for _ )							2882				2882
2883	PLBDBL0122 E4.3.21 100% Design Challenge EC 68886 (Deaerator Bypass Line)							2883				2883
2884	PLBRCS0122 E4.3.24 Rapid RCS Cooldown Sys EC XXXXX - 100% Design Challenge							2884				2884
2885	PLBTBV0122 E4.3.22 Turb Bypass Vibs & Mufflers EC XXXXX - 100% Design Challenge							2885				2885
2886	PLHAUL0122 E4.3.18 AULD R-17 Upgrade for New EPU Condition - Develop Validation Plan							2886				2886
2887	PLHFID0122 E4.3.19 FIDMS R17 Upgrade New EPU Condition - 100% Design Challenge							2887				2887
2888	PLHICS0122 E4.3.12 ICS Scalling EC based on R-17 Plant Upgrades - 100% Design Challenge							2888				2888
2889	PLHNCR0122 E4.3.17 EC for New Core Reload - 100% Design Challenge							2889				2889
2890	PLHPCU0122 E4.3.16 R-17 Plant Computer Upgrades - 100% Design Challenge							2890				2890
2891	PLHRPS0122 E4.3.14 RPS Changes EC Based on R-17 Sec Upgrades - 100% Design Challenge							2891				2891
2892	PLHSIM0122 E4.3.15 R-17 Simulator Upgrades - 100% Design Challenge							2892				2892

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2893	PLHSPD0122 E4.3.13						2893				2893
	SPDS Changes EC Based on R-17 Sec Upgrades - 100% Design Challenge										
2894	PLNLPI0122 E4.3.25						2894				2894
	LPI Cross Tie MOD EC XXXXX - 100% Design Challenge										
2895	PLBDBL0123 E4.3.21						2895				2895
	Incorp Review & DV Comments EC 68886 (Deaerator Bypass Line)										
2896	PLBRCS0123 E4.3.24						2896				2896
	Rapid RCS Cooldown Sys EC XXXXX - Incorp Review & DV Comments										
2897	PLBTBV0123 E4.3.22						2897				2897
	Turb Bypass Vlvs & Mufflers EC XXXXX - Incorp Review & DV Comments										
2898	PLHAUL0123 E4.3.18						2898				2898
	AULD R-17 Upgrade for New EPU Condition - Incorp Review & DV Comments										
2899	PLHFID0123 E4.3.19						2899				2899
	FIDMS R17 Upgrade New EPU Condition - Incorp Review & DV Comments										
2900	PLHICS0123 E4.3.12						2900				2900
	ICS Scaling EC based on R-17 Plant Upgrades - Incorp Review & DV Com										
2901	PLHNCR0123 E4.3.17						2901				2901
	EC for New Core Reload - Incorp Review & DV Comments										
2902	PLHPCU0123 E4.3.16						2902				2902
	R-17 Plant Computer Upgrades - Incorp Review & DV Comments										
2903	PLHRPS0123 E4.3.14						2903				2903
	RPS Changes EC Based on R-17 Sec Upgrades - Incorp Review & DV Comments										
2904	PLHSIM0123 E4.3.15						2904				2904
	R-17 Simulator Upgrades - Incorp Review & DV Comments										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2905	PLHSPD0123 E4.3.13						2905			2905
	SPDS Changes EC Based on R-17 Sec Upgrades - Incorp Review & DV Comments									
2906	PLNLPI0123 E4.3.25						2906			2906
	LPI Cross Tie MOD EC XXXX - Incorp Review & DV Comments									
2907	PLBDBL125D E4.3.21						2907			2907
	Distrib Final DRB Pkg for Review EC 68886 (Deaerator Bypass Line)									
2908	PLBDBL125R E4.3.21						2908			2908
	Review Final DRB Pkg EC 68886 (Deaerator Bypass Line)									
2909	PLBHPT028Z E4.3.11.1						2909			2909
	MILESTONE - "Announce 30% Design Challenge" EC (HP Turbine Replace									
2910	PLNRCV112Z E4.3.8.1						2910			2910
	MILESTONE - "Announce 70% Design Challenge" RCS CSV Replacement EC									
2911	PLBRCS125D E4.3.24						2911			2911
	Rapid RCS Cooldown Sys EC XXXXX - Distrib Final DRB Pkg for Review									
2912	PLBTBV125D E4.3.22						2912			2912
	Turb Bypass Vibs & Mufflers EC XXXXX - Distrib Final DRB Pkg for Review									
2913	PLHAUL125D E4.3.18						2913			2913
	AULD R-17 Upgrade for New EPU Condition - Distrib Final DRB Pkg for Review									
2914	PLHFID125D E4.3.19						2914			2914
	FIDMS R17 Upgrade New EPU Condition - Distrib Final DRB Pkg for Review									
2915	PLHICS125D E4.3.12						2915			2915
	ICS Scaling EC based on R-17 Plant Upgrades - Distrib Final DRB Pkg									
2916	PLHNCR125D E4.3.17						2916			2916
	EC for New Core Reload - Distrib Final DRB Pkg for Review									

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2917	PLHPCU125D E4.3.16										
	R-17 Plant Computer Upgrades - Distrib Final DRB Pkg for Review							2917			2917
2918	PLHRPS125D E4.3.14										
	RPS Changes EC Based on R-17 Sec Upgrades - Distrib Final DRB Pkg for Review							2918			2918
2919	PLHSIM125D E4.3.15										
	R-17 Simulator Upgrades - Distrib Final DRB Pkg for Review							2919			2919
2920	PLHSPD125D E4.3.13										
	SPDS Changes EC Based on R-17 Sec Upgrades - Distrib Final DRB Pkg for Review							2920			2920
2921	PLNLPI125D E4.3.25										
	LPI Cross Tie MOD EC XXXXX - Distrib Final DRB Pkg for Review							2921			2921
2922	PLZ71226 E7.1.2.2.6										
	-WO YYYYYYY - Draft Work Order - EC XXXXX (RCS Code Safety Valve Replacemen							2922			2922
2923	PLBRCS125R E4.3.24										
	Rapid RCS Cooldown Sys EC XXXXX - Review Final DRB Pkg							2923			2923
2924	PLBTBV125R E4.3.22										
	Turb Bypass Vibs & Mufflers EC XXXXX - Review Final DRB Pkg							2924			2924
2925	PLHAUL125R E4.3.18										
	AULD R-17 Upgrade for New EPU Condition - Review Final DRB Pkg							2925			2925
2926	PLHFID125R E4.3.19										
	FIDMS R17 Upgrade New EPU Condition - Review Final DRB Pkg							2926			2926
2927	PLHICS125R E4.3.12										
	ICS Scaling EC based on R-17 Plant Upgrades - Review Final DRB Pkg							2927			2927
2928	PLHNCR125R E4.3.17										
	EC for New Core Reload - Review Final DRB Pkg							2928			2928

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2929	PLHPCU125R E4.3.16 R-17 Plant Computer Upgrades - Review Final DRB Pkg						2929			2929
2930	PLHRPS125R E4.3.14 RPS Changes EC Based on R-17 Sec Upgrades - Review Final DRB Pkg						2930			2930
2931	PLHSIM125R E4.3.15 R-17 Simulator Upgrades - Review Final DRB Pkg						2931			2931
2932	PLHSPD125R E4.3.13 SPDS Changes EC Based on R-17 Sec Upgrades - Review Final DRB Pkg						2932			2932
2933	PLNLP1125R E4.3.25 LPI Cross Tie MOD EC XXXXX - Review Final DRB Pkg						2933			2933
2934	PLBDBL0205 E4.3.21 Final DRB Meeting EC 68886 (Deaerator Bypass Line)						2934			2934
2935	PLBHPT5160 E4.3.11.1 Payment MILESTONE - Issue HP Turbine Replacement EC XXXXX 30% Des. Cha						2935			2935
2936	PLBDBL0215 E4.3.21 Incorporate Final DRB & DV Comments EC 68886 (Deaerator Bypass Line)						2936			2936
2937	PLBRCS0205 E4.3.24 Rapid RCS Cooldown Sys EC XXXXX - Final DRB Meeting						2937			2937
2938	PLBTBV0205 E4.3.22 Turb Bypass Vibs & Mufflers EC XXXXX - Final DRB Meeting						2938			2938
2939	PLHAUL0205 E4.3.18 AULD R-17 Upgrade for New EPU Condition - Final DRB Meeting						2939			2939
2940	PLHFID0205 E4.3.19 FIDMS R17 Upgrade New EPU Condition - Final DRB Meeting						2940			2940

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2941	PLHICS0205 E4.3.12							2941		2941
	ICS Scaling EC based on R-17 Plant Upgrades - Final DRB Meeting									
2942	PLHNCR0205 E4.3.17							2942		2942
	EC for New Core Reload - Final DRB Meeting									
2943	PLHPCU0205 E4.3.16							2943		2943
	R-17 Plant Computer Upgrades - Final DRB Meeting									
2944	PLHRPS0205 E4.3.14							2944		2944
	RPS Changes EC Based on R-17 Sec Upgrades - Final DRB Meeting									
2945	PLHSIM0205 E4.3.15							2945		2945
	R-17 Simulator Upgrades - Final DRB Meeting									
2946	PLHSPD0205 E4.3.13							2946		2946
	SPDS Changes EC Based on R-17 Sec Upgrades - Final DRB Meeting									
2947	PLNLPI0205 E4.3.25							2947		2947
	LPI Cross Tie MOD EC XXXXX - Final DRB Meeting									
2948	PLBRCS0215 E4.3.24							2948		2948
	Rapid RCS Cooldown Sys EC XXXXX - Incorporate Final DRB & DV Commen									
2949	PLBTBV0215 E4.3.22							2949		2949
	Turb Bypass Vibs & Mufflers EC XXXXX - Incorporate Final DRB & DV Commen									
2950	PLHAUL0215 E4.3.18							2950		2950
	AULD R-17 Upgrade for New EPU Condition Incorporate Final DRB & DV Commen									
2951	PLHFID0215 E4.3.19							2951		2951
	FIDMS R17 Upgrade New EPU Condition - Incorporate Final DRB & DV Commen									
2952	PLHICS0215 E4.3.12							2952		2952
	ICS Scaling EC based on R-17 Plant Upgrades - Incorporate Final DRB &									



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
2953	PLHNCR0215 E4.3.17							2953		2953
	EC for New Core Reload - Incorporate Final DRB & DV Comments									
2954	PLHPCU0215 E4.3.16							2954		2954
	R-17 Plant Computer Upgrades - Incorporate Final DRB & DV Comments									
2955	PLHRPS0215 E4.3.14							2955		2955
	RPS Changes EC Based on R-17 Sec Upgrades - Incorporate Final DRB & DV Comm									
2956	PLHSIM0215 E4.3.15							2956		2956
	R-17 Simulator Upgrades - Incorporate Final DRB & DV Comments									
2957	PLHSPD0215 E4.3.13							2957		2957
	SPDS Changes EC Based on R-17 Sec Upgrades - Incorporate Final DRB & DV Comm									
2958	PLNLPI0215 E4.3.25							2958		2958
	LPI Cross Tie MOD EC XXXXX - Incorporate Final DRB & DV Comments									
2959	PLBHPT0028 E4.3.11.1							2959		2959
	30% Design Challenge EC (HP Turbine Replacement)									
2960	PLBDBL130Z E4.3.21							2960		2960
	MILESTONE - All Reviews Complete EC 68886 (Deaerator Bypass Line)									
2961	PLBDBL131Z E4.3.21							2961		2961
	MILESTONE - Design Varifier Signoff EC 68886 (Deaerator Bypass Line)									
2962	PLBDBL5200 E4.3.21							2962		2962
	Payment MILESTONE -Deaerator Bypass Line EC 68886 Incorporate Final DRB Co									
2963	PLBDBL0220 E4.3.21							2963		2963
	Obtain Supervisor Approval EC 68886 (Deaerator Bypass Line)									
2964	PLBRCS130Z E4.3.24							2964		2964
	MILESTONE - Rapid RCS Cooldown Sys EC XXXXX - All Reviews Complete									

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
2965	PLBRC8131Z	E4.3.24										2965
		MILESTONE - Rapid RCS Coooldown Sys EC							2965			
		XXXXX - Design Varifier Signoff										
2966	PLBTBV130Z	E4.3.22										2966
		MILESTONE - Turb Bypass Vibs & Mufflers EC							2966			
		XXXXX - All Reviews Complete										
2967	PLBTBV131Z	E4.3.22										2967
		MILESTONE - Turb Bypass Vibs & Mufflers EC							2967			
		XXXXX - Design Varifier Signoff										
2968	PLHAUL130Z	E4.3.18										2968
		MILESTONE - AULD R-17 Upgrade for New EPU							2968			
		Condition - All Reviews Complete										
2969	PLHAUL131Z	E4.3.18										2969
		MILESTONE - AULD R-17 Upgrade for New EPU							2969			
		Condition - Design Varifier Signo										
2970	PLHFID130Z	E4.3.19										2970
		MILESTONE - FIDMS R17 Upgrade New EPU							2970			
		Condition - All Reviews Complete										
2971	PLHFID131Z	E4.3.19										2971
		MILESTONE - FIDMS R17 Upgrade New EPU							2971			
		Condition - Design Varifier Signo										
2972	PLHICS130Z	E4.3.12										2972
		MILESTONE - ICS Scaling EC based on R-17							2972			
		Plant Upgrades - All Reviews Comp										
2973	PLHICS131Z	E4.3.12										2973
		MILESTONE - ICS Scaling EC based on R-17							2973			
		Pit Upgrades - Design Verifier Si										
2974	PLHNCR130Z	E4.3.17										2974
		MILESTONE - EC for New Core Reload - All							2974			
		Reviews Complete										
2975	PLHNCR131Z	E4.3.17										2975
		MILESTONE - EC for New Core Reload -							2975			
		Design Varifier Signoff										
2976	PLHPCU130Z	E4.3.18										2976
		MILESTONE - R-17 Plant Computer Upgrades -							2976			
		All Reviews Complete										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
2977	PLHPCU131Z E4.3.16						2977				2977
	MILESTONE - R-17 Plant Computer Upgrades - Design Varifier Signoff										
2978	PLHRPS130Z E4.3.14						2978				2978
	MILESTONE - RPS Changes EC Based on R-17 Sec Upgrades - All Reviews Compl										
2979	PLHRPS131Z E4.3.14						2979				2979
	MILESTONE - RPS Changes EC Based on R-17 Sec Upgrades - Design Varifier Si										
2980	PLHSIM130Z E4.3.15						2980				2980
	MILESTONE - R-17 Simulator Upgrades - All Reviews Complete										
2981	PLHSIM131Z E4.3.15						2981				2981
	MILESTONE - R-17 Simulator Upgrades - Design Varifier Signoff										
2982	PLHSPD130Z E4.3.13						2982				2982
	MILESTONE - SPDS Changes EC Based on R-17 Sec Upgrades - All Reviews Comple										
2983	PLHSPD131Z E4.3.13						2983				2983
	MILESTONE - SPDS Changes EC Based on R-17 Sec Upgrades - Design Varifier Si										
2984	PLNLPI130Z E4.3.25						2984				2984
	MILESTONE - LPI Cross Tie MOD EC XXXXX - All Reviews Complete										
2985	PLNLPI131Z E4.3.25						2985				2985
	MILESTONE - LPI Cross Tie MOD EC XXXXX - Design Varifier Signoff										
2986	PLBRCS0220 E4.3.24						2986				2986
	Rapid RCS Cooldown Sys EC XXXXX - Obt Supervisor Approval										
2987	PLBTBV0220 E4.3.22						2987				2987
	Turb Bypass Vibs & Mufflers EC XXXXX - Obtain Supervisor Approval										
2988	PLHAUL0220 E4.3.18						2988				2988
	AULD R-17 Upgrade for New EPU Condition - Obtain Supervisor Approval										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
2989	PLHFID0220	E4.3.19						2989			2989
		FIDMS R17 Upgrade New EPU Condition - Obtain Supervisor Approval									
2990	PLHICS0220	E4.3.12						2990			2990
		ICS Scaling EC based on R-17 Plant Upgrades - Obtain Supervisor Appr									
2991	PLHNCR0220	E4.3.17						2991			2991
		EC for New Core Reload - Obtain Supervisor Approval									
2992	PLHPCU0220	E4.3.16						2992			2992
		R-17 Plant Computer Upgrades - Obtain Supervisor Approval									
2993	PLHRPS0220	E4.3.14						2993			2993
		RPS Changes EC Based on R-17 Sec Upgrades - Obtain Supervisor Approval									
2994	PLHSIM0220	E4.3.15						2994			2994
		R-17 Simulator Upgrades - Obtain Supervisor Approval									
2995	PLHSPD0220	E4.3.13						2995			2995
		SPDS Changes EC Based on R-17 Sec Upgrades - Obtain Supervisor Approval									
2996	PLNLPI0220	E4.3.25						2996			2996
		LPI Cross Tie MOD EC XXXXX - Obtain Supervisor Approval									
2997	PLBDBL220Z	E4.3.21						2997			2997
		MILESTONE - Supervisor Approved EC 68886 (Deaerator Bypass Line)									
2998	PLBDBL0225	E4.3.21						2998			2998
		Obtain PGM Approval EC 68886 (Deaerator Bypass Line)									
2999	PLBRCS220Z	E4.3.24						2999			2999
		MILESTONE - Rapid RCS Cooldown Sys EC XXXXX - Supervisor Approved									
3000	PLBTBV220Z	E4.3.22						3000			3000
		MILESTONE - Turb Bypass Vibs & Mufflers EC XXXXX - Supervisor Approved									

PEF-NCR-8810

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
3001	PLHAUL220Z E4.3.18 MILESTONE - AULD R-17 Upgrade for New EPU Condition - Supervisor Approved						3001			3001
3002	PLHFID220Z E4.3.19 MILESTONE - FIDMS R17 Upgrade New EPU Condition - Supervisor Approved						3002			3002
3003	PLHICS220Z E4.3.12 MILESTONE - ICS Scaling EC based on R-17 Plant Upgrades - Supervisor Appro						3003			3003
3004	PLHNCR220Z E4.3.17 MILESTONE - EC for New Core Reload - Supervisor Approved						3004			3004
3005	PLHPCU220Z E4.3.16 MILESTONE - R-17 Plant Computer Upgrades - Supervisor Approved						3005			3005
3006	PLHRPS220Z E4.3.14 MILESTONE - RPS Changes EC Based on R-17 Sec Upgrades - Supervisor Approve						3006			3006
3007	PLHSIM220Z E4.3.15 MILESTONE - R-17 Simulator Upgrades - Supervisor Approved						3007			3007
3008	PLHSPD220Z E4.3.13 MILESTONE - SPDS Changes EC Based on R-17 Sec Upgrades - Supervisor Approve						3008			3008
3009	PLNLPI220Z E4.3.25 MILESTONE - LPI Cross Tie MOD EC XXXXX - Supervisor Approved						3009			3009
3010	PLTPPM1010 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen 100 Day Operational Run						3010			3010
3011	PLBCPM010Z E4.3.10.4 MILESTONE - "Start Project" (Condensate Pumps, Motors, & Var. Speed Drive						3011			3011
3012	PLBRCS0225 E4.3.24 Rapid RCS Cooldown Sys EC XXXXX - Obtain PGM Approval						3012			3012

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
3013	PLBTBV0225 E4.3.22							3013		3013
	Turb Bypass Vibs & Mufflers EC XXXXX - Obtain PGM Approval									
3014	PLHAUL0225 E4.3.18							3014		3014
	AULD R-17 Upgrade for New EPU Condition Obtain PGM Approval									
3015	PLHFID0225 E4.3.19							3015		3015
	FIDMS R17 Upgrade New EPU Condition - Obtain PGM Approval									
3016	PLHICS0225 E4.3.12							3016		3016
	ICS Scaling EC based on R-17 Plant Upgrades - Obtain PGM Approval									
3017	PLHNCR0225 E4.3.17							3017		3017
	EC for New Core Reload - Obtain PGM Approval									
3018	PLHPCU0225 E4.3.16							3018		3018
	R-17 Plant Computer Upgrades - Obtain PGM Approval									
3019	PLHRPS0225 E4.3.14							3019		3019
	RPS Changes EC Based on R-17 Sec Upgrades - Obtain PGM Approval									
3020	PLHSIM0225 E4.3.15							3020		3020
	R-17 Simulator Upgrades - Obtain PGM Approval									
3021	PLHSPD0225 E4.3.13							3021		3021
	SPDS Changes EC Based on R-17 Sec Upgrades - Obtain PGM Approval									
3022	PLNLPI0225 E4.3.25							3022		3022
	LPI Cross Tie MOD EC XXXXX - Obtain PGM Approval									
3023	PLBCPM0005 E4.3.10.4							3023		3023
	Develop Validation Plan (Condensate Pumps, Motors, & Var. Speed Drives)									
3024	PLNLAR0060 E5.5							3024		3024
	CR-3 ACRS Meeting in Washington, D.C.									

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
3025	PLBDBL040Z E4.3.21 MILESTONE - PGM Approved EC 68886 (Deaerator Bypass Line)						3025			3025
3026	PLBDBLW004 E7.1.2.2.11 WO 1284340 - Stakeholder Review EC 68886 (Deaerator Bypass Line)						3026			3026
3027	PLBRCS040Z E4.3.24 MILESTONE - Rapid RCS Cooldown Sys EC XXXXX - PGM Approved						3027			3027
3028	PLBTBV040Z E4.3.22 MILESTONE - Turb Bypass Vibs & Mufflers EC XXXXX - PGM Approved						3028			3028
3029	PLHAUL040Z E4.3.18 MILESTONE - AULD R-17 Upgrade for New EPU Condition - PGM Approved						3029			3029
3030	PLHFID040Z E4.3.19 MILESTONE - FIDMS R17 Upgrade New EPU Condition - PGM Approved						3030			3030
3031	PLHICS040Z E4.3.12 MILESTONE - ICS Scaling EC based on R-17 Plant Upgrades - PGM Approved						3031			3031
3032	PLHNCR040Z E4.3.17 MILESTONE - EC for New Core Reload - PGM Approved						3032			3032
3033	PLHPCU040Z E4.3.16 MILESTONE - R-17 Plant Computer Upgrades - PGM Approved						3033			3033
3034	PLHRPS040Z E4.3.14 MILESTONE - RPS Changes EC Based on R-17 Sec Upgrades - PGM Approved						3034			3034
3035	PLHSIM040Z E4.3.15 MILESTONE - R-17 Simulator Upgrades - PGM Approved						3035			3035
3036	PLHSPD040Z E4.3.13 MILESTONE - SPDS Changes EC Based on R-17 Sec Upgrades - PGM Approved						3036			3036

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
3037	PLNLP1040Z E4.3.25 MILESTONE - LPI Cross Tie MOD EC XXXXX - PGM Approved							3037		3037
3038	PLBRCS0710 E4.3.24 Rapid RCS Cooldown Sys EC XXXXX - Planning Prepare EC Work Packages							3038		3038
3039	PLBTBV0710 E4.3.22 Turb Bypass Vibs & Mufflers EC XXXXX - Planning Prepare EC Work Packages							3039		3039
3040	PLHAUL0710 E4.3.18 AULD R-17 Upgrade for New EPU Condition - Planning Prepare EC Work Packages							3040		3040
3041	PLHFID0710 E4.3.19 FIDMS R17 Upgrade New EPU Condition - Planning Prepare EC Work Packages							3041		3041
3042	PLHICS0710 E4.3.12 ICS Scaling EC based on R-17 Plant Upgrades - Planning Prepare EC Wo							3042		3042
3043	PLHNCR0710 E4.3.17 EC for New Core Reload - Planning Prepare EC Work Packages							3043		3043
3044	PLHPCU0710 E4.3.16 R-17 Plant Computer Upgrades - Planning Prepare EC Work Packages							3044		3044
3045	PLHRPS0710 E4.3.14 RPS Changes EC Based on R-17 Sec Upgrades - Planning Prepare EC Work Packag							3045		3045
3046	PLHSIM0710 E4.3.15 R-17 Simulator Upgrades - Planning Prepare EC Work Packages							3046		3046
3047	PLHSPD0710 E4.3.13 SPDS Changes EC Based on R-17 Sec Upgrades - Planning Prepare EC Work Packag							3047		3047
3048	PLNLP10710 E4.3.25 LPI Cross Tie MOD EC XXXXX - Planning Prepare EC Work Packages							3048		3048



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
3049	PLBCPM008Z E4.3.10.4						3049				3049
	MILESTONE - "Announce Kick Off Meeting" (Condensate Pumps, Motors, & VSD)										
3050	PLBCPM0008 E4.3.10.4						3050				3050
	Kick-Off Mtg (Condensate Pumps, Motors, & Var. Speed Drives)										
3051	PLBDBLW005 E7.1.2.2.11						3051				3051
	WO 1284340 - Review Meeting EC 68886 (Deaerator Bypass Line)										
3052	PLBDBLW006 E7.1.2.2.11						3052				3052
	WO 1284340 - Incorp Mtg Comments EC 68886 (Deaerator Bypass Line)										
3053	PLBDBLW007 E7.1.2.2.11						3053				3053
	WO 1284340 - FE Approval EC 68886 (Deaerator Bypass Line)										
3054	PLBDBLW008 E7.1.2.2.11						3054				3054
	WO 1284340 - Stakeholder Approval EC 68886 (Deaerator Bypass Line)										
3055	PLBCPM0020 E4.3.10.4						3055				3055
	Elec / I&C - Develop EC XXXXX (Condensate Pumps, Motors, & Var. Speed Drive)										
3056	PLBCPM020M E4.3.10.4						3056				3056
	Mech / Struc - Develop EC XXXXX (Condensate Pumps, Motors, & Var.)										
3057	PLBDBLW009 E7.1.2.2.11						3057				3057
	WO 1284340 - WP Planning Complete EC 68886 (Deaerator Bypass Line)										
3058	PLBCPM028Z E4.3.10.4						3058				3058
	MILESTONE - "Announce 30% Design Challenge" (Condensate Pumps, Mot)										
3059	PLNRCV0112 E4.3.8.1						3059				3059
	70% Design Challenge RCS Code Safety Valve Replacement EC										
3060	PLN240PL1M E4.3.8.1						3060				3060
	NSSS AREVA Payment Doc ##### (EC Progress Thru 70% Review-Comments)										

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
3061	PLNLAR003M E5.5 MILESTONE - 'NRC Issues SE'								3061	3061
3062	PLBHPT112Z E4.3.11.1 MILESTONE - "Announce 70% Design Challenge" EC (HP Turbine Replace								3062	3062
3063	PLZ71229 E7.1.2.2.9 -WO YYYYYY - Draft Work Order - EC XXXXX (HP Turbine Replacement)								3063	3063
3064	PLBCPM0028 E4.3.10.4 30% Design Challenge (Condensate Pumps, Motors, & Var. Speed Drives)								3064	3064
3065	PLBHPT0112 E4.3.11.1 70% Design Challenge EC (HP Turbine Replacement)								3065	3065
3066	PLBCPM112Z E4.3.10.4 MILESTONE - "Announce 70% Design Challenge" (Condensate Pumps, Mot								3066	3066
3067	NPPUF17006 E1.6.4.2.3.2 BOP Work Planning Schedule for Refuel 17 (R17)								3067	3067
3068	PLZ71228 E7.1.2.2.8 -WO YYYYYY - Draft Work Order - EC XXXXX (Condensate Pumps, Motors, & VSD)								3068	3068
3069	PLBCBP114Z E4.3.20.1.1 MILESTONE - "Announce 100% Design Challenge" (Condenser Baffle Pla								3069	3069
3070	PLBCBP0120 E4.3.20.1.1 Inter-Departmental Reviews (Condenser Baffle Plates)								3070	3070
3071	PLBCBP0115 E4.3.20.1.1 Elec / I&C - DV ( for ) (Condenser Baffle Plates)								3071	3071
3072	PLBCBP115M E4.3.20.1.1 Mech / Struc - DV ( for ) (Condenser Baffle Plates)								3072	3072

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
3073	PLBCBP0122 E4.3.20.1.1							3073		3073
	100% Design Challenge (Condenser Baffle Plates)									
3074	PLBCPM0112 E4.3.10.4							3074		3074
	70% Design Challenge (Condensate Pumps, Motors, & Var. Speed Drives)									
3075	PLBCBP0123 E4.3.20.1.1							3075		3075
	Incorp Review & DV Comments (Condenser Baffle Plates)									
3076	PLZ164242 E1.6.4.2.4.2							3076		3076
	-Field Construction Schedule Refuel 17 (R17)									
3077	PLZ164252 E1.6.4.2.5.2							3077		3077
	-Outage Schedule Input Refuel 17 (R17)									
3078	PLBCBP125D E4.3.20.1.1							3078		3078
	Distrib Final DRB Pkg for Review (Condenser Baffle Plates)									
3079	PLBCBP125R E4.3.20.1.1							3079		3079
	Review Final DRB Pkg (Condenser Baffle Plates)									
3080	PLBHPT114Z E4.3.11.1							3080		3080
	MILESTONE - "Announce 100% Design Challenge" EC (HP Turbine Replace									
3081	PLBCBP0205 E4.3.20.1.1							3081		3081
	Final DRB Meeting (Condenser Baffle Plates)									
3082	PLBCBP0215 E4.3.20.1.1							3082		3082
	Incorporate Final DRB & DV Comments (Condenser Baffle Plates)									
3083	PLBHPT0120 E4.3.11.1							3083		3083
	Inter-Departmental Reviews EC (HP Turbine Replacement)									
3084	PLBHPT0115 E4.3.11.1							3084		3084
	Elec / I&C - DV ( for ) EC (HP Turbine Replacement)									

# EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
3085	PLBHPT115M E4.3.11.1 Mech / Struc - DV ( _ for _ ) EC (HP Turbine Replacement)							3085		3085
3086	PLBCBP130Z E4.3.20.1.1 MILESTONE - All Reviews Complete (Condenser Baffle Plates)							3086		3086
3087	PLBCBP131Z E4.3.20.1.1 MILESTONE - Design Varifier Signoff (Condenser Baffle Plates)							3087		3087
3088	PLBCBP0220 E4.3.20.1.1 Obtain Supervisor Approval (Condenser Baffle Plates)							3088		3088
3089	PLBCPM114Z E4.3.10.4 MILESTONE - "Announce 100% Design Challenge" (Condensate Pumps, Mot							3089		3089
3090	PLBCPM0120 E4.3.10.4 Inter-Departmental Reviews (Condensate Pumps, Motors, & Var. Speed Drive							3090		3090
3091	PLBCPM0115 E4.3.10.4 Elec / I&C - DV ( _ for _ ) (Condensate Pumps, Motors, & Var. Speed Drive							3091		3091
3092	PLBCPM115M E4.3.10.4 Mech / Struc - DV ( _ for _ ) (Condensate Pumps, Motors, & Var. Speed Drive							3092		3092
3093	PLBCBP220Z E4.3.20.1.1 MILESTONE - Supervisor Approved (Condenser Baffle Plates)							3093		3093
3094	PLBCBP0225 E4.3.20.1.1 Obtain PGM Approval (Condenser Baffle Plates)							3094		3094
3095	PLBHPT0122 E4.3.11.1 100% Design Challenge EC (HP Turbine Replacement)							3095		3095
3096	PLBHPT0123 E4.3.11.1 Incorp Review & DV Comments EC (HP Turbine Replacement)							3096		3096

# EPU LEVEL III SCHEDULE

**Run Date** : 09-JUL-08  
**Project** : NPC - PLU (EPU) Project Engineering  
**Version** : 10 : Working Version  
**Comment** : Based on Early Dates

REDACTED

**Time Now** : 7-JUL-2008:07:0  
**Scheduled End** : 29-FEB-2012:15:  
**Required End** :

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
3097	PLBCBP040Z	E4.3.20.1.1							3097		3097
		MILESTONE - PGM Approved (Condenser Baffle Plates)									
3098	PLBCPM0122	E4.3.10.4							3098		3098
		100% Design Challenge (Condensate Pumps, Motors, & Var. Speed Drives)									
3099	PLBCPM0123	E4.3.10.4							3099		3099
		Incorp Review & DV Comments (Condensate Pumps, Motors, & Var. Speed Drive									
3100	PLBHPT125D	E4.3.11.1							3100		3100
		Distrib Final DRB Pkg for Review EC (HP Turbine Replacement)									
3101	PLBHPT125R	E4.3.11.1							3101		3101
		Review Final DRB Pkg EC (HP Turbine Replacement)									
3102	PLTPPM1020	E1.6.6.1.2							3102		3102
		Payment MILESTONE - Siemens - Turb Gen - Begin HP Turbine Manufacturing									
3103	PLBCPM125D	E4.3.10.4							3103		3103
		Distrib Final DRB Pkg for Review (Condensate Pumps, Motors, & Var.									
3104	PLZ16643Z	E1.6.6.4.3							3104		3104
		-Establish CW Pump Impellers & Motors EC Contract (R17)									
3105	PLZ16644Z	E1.6.6.4.4							3105		3105
		-Establish Condensate Pump Impellers, Motors EC Contract (R17)									
3106	PLZ16645Z	E1.6.6.4.5							3106		3106
		-Establish Turbine Bypass Valves & Mufflers EC Contract (R17)									
3107	PLZ16646Z	E1.6.6.4.6							3107		3107
		-Establish Modify 6900-Volt Reactor Auxiliary Bus 3A & 3B EC Contract									
3108	PLZ16647Z	E1.6.6.4.7							3108		3108
		-Establish Rapid RCS Cooldown System (ADVs) EC Contract (R17)									

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
3109	PLZ16648Z E1.6.6.4.8 -Establish LPI Cross-Tie Modification EC Contract (R17)	[REDACTED]	[REDACTED]					3109		3109
3110	PLZ16651Z E1.6.6.5.1 -Establish Turbine Bypass Valves & Mufflers Installation Contract (R)	[REDACTED]	[REDACTED]					3110		3110
3111	PLZ16652Z E1.6.6.5.2 -Establish Modify 6900-Volt Reactor Aux. Bus 3A & 3B Installation Contract	[REDACTED]	[REDACTED]					3111		3111
3112	PLZ16653Z E1.6.6.5.3 -Establish Rapid RCS Cooldown System (ADVs) Installation Contract (R17)	[REDACTED]	[REDACTED]					3112		3112
3113	PLZ16654Z E1.6.6.5.4 -Establish LPI Cross-Tie Modification Installation Contract (R17)	[REDACTED]	[REDACTED]					3113		3113
3114	PLZ167Z E1.6.7 -Project Action Items	[REDACTED]	[REDACTED]					3114		3114
3115	PLZ2272Z E2.2.7.2 -Refuel 17 Procedure Changes	[REDACTED]	[REDACTED]					3115		3115
3116	PLZ321Z E3.2.1 -R17 Equip Manu. NSSS	[REDACTED]	[REDACTED]					3116		3116
3117	PLZ32211Z E3.2.2.1.1 -R17 Equip Manu. BOP HPT Vendor Manufacturing Plan & Schedule	[REDACTED]	[REDACTED]					3117		3117
3118	PLZ32212Z E3.2.2.1.2 -R17 Equip Manu. BOP HPT Vendor Shipping Plan	[REDACTED]	[REDACTED]					3118		3118
3119	PLZ32213Z E3.2.2.1.3 -R17 Equip Manu. BOP HPT RE Inspection Plan	[REDACTED]	[REDACTED]					3119		3119
3120	PLZ612Z E6.1.2 -HP & ALARA Staffing Plan Refuel 17	[REDACTED]	[REDACTED]					3120		3120

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
3121	PLZ622Z E6.2.2 -HP Programs & Procedures Refuel 17							3121		3121
3122	PLZ642Z E6.4.2 -Develop Radwaste Plan Refuel 17							3122		3122
3123	PLZ682Z E6.8.2 -Develop Mobilization Plan for Radiation Protection Resources Refuel 17							3123		3123
3124	PLZ692Z E6.9.2 -Develop Purchase Plan for Radiation Protection Materials Refuel 17							3124		3124
3125	PLBCPM125R E4.3.10.4 Review Final DRB Pkg (Condensate Pumps, Motors, & Var. Speed Drives)							3125		3125
3126	PLBHPT0205 E4.3.11.1 Final DRB Meeting EC (HP Turbine Replacement)							3126		3126
3127	PLBHPT0215 E4.3.11.1 Incorporate Final DRB & DV Comments EC (HP Turbine Replacement)							3127		3127
3128	PLBCPM0205 E4.3.10.4 Final DRB Meeting (Condensate Pumps, Motors, & Var. Speed Drives)							3128		3128
3129	PLBHPT130Z E4.3.11.1 MILESTONE - All Reviews Complete EC (HP Turbine Replacement)							3129		3129
3130	PLBHPT131Z E4.3.11.1 MILESTONE - Design Verifier Signoff EC (HP Turbine Replacement)							3130		3130
3131	PLBHPT5250 E4.3.11.1 Payment MILESTONE - HP Turbine Replacement EC XXXXX incorp. Final DRB Commen							3131		3131
3132	PLBHPT0220 E4.3.11.1 Obtain Supervisor Approval EC (HP Turbine Replacement)							3132		3132

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
3133	PLBCPM0215 E4.3.10.4							3133		3133
	Incorporate Final DRB & DV Comments (Condensate Pumps, Motors, & VSD)									
3134	PLBHPT220Z E4.3.11.1							3134		3134
	MILESTONE - Supervisor Approved EC (HP Turbine Replacement)									
3135	PLBHPT0225 E4.3.11.1							3135		3135
	Obtain PGM Approval EC (HP Turbine Replacement)									
3136	PLBCPM130Z E4.3.10.4							3136		3136
	MILESTONE - All Reviews Complete (Condensate Pumps, Motors, & Var.									
3137	PLBCPM131Z E4.3.10.4							3137		3137
	MILESTONE - Design Verifier Signoff (Condensate Pumps, Motors, & VSD)									
3138	PLBCPM0220 E4.3.10.4							3138		3138
	Obtain Supervisor Approval (Condensate Pumps, Motors, & Var. Speed Drive									
3139	PLBHPT040Z E4.3.11.1							3139		3139
	MILESTONE - PGM Approved EC (HP Turbine Replacement)									
3140	PLBHPT0710 E4.3.11.1							3140		3140
	Planning Prepare EC Work Packages EC (HP Turbine Replacement)									
3141	PLBCPM220Z E4.3.10.4							3141		3141
	MILESTONE - Supervisor Approved (Condensate Pumps, Motors, & Var.									
3142	PLBCPM0225 E4.3.10.4							3142		3142
	Obtain PGM Approval (Condensate Pump Motors, & Var. Speed Drives)									
3143	PLBCPM040Z E4.3.10.4							3143		3143
	MILESTONE - PGM Approved (Condensate Pumps, Motors, & Var. Speed Drive									
3144	PLBCPM0710 E4.3.10.4							3144		3144
	Planning Prepare EC Work Packages(Condensate Pumps, Motors									



# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

	ActID	WBS	START	FINISH							
					2007	2008	2009	2010	2011	2012	
3145	PLTPPM1030	E1.6.6.1.2							3145		3145
		Payment MILESTONE - Siemens - Turb Gen - Machine HP Guide Blade Carriers									
3146	PLNRCV114Z	E4.3.8.1							3146		3146
		MILESTONE - "Announce 100% Design Challenge" RCS CSV Replacement EC									
3147	PLNRCV0120	E4.3.8.1							3147		3147
		Inter-Departmental Reviews RCS Code Safety Valve Replacement EC									
3148	PLNRCV0115	E4.3.8.1							3148		3148
		Elec / I&C - DV ( _ for _ ) RCS Code Safety Valve Replacement EC									
3149	PLNRCV115M	E4.3.8.1							3149		3149
		Mech / Struc - DV ( _ for _ ) RCS Code Safety Valve Replacement EC									
3150	PLNRCV0122	E4.3.8.1							3150		3150
		100% Design Challenge RCS Code Safety Valve Replacement EC									
3151	PLNRCV0123	E4.3.8.1							3151		3151
		Incorp Review & DV Comments RCS Code Safety Valve Replacement EC									
3152	PLNRCV125D	E4.3.8.1							3152		3152
		Distrib Final DRB Pkg for Review RCS Code Safety Valve Replacement EC									
3153	PLNRCV125R	E4.3.8.1							3153		3153
		Review Final DRB Pkg RCS Code Safety Valve Replacement EC									
3154	PLNRCV0205	E4.3.8.1							3154		3154
		Final DRB Meeting RCS Code Safety Valve Replacement EC									
3155	PLNRCV0215	E4.3.8.1							3155		3155
		Incorporate Final DRB & DV Comments RCS Code Safety Valve Replacement EC									
3156	PLNRCV130Z	E4.3.8.1							3156		3156
		MILESTONE - All Reviews Complete RCS Code Safety Valve Replacement EC									

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH							
				2007	2008	2009	2010	2011	2012	
3157	PLNRCV131Z E4.3.8.1 MILESTONE - Design Varifier Signoff RCS Code Safety Valve Replacement EC							3157		3157
3158	PLNRCV0220 E4.3.8.1 Obtain Supervisor Approval RCS Code Safety Valve Replacement EC							3158		3158
3159	PLNRCV220Z E4.3.8.1 MILESTONE - Supervisor Approved RCS Code Safety Valve Replacement EC							3159		3159
3160	PLNRCV0225 E4.3.8.1 Obtain PGM Approval RCS Code Safety Valve Replacement EC							3160		3160
3161	PLNRCV040Z E4.3.8.1 MILESTONE - PGM Approved RCS Code Safety Valve Replacement EC							3161		3161
3162	PLNRCV0710 E4.3.8.1 Planning Prepare EC Work Packages RCS Code Safety Valve Replacement							3162		3162
3163	PLN250PL1M E4.3.8.1 NSSS AREVA Payment Doc ##### (EC Progress Thru Final DRB-Comments)							3163		3163
3164	PLTPPM1040 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Begin HP Turbine Cylinder Manufac							3164		3164
3165	PLTPPM1110 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Machine HP Rotating Blades Comple							3165		3165
3166	NPPSERRECM E5.6 MILESTONE - "Receive SER From NRC for							3166		3166
3167	PLN260PL1M E5.1.1.1.4 NSSS AREVA Payment Doc ##### (SER Issued)							3167		3167
3168	PLTPPM1120 E1.6.6.1.2 Payment MILESTONE - Siemens - Turb Gen - Ship HP Turbine							3168		3168

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

REDACTED

ActID	WBS	START	FINISH								
				2007	2008	2009	2010	2011	2012		
3169	PLTPPM1130 Payment MILESTONE - Siemens - Turb Gen - All Materials Delivered to Site								3169		3169
3170	PLZ742 -Testing Refuel 17 (R17)								3170		3170
3171	PLTPPM1140 Payment MILESTONE - Siemens - Turb Gen - Installation Start								3171		3171
3172	NPPUF17BEG MILESTONE - "Start Refuel 17"								3172		3172
3173	PLTPPM1150 Payment MILESTONE - Siemens - Turb Gen - Performance Test Complete								3173		3173
3174	NPPUF17END MILESTONE - "End Refuel 17"								3174		3174
3175	PLTPPM1210 Payment MILESTONE - Siemens - Turb Gen - 100 Day Operational Run								3175		3175
3176	PLZ84Z -Demobilization: Refuel 17 Temporary Facility Restoration								3176		3176
3177	PLZ85Z -Demobilization: Refuel 17 Disposal / Storage of Removed Equipment								3177		3177
3178	PLZ86Z -Demobilization: Refuel 17 ID Obsolete Spare Parts in Warehouse								3178		3178
3179	PLZ9121Z -R17 Engineering EC Closeout								3179		3179
3180	PLZ9122Z -Eng Closeout R17 Pri One Effected Document List Distribution								3180		3180

# EPU LEVEL III SCHEDULE

Run Date : 09-JUL-08  
 Project : NPC - PLU (EPU) Project Engineering  
 Version : 10 : Working Version  
 Comment : Based on Early Dates

REDACTED

Time Now : 7-JUL-2008:07:0  
 Scheduled End : 29-FEB-2012:15:  
 Required End :

	ActID	WBS	START	FINISH								
					2007	2008	2009	2010	2011	2012		
3181	PLZ922Z	E9.2.2	[REDACTED]	[REDACTED]								
	-R17 Final Invoicing & Payment									3181	[REDACTED]	3181
3182	PLZ932Z	E9.3.2	[REDACTED]	[REDACTED]								
	-R17 Document Lessons Learned									3182	[REDACTED]	3182
3183	PLZ952Z	E9.5.2	[REDACTED]	[REDACTED]								
	-R17 Work Order Closeout									3183	[REDACTED]	3183
3184	EPU2000000		[REDACTED]	[REDACTED]								
	Project End Milestone									3184	[REDACTED]	3184

**BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION**

---

In re: Nuclear Power Plant Cost Recovery Clause

Docket No. 080009

---

**PROGRESS ENERGY FLORIDA'S  
RESPONSE TO OPC'S 2<sup>ND</sup>  
REQUEST FOR PRODUCTION OF  
DOCUMENTS  
# 8**

**PEF-NCR-8827 through  
PEF-NCR-8922  
REDACTED**

**BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION**

---

In re: Nuclear Power Plant Cost Recovery Clause

Docket No. 080009

---

**PROGRESS ENERGY FLORIDA'S  
RESPONSE TO OPC'S 2<sup>ND</sup>  
REQUEST FOR PRODUCTION OF  
DOCUMENTS  
# 8**

**PEF-NCR-8924  
REDACTED**

---