

LAW OFFICES
ROSE, SUNDBSTROM & BENTLEY, LLP

2548 BLAIRSTONE PINES DRIVE
TALLAHASSEE, FLORIDA 32301

FREDERICK L. ASCHAUER, JR.
CHRIS H BENTLEY, P.A.
ROBERT C. BRANNAN
E. MARSHALL DETERDING
JOHN R. JENKINS, P.A.
KYLE L. KEMPER
STEVEN T. MINDLIN, P.A.
CHASITY H. O'STEEN
WILLIAM E. SUNDBSTROM, P.A.
DIANE D. TREMOR, P.A.
JOHN L. WHARTON

ROBERT M. C. ROSE (1924-2006)

(850) 877-6555
FAX (850) 656-4029
www.rsbatorneys.com

REPLY TO CENTRAL FLORIDA OFFICE

CENTRAL FLORIDA OFFICE
SANLANDO CENTER
2180 W. STATE ROAD 434, SUITE 2118
LONGWOOD, FLORIDA 32779
(407) 830-6331
FAX (407) 830-8522

MARTIN S. FRIEDMAN, P.A.
BRIAN J. STREET

CHRISTIAN W. MARCELLI, OF COUNSEL
(LICENSED IN NEW YORK ONLY)

January 29, 2009

E-FILING

Ann Cole, Commission Clerk
Office of Commission Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, FL 32399

RE: Docket No. 060246-WS; Gold Coast Utility Corp.'s Application for an Increase in Water and Wastewater Rates in Polk, County, Florida by Gold Coast Utility Corp.
Our File No.: 40057.05

Dear Ms. Cole:

As required by Commission Order PSC-07-0609-PAA-WS, enclosed is an updated summary of the status of the proforma plant additions approved in the aforementioned Order. Please note that the numbered items refer to the items in Table 4-1 on page 11 of the above-referenced Order.

Should you or the Staff have any questions regarding this filing, please do not hesitate to give me a call.

Very truly yours,



CHRISTIAN W. MARCELLI
Of Counsel

CWM/tlc
Enclosure

cc: Mr. Keith Burge (w/enclosure)(via e-mail)

Gold Coast Utility Corp.

12292 Florida Avenue
Stuart, FL 34994

January 26, 2009

Rose, Sundstrom, & Bentley
Attn: Christian W. Marcelli
2180 West State Road 434, Suite 2118
Longwood, FL 32779

Re: Proforma plant additions (4th update)

Dear Mr. Marcelli:

I am writing this letter to give you an update concerning the installation of the proforma plant additions. I will attempt to explain each in the same numerical format as your email.

12. We have received the permit from the Polk County DOH and are ready to move forward with this project. It should be completed within the next 90 days.

13. We have purchased all of the equipment and materials and they will arrive on site this Thursday. Installation will begin immediately and should be completed early next week.

22. This item is scheduled to be installed this coming Wednesday and the whole project should be completed by early next week.

If you should have any further questions please do not hesitate to contact me at (772) 201-3299.

Sincerely,

Keith A. Burge
Director of Utility Operations
Gold Coast Utility Corp.