EXHIBIT B

REDACTED

_
_
_
_
_
_
_
_

COOLMERT NUMBER-DATE

07669 NOV 14 2

FPSC-COMMISSION CLERK

- d. Explain any schedule or cost impacts necessary due to the rework?
- e. Provide any documentation identifying the rework scope, schedule, or cost impacts.
- 8. a. In item 5 on page 13 of 28 (Bates 003554), discuss the recent changes identified and the impacts on the SL1-24 outage.
 - b. Describe any actions taken by management to resolve the impacts.
 - c. Provide any e-mails, letters, or other documents to evidence the management actions taken.
- 9. a. Please explain the Licensing group qualification issue (Two candidates still waiting for 50.59 evaluation related qualification) and how this issue slowed down the package revision progress, resulting in rework. (11/2/11 PSL Weekly Leadership Meeting (Bates 003544)
 - b. Describe any actions taken by management to resolve the impacts.
 - c. Provide any e-mails, letters, or other documents to evidence the management actions taken.
- 10. a. Explain why Bechtel asked for the deviation of expansion anchors provided by Hilti. (11/2/11 PSL Weekly Leadership Meeting)
 - b. Were the anchors provided by Hilti problematic, or not to specification?
 - c. Please identify any anticipated risks or impacts to the project, as a result of the Hilti anchors.
 - d. Describe any actions taken by management to resolve any risks or project impacts.
 - e. Provide any e-mails, letters, or other documents to evidence the management actions taken.
- 11. a. Provide the most current listing, by Unit, of the remaining RAIs necessary to complete responses to the NRC for LAR approval. (DR-1.2)
 - b. Discuss any RAI response items that may impact the Unit outages or LAR approvals.
 - c. Describe management's actions to resolve any outstanding issues or any anticipated delays.
 - d. Provide any e-mails, letters, or other documents to evidence the management actions taken.
- 12. a. Discuss the monitoring requirements associated with the PSL IWF Permit received in September 2011.
 - b. Is the IWF for both units, or for each unit separately?
 - c. Are there different requirements for both units?
 - d. Please describe any difference in requirements for each unit.
 - e. What were the Two pre-uprate baseline biological monitoring events that have been completed?
 - f. Describe what the monitoring for biological events includes.
 - g. Discuss any potential delays of the PSL EPU LAR due to monitoring requirements. (DR-1.2)
- 13. a. Was the PTN Gantry Crane upgrade completed as expected in December 2011?
 - b. Were the costs different than those provided in FPL's response to DR-1.2?
 - c. Please explain any differences in cost or schedule to complete the PTN Gantry Crane upgrade. (DR-1.2)
- 14. Explain why FPL modified the outage duration for:
 - a. PSL-1 from 110 days to 127 days
- b. PSL-2 from days to days.
 - c. PTN-3 from 120 days to 160 days
- 2 d. PTN-4 from days to days (DR-1.3)
- 15. a. Discuss why FPL added replacement of the PSL-2 #4 A & B Low Pressure Feedwater Heaters to the 2012 Unit 2 EPU outage
 - b. Discuss why the mid-cycle EPU outage for PSL Unit 1 for final EPU project implementation is necessary...
 - c. Will PSLI be run at currently licensed levels until after the mid cycle outage?
 - d. When will the unit be brought to full uprate power?
 - e. Explain the cost/benefit between running PSL1 at the current licensed level until the next scheduled outage and the mid cycle outage to insert new fuel. (DR-1.3)
- 16. a. Did the addition of Bechtel Field Planners for PTN EPU improve the timeliness of work package planning as believed?
 - b. Discuss the number of additional planners added and the project improvements experienced.
 - c. Describe the improvements realized by adding work package planners.
 - d. Provide the PTN project costs for adding planners to improve work package timeliness. (DR-1.3)
- 17. a. Please provide the root cause analysis for the December 17, 2011, Bechtel imposed PSL safety stand down caused when craft personnel commenced work on the wrong motor control center.

 3 b. Explain how the control of estimated cost was calculated a
- b. Explain how the control of estimated cost was calculated and by whom.c. Explain who is responsible for paying those costs.

 - d. Explain what options are available to resolve the commercial settlement.
 - e. When does the company plan to pursue those options?
 - f. When should the commercial negotiations be complete?
 - g. Will the company submit any costs for this event to the NCRC for recovery?) (DR-1.3)

106

DOOLMERT NUMBER FATE

		_
·	Data Request(s) Generated: No Description: No. Description:	
	Follow-up Required:	
Document #: NEW DR-1.55	Document Title and Purpose of Review: Please list all FPL QA on-site visits to manufacturers planned in 2012.	
Date Requested:	Summary of Contents:	
Date Received: Comments: (i.e., Confidential)	None planned	
	Conclusions:	
	Data Request(s) Generated:	
	No. Description: No. Description:	
	No. Description: Follow-up Required:	•
Document #: NEW DR-1.56	Document Title and Purpose of Review: Please list all internal audits completed for Turkey Point 6&7 in 2011.	
Date Requested: Date Received:	Summary of Contents: The Engineering & Construction - New Nuclear Projects - 2010 Expenditures Review was	1
Comments: (i.e., Confidential)	performed by Jefferson Wells (currently known as Experis) under Internal Audit's direction and supervision.	
	Conclusions:	
REQUESTED	Data Request(s) Generated: No Description: No Description:	
CONFIDENTIAL	Follow-up Required: Yes, review The Engineering & Construction - New Nuclear Projects - 2010 Expenditures Review.	1
BY NOI	It is available in the FPL Tallahassee offices.	
	FOLLOW-UP: Report reviewed in TLH offices of FPL, 01/19/12. Period covered by the review was 01/01/10 to 12/212/10 and was performed for IA / FPL by Jefferson Wells. The review examined approximately percent of the total expenditures of during that period. Areas reviewed included employee reimbursed expense reports, third-party invoices, payroll, and reconciliation of amounts included in the annual filing with amounts subject to audit testing. Employee expense reports reviewed totaled employees and approximately out of a possible percent). Only one	1
	There were also of insufficient business purpose descriptions for activities – all were investigated and found to be legitimate. Remedial training was conducted. A total of third party invoices were inspected, totaling approximately \$7.9M out of the total of approximately ——percent). Jeff-Wells. On ——employees were randomly chosen from the 85 ——percent). Total examined was approximately	٤
	- The New Nuclear REview - 2011 Expenditures -	
	FOLLOW-UP 2: Audit Report #12040, TC-122600-00, reviewed in TLH offices of FPL, 05/23/12. Period covered by the review was 01/01/11 to 12/31/11 and was performed for IA / FPL by Experis. Anthony Maceo signed off as the FPL audit	

	manager. The review examined approximately percent of the total expenditures of during the period. Areas reviewed included employee reimbursed expense reports, third-party invoices, payroll, and reconciliation of amounts included in the annual filing with amounts subject to audit testing. Employee expense reports reviewed totaled 30 employees and approximately out of a possible percent). No exceptions noted. A total of invoices were inspected, totaling approximately out of the total of approximately percent). No exceptions noted.
	total examined was approximately the project. This was In reconciling amounts included in the FPSC filing to amounts subject to audit testing. Overall, the audit characterized the controls in place for New Nuclear as
Document #: NEW DR-1.57 Date Requested: Date Received: Comments: (i.e., Confidential)	Document Title and Purpose of Review: Please provide all internal audit reports for audits completed in 2011. Include audit findings or recommendations, FPL management responses, remedial actions, and results of the actions.
Comments: (i.e., Confidential)	Summary of Contents: A copy of the audit report is available in the FPL Tallahassee offices Conclusions:
	Data Request(s) Generated: No Description: No Description:
	Follow-up Required: Yes, review The Engineering & Construction - New Nuclear Projects - 2010 Expenditures Review.
Document #: NEW DR-1.58 Date Requested:	Document Title and Purpose of Review: Please list all external audits completed for Turkey Point 6&7 in 2011.
Date Received: Comments: (i.e., Confidential)	Summary of Contents: No external audits in 2011. There was an external review conducted by Concentric Energy Advisors in 2011, as described in the testimony of John Reed filed in Docket No. 110009-EI. That report has been extensively reviewed by staff.
	Conclusions:
	Data Request(s) Generated: No Description: No. Description:
	Follow-up Required:
Document #: NEW DR-1.59 Date Requested: Date Received:	Document Title and Purpose of Review: Please provide all external audit reports for audits completed in 2011. Include audit findings or recommendations, FPL management responses, remedial actions, and results of the actions.
Comments: (i.e., Confidential)	Summary of Contents: See DR-1.58 response above
	Conclusions:
	Data Request(s) Generated: No Description: No Description:
	Follow-up Required:

(Disk 37) Supplement to DR-1.3 f - The following work stoppages occurred in February 2012:

PSL – On Saturday February 25, 2012 a QC inspector and a Field Engineer manipulated a valve resulting in the QC inspector getting injured. A management decision was made to stop all field work, and craft and non-manuals for Bechtel were sent home while an investigation was performed and Bechtel could demonstrate they could safely execute the remaining work scope for the Unit 1 Outage. There were no damages. Costs would be per the craft agreements related to show up pay, which would be 2 to 4 hours pay for starting work before being released, or approx work was resumed on day shift Sunday, 2/26/12 for select critical path work and then normal working hours on Monday, 2/27/12. Approximately 250 craft and field non-manual workers were involved in the work stoppage. There was no schedule impact due to the work stoppage since the workers sent home were not working on critical path activities.

PTN - There were no EPU work stoppages at PTN in February 2012.

(Disk 64) DR-1.3f May update - The following work stoppages occurred in April 2012:

- 1) 4/11/12 stop work notice to TEI on PTN-4 Moisture Seperator Reheaters manufacturing facility until the root cause for tube leaks identified during fabrication process. No additional schedule delays or project costs as a result of this work stoppage.
- 2) On 4/12/12 Siemens implemented a safety stand down for entire work force due to a dropped turbine blade during removal of an old blade at PTN3; Approx 218 Siemens employees were on stand down for three hours; schedule impact was minimum for affected activities; ROM is
- 3) On 4/12/12 Bechtel implemented a safety stand down when rigging for a condensate pump came in contact with a conduit; During approximately 24 hours a rolling stand down occurred involving approximately 1000 craft and contractor personnel in which Bechtel conducted safety training, site area clean-up, and personel signed a document signifying their renewed commitment to working safely. To assess the potential impact of this event, the project analyzed earnable man-hours as a measure of work achieved. On the day of the event over 6,500 earnable man-hours were achieved. The team analyzed pre and post event averages. FPL determined that approximately ours was a result of the safety stand down, at an approximate value of

Conclusions:

Data Request(s) Generated:

No. ____ Description:

No. Description:

Follow-up Required: 1) Discuss what caused the need to change the PSL-1 EPU outage planned duration was changed from 110 days to 127 days 2) Discuss the reasons for the PSL-2 EPU outage planned duration being changed from days to days. 3) Discuss the reasons for the PTN-3 EPU outage planned duration was changed from 120 days to 160 days. 4) Discuss the PTN-4 EPU outage planned duration was changed from 120 days to 160 days. 5) Discuss why FPL added replacement of the PSL-2 #4 A & B Low Pressure Feedwater Heaters to the 2012 Unit 2 EPU outage scope. (was this work the result of a previous outage not completing the work?) (Explain why it was needed) 6) Discuss why the mid-cycle EPU outage for PSL Unit 1 for final EPU project implementation is necessary (what work has to be done?) (could this work have been completed sooner, in an earlier outage?) (what delayed this work from being completed sooner?) 7) Will PSL be run at currently licensed levels until after the mid cycle outage (will the unit be brought to full power then?) Would it be more cost effective to run at the current licensed level until the next schedule outage? (Why not?)

8) Did the addition of Bechtel Field Planners for PTN EPU improve the timeliness of work package planning as believed? (discuss how many additional planners were added and the project improvements experienced) 9) Explain what a fall protection safety violation is 10) Discuss the stand downs and their impacts (did any occur during an outage? (what was the impact to the outage?)


11) Discuss the December 17, 2011, Bechtel imposed PSL safety stand down on its electrical craft personnel following a human performance event in which Bechtel electrical craft personnel commenced work on the wrong motor control center. (explain the sestimated cost and who is responsible for paying those costs? what options are left to resolve the commercial settlement and when does the company plan to pursue those options? When should negotiations be complete? Will the company submit any costs for this event to the NCRC for recovery?) 12) Explain where FPL and Bechtel are going

3

		_
	Conclusions:	
	Data Request(s) Generated:	1
	No Description:	
	NoDescription:	-
	Follow-up Required:	
Document #: DR-3.22	Document Title and Purpose of Review: a. Explain why it was necessary for FPL to request Siemens to set up a cost reporting	
(Disk 16)	system for the future PSL and PTN time and materials outage scopes. b. Had FPL experienced problems with Siemens reporting correct charges in previous project scopes of work? c. Is this a regular FPL request of all T&M contractors, or was this request for	
Date Requested: Date Received:	specific reasons? (DR-1.14)	
Comments: (i.e., Confidential)	Summary of Contents: a. Siemens has traditionally performed their scope of work as not and has	1.
(200, 200, 200, 200, 200, 200, 200, 200,		2
	the Siemens apply stringent time management and cost control tools.	7
	b. No, FPL has not experienced problems with Siemens reporting correct charges in previous project scopes of work.	4
REQUESTED	c. This is a regular FPL request of large	∣ਾ
CONFIDENTIAL		
V 01 (12 12 12 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Data Request(s) Generated:	
BY NOI	No Description: No. Description:	
	Follow-up Required:	-
D	Document Title and Purpose of Review: Provide a copy of the following, or provide access to view: a. The Extended Power	$\frac{1}{2}$
Document #: DR-3.23 (Disk 16)	Uprate (EPU) Review of 2010 Expenditures Audit was performed by Jefferson Wells. b. The seventh and Purpose of Review: Provide a copy of the following, or provide access to view: a. The Extended Power Uprate (EPU) Review of 2010 Expenditures Audit was performed by Jefferson Wells. b. The	5
Date Requested:	FPL Internal Auditing was completed in December 2011. c. PTN completed a self-audit of augmented staffing in November 2011.	
Date Received:	d. The Extended Power Uprate (EPU) Review of 2011 Expenditures Audit will be performed by Experis under FPL Internal	
Comments: (i.e., Confidential)	Auditing's direction and supervision 2 nd Qtr. e. The Vendor Audit 3 rd Qtr. f. Experis Audit of Contracts 2 nd	6
	Qtr. g. Turkey Point and St. Lucie 1st Qtr. h. St. Lucie	78
	1st Qtr. i. Internal Audit when completed (DR-1.15)	- 8
DECHECTED	Summary of Contents: a. A copy is available in FPL's Tallahassee office.	
REQUESTED	b. A copy is available in FPL's Tallahassee office.	
CONFIDENTIAL	c. A copy is available in FPL's Tallahassee office.	
BY NOI	d. A copy will be made available when the report is issued.	
21 1101	e. A copy will be made available when the report is issued.	
	f. A copy will be made available when the report is issued. g. A copy will be made available when the report is issued.	
	h. A copy will be made available when the report is issued.	
	i. A copy will be made available when the report is issued.	
	On February 9, 2012 D. Rich and L. Fisher reviewed items a, b, c, and	9
	at the Tallahassee offices of FPL. The following summaries were completed:	10
	a.) 5/12/11 Review of 2010 EPU Expenditures conducted by Jefferson Wells (now Experis) under FPL Internal Auditing; period reviewed was from 1/1/10 to 12/31/10; total dollars for the EPU project was several of which was reviewed; EPU	11
	Expense Reports, and Payroll were reviewed for the period; Expense Report testing	12
	included in which of the largest totaling totaling in charges, by	13
		14

		1 -
	totaling but were later found to be appropriately related and charged to EPU;	L
	testing found totaling of charges from	2
	These were later found to be legitimate charges; Invoices were tested and in the charges totaling were	2
	(ask Tony Maceo). The EPU technical representative approves each new contractor and ensures the position and pay	5
	grade is appropriate. In Payroll a population of the employees totaling the employees were tested randomly with no	6
	exceptions noted; tests of found employees sampled had man hours or more charged	7
		8
	there should be a second to the and the rest of the individuals that	9
		10
	EPU project should	II.
	FPSC True-up Filing - Based on testing conducted and management reconciliation Auditors believe the total WO costs charged to the FPSC 2010 filing is accurate, complete, and represents actual costs captured in FPL books and records for the EPU	12
	project;	13
	Auditors contacted identified and obtained applicable employees detailed description of	14
	training and total hours incurred; auditors suggested to management that	14
	ask Tony Maceo);	150
	b.) (12/14/11) Vendor Audit performed by FPL Internal Auditing was completed in December 2011 - Monthly,	17
		14
	services. The is managed by who submits monthly invoices to FPL that include a managed by an and b) an	20
		u
	Payment for labor costs, including craft labor and services performed by personnel, are billed according to the	22
	and stipulated unit rates. No Deficiencies were Noted (NDN) in the following areas	23
	reviewed:	ĺ
# KI	(explain what this is and how it was completed)	24
		25
	The state of the second section of the section of the second section of the section of the second section of the secti	26
		27
		28
		20
	64 1-1 1-7	サカリンラングがかりな
		72
		311
		35
		36
		37
		78
		700 St. (1)
		弘出北
	(determine if this is contractual, how it is figured, and when it occurs)	42
	c) 11/21/11 PTN EPU staff self-audit of augmented staffing time in November 2011- The audit compared contractor staff and	

security gate data against actual time charged to the Guidant system (Evolution); Gate information was requested 9/7/11; the timeframe was selected based on conversion from the old Guidant (Staffenabler) contractor timekeeping system to the new SAPcompliant Evolution timekeeping system; Transition of the two systems occurred in the first week of July 2011. The time records reviewed were from the period 7/11-9/2/11(9 weeks). Auditors reviewed 65 of 158 (41%) contractors having spent less time inside the PA when compared with time entered for each in the Evolution timekeeping system; time worked for all 65 contractors has been reconciled by immediate supervisors; Evolution time is entered weekly from two access points to the PTN PA (Nuclear Entrance Bldg, and Main Truck Gate): the PA gate log data shows every time a contractor swipes their card to enter or exit: 65 contractors were labeled Red (time in was < time in Evolution) and each responsible supervisor was interviewed to document whether each record was correct or extenuating conditions applied; Data regarding the tasks performed was classified as NTB, Travel, Work Outside PA. Work from home, In-processing, Training, and Other; The two largest impacts, Travel and NTB, were removed from the data; over the 9 week period the maximum delta for one contractor was 84 hours due to Work Outside the PA; the next highest delta was from contractors authorized to work from home or In-processing; There were no findings where a contractor or supervisor lost accountability of the contractor staff or overcharging occurred. Review of Manual Labor Costs - a review of actual rates to permitted rates found that Bechtel's Account Manager said "craft workers do not have to exceed 40 hours per week to receive overtime compensation; a 40-hr, week could include a combination of straight time, overtime, and double time. (determine if this is contractual, how it is figured, and when it occurs) (get explanation of results showing large deltas in Evolution versus amount of hours logged for PA both Green and Red - see notes) (determine who the staffers were that completed the study and discuss what led them to the study and results) (did the improper timekeeping result in overpayments to contractors?) (was there any impact on FPL payments for Guidant services?)(were any changes made to Guidant's contract or charges based on contractor hours worked?)(ask Tony)



	an IA review of the the PPL IA
	recommended that the
	and (has practices?)
	Conclusions:
	Data Request(s) Generated: No Description: No Description:
	Follow-up Required: 1) 5/12/11 Review of 2010 EPU Expenditures conducted by Jefferson Wells Invoices were tested and in 3 instances charges totaling determine how the project was billed for work that was performed by individuals whose positions were not listed in approved compensation schedules.2) ————————————————————————————————————
	whether all reconciled; 4) auditors suggested to management that the additional vere discontinuous was completed in December 2011 Review Vendor Audit performed by FPL Internal Auditing was completed in December 2011 Review
	of Manual Labor Costs — a review of actual rates to permitted rates found that do (determine if this is flow it is figured, and when it occurs) 6)
	(to be completed by October 7, 2011): What does FPL
·	handled by FPL? What was completed about the the other (ask about IA)

trained? 4) What were the costs and who incurs those costs?

Document #: DR-4.3
(Disk 22)
(Disk 49)
(Disk 61, 4.3 revised)
(Disk 65, 4.3 May)
Date Requested:
Date Received:
Comments: (i.e., Confidential)

Document Title and Purpose of Review: Provide a complete listing of all work stoppages and stand downs for all vendors, by Unit, during 2011 and ongoing through April 2012, indicating: a. The dates of the stand down or work stoppage, b. The number of employees involved in each event, c. The number of days for the stand down or stoppage, d. And any additional schedule delays or costs due to the stand downs or work stoppage. (DR-1.3)

Summary of Contents: A stand down is a commonly used management tool at operating nuclear plants. Stand downs allow management to gather personnel together to review safety issues, human performance events, or other important information to ensure personnel work safely and remain a preventive mode. Stand downs typically range from minutes to a few hours. Work stoppages typically last more than a few hours and are much less common. At PSL and PTN, stand downs are not specifically tracked; however, below is a <u>listing of the notable stand downs and work stoppages that occurred in 2011</u>, including a) the date, b) the number of personnel involved, c) the duration, d) any schedule delays or cost impacts.

2011 EPU Stand Downs and Work Stoppages

Contractor	Date		Employees involved	Duration S	Schedule Delay Co	st Impact	Comments
Whiting Services Inc	8/13/11	PTN 3	2	5 dáys	None	None	Lump Sum
Whiting	17/4/11	nom i a	0	1 2	N	N	Laure Su
Services Inc.	11/4/11	PTN 3	Crew	1 hr	None	None	Lump Sum
Bechtel	6/30/11	PTN 3	One Crew	1 hr	None		
Bechtel	9/24/11	PTN 3& 4	Approx 240	5 days	None		Crafts sent home w/o pay
Siemens	2/12/11	PSL 2	Unknown (note 1)	~19 days (not	te 2) ~19 days (note	2) None (note3) waited on repair start
Bechtel	10/26/11	PSL 1&2	70	1 hr	None		Design Engr. AR 01700330
Bechtel	12/17/11	PSL 1	147	1.5 days	s None		

Notes

- 1. The number of Siemens generator winder personnel is unknown because that contract was lump sum.
- 2. Most of the 19 day delay was to implement the generator repairs and retest the generator, thus the duration of the work stoppage was significantly less than 19 days.
- 3. The cost of the Siemens generator winder personnel is unknown because that contract was lump sum, and FPL's \$3.5 million cost was primarily incurred while generator repairs were underway, not while the work was stopped.

(Disk 49) Supplemental update March: See responses to data requests 1.3f-Feb, 1.3f March, and 1.3f April.

(Disk 61) 4.3 Revised - reflects items in red in above chart.

(Disk 65) 4.3 May update - As noted in previous data request responses and as explained in the March 1, 2012 testimony of Terry Jones, a stand down or work stoppage is a commonly used management tool at nuclear power plants consistent with industry good practices. The costs associated with the EPU stand downs and work stoppages are legitimate EPU project costs necessary to ensure a safe, timely, quality implementation of the EPU project. Moreover, FPL's actions in the hiring, training, and oversight of its vendors are prudent. See FPL's updated responses to DR 1.3f for EPU work stoppages that occurred in April 2012.

	4. Expenses for which FPL has already received NCRC recovery	
	5. Expenses for which FPL will request recovery in this year's NCRC proceedings	
	g. Provide all o-mails, letters, and other written communications related to the settlement agreement and discussions surrounding	
	the approved damages and costs to the PSL2 outage.	
	Summary of Contents:	
	a, January 27, 2012 b. A copy of the signed settlement agreement is attached, c. See attached breakdown of the expenses incurred	
Ì	by FPL due to the generator stator core repair during the PSL2 outage. d. The stimate in February 2011 was based	1
	on a preliminary understanding of the scope of the work and the potential outage delay, and included Signers' cost to perform the	
	generator stator core repairs. The was included in the February 17, 2011 risk register, which was used in developing	1
	FPL's 2011 actual/estimated costs. As the repairs progressed, it became apparent that the duration and cost of the repairs would be	
	less than originally estimated, and the risk register was updated accordingly. After it was determined that Siemens would absorb its	
	cost to affect the repairs (i.e., not invoice FPL), the estimate was further reduced to reflect FPL's costs of approximately \$3.75	
. [million. Eventually, the actual costs were calculated and FPL's cost for the repairs was reduced to the current \$3.5 million (see	
!	FPL's response to part c). c. See FPL's response to part c for evidence of FPL's cost to repair the PSL2 generator stator core. FPL	
	has no evidence of Siemens' costs to repair the PSL2 generator stator core because Siemens did not invoice FPL for the repair.	
Ì	f. The following explanations are provided:	
	1. Dollar amount of expenses FPL has paid to date are included in the response to part c.	
	2. The costs Siemens incurred to repair the PSL-2 generator stator core included labor costs to replace the damaged stator core iron,	
	material costs for the replacement stator core iron, equipment costs for the equipment necessary to affect the repairs, and	
	management costs necessary to coordinate and direct the repair activities. Dollar amounts for these activities are not known to FPL,	
	as Siemens did not invoice FPL for these costs.	
	3. The Contract for Turbine and Generator Upgrades for St. Lucie Nuclear Plant's Extended Power Uprate Project Between	
	Florida Power & Light Company and Sigmens Power Generation, Inc., dated September 22, 2008, and Purchase Order	
	116088 (together the "St. Lucie Turbine Generator Contract"), as smended, provides for the supply of HP and LP turbine	
	rotors and the supply and installation/rewind of replacement generator coils.	
	The Purchaser Order divided the work into separate releases for (1) HP/LP supply; (2) generator equipment supply; and (3)	
,	generator rewind services. Release 003 was issued for the installation/rewind portion of the work with each Release line item	
	representing the contractual value of the work for the respective unit and outage as follows:	
	Release 003. Line 003	
	Description: GENERATOR/EXCITER INTALLATION SERVICES FOR PSL 2 (RFO 19)	
		_
	The contractual sections that address Siemens' liability are as follows:	3
	55.3	Ţ
		?
		چ
		7
į i	553.1.1	٤
		.3
		ij
		'n
	STIPS COLON STATE AND COLON STATE OF ST	13
1	4, Included in FPL's way 1, 2011 NONE Actual/Estimated filing in Docket No. 110009-EI, was a preliminary estimate of	14
la l	furisdictional, net of participants) for the generator stator core repair. Based on these expenditures,	ıς
	nuristrictional, net of participants) for the generator stator core repair. Based on these expenditures,	b

Company: Florida Power & Li Area: Review of Project N Auditor(s): Fisher/Rich	Office of Auditing and Performance Analysis Document Summary and Control Log ght Company Hanagement Internal Controls Workload Control #: PA-11-11-005 File Name: DR-1 Document Summary and Control Log.DOC
Document #: DR-1.15 Date Requested: Date Received: Comments: (i.e., Confidential) REQUESTED CONFIDENTIAL BY NOI	Document Title and Purpose of Review: Review of the Experis EPU Review of 2011 Expenditures; this audit is the annual review of EPU project transactions completed by Experis for and under FPL Internal Audit supervision; the report was issued on May 17, 2012; Summary of Contents: 1. Overall audit opinion is that controls over EPU projects are Experis examined of the Experis examined of the Experises through detailed testing; Employee Reimbursed Expenses – the top Engress expenses were reviewed by auditors representing of invoices showed Expenses – the top Engress expenses were reviewed by auditors representing of invoices showed Expenses – the top Engress expenses were reviewed by auditors representing Experises expenses were reviewed by auditors representing Experises auditors representing Experises of Experises and its representing Experises of Experises and its representing Experises are necessary as Experises are necessary as Experise and its of the Experise and its supervised experises are necessary as Experises are necessary as Experise are necessary as Experise and its of the Experise are necessary as Experise are necessary as Experise and its supervised experises are necessary as an experise and its supervised experises are necessary as an ex

Bureau of Perfo	rmance Analysis		
Interview	Summary		
Company: Florida Power & Light Company Area: Project Management Internal Controls Auditor(s): L. Fisher, D. Rich	Interview Number: IVS-5 File Name: EPU IVS-5.doc		
Name: Tony Maceo (IA Manager), Jennifer (IA Manager, Tiffany Cohen	Date of Interview: March 28, 2012 Location: Juno Beach Offices Telephone Number: ilities toward the EPU project, discuss any policy, procedure and		
process changes, organizational changes, annual Jefferson Wells completed during 2011 and audits pending or planned for completi (2) Interview Summary:	(Experis) audit of EPU and PTN 6&7 projects, additional audits on in 2012.		
responsibilities for EPU. However, there was a change in the IA I to conduct the annual EPU and PTN76&7 reviews of transactions the past (payroll, invoices, and expenses) and have had considered an outside auditor, but is instead a consultant, and or relationships. This excludes them from consideration for replacem			
These journal entries were made to reflect However, the journal entries were not completed until later to ensure the journal entries	However, the journal entries were not completed until later to ensure the entries properly reflected EPU project expenses for		
scheduled for completion is provided in the company's response Audit) as part of the IA scheduled audits plan. The EPU project cod. The Annual EPU review, currently being conducted by Experis, in the Tallahassee offices.			
f. Staff found that in the Hiring Practices audit with the through other usually would be (3) Conclusions:	by whether there were that they of		
(4) Date Request(s) Generated: No. No. No. No.			
(5) Follow-up Required: 1. Request a summary comparison of rates for Black Diamond and EPU.	other Guidant partners for the same positions recruited for PSL		
	Project Manager		

l	
	1
l	7
l	3
ļ	4
l	5
l	þ
l	

Bureau of Perfo	rmance Analysis			
Interview	Summary			
Company: Florida Power & Light Company Area: Project Management Internal Controls Auditor(s): L. Fisher, D. Rich	Interview Number: IVS-6 File Name: 3.5.6 EPU IVS-6.doc			
Name: Jim Voorhees (ECP Manager) and Tiffany Cordes Date of Interview: March 28, 2012 Location: Juno Beach Offices Telephone Number:				
at the EPU project.	by Mr. Voorhees direct report, related to the PTN 6&7 project. prevalent hostile workplace environment at the PTN 6&7 project, or			
 (2) Interview Summary: a. Mr. Voorhees explained his responsibilities and provided a briefstructure to him as ECP Manager. 	f overview of the ECP organizational structure and the reporting			
b. He explained ECP takes any issues that come to them through through a Red Letter referral. ECP handles any employee and con environment, etc.				
c. ECP attempts to keep each Complainant's identity confidential if possible. However, there are some identified, at times, even with the precautions taken.				
d. The investigation reviewed by FPSC Audit staff appeared to indicate that the and the and the FPSC Audit staff determined that the report was from the perspective of the complainant and not the investigator's report. The ECP investigation the				
not the investigator's report. The ECP investigation the the the Therefore, the and the time the the the the the the the the the time the				
e. FPSC staff also asked about whether there had been investigations regarding workplace hostility in the EPU project. While Mr. Voorhees stated there had been some complaints and investigations completed for EPU during 2011, he characterized them as minor and not indicative of a prevalent hostile workplace environment at the EPU project.				
(3) Conclusions:a. The report was investigated and allegations were found to be unfounded; the condition identified was misunderstood by the complainant.b. There was no indication of workplace hostility as reported to EPC.				
(4) Date Request(s) Generated: No				
No No				
(5) Follow-up Required:				

Project Manager