ORIGINAL

### BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

DOCKET NO. 070290 -EI

In re: Petition of Progress Energy Florida, Inc.

to increase base rates to recover the full revenue requirements of the Hines Unit 2 and Unit 4 power plants pursuant to Commission Order No. PSC-05-0945-S-EI.

## DIRECT TESTIMONY OF KEVIN MURRAY

April 30, 2007

1	Q.	Please state your name and business address.
2	А.	My name is Kevin Murray. My business address is Post Office Box 1551,
3		Raleigh, North Carolina 27601.
4		
5	Q.	By whom are you employed and in what capacity?
6	Α.	I am employed by Progress Energy Carolinas, Inc. ("PEC") as Director,
7		Project Engineering, in the Plant Construction Department.
8		
9	Q.	What are your responsibilities and duties as Director, Project
10		Engineering?
11		
	A.	As Director, Project Engineering, for PEC's and Progress Energy Florida's
12	A.	As Director, Project Engineering, for PEC's and Progress Energy Florida's ("PEF") Plant Construction Department, I oversee the design, engineering
	Α.	
12	Α.	("PEF") Plant Construction Department, I oversee the design, engineering

PROGRESS ENERGY FLORIDA

FPSC-COMMISSION CLERK

03654 APR 30 5

1 Engineering from 2004 to 2006 where I was primarily responsible for the 2 design and procurement of major equipment of the Hines Unit 4 natural gas fired, combined cycle power plant in Polk County, Florida. 3 Prior to my 4 employment with PEC, I have held various power plant engineering and project management positions with El Paso Energy International and 5 Westinghouse Electric Corporation. 6 7 What is your educational background? Q. 8 Α. I hold a Bachelor of Science degree in Mechanical Engineering from the 9 University of Arizona. 10 11 What is the purpose of your testimony? 12 Q. The purpose of my testimony is to explain the reasonable and prudent steps 13 Α. PEF took in constructing the Hines Unit 4 power plant and the extraordinary 14 circumstances that led to the increases in the overall costs of the power 15 generating facility. 16 17 Are you sponsoring any Exhibits with your testimony? 18 Q. Yes. I am sponsoring the following Exhibits: Α. 19 Exhibit No. (KM-1), which is the contract between PEF and S&B/Bibb 20 ٠ for the construction of Hines Unit 3. 21 22 Exhibit No. \_\_ (KM-2), which is the contract between PEF and S&B/Bibb for the construction of Hines Unit 4. 23

- Composite Exhibit \_\_\_\_\_ (KM-3), which includes data from the U.S.
   Department of Labor Bureau of Labor Statistics' website (www.bls.gov)
   documenting the increases in commodity prices during the 2004-2007 time
   frame.
  - Exhibit \_\_\_\_\_(KM-4), which summarizes the total projected in-service cost of the Hines 4 generating plant and the total, estimated increase over the estimate PEF provided in its Need filing.
- 7 8

5

6

### **Q.** Please summarize your testimony.

PEF's Hines Unit 4 generating plant, excluding associated transmission Α. 10 facilities, is estimated to cost \$267.0 million. This represents an \$18.4 million 11 increase over the estimate PEF presented in its 2004 need petition. PEF's 12 costs in excess of its estimate in the 2004 need petition were prudently 13 incurred and due to extraordinary circumstances. From the time PEF issued 14 its RFP, filed its need case, and received Commission approval to build the 15 plant, commodity and labor prices increased extraordinarily. For example, 16 PEF's constructor S&B/Bibb raised its price \$8 million over its Hines Unit 3 17 18 price to account for material and labor escalation. Although PEF took all reasonable steps to minimize the increases following the selection of Hines 4 19 and the filing of the need case including, for example, executing a lump sum 20 fixed price contract with S&B/Bibb to construct the plant, it still saw 21 unprecedented increases in owner controlled items. For example, in 2004 22 and 2005, steel pipe and copper prices increased by 35% and 26% annually. 23

1		Because PEF had prudently factored in escalation based on historical rates,	
2		the extraordinary amount of increases in 2004-2005 costs was beyond PEF's	
3		control and unforeseen by PEF.	
4			
5	Q.	What was the estimated cost of the Hines Unit 4 generating plant,	
6		excluding associated transmission facilities?	
7	А.	PEF estimated the plant cost to be approximately \$248.6 million, including	
8		Allowance for Funds Used During Construction ("AFUDC").	
9	Q.	How did the company arrive at that estimated cost?	
10	Α.	My group, within the Plant Construction Department, relied on our experience	
11		and reviewed available market data, including our own, real time experience	
12		with the costs we were incurring for the Hines 3 plant – a nearly identical unit	
13		to Hines 4, which ultimately went into service in December 2005. We	
14		escalated various components of the project, such as labor, commodities,	
15		and equipment, based on our historical experience and our understanding of	
16		where we thought the market was heading at that time. At the time PEF filed	
17		its Need Case with the Florida Public Service Commission (the	
18		"Commission") in August 2004, we were in discussions, but had not executed	
19		any contractual agreements with the major equipment or engineering,	
20		procurement and construction ("EPC") vendors. This meant that by August	
21		2004, when PEF filed its Need case with the Commission, we were operating	
22		off early 2004 numbers, as were other respondents to the RFP. As such, our	
23		Need filing included our early 2004 estimates of what we thought that the	

market would look like in late 2004 and 2005 when we planned to execute the EPC and other major contracts. For example, PEF executed the EPC contract in December 2004, which had a value of more than \$105 million. From February through June of 2005, PEF executed contracts for the steam turbine generator, the heat recovery steam generators, the transformers and the condenser.

# Q. What is the estimated in-service cost of the Hines Unit 4 generating plant?

A. As set forth in Exhibit KM-4, the estimated in-service cost of the Hines Unit 4
 generating plant, excluding associated transmission facilities and including
 AFUDC, is \$267.0 million.

13

1

2

3

4

5

6

7

Q. What happened during the time PEF completed its bid evaluation in
 2004 and the time PEF executed its contractual agreements with
 vendors to build the Hines 4 plant?

Α. During that period, PEF saw extraordinary increases in labor and commodity 17 prices that it could not have foreseen at that time. These increases 18 19 appeared to be due to, among other things, (1) the increased demand for commodities nationally and internationally, including steel, copper, aluminum, 20 and concrete, (2) the increased regional and national demand for craft labor 21 due to factors including accelerated economic expansion, and an increase in 22 23 the power plant construction and petrochemical construction fields, and (3)

1		corresponding increases in demand, including lead times, for major							
2		equipment.							
3									
4	Q.	Can you provide some specific examples of these extraordinary							
5		increases?							
6	A. <sup>-</sup>	Yes. Some of the primary commodities that comprise a power plant are							
7		steel, copper and concrete. The increase in these commodities in 2004 and							
8		2005 was extraordinary, as shown in Exhibit No (KM-3). The table							
9		below compares the annual increase in these products over the 20 year							
10		period prior to 2004 with the two year period including 2004 and 2005.							
11	Table	e 1: Comparison of commodity prices							
12		Average Annual Increase Average Annual Increase							
13		(from 1982 to 2003) (during 2004 & 2005)							
14	Stee	l tube & pipe 1% 35%							
15	Copp	per 2% 26%							
16	Cond	crete 2% 8%							
17	Q.	How did this affect the cost of Hines Unit 4?							
18	A. '	These extraordinary increases were reflected in the price we were ultimately							
19		able to negotiate for Hines Unit 4. For example, PEF's EPC contract							
20		increased by \$8 million over the Hines 3 contract price, which was							
21		attributable to escalation in the EPC materials, equipment, and labor. In							
22		addition, the heat recovery steam generator ("HRSG"), a major piece of							

equipment made primarily from steel, increased by 17% (nearly \$3 million) over the cost to procure similar HRSGs for Hines 3.

2

4

17

18

### Q. What steps did PEF take to mitigate these price increases?

5 Α. As it did with Hines 3, PEF executed a lump sum, fixed price contract with its EPC contractor, S&B/Bibb. This shifted the risk of non-owner supplied labor, 6 commodity, and equipment price increases to S&B/Bibb. In addition, PEF 7 released the EPC contractor in December 2004, 6 months earlier than 8 planned, so that the contractor could lock in prices before costs continued to 9 rise. PEF also evaluated the use of secondary market equipment on the 10 project. Secondary market equipment is equipment that was fabricated for 11 12 use for another project that was subsequently cancelled and was never Since secondary market equipment was already fabricated, it 13 installed. would not have been subject to escalation from raw materials. After 14 evaluating several components, PEF ultimately elected to procure the steam 15 turbine generator from the secondary market at a price well below the market. 16

## Q. Was PEF prudent in incurring the costs in excess of its initial Hines Unit4 RFP estimate?

A. Yes. PEF aggressively and prudently managed the costs of the Hines 4
 power plant project. When it comes on line – on time – it will be one of the
 most efficient units on PEF's generation system. Even with the cost
 increases, which PEF effectively managed, Hines Unit 4 will still be more cost


1	,	effective than any of the other proposals PEF received in response to its
2		2003 RFP.
3		
4	Q.	Were the cost increases over the initial estimate due to extraordinary
5		circumstances?
6	А.	Yes. As I have noted in my testimony above, these increases were not
7		foreseeable to PEF at the time it submitted its self build bid.
8	4	
9	Q.	Does this conclude your testimony?
10	Α.	Yes, it does.

Docket No. \_\_\_\_-EI Witness: Kevin Murray Exhibit No. \_\_\_ (KM-1)

## REDACTED

Docket No.	EI
Witness:	Kevin Murray
Exhibit N	o (KM-2)

## REDACTED



1996	103.2
1997	106.9
1998	109.4
1999	102.5
2000	106.6
2001	104.0
2002	106.7
2003	113.3
2004	166.3
2005	193.3
2006	201.6(P)
P : Preliminary. All indexes a	re subject to revision four months after original publication.

#### Frequently Asked Questions | Freedom of Information Act | Customer Survey Privacy & Security Statement | Linking to Our Site | Accessibility

U.S. Bureau of Labor Statistics Postal Square Building 2 Massachusetts Ave., NE Washington, DC 20212-0001 Phone: (202) 691-5200 Fax-on-demand: (202) 691-6325 Do you have a **Data question**? Do you have a **Technical (web) question**? Do you have **Other comments**?

### U.S. Department of Labor **Bureau of Labor Statistics** Bureau of Labor Statistics Data www.bls.gov Advanced Search | A-Z Index BLS Home | Programs & Surveys | Get Detailed Statistics | Glossary | What's New | Find It! In DOL Change Output From: 1982 - To: 2007 -60 Options: include graphs NEW! More Formatting Options **Producer Price Index-Commodities** Series Id: WPU102403 Not Seasonally Adjusted Group: Metals and metal products Item: Copper, alloyed and unalloyed Base Date: 8200 400index: Base=8200 300-200-100-1982 1984 1986 1988 1990 1992 1994 1996 1998 2000 2002 2004 2006 Year Year Annual 1982 100.0 1983 100.9 1984 89.5 1985 86.8 1986 87.1 1987 93.4 1988 120.5

 1989
 145.5

 1990
 151.2

 1991
 136.8

 1992
 133.1

 1993
 118.3

 2003
 154.7

2004	203.0
2005	235.5
	397.8(P)

P : Preliminary. All indexes are subject to revision four months after original publication.

#### Frequently Asked Questions | Freedom of Information Act | Customer Survey Privacy & Security Statement | Linking to Our Site | Accessibility

U.S. Bureau of Labor Statistics Postal Square Building 2 Massachusetts Ave., NE Washington, DC 20212-0001

Phone: (202) 691-5200 Fax-on-demand: (202) 691-6325 Do you have a Data question? Do you have a Technical (web) question? Do you have Other comments?

ł

	ov	Advanced Search   A-Z In
Home Programs	& Surveys   Get Detailed Statistics   G	lossary   What's New   Find It! In DOL
Change Output Options:	From: 1982 - To: 2007 - 60	
	ाclude graphs NEW!	More Formatting Options
Producer Price	ce Index-Commodities	
Item: Co Base Date: 83	justed onmetallic mineral products oncrete products	
Year No Data Availab	Annual le for selected year(s)	
No Data Availab Series Id: Wi Not Seasonally Group: No Item: Co	le for selected year(s) PU133 y Adjusted pnmetallic mineral products pncrete products	
No Data Availab Series Id: Wi Not Seasonally Group: No Item: Co Base Date: 82 200-	le for selected year(s) PU133 Y Adjusted onmetallic mineral products oncrete products 200	
No Data Availab Series Id: Wi Not Seasonally Group: No Item: Co Base Date: 82	le for selected year(s) PU133 Y Adjusted onmetallic mineral products oncrete products 200	

					2002	2006
			Year			

Year	Annual					
1982	100.0					
1983	101.4					
1984	103.9					
1985	107.5					
1986	109.2					

1987	109.4
1988	110.0
1989	111.2
1990	113.5
1991	116.6
1992	117.2
1993	120.2
1994	124.6
1995	129.4
1996	133.2
1997	136.0
1998	140.0
1999	143.7
2000	147.8
2001	151.7
2002	152.7
2003	153.6
2004	161.2
2005	177.2
2006	195.1(P)

P: Preliminary. All indexes are subject to revision four months after original publication.

### Frequently Asked Questions | Freedom of Information Act | Customer Survey Privacy & Security Statement | Linking to Our Site | Accessibility

U.S. Bureau of Labor Statistics Postal Square Building 2 Massachusetts Ave., NE Washington, DC 20212-0001 Phone: (202) 691-5200 Fax-on-demand: (202) 691-6325 Do you have a **Data question**? Do you have a **Technical (web) question**? Do you have **Other comments**?



Regulatory Amounts Excluding Common Change Order Items Total Approx. \$2.6M

Hines Power Block 4 Summary By Year Project Cost Detail for Year Ending 12/31/2006

CATEGORY	2006 YTD Actual	2006 YTD Budget	2006 YTD Variance	Project to Date Actual	Project to Date Budget	Project to Date Variance	Total Projection	Total Project Budget	Total Project Budget vs Projection Variance
Generation									
Major Equipment / EPC	90,608,394	78,134,825	(12,473,569)	190,012,667	160,775,983	(29,236,684)	201,454,763	193,645,455	7,809,308
Permitting	· _ !	-	-	654,685	400,000	(254,685)	705,568	1,188,924	(483,356)
Natural Gas Infrastructure Upgrades	2,179,358	2,000,000	(179,358)	2,179,358	2,000,000	(179,358)	2,220,283	2,067,694	152,589
Operations and Start-Up	-		-		-	-	3,780,000	6,097,629	(2,317,629)
Project Management	4,711,902	6,714,800	2,002,898	7,449,155	12,935,246	5,486,091	14,398,484	8,180,830	6,217,654
Owners Cost	865,305	1,616,690	751,385	1,387,655	2,045,316	657,661	3,738,522	10,338,469	(6,599,947)
AFUDC	14,844,955	15,830,353	985,398	20,724,339	17,717,604	(3,006,735)	40,706,112	27,043,000	13,663,112
Total Generation	113,209,914	104,296,668	(8,913,246)	222,407,859	195,874,149	(26,533,710)	267,003,732	248,562,001	18,441,731
Transmission									
Transmission Integration & Interconnection	2,527,650	2,619,542	91,892	2,575,127	2,619,542	44,415	5,706,243	6,897,189	(1,190,946)
Hines-West Lake Wales 230kV Line	29,465,889	16,619,087	(12,846,802)	32,519,012	22,206,607	(10,312,405)	49,943,655	26,488,909	23,454,746
AFUDC	656,390	1,262,350	605,960	656,390	1,721,033	1,064,643	4,420,756	4,228,548	192,208
Total Transmission	32,649,929	20,500,979	(12,148,950)	35,750,529	26,547,182	(9,203,347)	60,070,654	37,614,646	22,456,008
Total:	145,859,843	124,797,647	(21,062,196)	258,158,388	222,421,331	(35,737,057)	327,074,386	286,176,647	40,897,739

Docket No. Witness: Kevin Murray Exhibit No. (KM-4) Page 1 of 1