1		BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION
2		SUPPLEMENTAL TESTIMONY OF MICHAEL N. LAWSON
3		ON BEHALF OF
4		JEA
5		DOCKET NO. 080614
6		NOVEMBER 21, 2008
7		
8	Q.	Please state your name and address.
9	A.	My name is Michael N. Lawson. My business address is 21 West Church Street
10		Jacksonville, Florida 32202.
11		
12	Q.	By whom are you employed and in what capacity?
13	A.	I am employed by JEA as a Project Manager.
14		
15	Q.	Have you previously filed testimony in this proceeding?
16	A.	Yes. My Direct Testimony in this proceeding was filed September 30, 2008.
17		
18	Q.	What is the purpose of your supplemental testimony in this proceeding?
19	A.	The purpose of my supplemental testimony is to address possible changes in the
20		construction schedule of the Greenland Energy Center (GEC) combined cycle
21		conversion project.
22		
23	Q.	Have you prepared any exhibits to your supplemental testimony?
24	A.	No. DOCUMENT NUMBER-DATE
		I N R 7 R NOV 21 2

ı		
2	Q.	Are there any changes or corrections to your direct testimony filed September 30,
3		2008?
4	A.	Yes. The references to the commercial operation date of the GEC combined cycle
5		conversion project should be changed to June 2013, reflecting a one year delay. The
6		references to other activities related to the GEC combined cycle conversion should be
7		delayed by about one year.
8		
9	Q.	Are there any changes or corrections to the sections of the GEC Need for Power
10		Application, Exhibit No[GEC-1], that you sponsored in your direct
11		testimony?
12	A.	Yes. The references in the GEC Need for Power Application, Exhibit No[GEC-1]
13		to the commercial operation date of the GEC combined cycle conversion project
14		should be changed to June 2013, reflecting a one year delay. Additionally, Figure 9-3
15		and related discussion should be changed to reflect the one year delay in the
16	•	commercial operation date.
17		
18	Q.	Please discuss the impacts on the schedule for the GEC combined cycle
19		conversion project due to the one year delay to commercial operation of the GEC
20		combined cycle.
21	A.	Figure 9-3 in the GEC Need for Power Application (Exhibit No[GEC-1]) presents
22		the original schedule for the GEC combined cycle conversion project. As a result of
23		the deferral of the project discussed in Mr. Gilbert's supplemental testimony, we

anticipate that the in-service date will be delayed one year, and also anticipate that all

activities associated with procurement and construction of the GEC combined cycle conversion project will be delayed by about one year. Additionally, in light of the one 2 year delay to the project schedule, JEA and the Florida Department of Environmental 3 Protection have requested that the Site Certification Application process for the GEC 4 combined cycle conversion project be placed in abeyance for a period of 12 months, 5 including postponement of all associated scheduled events and deadlines. 6 7 8 Q. How has the impact of the one year delay been accounted for in the capital cost of the GEC combined cycle conversion project? 9 For evaluation purposes as discussed in the supplemental testimony of Mr. Kushner, 10 A. 11 the interest during construction cost has been calculated using a 7 percent rate rather than the 5 percent rate presented in the GEC Need for Power Application, Exhibit No. 12 __[GEC-1]. The resulting total capital cost was then increased by the general 13 14 escalation rate of 2.5 percent presented in the GEC Need for Power Application, Exhibit No. __[GEC-1], to account for the one year delay. 15 16 17 Q. Does this conclude your testimony?

1

Yes.

18

19

A.