

State of Florida



## Public Service Commission

CAPITAL CIRCLE OFFICE CENTER • 2540 SHUMARD OAK BOULEVARD  
TALLAHASSEE, FLORIDA 32399-0850

**-M-E-M-O-R-A-N-D-U-M-**

---

**DATE:** November 17, 2017  
**TO:** Carlotta S. Stauffer, Commission Clerk, Office of Commission Clerk  
**FROM:** Clayton Lewis, U S Engineering Specialist, Division of Engineering *CLW*  
**RE:** Docket No. 20150010-WS-Application for staff-assisted rate case in Brevard County by Aquarina Utilities, Inc.

---

Please file the attached request for extension to finish pro forma projects in the above mentioned docket file.

Thank you

**Terri Jones**

---

---

**From:** Clayton Lewis  
**Sent:** Friday, November 17, 2017 10:30 AM  
**To:** Terri Jones  
**Subject:** RE: Docket No. 150010-WS (Aquarina Utilities, Inc.) - Status of Pro Forma Projects

---

**From:** Clayton Lewis  
**Sent:** Thursday, November 16, 2017 8:03 AM  
**To:** Terri Jones  
**Cc:** Robert Graves; Laura King; Charles Murphy  
**Subject:** Docket No. 150010-WS (Aquarina Utilities, Inc.) - Status of Pro Forma Projects

Please file this email message in Docket No. 150010.

Thank you.

---

**From:** Kevin Burge [<mailto:aquarinautilities@bellsouth.net>]  
**Sent:** Thursday, November 09, 2017 1:13 PM  
**To:** Clayton Lewis  
**Subject:** Re: Status of Pro Forma Projects

Dear Clayton,

We only have the quote for the metal work at the sewer plant to get. All other quotes are in and are in negotiation/ progress. The metal work could not be done until the temperature dropped a bit- so we'll be working on that now. The R/O skid has more installation issues than anyone anticipated, so we have to get with the vendor to see how long that's going to take. I would say everything should be done by 1 March 2018.

Holly

On Thursday, November 9, 2017 10:43 AM, Clayton Lewis <[CLewis@PSC.STATE.FL.US](mailto:CLewis@PSC.STATE.FL.US)> wrote:

Good Morning,

How much more time do you need to obtain the new quotes and finish the projects? I will forward that information to our attorneys and they will tell us how to apply for the extension.

Thanks

---

**From:** Kevin Burge [<mailto:aquarinautilities@bellsouth.net>]  
**Sent:** Wednesday, November 08, 2017 6:39 PM  
**To:** Clayton Lewis  
**Subject:** Re: Status of Pro Forma Projects

Dear Clayton,

We will certainly need more time- as we have been dealing with non-stop pump, lift station, and R/O failures this year- also, we have been forced to get new quotes for everything, so that has taken a lot of time too- We are definitely working on everything, but we will need more time. How do we apply for an extension.

Thanks,  
Holly Burge

On Thursday, November 2, 2017 9:36 AM, Clayton Lewis <[CLewis@PSC.STATE.FL.US](mailto:CLewis@PSC.STATE.FL.US)> wrote:

Ref: Docket No. 20150010 et al Aquarina Utilities, Inc.

Hello Mrs. Burge,

Do you have any invoices for the completed pro forma projects? The deadline set in the order is December 29, 2017. If you anticipate needing more time, please consider requesting an extension to complete the projects.

Clay

*Clayton K. Lewis*  
*Division of Engineering*  
*850 413-6578*