1	Ū	BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION FLORIDA POWER & LIGHT COMPANY AMENDED REBUTTAL TESTIMONY OF JOHN J. REED DOCKET NO. 130009 July 26, 2013
2	2	FLORIDA POWER & LIGHT COMPANY
3	3	AMENDED REBUTTAL TESTIMONY OF JOHN J. REED
4	1	DOCKET NO. 130009
5	j	July 26, 2013
6	í	
7	Q.	Please state your name and business address.
8	Α.	My name is John J. Reed. My business address is 293 Boston Post Road West,
9	pg.	Marlborough, Massachusetts 01752.
10	Q.	Have you previously filed direct testimony in this proceeding?
11	A.	Yes, I have.
12	Q.	Please state the purpose of your rebuttal testimony.
13	A.	I have been asked by Florida Power & Light Company ("FPL" or the
14		"Company") to respond to the direct testimony of William Jacobs, Jr., and
15		specifically Witness Jacobs' recommendation that the Florida Public Service
16		Commission (the "Commission") disallow \$200 million of Extended Power
17		Uprate ("EPU") project (i.e., EPUs at Turkey Point ("PTN") and St. Lucie
18		("PSL"), which I refer to as the "EPU Project" or the "Project") costs incurred
19		by FPL.
20	Q.	Please summarize your conclusions regarding the direct testimony of
COM 5 AFD 1 21		OPC Witness Jacobs.
APA 1 22	A.	It is my opinion that Witness Jacobs' recommendation to disallow \$200 million
ECO		of EPU Project costs is inconsistent with both a reasonable application of the
5 24		prudence standard (as described in my direct testimony in this proceeding and
CLK 1: ct. re	ep.	

further in my rebuttal testimony) and the scope of this proceeding. Specifically, Witness Jacobs' recommendation to disallow \$200 million is not linked to any imprudent decision or action by the Company in 2012 (i.e., the period of review in this proceeding) or in any other period. A reasonable application of the prudence standard involves evaluating decisions and actions, and, if there is a finding of imprudence, quantifying the cost impact that can be attributed to those decisions and actions. Witness Jacobs has not done that and simply relies on a results-oriented analysis to create a recommended disallowance.

The prudence standard also requires an exclusion of hindsight. Witness Jacobs, however, embraces rather than excludes hindsight from his evaluation, as he performs a review of the EPU Project based on information that was not available at the time FPL had to make its decisions, and uses the results of that approach to question decisions made by FPL as far back as 2007 (i.e., the year FPL decided to undertake the EPU Project). All of FPL's decisions that occurred prior to 2012 were previously reviewed by the Commission, and were found to be reasonable. Witness Jacobs recounts how all of his previous challenges to those actions were found by the Commission to be without merit, but he attempts to revisit those recommendations, and reverse the Commission's prior findings, based solely on the fact that the Project has turned out to cost more than expected. That is the epitome of reliance on hindsight. For that reason, among others, I conclude that the Commission should reject Witness Jacobs' recommendation to disallow \$200 million of EPU Project costs.

I also disagree with Witness Jacobs' suggestions that excluding sunk costs from forward-looking feasibility analyses is a flawed approach, and that the PTN

and PSL uprates should be evaluated on a separate, stand-alone basis. I note that both of these arguments by Witness Jacobs have been rejected by the Commission in the past. The Company's assessment of the economic feasibility of the EPU Project must only focus on avoidable expenses and must ignore sunk or unavoidable costs that have already been incurred. In addition, because of the high levels of joint costs and project interdependence, the EPU Project is best considered on an integrated basis as a single project.

8 Q. Please briefly describe the testimony that was filed by Witness Jacobs that
9 you will address in your Rebuttal Testimony.

A.

In his direct testimony, Witness Jacobs reviewed and evaluated FPL's request for authority to collect historical and projected costs associated with the EPU Project and FPL's new nuclear project. Witness Jacobs accepts the charges incurred by FPL for the new nuclear project. He recommends, however, a disallowance associated with the EPU Project. Witness Jacobs assessed the economic feasibility of the EPU modifications at PTN and PSL on separate bases and concluded that the EPU modifications at PTN are uneconomic. Witness Jacobs recommends an arbitrary disallowance of \$200 million, which he asserts at page 22 of his testimony "provides only partial protection to the ratepayers" based on the difference between Witness Jacobs' assessment of actual spending at PTN in 2012 and the estimate provided by the Company in April 2012. As discussed earlier, Witness Jacobs does not identify any specific decision that led to this \$200 million of "disallowed" cost as having been imprudent, and he has not tied this amount to any excess costs based on what he believes would have been an alternative prudent decision.

1 Q. Witness Jacobs implies on page 19 of his testimony that FPL's decision to 2 undertake the PTN EPU was imprudent. Is that decision relevant to this 3 proceeding? No. FPL's decision to undertake the EPU Project, including modifications at 4 A. 5 PTN, was approved by the Commission over five years ago in the certificate of 6 need filing in Docket No. 070602-EL. Since that time, the Commission has 7 approved FPL's request to recover all of its prudently-incurred costs through the 8 annual Nuclear Cost Recovery Clause ("NCRC") proceedings. Witness Jacobs 9 therefore suggests that the Commission essentially reverse former prudence 10 findings, which I believe is both unfounded and inconsistent with NCRC rules 11 and basic ratemaking principles. 12 Q. Witness Jacobs asserts that the PTN EPU was uneconomic in 2012, which 13 suggests the project should have been abandoned. Does Witness Jacobs 14 demonstrate that FPL should have abandoned the PTN EPU in 2012? 15 A. No, nor could he. In 2012, at such a late stage in the implementation process of 16 a mega project such as the EPU Project, there would typically be very few 17 remaining costs that were truly avoidable. As stated in my direct testimony, at 18 page 20, in late 2012 the Engineering Analysis Phase of the EPU Project was 19 completed, the Long Lead Equipment Procurement Phase and the Engineering 20 Design Modification Phase were essentially completed, and the Implementation 21 Phase of the EPU Project was well underway and nearing completion. At that 22 point, therefore, the vast majority of the EPU Project costs were either spent 23 (i.e., sunk costs), or unavoidable (i.e., unspent but contractually obligated). In my direct testimony, I described the steps FPL took to control costs in the late 24

stages of the Project, including incorporation of lessons learned from earlier outages into the design, engineering, and implementation of subsequent outages, and the re-assignment of work scope from the Engineering, Procurement, and Construction ("EPC") vendor to other, qualified specialist firms in order to efficiently manage the multiple outages, along with rigorous oversight and management of those vendors. Witness Jacobs fails to address those decisions and actions by the Company. Instead, he focuses on the end result with no analysis of the challenges faced by FPL in implementing the EPU Project and the Company's response to those challenges.

Q.

A.

Is Witness Jacobs correct to assess the prudence of FPL's decision to undertake and complete the PTN uprate based solely on the final cost of the project?

No. Witness Jacobs concludes that the PTN EPU is uneconomic based on his assessment of the near-completed cost of the PTN modifications. Further, Witness Jacobs states at page 11 of his testimony that "[n]ow that the full cost of the Turkey Point EPU project is finally coming into focus, the magnitude of the harm to ratepayers can be comprehended," and at page 19 of his testimony that "[s]ometimes the impact of an imprudent decision does not show up in the form of unreasonable (and even inordinate) costs until subsequent periods." This is incorrect and an unreasonable application of the prudence standard described in my direct testimony for two reasons. First, Witness Jacobs implies that we do not know whether a decision is prudent or imprudent until the final cost is known. This approach clearly relies on hindsight and is a violation of the prudence standard that has been consistently applied by the Commission.

Second, Witness Jacobs points to and seeks to revisit decisions that happened long before 2012 (i.e., the period under review), such as FPL's decision to "undertake the Turkey Point EPU." As stated above, those decisions were evaluated and approved by the Commission in prior NCRC proceedings, and Witness Jacobs' implication that they should be revisited now is clearly inconsistent with the scope of this proceeding and a reasonable application of the prudence standard. Further, Witness Jacobs' recommendation to assess the prudence of FPL's decision to undertake and complete the PTN uprate based solely on the final cost of the project is reminiscent of the highly unsuccessful "all-or-nothing" regulatory paradigm that was applied in some jurisdictions in the 1980s. It was the avoidance of this kind of hindsight-based review that led to the establishment of the NCRC, and the desire to avoid the highly contentious and destructive results that occurred in the 1980s.

14 Q. Please explain.

Α.

The regulatory processes applied to the development of nuclear generation in the 1980s were characterized by significant cost disallowances, at times owing to results-oriented hindsight reviews that determined whether plants turned out to be economic a decade or more after construction had begun. The standards used by regulators at that time evolved from traditional prudence reviews to include an "economically used and useful" standard that, based on hindsight, determined what portion of a plant's prudently incurred cost was "economically" useful in providing service to customers. The recovery of prudently-incurred costs was further narrowed by the adoption of more onerous standards such as an "economic benefits test" and eventually simple "risk sharing," whereby costs

	were simply declared unrecoverable on the basis that the total cost was too large
	for customers alone to bear the burden. By recommending a disallowance based
	on the final cost of the EPU Project, regardless of the Commission's views on
	the prudence or imprudence of the actions of the utility, Witness Jacobs is
	essentially calling for a return to mistaken methodologies of the distant past. The
	Nuclear Cost Recovery rule, however, demonstrates that the Florida Legislature
	and the Commission wished to provide a framework within which the
	Commission has the opportunity to address and avoid many flawed aspects of
	those past regulatory processes.
Q.	Did Witness Jacobs address any of the specific actions and decisions of
	the Company as they related to FPL's execution of the EPU Project?
A.	No. Witness Jacobs asserts at page 20 of his testimony that FPL Witness Jones
	has not established the reasonableness of FPL's PTN expenditures, yet Witness
	Jacobs does nothing to establish their unreasonableness other than to point out
	that the EPU Project's costs were higher than anticipated. This is an
	inappropriate application of the prudence standard.
Q.	What is an appropriate application of the prudence standard as it relates to
	FPL's 2012 expenditures?
A.	As described in my direct testimony, at pages 11 and 12, the prudence standard is
	captured by three key features: (1) prudence relates to actions and decisions;
	costs themselves are not prudent or imprudent; (2) the standard incorporates a
	presumption of prudence, which is often referred to as a rebuttable presumption;
	and (3) there is a total exclusion of hindsight. An appropriate application of the
	prudence standard also considers a range of reasonable behavior regarding

elements of the EPU Project that are within FPL's control. That standard of prudence is consistent with the standard applied by the Commission, many other state and federal utility regulators, the U.S. Supreme Court, and regulatory advisory groups such as the National Regulatory Research Institute ("NRRI").²

A.

Q.

Witness Jacobs has violated all of the above-mentioned features of an appropriate application of the prudence standard by: (a) focusing on the end result (i.e., total costs), rather than the Company's decisions and actions in implementing the EPU Project; (b) assuming imprudent management of the Project by the Company based on his assessment of increasing costs, rather than any analysis of specific decisions FPL made in implementing the Project; and (c), as described above, relying on hindsight.

Witness Jacobs states at page 21 of his testimony that if the Commission had known FPL's actual total calendar year 2012 expenditures in Docket No. 120009-EI, "it may have decided the issue of disallowance that OPC raised at that time differently." Do you agree with Witness Jacobs' speculation?

No. Witness Jacobs' argument is predicated on the Commission agreeing with the approach to determining a disallowance that Witness Jacobs presented in Docket No. 120009-EI. As Witness Jacobs acknowledges, at page nine of his testimony, the Commission did not adopt his recommendation in that proceeding. In addition, Witness Jacobs already concluded that the PTN EPU was uneconomic in the 2012 proceeding, and recommended a cap on FPL's recovery of EPU costs. Simply because Witness Jacobs finds the PTN uprate to be *more* "uneconomic" this year does not mean the Commission would have

reversed its rejection of his analytical framework and recommendations in that prior proceeding. In addition, as discussed by Witness Jones in his rebuttal testimony, it is notable that the final cost of the EPU Project on a cost per kilowatt basis is only modestly higher than the non-binding cost estimate presented by Witness Jones in April 2012 in Docket No. 120009-EI, despite what Witness Jacobs attempts to demonstrate in his testimony. Lastly, as discussed above, Witness Jacobs fails to consider that nearly all of the Project's costs were either sunk or unavoidable in 2012, and that FPL had to make its decision on whether or not to complete the project based on a comparison of avoidable costs and lost benefits. Witness Jacobs recommends a disallowance of \$200 million for the EPU Project. Is such a disallowance formulated consistently with a sound

1

2

3

5

6

7

8

10

11

12

13

14

15

16

17

18

19

20

21

Q.

A.

application of the prudence standard?

No. A proper application of the prudence standard involves: (a) finding that specific actions or decisions were within or outside a range of reasonable behavior; and (b) quantifying the impact of those specific actions or decisions. That quantification should occur by comparing what did occur to what would have occurred under a "minimally prudent" course of action. Witness Jacobs has done neither. His recommendation, therefore, is simply based on his view that the Project costs more than was expected or more than he now believes it is worth, and does not reflect any application of the prudence standard.

1	Q.	Witness Jacobs asserts that FPL Witness Sim has a "flawed insistence on
2		ignoring sunk costs." Do you agree?
3	Α.	No. Sunk costs are costs that have already been incurred up to a given point in a
4		project and it is important to note that sunk costs cannot be avoided whether the
5		project is cancelled or not. The irrelevance of sunk costs for purposes of
6		determining the forward-looking economic feasibility of a project is a basic
7		principle of economics and corporate finance. ⁴ Due to the fact that sunk costs
8		cannot be changed or avoided based on decision-making today, those costs don't
9		affect or even enter into the analysis underlying a decision as to whether it is
10		economically advisable to complete a project or not.
11	Q.	Does Witness Jacobs' Exhibit No. WRJ-7, that he relies on, support his
12		position?
13	A.	No, in fact it supports my conclusion, which is the opposite of Witness Jacobs'
14		conclusion. Exhibit No. WRJ-7 of Witness Jacobs' direct testimony is an article
15		titled "Successful Software Management: How to Improve Your Decision
16		Making - Sunk Costs". The first page of that article states the following:
17 18		Sunk costs are money that you've already spent on one of the options, before making the decision. Regardless of which
19		option you choose, the money has already been spent. That
20 21		money is, for all intents and purposes, gone. If you choose option A, the money is spent. If you choose option B, the
22		money is spent. If you choose to do nothing, the money has
23		still been spent. The result is that sunk costs should not be
24		considered in your decisions. Sunk costs do not alter the future
25		costs and revenues of your options, so they should not be
26		included in the analysis.
27		Witness Jacobs' exhibit clearly supports the position that FPL Witness Sim has
28		taken, and provides strong support for the exclusion of sunk costs when
29		assessing the economic feasibility of large capital projects. Under the correct

- 1 methodology, there is no question that it was prudent for FPL to complete the
- 2 EPU Project, and that this decision maximized the benefits to ratepayers.
- 3 Q. Does this conclude your testimony?
- 4 A. Yes, it does.

Order No. PSC-08-0021-FOF-EI, Issued January 7, 2008, in Docket No. 070602-EI, <u>In re: Petition</u> for determination of need for expansion of Turkey Point and St. Lucie nuclear power plants, for exemption from Bid Rule 25-22.082, F.A.C., and for cost recovery through the Commission's Nuclear Power Plant Cost Recovery Rule, Rule 25-6.0423, F.A.C.

For example, as contained in National Regulatory Research Institute, <u>The Prudent Investment Test in the 1980's</u>, <u>April 1985</u>.

Direct Testimony of William R. Jacobs, Jr., Ph.D., at 21.

See, e.g., Ross, Stephen A., Westerfield, Randolph W., and Jordan, Bradford, Jordan D., Fundamentals of Corporate Finance, 4th ed., at 280.