



Writer's Direct Dial Number: (850) 521-1706
Writer's E-Mail Address: bkeating@gunster.com

September 16, 2014

E-PORTAL FILING

Ms. Carlotta Stauffer, Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, FL 32399-0850

Re: Docket No. 120036-GU - **Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.**

Dear Ms. Stauffer:

Attached for filing in the referenced docket, please find the 2nd quarter 2014 GRIP report of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Thank you for your assistance with this filing. As always, please don't hesitate to let me know if you have any questions or concerns.

Kind regards,

Beth Keating
Gunster, Yoakley & Stewart, P.A.
215 South Monroe St., Suite 601
Tallahassee, FL 32301
(850) 521-1706

Enclosure (Report)

Cc:/Rick Moses/Chief – Safety Bureau

FLORIDA PUBLIC UTILITIES COMPANY
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending June 30, 2014

Installed:

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida</i>	15,371	\$ 195,882.95		\$ 514,847.52				
<i>South Florida</i>	1,567	\$ 2,133,350.86		\$ 4,349,763.48	883	\$ 1,580,653.66	1,169	\$ 2,915,611.16
<i>Consolidated</i>	16,938	\$ 2,329,233.81	20,263	\$ 4,864,611.00	883	\$ 1,580,653.66	1,169	\$ 2,915,611.16

Retired:

<i>Central Florida</i>	6,940	6,940
<i>South Florida</i>	11,196	11,396
<i>Consolidated</i>	18,136	18,336

Remaining Replacement:

<u>Mains</u>	<u>Quantity</u>	<u>Services</u>	<u>Quantity</u>
Miles at Beginning 03/31/2014	165	Number of Services at 03/31/2014	5,419
Miles Retired through 06/30/2014	3	Services Retired/Installed through 06/30/2014	883
Miles Remaining	<u>162</u>	Services Remaining	<u>4,536</u>

**Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending June 30, 2014**

Mains Install:

Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Material Installed	Main Size Installed	Quarter Installed Investment Amount	YTD Installed Investment Amount	Installed In Service Date
FN13G13181	Volusia	FN13G13181- GRIP Woodland to W. Stetson					\$ 1,541.38	\$ 2,119.90	
FN13G23287	Volusia	FN13G23287 GRIP Highland Country Estates	HC	5,868	PE	2"	\$ 14.48	\$ 14.48	Nov-13
FN13G23402	Volusia	FN13G23402-GRIP Spring Hammock	HC	1,915	PE	2"	\$ 13,619.38	\$ 57,952.15	Mar-14
FN14G23101	Volusia	FN14G23101-GRIP Beresford and S Florida					\$ 38,456.77	\$ 87,323.88	
FN14G23104	Volusia	FN14G23104- GRIP Sugar Mill NSB					\$ 59,346.12	\$ 79,676.35	
FN14G23105	Volusia	FN14G23105-GRIP N Amelia and E Kentucky	HC	7,561		2"	\$ 37,580.41	\$ 163,008.39	Mar-14
FN14G23105	Volusia	FN14G23105-GRIP N Amelia and E Kentucky	HC	27		1.25"	\$ -	\$ -	Mar-14
FN14G23119	Volusia	FN14G23119- GRIP Deltona Mains					\$ 7,713.89	\$ 25,228.96	
FN14G23139	Volusia	Orange City 2014					\$ -	\$ 1,017.70	
FN14G23142	Volusia	FN14G23142-GRIP Highland Country Est					\$ 11,181.36	\$ 24,627.66	
FN14G23158	Volusia	SE Deland 2014					\$ -	\$ 448.15	
FN14G23159	Volusia	NE Deland 2014					\$ -	\$ 4,042.41	
FN14G23165	Volusia	FN14G23165-GRIP SW Deland 2014					\$ 5,963.85	\$ 25,354.18	
FN00GA9999		Capital Expenditures Pending Project Numbers					\$ 20,465.31	\$ 44,033.31	
Total Mains Installed-Central Florida				15,371			\$ 195,882.95	\$ 514,847.52	

Mains Install:

Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Material Installed	Main Size Installed	Quarter Installed Investment Amount	YTD Installed Investment Amount	Installed In Service Date
FN13G11131	Palm Beach	FN13G11131- GRIP Georgia Ave 2in PE					\$ 494.16	\$ 494.16	
FN13G11157	Palm Beach	FN13G11157 GRIP Lake Worth PH1 2in					\$ 199,926.83	\$ 813,398.76	
FN13G11158	Palm Beach	FN13G11158 GRIP Lake Worth Ph1 4in					\$ 63,222.84	\$ 231,391.79	
FN13G61263	Palm Beach	FN13G61263- GRIP Georgia Ave 6in PE					\$ 56.41	\$ 56.41	
FN13G41305	Palm Beach	GRIP Lighthouse Dr Crossing					\$ 529.04	\$ 529.04	
FN13G21369	Palm Beach	FN13G21369-GRIP Barcelona WPB					\$ 8.30	\$ 8.30	
FN13G61363	Palm Beach	FN13G61363- GRIP Tamarind Ave 6 inch					\$ 10,794.68	\$ 178,678.50	
FN13G21363	Palm Beach	FN13G21363- GRIP Tamarind Ave 2 inch					\$ 911.22	\$ 911.22	
FN14G21117	Palm Beach	FN14G21117-GRIP Greenwood Ph 2					\$ 151,279.92	\$ 236,918.25	
FN14G21118	Palm Beach	FN14G21118-GRIP Lake Worth Ph 2					\$ 335,743.58	\$ 567,899.06	
FN14G21122	Palm Beach	FN14G21122- GRIP 18 Auburn Dr LW					\$ 342.57	\$ 342.57	
FN14G41117	Palm Beach	FN14G41117-GRIP Greenwood Ph 2					\$ 54,636.39	\$ 136,457.43	
FN14G41118	Palm Beach	FN14G41118- GRIP Lake Worth Ph 2					\$ 98,464.90	\$ 166,431.17	
FN14G21132	Palm Beach	FN14G21132- GRIP 2in Lake Worth Ph3					\$ 435,199.87	\$ 520,349.10	
FN14G21140	Palm Beach	FN14G21140-GRIP Olive S Belvedere W	HC	63	PE	2"	\$ 19,202.45	\$ 19,438.12	Apr-14
FN14G21150	Palm Beach	FN14G21150-GRIP Tamarind Ave 2014					\$ 226,445.78	\$ 500,502.34	
FN14G21151	Palm Beach	FN14G21151- GRIP Anchorage 2014					\$ 60,043.73	\$ 268,403.89	
FN14G21190	Palm Beach	127 Reef Road	HC	758	PE	2"	\$ 2,456.14	\$ 2,456.14	May-14
FN14G41153	Palm Beach	FN14G41153-GRIP S Cty to Seabreeze 2014					\$ 126,653.50	\$ 153,889.98	
FN14G61152	Palm Beach	FN14G61152-GRIP Georgia Ave 2014					\$ 75,640.04	\$ 99,208.04	
FN14G41132	Palm Beach	FN14G41132-GRIP 4in Lake Worth Ph3					\$ 149,944.82	\$ 248,281.93	
FN14G41140	Palm Beach	FN14G41140-GRIP Olive S Belvedere W	HC	616	PE	4"	\$ 12,777.81	\$ 14,777.81	Apr-14
FN14G61132	Palm Beach	FN14G61132-GRIP 6in Lake Worth Ph3					\$ 91,216.60	\$ 91,216.60	
FN14G61180	Palm Beach	FN14G61180-GRIP Georgia Ph2 North 6in					\$ 244,778.90	\$ 244,778.90	
FN14G11191	Palm Beach	2416 Medina Way					\$ 1,212.64	\$ 1,212.64	
FN14G21180	Palm Beach	Georgia Ave. Phase 2 - North - 2"					\$ 121,781.42	\$ 121,781.42	
FN14G41180	Palm Beach	Georgia Ave. Phase 2 - North - 4"					\$ 12,294.92	\$ 12,294.92	
FN14G21187	Palm Beach	4211 Washington	HC	130	PE	2"	\$ 1,575.49	\$ 1,575.49	Jun-14
FN14G21193	Palm Beach	Georgia Ave. Phase 2 - South - 2"					\$ 17,642.73	\$ 17,642.73	
FN14G41193	Palm Beach	Georgia Ave. Phase 2 - South - 4"					\$ 24,568.92	\$ 24,568.92	
FN14G61193	Palm Beach	Georgia Ave. Phase 2 - South - 6"					\$ 20,564.98	\$ 20,564.98	
CAPACCR		Capital Accrual					\$ (427,060.72)	\$ (346,697.13)	
Total Mains Installed-South Florida				1,567			\$ 2,133,350.86	\$ 4,349,763.48	
Total Mains Installed-PPUC				16,938			\$ 2,329,233.81	\$ 4,864,611.00	

Quarter YTD

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending June 30, 2014

<u>Services:</u>						Quarter	YTD		
Project	County	Location/Address	Rural or High	# Services	Material	Service Size	Installed	Installed	Installed
Number			Consequence	Installed	Installed	Installed	Investment	Investment	In Service
							Amount	Amount	Date
FN14GS1080	Palm Beach	Various	HC	656	PE	3/4"	\$ 1,185,438.88	\$ 2,225,575.70	Qtr2-14
FN14GS1082	Palm Beach	Various	HC	8	PE	1 1/4"	\$ 38,157.48	\$ 59,843.16	Qtr2-14
FN14GS3080	Volusia	Various	HC	219	PE	3/4"	\$ 357,057.30	\$ 630,192.30	Qtr2-14
<i>Total Services Installed</i>				<u>883</u>			<u>\$ 1,580,653.66</u>	<u>\$ 2,915,611.16</u>	

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending June 30, 2014

Mains:							Retired
Project Number	County	Location/Address	Rural or High Consequence	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
FN13G23287R	Volusia	Highland Country Estates		3,165	1.25"	BS	Apr-14
FN13G23402R	Volusia	Spring Hammock		3,775	1.25"	BS	Apr-14
Total Mains Retired				6,940			

Mains:							Retired
Project Number	County	Location/Address	Rural or High Consequence	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
FN13G21363R	Palm Beach	Tamarind Ave	HC	6,626	2"	BS	Apr-14
FN13G61363R	Palm Beach	Tamarind Ave	HC	3,809	6"	BS	Apr-14
FN14G11186R	Palm Beach	205 Pilgrim Road	HC	42	2"	BS	Apr-14
FN14G21140R	Palm Beach	Olive S Belvedere W	HC	63	2"	BS	Apr-14
FN14G41140R	Palm Beach	Olive S Belvedere W	HC	580	3"	BS	Apr-14
FN14G21187R	Palm Beach	4211 Washington	HC	76	2"	BS	May-14
FN14G21187R	Palm Beach	4211 Washington	HC	125	1.25"	BS	Jun-14
Total Mains Retired				11,196			

FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending June 30, 2014

Installed:

	<u>Mains</u>				<u>Services</u>			
	<u>Quarter</u>		<u>Year To Date</u>		<u>Quarter</u>		<u>Year To Date</u>	
	<u>Feet</u>	<u>Amount</u>	<u>Feet</u>	<u>Amount</u>	<u>Number</u>	<u>Amount</u>	<u>Number</u>	<u>Amount</u>
<i>Central Florida Gas</i>	2,368	\$ 990,433.10	4,768	\$ 1,672,231.83	10	\$ 39,519.24	17	\$ 62,155.24

Retired:

<i>Central Florida Gas</i>	9,380		9,380
----------------------------	-------	--	-------

Remaining Replacement:

<u>Mains</u>	<u>Quantity</u>	<u>Services</u>	<u>Quantity</u>
Miles at Beginning 03/31/2014	144	Number of Services at 03/31/2014	582
Miles Retired through 06/30/2014	2	Services Retired/Installed through 06/30/2014	10
Miles Remaining	142	Services Remaining	572

Florida Division of Chesapeake Utilities Corporation
 Gas Reliability Infrastructure Program
 Quarterly Reporting
 Quarter Ending June 30, 2014

<u>Mains:</u>							Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Material Installed	Main Size Installed	Investment Amount	Installed Investment Amount	Installed In Service Date
CAPACCR	Polk	Capital Accrual					\$ (37,181.11)	\$ (37,181.11)	
CF00GA1999	Polk	Capital Expenditures Pending Project Numbers					\$ 12,978.51	\$ 12,978.51	
CF00G11555	Polk	Capital Clearing Account					\$ -	\$ 1,890.29	
CF13G11106	Polk	Haines City Ph2-4"					\$ 470.01	\$ 104,715.56	
CF13G11119	Polk	Lake Hamilton - 4"					\$ 6,516.29	\$ 48,743.51	
CF13G21205	Polk	Maple Ave - 2"					\$ 48,161.42	\$ 53,757.22	
CF13G41206	Polk	Maple Ave - 4"					\$ 274,288.21	\$ 629,469.52	
CF13G41190	Polk	E. Lake Ship - 4"					\$ -	\$ 543.84	
CF13G41223	Polk	Old Bartow - Taylor Road					\$ -	\$ (935.41)	
CF14G11999	Polk	GRIP Mains					\$ (700.94)	\$ (63.00)	
CF14G21114	Polk	Dundee 2 Inch					\$ 131,324.12	\$ 157,878.44	
CF14G21118	Polk	Spirit Lake 2014					\$ -	\$ 6,209.03	
CF14G21127	Polk	Chalet Suzanne					\$ 13,445.59	\$ 34,504.62	
CF14G21135	Polk	Victoria	HC	2,273	PE	2"	\$ 34,257.16	\$ 34,257.16	Jun'14
CF14G21142	Polk	Mt. Lake Phase 1					\$ 35,170.28	\$ 35,170.28	
CF14G21149	Polk	W. Lake Starr					\$ 412.78	\$ 412.78	
CF14G21150	Polk	E. Johnson Ave.					\$ 330.15	\$ 330.15	
CF14G41115	Polk	Dundee 4 Inch					\$ 109,903.94	\$ 121,487.02	
CF14G41123	Polk	W. Lake Ship 2014					\$ 15,356.99	\$ 57,670.84	
CF14G41124	Polk	McKay Loop					\$ 37,590.70	\$ 76,961.02	
CF14G61116	Polk	Dundee 6 Inch					\$ 308,109.00	\$ 328,331.75	
CF14G21128	Polk	Lake Otis	HC	95	PE	2"	\$ -	\$ 1,846.17	Mar'14
CF14G61122	Polk	Lake Hamilton 2014					\$ -	\$ 3,253.64	
Total Mains Installed				2,368			\$ 990,433.10	\$ 1,672,231.83	

<u>Services:</u>							Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	Material Installed	Service Size Installed	Investment Amount	Installed Investment Amount	Installed In Service Date
CF14GS1080	Polk	Various	HC	8	PE	1" & Under	\$ 34,998.91	\$ 55,450.91	Qtr2 -14
CF14GS1082	Polk	Various	HC	2	PE	Over 1"	\$ 4,520.33	\$ 6,704.33	Qtr2 -14
Total Services Installed				10			\$ 39,519.24	\$ 62,155.24	

Florida Division of Chesapeake Utilities Corporation
 Gas Reliability Infrastructure Program
 Quarterly Reporting-Retirements
 Quarter Ending June 30, 2014

Mains:

Project Number	County	Location/Address	Rural or High Consequence	Feet Retired	Main Size Retired	Material Retired	Retired
							Out of Service Date
CF13G11119R	Polk	Lake Hamilton	HC	5,560	3"	BS	Feb-14
CF13G11106R	Polk	Haines City Ph.2	HC	3,800	3"	BS	Jan-14
CF13G41206R	Polk	Maple Ave - 4"	HC	20	4"	BS	Apr-14
<i>Total Mains Retired</i>				9,380			