

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

BEFORE THE
FLORIDA PUBLIC SERVICE COMMISSION

In the Matter of:

DOCKET NO. 20180049-EI

EVALUATION OF STORM
RESTORATION COSTS FOR
FLORIDA POWER & LIGHT
COMPANY RELATED TO
HURRICANE IRMA.

FILED 7/17/2019
DOCUMENT NO. 05614-2019
FPSC - COMMISSION CLERK

_____ /

VOLUME 2
PAGES 215 through 334

PROCEEDINGS: HEARING
COMMISSIONERS
PARTICIPATING: CHAIRMAN ART GRAHAM
COMMISSIONER JULIE I. BROWN
COMMISSIONER DONALD J. POLMANN
COMMISSIONER GARY F. CLARK
COMMISSIONER ANDREW GILES FAY

DATE: Tuesday, July 9, 2019

TIME: Commenced: 1:00 p.m.
Concluded: 2:05 p.m.

PLACE: Betty Easley Conference Center
Room 148
4075 Esplanade Way
Tallahassee, Florida

REPORTED BY: DEBRA R. KRICK
Court Reporter

APPEARANCES: (As heretofore noted.)

PREMIER REPORTING
114 W. 5TH AVENUE
TALLAHASSEE, FLORIDA
(850) 894-0828

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

I N D E X
WITNESSES

NAME :	PAGE
Manual B. Miranda	
Prefiled direct testimony	219
Prefiled rebuttal testimony	250
Keith Ferguson	
Prefiled direct testimony	263
Prefiled rebuttal testimony	281
Kristin Manz	
Prefiled rebuttal testimony	306

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

EXHIBITS

NUMBER :		ID	ADMITTED
2-5	As identified on the comprehensive exhibit list		326
9	As identified on the comprehensive exhibit list		326
10	As identified on the comprehensive exhibit list		326
17-22	As identified on the comprehensive exhibit list		326
23-60	As identified on the comprehensive exhibit list		326

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

P R O C E E D I N G S

CHAIRMAN GRAHAM: Okay. Seeing no more questions, we need to enter all the prefiled testimony for Witness Miranda, Ferguson and Manz into the record, correct?

MR. RUBIN: Yes.

MS. BROWNLESS: Go ahead.

MR. RUBIN: Yes.

(Whereupon, prefiled testimony was inserted.)

I. INTRODUCTION

1

2

3 **Q. Please state your name and business address.**

4 A. My name is Manuel B. Miranda. My business address is Florida Power & Light
5 Company, 700 Universe Blvd., Juno Beach, Florida, 33408.

6 **Q. By whom are you employed and what is your position?**

7 A. I am employed by Florida Power & Light Company (“FPL” or the “Company”) as
8 Senior Vice President of Power Delivery.

9 **Q. Please describe your duties and responsibilities in that position.**

10 A. As Senior Vice President of Power Delivery, I am responsible for the planning,
11 engineering, construction, operation, maintenance, and restoration of FPL’s
12 transmission and distribution (“T&D”) electric grid. During storm restoration
13 events, I assume the additional role of FPL’s Area Commander. In this capacity, I
14 am responsible for the overall coordination of all restoration activities to ensure the
15 successful implementation of FPL’s restoration strategy, which is to restore service
16 to our customers safely and as quickly as possible.

17 **Q. Please describe your educational background and professional experience.**

18 A. I have a Bachelor of Science in Mechanical Engineering from the University of
19 Miami and a Master in Business Administration from Nova Southeastern
20 University. I joined FPL in 1982 and have 36 years of technical, managerial and
21 commercial experience gained from serving in a variety of positions within
22 Customer Service, Distribution and Transmission. For more than 10 years, I have
23 held several vice president positions within Distribution and Transmission,

1 including my current position. For storm restoration events, I have served as FPL's
2 Area Commander for the last five years. Additionally, for the last five years, I have
3 served as a member on the National Response Executive Committee, a group that
4 oversees a process designed to enhance the industry's ability to respond to national-
5 level events by improving access and visibility to resources from all across the
6 country.

7 **Q. Are you sponsoring any exhibits in this case?**

8 A. Yes. I am sponsoring the following exhibits:

- 9 • MBM-1 – Satellite View of Hurricane Irma
- 10 • MBM-2 – FPL's T&D Hurricane Irma Restoration Costs

11 **Q. What is the purpose of your testimony?**

12 A. The purpose of my testimony is to provide an overview of FPL's emergency
13 preparedness plan and restoration process. I will also provide details for the work
14 and costs incurred by FPL's T&D organization in connection with Hurricane Irma.
15 Specifically, I will describe FPL's T&D Hurricane Irma storm preparations,
16 response and restoration efforts, follow-up work activities necessary to restore
17 FPL's facilities to their pre-storm condition, and details on T&D storm restoration
18 costs. Finally, I will discuss FPL's overall successful performance in restoring
19 service to those customers that experienced an outage due to Hurricane Irma. As a
20 result, my testimony supports the prudence of FPL's activities and the
21 reasonableness of the Hurricane Irma T&D restoration costs.

22
23

1 **II. EMERGENCY PREPAREDNESS PLAN & RESTORATION PROCESS**

2

3 **Q. What is the objective of FPL’s emergency preparedness plan and restoration**
4 **process?**

5 A. The primary objective of FPL’s emergency preparedness plan and restoration
6 process is to safely restore critical infrastructure and the greatest number of
7 customers in the least amount of time so that FPL can return the communities it
8 serves to normalcy.

9 **Q. Describe generally how FPL approaches this objective.**

10 A. Achieving this objective requires extensive planning, training, adherence to
11 established storm restoration processes, and execution that can be scaled quickly to
12 match each particular storm. To these ends, FPL’s emergency preparedness plan
13 incorporates comprehensive annual restoration process reviews and includes
14 lessons learned, new technologies, and extensive training activities to ensure FPL’s
15 employees are well prepared.

16

17 While FPL has processes in place to manage and mitigate the costs of restoration
18 (including actions taken prior to a storm event), the objective of safely restoring
19 electric service as quickly as possible cannot, by definition, be pursued as a “least
20 cost” process. Said another way, restoration of electric service at the lowest
21 possible cost will not result in the most rapid restoration.

22

23

1 **Q. What are the key components of FPL's emergency preparedness plan?**

2 A. FPL's emergency preparedness plan is the product of years of planning, study, and
3 refinement based upon actual experience. Key components of this plan include:

- 4 • Disaster response policies and procedures;
- 5 • Scalable internal organizational structures based on the required response;
- 6 • Planned timeline of activities to assure rapid notification and response;
- 7 • Mutual assistance agreements and vendor contracts and commitments;
- 8 • Plans and logistics for the staging and movement of resources, personnel,
9 materials, and equipment to areas requiring service restoration;
- 10 • Communication and notification plans for employees, customers,
11 community leaders, emergency operation centers, and regulators;
- 12 • An established centralized command center with an organization for
13 command and control of emergency response forces;
- 14 • Checklists and conference call agendas to organize, plan, and report
15 situational status;
- 16 • Damage assessment modeling and reporting procedures;
- 17 • Field and aerial patrols to assess damage;
- 18 • Comprehensive circuit patrols to gather vital information needed to identify
19 the resources required for effective restoration; and
- 20 • Systems necessary to support outage management processes and customer
21 communications.

1 This plan is comprehensive and well-suited for the purpose of facilitating prompt
2 and effective responses to emergency conditions, such as hurricanes, to restore
3 power as quickly as possible.

4 **Q. Does FPL regularly update its plan?**

5 A. Yes. Each year, prior to storm season, FPL reviews and updates its emergency
6 preparedness plan. To ensure rapid restoration, key focus areas of this plan are
7 staffing the storm organization, preparing logistics support, enhancing customer
8 communication methods, and ensuring that required computer and
9 telecommunication systems are in place. As part of this process, all business units
10 within FPL identify personnel for staffing the emergency response organization. In
11 many cases, employees assume roles different than their regular responsibilities.
12 Training is conducted for thousands of storm personnel each year, regardless of
13 whether they are in a new role or a role in which they have served many times.
14 This includes training on processes that range from clerical and analytical to
15 reinforcing restoration processes for managers and directors.

16 **Q. What else does FPL do to prepare for each storm season?**

17 A. In the logistics support area, preparations include: 1) increasing material inventory;
18 2) verifying and securing adequate lodging arrangements; 3) securing staging sites
19 (temporary work sites that are opened to serve as operation hubs for Incident
20 Management Teams to plan, coordinate, and execute area restoration plans and also
21 provide parking, food, laundry service, medical care, hotel coordination, and, if
22 necessary, housing for large numbers of external and internal restoration
23 resources); 4) verifying staging site plans; and 5) securing any necessary

1 agreements and contracts for these support services. These activities are important
2 to ensure availability and on-time delivery of these critical items at a reasonable
3 cost. All of this planning and preparation provides the foundation to begin any
4 restoration effort.

5 **Q. Does FPL regularly test its emergency preparedness plan?**

6 A. Yes. Each year, prior to the start of hurricane season, FPL tests its readiness during
7 a hurricane “dry run” exercise. This event simulates a storm (or multiple storms)
8 impacting FPL’s service territory. The purpose is to provide a realistic, challenging
9 scenario that causes the organization to react to situations and to practice functions
10 not generally performed during normal operations. It is a full-scale exercise,
11 executed with active participation by employees representing every business unit in
12 the company as well as external organizations, local government officials, and
13 media representatives. After months of preparation, the formal exercise activities
14 begin 96 hours before the mock hurricane’s forecasted date and time of impact.
15 FPL’s Command Center is fully mobilized and staffed. Field patrollers are
16 required to complete simulated damage assessments that are then utilized by office
17 staff to practice updating storm systems, acquiring resources, and developing
18 estimated times of restoration. The exercise also includes simulating customer and
19 other external communications as well as updating our outage management system
20 and other storm-specific applications. Additionally, FPL conducts an annual full-
21 scale staging site exercise to assess the readiness of staging site processes (e.g.,
22 communications, logistics, materials, and equipment). This training is conducted in
23 the course of our ordinary approach to business and the costs of these activities are

1 not charged to storm costs and, therefore, are not part of the evaluation of costs the
2 Florida Public Service Commission is conducting in this proceeding.

3 **Q. How does FPL respond when a storm threatens its territory?**

4 A. FPL responds by taking well-tested actions at specified intervals prior to a storm's
5 impacts. When a storm is developing in the Atlantic Ocean or Gulf of Mexico, our
6 staff meteorologist continuously monitors conditions and various departments
7 throughout the company initiate preliminary preparations for addressing internal
8 and external resource requirements, logistics needs, and system operation
9 conditions.

10

11 At 96 to 72 hours prior to the projected impact to FPL's system, FPL activities
12 include: activating the FPL Command Center; alerting all storm personnel;
13 forecasting resource requirements; developing initial restoration plans; activating
14 contingency resources; and identifying available resources from mutual assistance
15 utilities. In addition, all FPL sites begin to prepare their facilities for the impact of
16 the storm.

17

18 At 72 to 48 hours, computer models are run based on the projected intensity and
19 path of the storm to forecast expected damage, restoration workload, and potential
20 customer outages. Based on the modeled results, commitments are confirmed for
21 restoration personnel, materials, and logistics support. Staging site locations are
22 then identified and confirmed based on the storm's expected path.
23 Communications lines are ordered for the staging sites and satellite

1 communications are expanded to improve communications efforts. External
2 resources are activated and begin moving toward the expected damage areas in our
3 service territory and internal personnel may also be moved closer to the expected
4 damage.

5
6 At 24 hours, the focus turns to pre-positioning personnel and supplies to begin
7 restoration as soon as it is safe to do so. As the path and strength of the storm
8 changes, FPL continuously re-runs damage models and adjusts plans accordingly.
9 Also, FPL contacts community leaders and County Emergency Operations Centers
10 (“EOCs”) for coordination and to review and reinforce FPL’s restoration plans.
11 This outreach includes confirming the assignment of FPL personnel to the County
12 EOCs for the remainder of the storm and identifying restoration personnel to assist
13 with road clearing and search-and-rescue efforts. FPL also has personnel assigned
14 to the State EOC to support coordination and satisfy information needs.
15 Throughout the process, FPL also provides critical information (e.g., public safety
16 messages, storm preparation tips, and guidance if an outage occurs) to the news
17 media, customers and community leaders.

18 **Q. Has FPL had any recent past opportunities to execute its emergency**
19 **preparedness plan and overall restoration process?**

20 A. Yes. In September and October 2016, FPL was required to implement its full-scale
21 emergency preparedness plan and restoration process as a result of impacts from
22 Hurricanes Hermine and Matthew, respectively.

1 **Q. Did FPL implement improvements to its emergency preparedness plans and**
2 **restoration process based on its experiences from these recent storms?**

3 A. Yes. Consistent with its culture of continuous improvement, FPL implemented
4 several enhancements to its processes based upon its experience with the 2016
5 storms. I will discuss these later in my testimony.

6 **Q. How does FPL ensure the emergency preparedness plan and restoration**
7 **process are consistently followed for any given storm experience?**

8 A. Significant standardization in field operations has been institutionalized including:
9 work-site organization; work preparation and prioritization; and damage
10 assessment. For external crew personnel, FPL provides an orientation that includes
11 safety rules, work practices, and engineering standards. For external personnel
12 providing patrol and management assistance, training is provided to explain their
13 duties as well as FPL processes and procedures. Also, procedures to ensure rapid
14 preparation and mobilization of remote staging sites have been developed to allow
15 FPL to establish these sites in the most heavily damaged areas.

16
17 Storm plan requirements are documented in a variety of media including manuals,
18 on-line procedures, checklists, job aids, process maps, and detailed instructions.
19 System data is continuously monitored and analyzed throughout the storm. FPL
20 conducts multiple daily conference calls, utilizing structured checklists and
21 agendas, with FPL Command Center leadership to confirm process discipline,
22 discuss overall progress, and identify issues that can be resolved quickly because
23 leaders from all FPL business units participate. Conference calls are also held

1 twice a day with all field restoration and logistics locations to provide a further
2 mechanism to ensure critical activities are performed as planned and timely
3 communications occur at all levels throughout the organization. Also, each
4 organization within FPL conducts its own daily conference call(s) to ensure plans
5 are executed appropriately and issues are being resolved expeditiously. Overall
6 monitoring and performance management of field operations are performed
7 through the FPL Command Center. In addition, FPL Command Center personnel
8 routinely conduct field visits once restoration has begun to validate restoration
9 process discipline and application, assess progress at remote work sites, and
10 identify any adjustments that may be required.

11 **Q. How does FPL assess its workload requirements?**

12 A. There are a variety of factors that impact restoration workload. In each storm, FPL
13 utilizes its damage forecast model to predict the expected damage and hours of
14 work to restore service. These forecasts are based on the location of FPL facilities,
15 the storm's projected path, and the effects of varying wind strengths on the electric
16 infrastructure. As conditions change, the damage model is updated. The workload
17 projections are matched with resource factors such as availability and location, and
18 FPL's capacity to efficiently and safely manage and support available resources.
19 As soon as the storm passes, certain employees are tasked with driving
20 predetermined routes to survey damage. Additionally, FPL utilizes damage
21 assessments obtained through aerial and field patrols and customer outage
22 information contained in FPL's outage management system.

23

1 **Q. How does FPL begin to acquire resources?**

2 A. Normally, 96 to 72 hours prior to expected storm impact, FPL begins to contact
3 selected contractors to assess their availability. Additionally, as a member of the
4 Southeastern Electric Exchange (“SEE”) and Edison Electric Institute (“EEI”), FPL
5 begins to utilize the formalized industry processes to request mutual assistance
6 resources. At 72 to 48 hours, depending on the storm track certainty and forecasted
7 intensity, FPL may begin to financially commit to acquire necessary resources and
8 request that travel to and within Florida commence. Resource needs are
9 continually reviewed and adjusted, if necessary, based on the storm’s path,
10 intensity fluctuations, and corresponding damage model results.

11 **Q. Please provide detail on how FPL acquires additional resources.**

12 A. As previously mentioned, an important component of each restoration effort is
13 FPL’s ability to scale up its resources to match the increased volume of workload.
14 This includes acquiring external contractors and mutual assistance from other
15 utilities, within (e.g., other Florida investor-owned, municipal and cooperative
16 utilities) as well as outside of Florida. FPL is a participating member of the SEE
17 Mutual Assistance Group. While this group is a non-binding entity, it provides
18 FPL and other members with guidelines on how to request assistance from a group
19 of approximately 50 utilities, primarily located in the southern and eastern United
20 States. The guidelines require reimbursement for direct costs of payroll and other
21 expenses, including roundtrip travel costs (i.e., mobilization/demobilization), when
22 providing mutual aid in times of an emergency. In addition, FPL participates with
23 EEI and the National Response Event organization to gain access to other utilities

1 and has requested assistance from those companies based on similar mutual
2 assistance agreements. Resource requests may include line crews, tree trimming
3 crews, patrol personnel, crew supervisors, material-handling personnel and, in
4 some cases, logistics support.

5
6 FPL also has a number of contractual agreements with power line and vegetation
7 contractors throughout the U.S. Many of these agreements are with contractors that
8 FPL utilizes during normal operations. Depending on the severity of the storm and
9 our resource needs, a large number of additional line and vegetation companies
10 may be contracted to provide additional support pending their release from the
11 utilities for which they normally work. If these additional power line and
12 vegetation contractors are needed, FPL negotiates rates with the new contractors on
13 an as-needed basis prior to the commencement of work.

14 **Q. How does FPL take cost into account when acquiring resources for storm**
15 **restoration?**

16 A. As indicated earlier, while rapid restoration (the primary restoration objective) does
17 not permit the least overall cost for restoration, FPL is always mindful of costs
18 when acquiring resources. For example, prior to storm season, FPL's storm
19 preparation process includes negotiating contracts with vendors, which include line
20 contractors, tree trimming contractors, logistics, environmental, and salvage
21 contractors. For line and tree contractors, we endeavor to acquire resources based
22 on a low-to-high cost ranking and release these same resources from storm
23 restoration assistance in reverse cost order subject to the overriding objective of

1 quickest restoration time and related considerations. FPL also considers travel
2 distance when procuring storm restoration resources, as longer distances require
3 increased drive times and can result in higher mobilization/demobilization costs.
4 Final contractor and mutual-aid resource decisions take into consideration the
5 number, availability, relative labor costs, and travel distances of required resources.
6 This information is then evaluated relative to the expected time to restore
7 customers.

8 **Q. Describe FPL’s plan for the deployment and management of the incoming**
9 **external resources.**

10 A. The deployment and movement of resources are coordinated through the FPL
11 Command Center, utilizing personnel tracking and outage management systems to
12 monitor execution of the plan. Daily management of the crews is performed by the
13 field operations organization, which is responsible for executing FPL’s restoration
14 strategy. Decisions on opening staging sites to position the restoration workforce
15 in impacted areas are based primarily on the arrival time(s) of external resources.
16 Daily analysis of workload execution and restoration progress permits dynamic
17 resource management. This enables a high degree of flexibility and mobility in
18 allocating and deploying resources in response to changing conditions and
19 requirements. Another critical factor is FPL’s ability to assemble trained and
20 experienced management teams to direct field activities. As part of the storm
21 organization, management teams include Incident Commanders and crew
22 supervisors to directly oversee field work.

23

1 **Q. What controls are in place for the acquisition of resources?**

2 A. FPL has centralized all external resource acquisition within the FPL Command
3 Center organization. This organization approves resource acquisition targets,
4 which are continually monitored by the Planning Section Chief, who reports to me
5 and keeps me informed during the entire restoration process.

6 **Q. What processes and controls are in place to ensure the proper accounting of
7 the work performed by these resources and their time?**

8 A. These external resources are assigned to an FPL Storm Production Lead when they
9 arrive at their designated staging site. The Storm Production Lead is responsible
10 for verifying crew rosters as FPL accepts these resources on to its system. The
11 Storm Production Lead is also responsible for reviewing and approving daily
12 timesheets to ensure that time and personnel counts are recorded accurately. The
13 timesheets are then provided to the Finance Section Chief (whose role and
14 responsibilities are described in FPL witness Ferguson's testimony) and sent to
15 FPL's contractor payment center, where they are used to verify invoices received
16 from the contracted companies.

17 **Q. What logistics, logistics support personnel, and activities are required to
18 support the overall restoration effort?**

19 A. Logistic functions serve a key role in any successful restoration effort, i.e., ensuring
20 that basic needs and supplies are adequately available and provided to the
21 thousands of restoration personnel involved. These functions include, but are not
22 limited to, the acquisition, preparation, and coordination of: staging sites,
23 environmental services, salvage, lodging, laundry, buses, caterers, ice and water,

1 office trailers, light towers, generators, portable toilets, security guards,
2 communications, and fuel delivery. Agreements with primary vendors are also in
3 place prior to the storm season as part of FPL's comprehensive storm-planning
4 process. FPL personnel from all parts of the company meet additional logistics
5 staffing needs. Most of these employees are pre-identified, trained and assigned to
6 provide site logistics management and support other restoration workforce needs.
7 FPL contracts for additional logistics resources for larger restoration efforts that
8 exceed internal logistics support capabilities.

9 **Q. Does FPL have controls in place to ensure that necessary items for logistics are**
10 **procured and appropriately accounted for?**

11 A. Yes. FPL's logistics organization is responsible for overseeing and coordinating
12 the procurement of resources required at our staging sites. The Logistics Section
13 Chief and logistics team ensure that each staging site's resource requirements are
14 initially procured and received. The Finance Section Chief also provides guidance
15 and assistance to help ensure active, real time financial controls are in effect and
16 adhered to during the restoration event. These points are discussed in more detail
17 by FPL witness Ferguson.

18
19
20
21
22

III. HURRICANE IRMA

1

2

3 **Q. Please provide an overview of Hurricane Irma as it developed and began to**
4 **threaten Florida.**

5 A. On Wednesday, August 30, 2017, Tropical Storm Irma developed just west of the
6 Cape Verde Islands. Within several days, as Irma moved westward, it quickly
7 intensified into a major hurricane. On Tuesday, September 5, Irma intensified into
8 a rare Category 5 hurricane with sustained winds reaching 180 mph, making it one
9 of the strongest hurricanes ever observed in the open Atlantic Ocean. As
10 Hurricane Irma continued westward into the Caribbean, it caused catastrophic
11 damage to the islands of Barbuda, Saint Barthélemy, Saint Martin, Anguilla, and
12 the U.S. Virgin Islands. Hurricane Irma's trail of destruction resulted in billions of
13 dollars in damage and left some areas of these islands barely habitable, with
14 thousands of people homeless.

15

16 Hurricane Irma was a large, relatively slow-moving storm and as can be seen in
17 Exhibit MBM-1, Satellite View of Hurricane Irma, roughly the size of the entire
18 state of Florida. On Wednesday, September 6, the National Hurricane Center's
19 Hurricane Irma five-day forecast "cone" encompassed the entire Florida peninsula,
20 and voluntary and mandatory evacuation orders were issued in several counties.
21 On the morning of Thursday, September 7, the National Hurricane Center issued
22 its first storm surge and hurricane watches for the southern Florida peninsula.
23 That Thursday evening, the National Hurricane Center issued its first storm surge

1 and hurricane warnings for Florida, extending from Jupiter Inlet southward around
2 the peninsula to Bonita Beach and including the Florida Keys, Florida Bay, and
3 Lake Okeechobee areas. Storm surge and hurricane watches were also extended
4 northward into the Treasure Coast and Sarasota and Manatee counties. As
5 Hurricane Irma approached Florida, forecasts increased in certainty that the state
6 would be seriously impacted, with possible landfall in Miami-Dade County, the
7 most heavily populated area served by FPL.

8
9 Hurricane Irma continued on its destructive path, making landfall as a Category 5
10 storm in northern Cuba on Saturday, September 9. At this point, Irma's hurricane-
11 force winds and tropical storm-force winds extended outward from its center 70
12 miles and 195 miles, respectively, and FPL's service territory began to experience
13 the effects of Hurricane Irma. While its interaction with Cuba somewhat
14 weakened Hurricane Irma, the storm regained some intensity, becoming a
15 Category 4 hurricane as it moved toward the Florida Straits.

16 **Q. Please provide an overview of Hurricane Irma once it made landfall in**
17 **Florida.**

18 A. Hurricane Irma made its first direct U.S. landfall in the Florida Keys during the
19 morning of Sunday, September 10 as a Category 4 hurricane, causing extensive
20 damage to, and in many cases, the destruction of structures and knocking out
21 power, telecommunications, and other services throughout the area. The storm's
22 hurricane and tropical-force winds extended up to 80 and 220 miles, respectively,
23 from its center. Miami International Airport reported wind gusts of up to 72 mph.

1 Hurricane Irma made its second direct U.S. landfall in the Marco Island/Naples
2 area of Southwest Florida as a Category 3 hurricane, with sustained winds of 115
3 mph. Throughout Sunday, virtually all of southern Florida, from the east coast to
4 the west coast, experienced hurricane-force winds, tropical storm-force winds, and
5 tornadic activity as Irma's reach expanded outward up to 400 miles from its
6 center. Maximum sustained winds of 112 mph and a gust of 130 mph were
7 reported in Marco Island. A 142 mph wind gust was reported at the Naples
8 Municipal Airport. Sustained hurricane force winds extended well inland over the
9 southern Florida peninsula. At Government Cut, off of Miami Beach, sustained
10 winds of 75 mph and a wind gust of 112 mph at Deerfield Beach were recorded.
11 Nearly all of the inland observations in the Miami-Dade and Broward County
12 metro area reported sustained winds just below hurricane force. The Opa Locka
13 Airport reported sustained winds of 64 mph with a gust of 85 mph and several
14 other nearby stations reported similar wind speeds.

15
16 As Hurricane Irma continued northward and its center approached the Tampa and
17 Orlando areas, hurricane conditions began to diminish, however, tropical storm
18 conditions were still experienced on both the west and east coasts of the state.
19 Reports from both sides of the state confirmed Irma's expansive wind field. For
20 example, just offshore of Tampa in the Gulf of Mexico, sustained winds of 51 mph
21 were measured and just off the east coast of Florida at Cape Canaveral, sustained
22 winds of 64 mph were measured. Tropical storm conditions were also reported
23 across much of northern Florida, especially to the east of the center, e.g., sustained

1 winds of 59 mph and a gust of 86 mph were measured at the Jacksonville
2 International Airport. Irma also brought storm surge and tremendous amounts of
3 rainfall across the Florida peninsula, with up to nearly 22 inches reported in St.
4 Lucie County, and significant flooding in FPL's service area as far north as St.
5 Augustine.

6
7 During the afternoon and evening of September 10, Irma continued moving slowly
8 northward for approximately 24 hours. Large parts of the Florida peninsula were
9 covered with hurricane-force winds, tropical storm-force winds, and heavy rainfall
10 for nearly two days.

11 **Q. Can you provide any comparisons (e.g., strength, size, path, etc.) between**
12 **Hurricane Irma and Hurricane Wilma (the last major storm to make landfall**
13 **in FPL's service territory)?**

14 A. Yes. There are several significant comparisons worth noting. First, the forward
15 speed and paths of these two storms were very different. Hurricane Irma was a
16 much slower storm and its path (landfall in the Keys and southwest Florida coast,
17 exit through north Florida into Georgia) resulted in impacts throughout all of
18 Florida. In contrast, Hurricane Wilma, cut across the southern portion of the state
19 (landfall in the southwest Florida coast, exit through the southern east coast of
20 Florida) and did not impact FPL's entire service territory. Hurricane Irma impacted
21 some areas with tropical storm force winds for approximately 24 hours, while
22 Hurricane Wilma, a faster forward moving storm, cut across the southern portion of
23 Florida in approximately five hours.

1 Hurricane Irma also produced significantly more rainfall than Hurricane Wilma.
2 For Hurricane Irma, rainfall totals of 10-15 inches were broadly seen within
3 Florida, with some areas, such as St. Lucie County, sustaining a maximum rainfall
4 of approximately 22 inches. For Hurricane Wilma, rainfall generally ranged from
5 3-7 inches, with a maximum rainfall of approximately 11 inches at the Kennedy
6 Space Center.

7

8 Tornadoes were also more prevalent in Hurricane Irma than Hurricane Wilma. For
9 Hurricane Irma, 21 tornados were confirmed within Florida (the vast majority of
10 which were located in FPL's service territory). For Hurricane Wilma, 10 tornadoes
11 were confirmed within Florida.

12

13 Finally, Hurricane Irma was a much more damaging storm than Hurricane Wilma,
14 as determined by the Cyclone Damage Potential Index (an index developed by the
15 National Center for Atmospheric Research, which rates a storm's ability to cause
16 destruction). In fact, based on this index, Hurricane Irma's damage potential was
17 more than 1.5 times greater than Hurricane Wilma's damage potential.

18

19

20

21

22

IV. FPL'S RESPONSE

1

2

3 **Q. How did FPL initially prepare to respond to the potential impacts of**
4 **Hurricane Irma?**

5 A. Shortly after Tropical Storm Irma formed on August 30, 2017, FPL's emergency
6 preparedness teams closely monitored the storm and initiated early discussions and
7 preliminary preparations. On September 5, 2017, one day after Governor Rick
8 Scott declared a state of emergency in all 67 counties, FPL activated its emergency
9 response organization, fully staffed its Command Center and initiated the cadence
10 of daily planning and management meetings to ensure the efficient and timely
11 execution of all pre-landfall checklists and preparation activities. Also, FPL
12 initiated customer communications and outreach, urging customers to prepare for
13 Hurricane Irma's impacts, including potentially prolonged power outages.

14

15 Through its pre-landfall planning activities, and based on the forecasted path and
16 intensity of the storm, FPL reasonably anticipated the consequences of a massive
17 and potentially devastating storm and began to commit to resources to be available
18 to support the anticipated restoration work. In fact, it was the largest pre-staging
19 of storm resources in FPL's history, exceeding the previous largest pre-staging of
20 resources established the year before in response to Hurricane Matthew. FPL
21 began to open staging sites and pre-position resources throughout its service
22 territory.

1 **Q. What was the magnitude of damage to FPL's T&D infrastructure and the**
2 **number of customers that experienced outages as a result of Hurricane Irma?**

3 A. As a result of Hurricane Irma's path, size, slow movement, strength, rainfall, and
4 associated tornadic activity, all 35 counties that FPL serves were impacted. As
5 expected, the damage to FPL's T&D infrastructure was more extensive and
6 widespread than the damage experienced from Hurricane Matthew one year earlier.
7 Additionally, customers experiencing an outage as a result of Hurricane Irma
8 exceeded 4.4 million.

9 **Q. How did FPL ultimately respond to the impacts of Hurricane Irma?**

10 A. To respond to Hurricane Irma, FPL arranged for approximately 28,000 personnel
11 (approximately 6,000 FPL employees and 22,000 external resources) – the largest
12 restoration workforce ever assembled by one utility. External resources came from
13 30 states and Canada. To support these resources and facilitate the restoration
14 effort, FPL established 29 staging sites throughout its entire service territory –
15 more than ever before.

16
17 As previously mentioned, the damage to FPL's T&D infrastructure was extensive.
18 For example, to restore service to customers, FPL replaced over 775 miles of
19 distribution conductor, more than 4,500 distribution transformers, and over 4,500
20 distribution poles. As was the case with Hurricane Matthew, tree damage was also
21 extensive, requiring a significant amount of line-clearing. Additionally, to gain
22 access to FPL's facilities during restoration, significant effort was required to
23 remove fallen trees and tree branches.

1 More than 4.4 million customers experienced an outage from Hurricane Irma.
2 While all customers were essentially restored within 10 days, the vast majority of
3 customers were quickly restored. For example, approximately 2.3 million
4 customers (or more than 50% of the customers experiencing an outage) had their
5 service restored within one day; approximately 3.3 million customers (or 75% of
6 the customers experiencing an outage) had their service restored in three days or
7 less; and approximately 4.3 million customers (or 95% of the customers
8 experiencing an outage) had their service restored in seven days or less. For all
9 customers experiencing an outage, the average number of days a customer was out
10 of service was approximately two days after the storm cleared FPL's service
11 territory.

12

13 FPL's effective pre-planning, well-tested and established restoration processes,
14 together with the dedication and execution of its employees and contracted external
15 resources, allowed FPL to achieve its goal of safely and restoring critical
16 infrastructure and the greatest number of customers in the least amount of time.

17

18 V. T&D RESTORATION COSTS

19

20 **Q. What were the final Hurricane Irma T&D restoration costs?**

21 A. As provided in Exhibit MBM-2, FPL's T&D Hurricane Irma Restoration Costs,
22 total T&D restoration costs were \$1.321 billion, which includes \$93.2 million for
23 follow-up work to restore FPL's T&D facilities to their pre-storm condition.

1 Exhibit MBM-2 also contains a breakdown of these costs by function (i.e.,
2 Transmission and Distribution) and major cost category (i.e., Regular and Overtime
3 Payroll and Related Costs, Contractors, Vehicle and Fuel, Materials & Supplies,
4 Logistics and Other).

5
6 As shown on Exhibit MBM-2, two of the major cost categories (“Contractors” and
7 “Logistics”) account for \$1.202 billion, or 91% of Total T&D restoration costs.
8 T&D “Contractors” costs account for \$930.3 million, or 70% of the Total T&D
9 restoration costs, and include external line contractors, mutual assistance utilities,
10 FPL embedded contractors, line clearing/tree trimming contractors, and other
11 contractors (e.g., contractors performing overhead line patrols and environmental
12 assessments) that supported FPL’s service restoration efforts and follow-up work to
13 restore facilities to their pre-storm condition. T&D “Logistics” costs totaled
14 approximately \$272.1 million, or 21% of Total T&D restoration costs, and include
15 costs associated with staging sites and other support needs, such as lodging, meals,
16 water, ice, laundry, and buses.

17
18 The other five cost categories in Exhibit MBM-2 account for the remaining \$118.1
19 million or 9% of the Total T&D restoration costs. \$45.8 million of the remaining
20 costs are comprised of “Regular and Overtime Payroll & Related Costs” associated
21 with FPL employees who directly supported Hurricane Irma T&D service
22 restoration efforts and follow-up work. This includes FPL linemen, patrol, other
23 field support personnel, and T&D staff personnel. \$42.6 million of the remaining

1 costs are associated with Materials and Supplies, which includes costs associated
2 with items such as wire, transformers, poles, and other electrical equipment used to
3 restore electric service for customers and repair and restore storm-impacted FPL
4 facilities to their pre-storm condition. The other \$29.7 million includes costs
5 associated with the “Vehicle and Fuel” and “Other” major cost categories.
6 “Vehicle and Fuel” covers FPL’s vehicle and associated fuel costs, including costs
7 for fuel that FPL supplied to line contractors, mutual assistance utilities, and other
8 contractors. The “Other” category includes costs not previously captured, such as
9 affiliate payroll and related costs, contractors, freight charges and other
10 miscellaneous items.

11 **Q. Please describe the follow-up work required for T&D.**

12 A. As previously discussed, the primary objective of FPL’s emergency preparedness
13 plan and restoration process is to safely restore critical infrastructure and the
14 greatest number of customers in the least amount of time. At times, this means
15 utilizing temporary fixes (e.g., bracing a cracked pole or cross arm) and/or delaying
16 certain repairs (e.g., replacing lightning arrestors and repairing street lights) that are
17 not required to restore service expeditiously. However, these conditions must be
18 subsequently addressed during the restoration follow-up work phase, when
19 facilities are restored to their pre-storm condition.

20

21 Restoring FPL’s T&D facilities to their pre-storm condition is generally a two-step
22 process: (1) assessing/identifying the necessary follow-up work to be completed;
23 and (2) executing the identified work. In total, FPL’s costs for T&D follow-up

1 work associated with Hurricane Irma were \$93.2 million. While costs for T&D-
2 related follow-up work are spread among most major cost categories,
3 approximately \$90.6 million, or 97% of these costs, are associated with Contractors
4 (\$73.0 million) and Materials and Supplies (\$17.6 million). The major drivers for
5 these two major cost categories are associated with assessments (e.g., overhead line
6 inspections, thermovision, street lights, etc.) to identify the necessary
7 repairs/replacements to restore FPL's facilities to their pre-storm condition and the
8 labor, equipment and materials required to address the identified work.

9 10 **VI. EVALUATING FPL'S RESTORATION RESPONSE**

11
12 **Q. Would you consider FPL's Hurricane Irma's restoration plan and its**
13 **execution to be effective?**

14 A. Yes. As mentioned before, FPL's primary goal is to safely restore critical
15 infrastructure and the greatest number of customers in the least amount of time so
16 that FPL can return the communities it serves to normalcy. Hurricane Irma's path
17 and large footprint caused outages to more than 4.4 million FPL customer accounts
18 located in all 35 counties that FPL serves. These widespread outages brought
19 unique restoration challenges (e.g., logistics and redeploying service restoration
20 personnel). Fortunately, FPL and the entire restoration team overcame those
21 challenges, as the average time a customer was out of service was limited to
22 approximately two days after the storm cleared FPL's service territory. So, yes, I
23 believe our plan and execution were very effective.

1 **Q. What factors contributed to the effectiveness of FPL's Hurricane Irma**
2 **restoration plan and execution?**

3 A. The high percentage of restoration accomplished in the first few days after
4 Hurricane Irma exited FPL's service territory and the overall successful restoration
5 effort resulted from, among other actions:

- 6 • Strong centralized command, solid plans and processes, and consistent
7 application of FPL's overall restoration strategy (e.g., focusing first on
8 restoring critical infrastructure and devices that serve the largest number of
9 customers);
- 10 • Utilization of FPL's damage-forecasting model, along with aerial patrols
11 and ground assessments, that allowed us to identify the number and location
12 of needed resources;
- 13 • Aggressive and prudent acquisition, pre-positioning, and redeployment of
14 restoration resources;
- 15 • Robust outage management system functionality and real-time information,
16 which allowed FPL to continually gauge restoration progress and make
17 adjustments as changing conditions and requirements warranted;
- 18 • Strong alliances with vendors, which assured an ample, readily available
19 supply of materials; and
- 20 • Previous storm restoration experience, application of lessons learned,
21 process enhancements, regular practice and training, and employee skill and
22 commitment.

1 **Q. Were there any key restoration plan/process enhancements that were**
2 **implemented as a result of recent FPL storm experiences?**

3 A. Yes. Enhancements adopted and utilized by FPL during 2016 as well as several
4 additional enhancements implemented during Hurricane Irma included:

- 5 • Implementing a more effective acquisition and re-deployment of external
6 resources -- e.g., committing to acquiring external resources earlier and
7 having them travel earlier and pre-staging them closer, yet out of danger, to
8 the areas expected to be affected by the approaching storm to enable FPL to
9 begin restoration work more quickly;
- 10 • Utilizing alternative lodging (e.g., mobile sleeper trailers and cots at staging
11 sites/FPL facilities) to eliminate travel time and increase restoration
12 productivity;
- 13 • Utilizing turnkey, all-inclusive suppliers at staging sites to increase the
14 speed and efficiency of staging site set-up, operations, and site
15 dismantlement;
- 16 • Increasing physical fuel inventory and improving fuel delivery capabilities
17 (both FPL and vendor-supplied resources);
- 18 • Improving coordination with county EOCs, including pre-designating
19 restoration personnel to assist with road-clearing efforts and ensuring key
20 critical infrastructure facilities requiring restoration prioritization are
21 identified, and establishing an online government portal that allows
22 government officials to obtain the latest news releases and information on
23 customer outages, estimated restoration times, FPL crew resources, outage

1 maps, and other information. All of these enable EOCs to better serve their
2 respective communities' needs;

3 • Adding advanced new tools, such as automated voice calls to customers,
4 increased outreach and storm updates utilizing social and broadcast media,
5 daily news briefings and embedded reporters at the FPL Command Center,
6 to better communicate accurate, timely information to FPL customers;

7 • Increasing the utilization of advanced technology, such as using smart grid
8 technology, drones, and mobile devices to facilitate damage assessments
9 and deploying FPL's Mobile Command Centers and Community Response
10 Vehicles (high-tech remote command posts and communication hubs that
11 quickly relay crucial information, decisions and logistical needs to/from
12 FPL's Command Center) to impacted areas to provide better, faster and
13 more efficient support;

14 • Retaining a robust list of staging sites at multiple locations throughout the
15 state and maintaining contact with site owners to ensure availability and
16 use; and

17 • Expanding the pre-provisioning of select key staging site locations for faster
18 set-up and activation, which enabled rapid activation of these sites to
19 support restoration work.

20 **Q. Did FPL receive national recognition for its overall restoration performance**
21 **during Hurricane Irma?**

22 A. Yes. In January 2018, the EEI, a national association of investor-owned utilities,
23 awarded its Emergency Recovery Award to FPL for its efforts and response during

1 Hurricane Irma. EEI's Emergency Recovery Award recognizes its U.S. and
2 international members for outstanding efforts to restore service promptly following
3 storms or natural disasters. Winners are chosen by a panel of judges based on a
4 company's ability to respond to a crisis swiftly and efficiently, overcome difficult
5 circumstances, utilize unique or innovative recovery techniques, communicate
6 effectively with customers and restore service promptly.

7 **Q. What are your conclusions regarding FPL's Hurricane Irma restoration**
8 **efforts?**

9 A. FPL's restoration performance was excellent and significantly faster than it was
10 during the 2004 and 2005 storm seasons. Our commitment to continuous
11 improvement was instrumental in achieving this excellent performance. The
12 implemented improvements and enhancements provided significant benefits and
13 contributed to the remarkable achievement of quickly restoring service to the vast
14 majority of the more than 4.4 million customers experiencing an outage, such that
15 the average time a customer was without service was limited to approximately two
16 days after the storm cleared FPL's service territory. This is a remarkable
17 achievement, especially when considering it was the largest number of customer
18 outages ever experienced by one U.S. electric utility from a single weather event.

19
20 Storm restoration is not an exact or precise science and there are always
21 opportunities for improvement and at FPL we strive to learn from each experience.
22 However, overall, I believe the entire restoration team, which included FPL
23 employees, contractors and mutual assistance utilities personnel, performed

1 extremely well. This allowed FPL to meet our overarching objective to safely
2 restore critical infrastructure and the greatest number of customers in the least
3 amount of time. Storm restoration is a dynamic and challenging process that tests
4 the fortitude of each person involved. I am exceptionally proud and extremely
5 grateful to have been associated with such a committed and dedicated restoration
6 team.

7 **Q. Does this conclude your direct testimony?**

8 A. Yes.

I. INTRODUCTION

1

2 **Q. Please state your name and business address.**

3 A. My name is Manuel B. Miranda. My business address is Florida Power & Light
4 Company, 700 Universe Blvd., Juno Beach, Florida, 33408.

5 **Q. Have you previously submitted prepared direct testimony in this proceeding?**

6 A. Yes. I submitted direct testimony and accompanying Exhibits MBM-1 and MBM-
7 2 on August 31, 2018.

8 **Q. What is the purpose of your rebuttal testimony?**

9 A. The purpose of my rebuttal testimony is to respond to the direct testimony
10 submitted by Office of Public Counsel (“OPC”) witness Helmuth W. Schultz III,
11 who, because of his lack of operational and storm response experience,
12 misunderstands what is required to restore service as quickly as possible. As a
13 result, Mr. Schultz recommends that FPL’s Hurricane Irma distribution contractors
14 costs be reduced by \$64.3 million because certain contractor line restoration hourly
15 labor rates (\$60.1 million) and contractor standby times (\$4.2 million) are, in his
16 opinion, excessive.

17 **Q. Please summarize your rebuttal testimony.**

18 A. My testimony demonstrates that despite Mr. Schultz’s Monday-morning
19 quarterbacking, FPL’s decisions to acquire additional restoration line contractor
20 resources prior to and during the most severe hurricane to impact FPL’s service
21 territory and the state of Florida, including the limited number of contractors Mr.
22 Schultz identified with higher hourly labor rates, were reasonable and prudent and
23 necessary in order to quickly restore service to FPL’s customers. Also, Mr.

1 Schultz's proposed "conservative" 20% adjustment to reduce contractor standby
2 times and costs because non-embedded line contractors arrived too early is
3 arbitrary, illogical, fails to recognize the uncertainty associated with forecasting the
4 path and intensity of a major storm and ignores FPL's valuable lessons learned and
5 the excellent restoration results achieved by pre-staging restoration resources.
6 Additionally, if accepted, both of Mr. Schultz's proposed adjustments would
7 ultimately be detrimental to FPL's customers and to the state as a whole, as they
8 would result in longer restoration times and hamper FPL's ability to "attempt to
9 restore service within the shortest time practicable consistent with safety" (Rule 25-
10 6.044(3), F.A.C.). Therefore, Mr. Schultz's proposed adjustments are unwarranted
11 and should be rejected.

12 **Q. Are you sponsoring any exhibits to your rebuttal testimony?**

13 A. Yes. I am sponsoring the following exhibit:

- 14 • MBM-3 – OPC Responses to FPL Interrogatory Nos. 13-17 and 19
- 15 • MBM-4 – Aerial View of an FPL Staging Site

16

17 **II. FPL'S HURRICANE IRMA RESPONSE**

18 **Q. Having reviewed OPC witness Schultz's criticisms of FPL's storm response,**
19 **do you see any overarching problems with his recommendations?**

20 A. Yes. Mr. Schultz fails to recognize and appreciate the severity of conditions that
21 are placed upon a utility as it prepares its service territory for the potential
22 impending impacts of a major hurricane - like FPL did for Hurricane Irma. Perhaps
23 this results from Mr. Schultz having zero operational and decision-making

1 experience before, during, and after a storm threatens and then impacts a utility's
2 service territory (as indicated by the responses Mr. Schultz provided to FPL
3 discovery and included in Exhibit MBM-3, OPC Responses to FPL Interrogatory
4 Nos. 13-17 and 19). Additionally, Mr. Schultz's Monday-morning quarterbacking
5 and unrealistic second-guessing criticisms fail to recognize FPL's strategy to
6 restore service to our customers safely and as quickly as possible, consistent with
7 FPSC rules.

8 **Q. Does having this operational and management experience matter when**
9 **determining what actions a utility should take in response to an impending**
10 **storm?**

11 A. Yes. I have been involved with FPL's storm response efforts from 1992 to the
12 present, including when Hurricane Andrew made landfall, through the 2004/2005
13 storm seasons, when seven storms impacted FPL's service territory, and most
14 recently during Hurricanes Matthew and Irma. This includes being involved with
15 or responsible for making decisions regarding when and how many resources FPL
16 must acquire to respond to a storm, as well as to send resources to assist with other
17 utilities' storm response efforts (e.g., Hurricane Maria in Puerto Rico and, most
18 recently, Hurricane Michael in the Panhandle). Actual storm operational and
19 management experience helps to guide a company's actions, activities and response
20 in light of the conditions and circumstances that are known when decisions must be
21 made. For FPL, these storm decisions centered around the key components of our
22 emergency preparedness plan, which I provided on page 6 of my direct testimony.
23 For instance, pre-negotiating contractor rates at market in advance of a storm

1 assists FPL in deciding when and what resources to bring onto its system. Contrary
2 to Mr. Schultz's fundamental misunderstanding, pre-storm contractor negotiations
3 do not guarantee that those contractor resources are going to be available when
4 called upon (e.g., a contractor may be supporting another currently active
5 restoration event). Mr. Schultz's lack of real world, practical experience is further
6 illustrated by his misunderstanding of why and when FPL acquired and pre-staged
7 resources in order to successfully implement its successful restoration process. I
8 address Mr. Schultz's alleged "excessive" rates and standby time criticisms and his
9 associated recommended adjustments in more detail below.

10
11 **III. ALLEGED "EXCESSIVE" CONTRACTOR RATES**

12 **Q. Mr. Schultz recommends labor costs associated with 15 contractors be**
13 **reduced by approximately \$60.1 million because they charged hourly labor**
14 **rates (for regular, overtime, standby and/or mobilization/demobilization time)**
15 **that exceeded \$ [REDACTED] per hour. Do you have any general observations regarding**
16 **Mr. Schultz's recommended adjustment?**

17 **A.** Yes. In addition to the rebuttal testimony provided by FPL witness Reagan, which
18 addresses the contractor hourly rates concerns raised by Mr. Schultz, I believe Mr.
19 Schultz's arbitrary and unsupported hourly labor rate cap for line restoration
20 contractors is completely unrealistic. Worse, the use of his arbitrary cap on hourly
21 rates would be detrimental to FPL's customers and conflict with FPL's ability to
22 "attempt to restore service within the shortest time practicable consistent with
23 safety" (Rule 25-6.044(3), F.A.C.).

1 **Q. What is the basis for your opinion that the adoption of an arbitrary hourly**
2 **labor rate cap for line restoration workers would negatively impact FPL’s**
3 **ability to maximize restoration efforts after a hurricane?**

4 A. If such a policy was adopted it would have a chilling effect on decision-makers
5 responsible for obtaining additional restoration resources during a major storm
6 event and unduly limit FPL’s (and other Florida electric utilities’) efforts to acquire
7 already scarce resources. It could also result in the selection of contractor
8 restoration resources that, ultimately, would be costlier (e.g., selecting a contractor
9 just under the hourly labor rate cap but considerably farther away resulting in more
10 mobilization/demobilization costs) and extend restoration times because of a
11 scarcity of contractors willing and able to perform the work at Mr. Schultz’s
12 arbitrary rate limit. This would be “penny-wise and pound-foolish” and clearly not
13 in the best interests of FPL’s customers.

14 **Q. Please explain how FPL acquires additional external restoration resources in**
15 **response to a storm that is approaching FPL’s service territory?**

16 A. As provided more extensively in my direct testimony, an important component of
17 each restoration effort is FPL’s ability to scale up its resources to match the
18 increased volume of the restoration workload. This includes acquiring external
19 contractors and mutual assistance resources from other utilities through industry
20 organizations, e.g., the Southeastern Electric Exchange (“SEE”) and Edison
21 Electric Institute (“EEI”), as well as other restoration power line contractors, which
22 FPL independently acquires. While FPL is mindful of costs when acquiring
23 additional external resources (e.g., acquiring resources based on a low-to- high cost

1 ranking), a storm's path, intensity and size, if significant enough, can substantially
2 limit the availability of external resources, as the demand for available resources
3 can exceed the available supply. In such instances, FPL has limited alternatives and
4 may be required to acquire external restoration resources that are at the higher end
5 of the low-to-high cost ranking.

6 **Q. Was this the case with Hurricane Irma?**

7 A. Yes. With Hurricane Irma's forecasted path, intensity and size, the vast majority of
8 the utilities within the southeast region of the U.S. were forced to hold on to their
9 own resources (employees and contractor resources) in order to respond to their
10 own specific restoration needs. Additionally, based on forecasted damage and
11 outage estimates, these same utilities were also seeking additional line restoration
12 resources through the SEE, other organizations, and through individual independent
13 restoration contractors. Resource availability was also being impacted by the
14 Hurricane Harvey restoration efforts that were still on-going in Texas. As a result,
15 as the storm approached, the demand for acquiring additional line restoration
16 resources significantly exceeded the supply of available resources. In fact, on
17 September 8, 2017, the day before Hurricane Irma began to impact FPL's service
18 territory, SEE members' requests for additional line resources exceeded the
19 available supply by more than 8,000 in total. This excessive demand limited FPL's
20 (as well as other utilities') options and as a result, FPL had to acquire some external
21 resources located at the upper end of the hourly labor rate cost ranking. Mr.
22 Schultz's lack of decision-making experience pre-storm and during a storm
23 response event is exactly why his 20/20 hindsight criticism of how FPL obtained

1 restoration resources in advance of Hurricane Irma impacting its service territory is
2 impractical, nonsensical, and unwarranted.

3 **Q. Were any of the 15 higher rate line restoration contractors' resources pre-**
4 **staged in order to restore service immediately after the winds from Hurricane**
5 **Irma subsided?**

6 A. Yes. 14 out of the 15 contractors identified in Mr. Schultz's Exhibit No. HWS-2
7 (page 4 of 6) as higher rate contractors had restoration line restoration resources
8 pre-staged for Hurricane Irma. In fact, in total, these contractors provided
9 approximately 1,400 line restoration personnel that were pre-staged for Hurricane
10 Irma.

11 **Q. How many line restoration resources, in total, did the 15 contractors provide**
12 **for the entire Hurricane Irma restoration effort?**

13 A. These 15 contractors provided over 1,700 line restoration resources, in total, to
14 support the FPL Hurricane Irma restoration effort.

15 **Q. If FPL had not been able to acquire these additional external resources**
16 **because of Mr. Schultz's proposed \$ [REDACTED] per hour contractor labor rate cap,**
17 **would it have impacted FPL's Hurricane Irma restoration efforts?**

18 A. Absolutely. The 1,400 pre-staged line restoration resources acquired from these 15
19 contractors represented approximately 20% of all pre-staged line restoration
20 resources, while the 1,700 total line restoration resources acquired from these 15
21 contractors represented 13% of the total line restoration resources that supported
22 FPL's Hurricane Irma restoration efforts. To provide perspective, if those 1,700
23 resources had all been located together at their own staging site, it would have been

1 larger than the vast majority of the 29 FPL staging sites opened for Hurricane Irma.
2 In Exhibit MBM-4, Aerial View of an FPL Staging Site, I have provided an aerial
3 view of the Gulfstream Park staging site (located in Broward County) to provide a
4 visual perspective of the size and magnitude of an FPL staging site. Additionally,
5 1,700 restoration resources would produce nearly 19,000 man-hours of restoration
6 work per day or more than 185,000 man-hours of restoration work for the entire 10-
7 day restoration effort. The absence of or delay in obtaining these resources would
8 have had a significant impact on the restoration effort, as critical infrastructure
9 function customers (e.g., hospitals, 911 centers, police and fire), key community
10 needs (e.g., gas stations, grocery stores, pharmacies), as well as FPL's other
11 customers would have waited for lower cost contractors to become available –
12 whenever that may have been – all the while waiting for service to be restored.
13 Any such policy would clearly be inconsistent with the Commission's rule
14 previously mentioned which directs utilities to restore service as quickly as
15 practicable consistent with safety.

16 **Q. Did FPL mitigate contractor labor costs by utilizing its contractor workforce**
17 **effectively and diligently?**

18 A. Yes. As was previously stated, FPL endeavors to acquire resources based on a
19 low-to high cost ranking and release resources in reverse order, subject to the
20 overriding objective of quickest restoration time and related considerations. As can
21 be seen in Mr. Schultz's Exhibit No. HWS-2 (page 4 of 6), the 15 contractors
22 identified with what he calls "excessive" hourly labor rates billed, on average,
23 33,256 hours per contractor (498,838 hours/15). The remaining 24 contractors

1 identified in Exhibit No. HWS-2 billed, on average, 55,647 hours per contractor
2 (1,335,522 hours/24). This comparison clearly indicates that FPL utilized line
3 contractors with lower labor rates significantly more than the contractors with the
4 higher hourly labor rates, thus mitigating overall contractor labor costs.

5 **Q. Please summarize your response to Mr. Schultz's recommended \$60.1 million**
6 **reduction in labor costs for alleged "excessive" contractor rates.**

7 A. Based on both my rebuttal testimony and FPL witness Reagan's rebuttal testimony,
8 Mr. Schultz's recommended adjustment is unwarranted, in conflict with FPSC
9 rules, would be ultimately detrimental for FPL's customers and, therefore, should
10 be rejected.

11
12 **IV. ALLEGED "EXCESSIVE" CONTRACTOR**
13 **STANDBY TIMES AND COSTS**

14 **Q. Mr. Schultz believes line contractor restoration crews' Hurricane Irma**
15 **standby times are excessive and recommends a reduction of FPL's contractor**
16 **standby costs based on a "conservative" 20% reduction or approximately \$4.2**
17 **million. Do you agree with Mr. Schultz's recommended adjustment?**

18 A. No. Mr. Schultz's proposed "conservative" 20% reduction in standby times and
19 corresponding costs is arbitrary, fails to recognize the uncertainty associated with
20 major storms, ignores FPL's valuable lessons learned and the excellent restoration
21 results that have been achieved through the pre-staging of resources. Further, his
22 "just-in-time" approach would ultimately be detrimental to FPL's customers since
23 it would most certainly extend restoration times. As a result, Mr. Schultz's

1 proposed adjustment to reduce FPL's distribution contractor standby times and
2 costs are unwarranted and should be rejected.

3 **Q. Does Mr. Schultz provide any support or basis for his proposed**
4 **“conservative” 20% reduction in standby times and costs?**

5 A. No. It appears to be a conclusory statement without any detail or support. His only
6 support is an unsupported allegation as to “non-embedded contractors arriving
7 early and charging FPL's ratepayers for two days (i.e., September 9th and 10th),
8 and in many cases 16 hours a day, and this is considered excessive and not
9 justified”.

10 **Q. What are “non-embedded” contractors?**

11 A. Embedded contractors refers to a contingent workforce of contractors (e.g., line and
12 vegetation contractors) that perform work (e.g., construction, maintenance and
13 restoration) on FPL's system on a daily basis as part of FPL's normal (i.e., non-
14 storm) activities. During storm events, embedded contractors are reassigned from
15 non-storm work to storm restoration work. After their storm restoration work is
16 completed, embedded contractors are re-assigned back to normal work activities.
17 In contrast, non-embedded contractors are vendors that are not performing
18 contracted non-storm work on FPL's system at the time of the storm, but are
19 acquired to assist with FPL's storm restoration efforts.

20

21

1 **Q. Are you aware of the “many cases”, as Mr. Schultz put it, where non-**
2 **embedded contractors charged 16 hours per day of standby time on**
3 **September 9 and September 10?**

4 A. No. However, I am not surprised standby time was charged on those days as
5 Hurricane Irma was directly impacting FPL’s service territory from September 9 –
6 September 11 and FPL had pre-staged non-embedded resources in order to be
7 ready to respond as soon as the impacts of Hurricane Irma subsided enough to
8 allow crews to safely work.

9 **Q. Mr. Shultz’s proposed standby time adjustment implies that there is certainty**
10 **to predicting the timing, location and strength of major storms and, therefore,**
11 **there should be certainty as to when resources are acquired and pre-staged.**
12 **What is your experience regarding the certainty of predicting the impacts of**
13 **major storm?**

14 A. My extensive experience regarding major storm predictions is that while
15 improvements have been made in forecasting the path and strength of storms, much
16 uncertainty still exists. This was certainly evident with Hurricane Irma. In fact, as
17 mentioned in my direct testimony, late in the evening on September 7, as Hurricane
18 Irma was approaching Florida, there were forecasts of a potential landfall in
19 Miami-Dade County – the most heavily populated area in FPL’s service territory.
20 Of course, Hurricane Irma ultimately made landfall as a Category 4 hurricane on
21 the morning of September 10 in the Florida Keys and once again that afternoon as a
22 Category 3 hurricane in the Marco Island/Naples area.

23

1 **Q. How does FPL address changes in a storm's path and strength?**

2 A. As conditions change, FPL continues to update its damage model, and workload
3 projections are matched with resource factors such as availability and location.
4 When FPL has enough certainty regarding a storm's timing, path, and potential
5 impacts, it begins to acquire resources, of course being mindful of the potential for
6 conditions to still change.

7 **Q. What valuable lessons learned has FPL obtained regarding pre-staging
8 resources?**

9 A. In the last two major storms to impact FPL's service, Hurricane Matthew in 2016
10 and Hurricane Irma in 2017, FPL pre-staged more resources than ever before and
11 restoration performance for these two storms showed significant improvement vs.
12 the last major storm to impact FPL's service territory (Hurricane Wilma in 2005).

13 **Q. Please provide information that demonstrates the significant improvement in
14 restoration performance for Hurricane Irma vs. Hurricane Wilma.**

15 A. As shown below, restoration results achieved for Hurricane Irma vs. Hurricane
16 Wilma were significantly better:

	<u>Irma</u>	<u>Wilma</u>
17 Total Customers Affected	4.4 Million	3.2 Million
18 50% of Customers Restored	1 Day	5 Days
19 75% of Customers Restored	3 Days	8 Days
20 95% of Customers Restored	7 Days	15 Days
21 Total Days to Restore	10 Days	18 Days
22 Average Days to Restore	2.3 Days	5.4 Days

1 **Q. Are the restoration performance improvements shown above solely**
2 **attributable to the pre-staging of resources?**

3 A. No. As I stated on page 29 of my direct testimony, there were other factors that
4 also contributed to the overall restoration performance improvements. However,
5 the pre-staging of resources was a significant and key contributing factor.

6 **Q. Do you believe the “just-in-time” approach Mr. Schultz appears to favor**
7 **would be in the best interest of FPL’s customers?**

8 A. No. Mr. Schultz’s faulty presumption that restoration resources would simply be
9 readily available on the eve of a major storm is clearly misguided, perhaps as a
10 result of his lack of experience in storm response decision-making. It is illogical to
11 think that contractor restoration crews would be able to travel just as well post-
12 storm vs. pre-storm. Based on my extensive storm experience, I know that having
13 fewer or no pre-staged resources for Hurricane Irma would have most definitely
14 resulted in extended restoration times for FPL’s customers. This includes
15 extending restoration times for critical infrastructure and key community needs
16 customers (e.g., hospitals, 911 centers, police and fire, gas stations, grocery stores,
17 pharmacies), all of which are extremely important to our communities. This, of
18 course, would be detrimental to all customers and undermine FPL’s ability to
19 “attempt to restore service within the shortest time practicable consistent with
20 safety” (Rule 25-6.044(3), F.A.C.). Therefore, Mr. Shultz’s proposed reduction for
21 excessive standby time and costs is unwarranted and should be rejected.

22 **Q. Does this conclude your rebuttal testimony?**

23 A. Yes.

I. INTRODUCTION

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24

Q. Please state your name and business address.

A. My name is Keith Ferguson, and my business address is Florida Power & Light Company, 700 Universe Boulevard, Juno Beach, Florida 33408.

Q. By whom are you employed and what is your position?

A. I am employed by Florida Power & Light Company (“FPL” or the “Company”) as Vice President, Accounting and Controller.

Q. Please describe your duties and responsibilities in that position.

A. I am responsible for financial accounting, as well as internal and external reporting, for FPL. As a part of these responsibilities, I ensure that the Company’s financial reporting complies with requirements of Generally Accepted Accounting Principles (“GAAP”) and multi-jurisdictional regulatory accounting requirements.

Q. Please describe your educational background and professional experience.

A. I graduated from the University of Florida in 1999 with a Bachelor of Science Degree in Accounting and earned a Master of Accounting degree from the University of Florida in 2000. Beginning in 2000, I was employed by Arthur Andersen in their energy audit practice in Atlanta, Georgia. From 2002 to 2005, I worked for Deloitte & Touche in their national energy practice. From 2005 to 2011, I worked for Mirant Corporation, which was an independent power producer in Atlanta, Georgia. During my tenure there, I held various accounting and management roles. Most recently and prior to joining FPL in September 2011, I was Mirant’s Director of SEC Reporting and Accounting Research. I am

1 a Certified Public Accountant (“CPA”) licensed in the State of Georgia and a
2 member of the American Institute of CPAs.

3 **Q. Are you sponsoring any exhibits in this case?**

4 A. Yes. I am sponsoring Exhibit KF-1 – Hurricane Irma Final Storm Restoration
5 Costs, which provides the final amount of restoration costs incurred for Hurricane
6 Irma. As explained in detail below, FPL is not seeking any incremental recovery
7 for the storm costs through either a surcharge or depletion of the storm reserve
8 and, therefore, the Incremental Cost and Capitalization Approach (“ICCA”) is not
9 applicable to the Hurricane Irma storm restoration costs. Notwithstanding, I am
10 also sponsoring Exhibit KF-2 – Hurricane Irma Incremental Cost and
11 Capitalization Approach Adjustments, which is being provided for informational
12 purposes only and to facilitate the review of the storm restoration costs.

13 **Q. What is the purpose of your testimony?**

14 A. The purpose of my testimony is to present the final amount of Hurricane Irma
15 storm restoration costs incurred by FPL and the accounting treatment for those
16 costs. In addition, I demonstrate that FPL’s storm restoration and recovery
17 accounting processes and controls are well established, documented, and
18 implemented by personnel that are suitably trained, to ensure proper storm
19 accounting and ratemaking. I will also discuss why the ICCA methodology is not
20 applicable for the Hurricane Irma storm costs because FPL is not seeking any
21 incremental recovery for the costs through either a surcharge or depletion of the
22 storm reserve.

23

24

1 **Q. Please summarize your testimony.**

2 A. FPL's long standing control processes and procedures were employed for
3 Hurricane Irma, and those control processes continue to ensure proper storm
4 accounting and ratemaking. As a result of the enactment of the Tax Cuts and Jobs
5 Act of 2017 ("Tax Act") in December 2017, FPL decided to forego seeking
6 incremental recovery of Hurricane Irma storm restoration costs under FPL's 2016
7 Stipulation and Settlement Agreement ("Settlement Agreement") and recognized
8 the costs that would have been charged to the storm reserve as base operations
9 and maintenance ("O&M") expense. Therefore, the ICCA methodology is not
10 applicable to the Hurricane Irma O&M expenses. However, to facilitate review of
11 the storm restoration costs, FPL has calculated the non-incremental O&M
12 adjustments to its final Hurricane Irma storm restoration costs as of May 31, 2018
13 on Exhibit KF-2 as if the ICCA methodology had been applied in accordance with
14 the Rule 25-6.0143, Use of Accumulated Provision Accounts 228.1, 228.2 and
15 228.4, Florida Administrative Code ("F.A.C") ("the Rule").

16

17 **II. STORM ACCOUNTING PROCESS AND CONTROLS**

18

19 **Q. Please describe the accounting guidance and process that FPL uses for storm
20 costs.**

21 A. FPL's storm accounting process adheres to Accounting Standards Codification
22 450, Contingencies ("ASC 450"), which prescribes that an estimated loss from a
23 loss contingency is recognized only if the available information indicates that (1)
24 it is probable an asset has been impaired or a liability has been incurred at the

1 reporting date, and (2) the amount of the loss can be reasonably estimated. FPL
2 incurs a liability for a qualifying event, such as a hurricane, because it has an
3 obligation to customers to restore power and repair damage to its system.
4 Therefore, once a hurricane event has transpired, FPL makes an assessment of the
5 estimated cost to restore the system to pre-event conditions and accrues that
6 liability in full when the amount can be reasonably estimated under ASC 450.
7 FPL's storm accounting process is well established and consistently applied. This
8 same storm accounting process was applied for the Hurricane Irma storm
9 restoration costs.

10 **Q. How does FPL track storm restoration costs?**

11 A. FPL establishes unique functional (i.e., distribution, transmission, etc.) internal
12 orders ("IOs") for each storm to aggregate the total amount of storm restoration
13 costs incurred for financial reporting and regulatory recovery purposes. The
14 Company uses these IOs to account for *all* costs directly associated with
15 restoration, including costs that would not be recoverable from FPL's storm
16 reserve based on the Commission's requirements under the ICCA methodology.
17 All storm restoration costs charged to storm IOs are captured in Federal Energy
18 Regulatory Commission ("FERC") Account 186, Miscellaneous Deferred Debits.
19 All costs charged to FERC Account 186 are subsequently cleared and charged to
20 either the storm reserve, base O&M expense, capital, or below-the-line expense,
21 as applicable.

22

23

1 **Q. When did FPL begin charging costs related to Hurricane Irma to the storm**
2 **IOs?**

3 A. Due to the expected risk of significant outages and substantial infrastructure
4 damages, FPL began making financial commitments associated with securing
5 resources prior to Hurricane Irma's anticipated impact. On September 5, 2017, in
6 accordance with FPL's Storm Accounting Policy and with authorization from
7 FPL's President and CEO, FPL established and activated storm IOs to begin
8 tracking costs for Hurricane Irma. An email communication was sent to all
9 business units to inform them that storm IOs had been activated for purposes of
10 collecting storm restoration charges. Attached to the email, FPL also provided:
11 (1) a listing of IOs by function and location, (2) guidance on recording time for
12 payroll, and (3) guidance on the types of costs eligible to be charged to storm IOs.
13 The pre-landfall costs charged to the storm IOs include the acquisition of external
14 resources (e.g., line and vegetation crews), mobilization and pre-staging of
15 internal and external resources, opening of staging and processing sites, reserving
16 lodging, and securing FPL's existing operational facilities in preparation for the
17 impacts of the storm.

18 **Q. What operational internal controls are in place during a restoration event to**
19 **ensure storm accounting procedures are followed?**

20 A. Finance and accounting employees are key to storm restoration accounting and
21 controls. As reflected in the testimony of FPL witness Miranda, the FPL
22 Command Center organization recognizes the critical role and responsibilities of
23 these employees. Finance or accounting representatives are assigned to each
24 staging and processing site (referred to as a "Finance Section Chief") to ensure

1 active, real-time financial controls are in effect and adhered to during the
2 restoration event. Responsibilities of the Finance Section Chief includes ensuring
3 procedural compliance with internal cost controls, providing guidance and
4 oversight to ensure prudent spending, collecting and analyzing data real-time,
5 such as timesheets, and assisting with the proper accounting of mutual aid
6 resources. Representatives from FPL's Human Resources department also are
7 embedded at many sites and perform internal control support tasks such as
8 providing guidance on the proper information to include on timesheets.

9
10 In addition, each business unit has a finance representative (referred to as a
11 "Business Unit Coordinator") performing a storm controllership function for their
12 respective business units. The responsibilities of the Business Unit Coordinator
13 include communicating the storm IO instructions to the personnel directly
14 supporting storm restoration, ensuring that appropriate costs are charged to the
15 storm IOs, and preparing cost estimates before, during, and after the restoration is
16 complete.

17
18 FPL performs extensive training each year in advance of storm season for both
19 the Finance Section Chiefs and the Business Unit Coordinators, which includes
20 live training and drills during FPL's "dry run" storm event. Costs associated with
21 the annual training are not considered storm restoration costs and not included in
22 the costs presented in this docket.

1 **Q. Does FPL's Accounting department complete a review of all storm**
2 **restoration costs recorded by each business unit once restoration is**
3 **complete?**

4 A. Yes. Post storm restoration, the Accounting department reviews the storm loss
5 estimates compiled by each functional business unit for reasonableness prior to
6 recording to the financial statements. Accounting will then charge these costs to
7 either the storm reserve, base O&M expense, capital, or below-the-line expense,
8 as applicable, to ensure proper ratemaking and recording to the financial
9 statements.

10

11 **III. ACCOUNTING TREATMENT FOR HURRICANE IRMA**

12

13 **Q. How does FPL typically account for storm restoration costs?**

14 A. FPL typically charges storm restoration costs to the storm reserve by applying the
15 ICCA methodology and recovering the incremental storm restoration costs
16 through a storm surcharge.

17

18 As described previously, FPL utilizes unique storm IOs for each function and
19 location to record and track all storm restoration activities for each event, which
20 are accumulated in FERC Account 186. All costs charged to FERC Account 186
21 are subsequently cleared and charged to either the storm reserve, base O&M
22 expense, capital, or below-the-line expense, as applicable.

23

1 The amount of capital costs for each storm event are determined and removed by
2 applying part (1)(d) of the Rule, which states that "...the normal cost for the
3 removal, retirement and replacement of those facilities in the absence of a storm"
4 should be the basis for calculating storm restoration capital. This amount is
5 credited from FERC Account 186 and debited to FERC Account 107,
6 Construction Work in Progress. FPL also reclassifies non-recoverable amounts to
7 below-the-line expense.

8
9 When the storm restoration costs are charged to the storm reserve, the ICCA
10 methodology is used to also remove the non-incremental O&M expenses from the
11 incremental revenue allowed recovery through a surcharge. The non-incremental
12 O&M expenses are identified for the costs collected in the IOs and subsequently
13 credited from FERC Account 186 and debited to base O&M.

14
15 After the capital costs, non-recoverable costs, and non-incremental O&M
16 expenses are removed from FERC Account 186, the remaining balance,
17 representing incremental storm charges, is jurisdictionalized by using retail
18 separation factors authorized by the Commission in FPL's most recent base rate
19 case, and credited from FERC Account 186 and debited to FERC Account 228.1,
20 Accumulated Provision for Property Insurance. The remaining non-retail
21 component of the incremental storm charges is credited from FERC Account 186
22 and debited to base O&M expense, leaving a zero balance in FERC Account 186.

23

1 This accounting process is typically used by FPL to charge the storm restoration
2 costs to the storm reserve by applying the ICCA methodology and recovering the
3 incremental storm restoration costs through a storm surcharge.

4 **Q. How did FPL account for Hurricane Irma storm restoration costs?**

5 A. FPL accounted for all of the Hurricane Irma storm restoration costs in FERC
6 Account 186. FPL then determined the amount of capital and below-the-line
7 expenses accumulated in FERC Account 186 and removed those costs from
8 FERC Account 186 and recorded them to the appropriate FERC accounts. As
9 outlined in FPL's Petition for Review of Florida Power & Light Company's
10 Proposed Treatment of Tax Impacts Associated with Tax Cuts and Jobs Act of
11 2017 in FPSC Docket No. 20180046-EI, FPL decided to forego seeking
12 incremental rate recovery of the Hurricane Irma storm restoration costs under the
13 Settlement Agreement and, instead, recorded the remaining amount of Hurricane
14 Irma storm restoration costs accumulated in FERC Account 186 to base O&M
15 expense. This accounting treatment avoided a multi-year storm charge for
16 recovery of the Hurricane Irma storm restoration costs and replenishment of the
17 storm reserve.

18 **Q. What types of storm restoration costs did FPL charge to FERC Account 186
19 for Hurricane Irma?**

20 A. As reflected on page 1 of Exhibit KF-1, FPL charged \$1.4 billion in storm
21 restoration costs (including follow-up work) related to Hurricane Irma to FERC
22 Account 186. The categories of costs outlined below are reflected on Lines 1-10
23 on Exhibit KF-1:

- 1 • **FPL Regular Payroll and Related Costs:** Reflects \$16.8 million of
2 regular payroll and related payroll overheads for FPL employee time spent
3 in direct support of storm restoration. This amount excludes bonuses and
4 incentive compensation.
- 5 • **FPL Overtime Payroll and Related Costs:** Reflects \$38.7 million of
6 overtime payroll and payroll tax overheads for FPL employee time spent
7 in direct support of storm restoration.
- 8 • **Contractor and Line Clearing Costs:** Reflects \$965.0 million of costs
9 primarily related to mutual aid utilities, line contractors and vegetation
10 contractors.
- 11 • **Vehicle and Fuel:** Reflects \$23.9 million for fuel used by FPL and
12 contractor vehicles for storm restoration activities.
- 13 • **Materials and Supplies:** Reflects \$45.3 million in materials and supplies
14 used to repair and restore service and facilities to pre-storm condition.
- 15 • **Logistics Costs:** Reflects \$273.0 million of costs for staging and
16 processing sites, meals, lodging, buses and transportation, and rental
17 equipment used by employees and contractors in direct support of storm
18 restoration.
- 19 • **Other:** Reflects \$15.8 million of other miscellaneous costs, including
20 payroll and related overheads from affiliate personnel directly supporting
21 storm restoration.
- 22
- 23

1 **Q. How much follow-up work did FPL incur in its transmission and distribution**
2 **(“T&D”) functions associated with Hurricane Irma?**

3 A. As of the filing of this petition, FPL is continuing to conduct follow-up work in
4 response to Hurricane Irma; however, FPL finalized the cost estimate as of May
5 31, 2018. All remaining work is in process or has been fully scoped and is
6 included in the costs presented on Exhibit KF-1. As reflected on page 2 of
7 Exhibit KF-1, FPL incurred \$93.2 million of costs in its T&D functions after the
8 majority of FPL’s customers’ power had been restored. This follow-up work was
9 necessary to restore FPL’s system to a pre-storm condition. The majority of the
10 follow-up work was related to streetlight repairs as well as repair and replacement
11 of damaged conductor and smart grid devices on storm-affected feeders. Of the
12 total amount of follow-up work related to the T&D functions, \$66.8 million was
13 capitalized.

14 **Q. Did FPL incur costs associated with follow-up work in functions other than**
15 **T&D?**

16 A. Yes, FPL incurred follow-up costs associated with replacement and repairs to
17 company buildings and structures. The follow-up work costs associated with
18 functions other than T&D are not tracked separately from restoration activities,
19 but are included in the final cost amounts for the applicable function on page 1 of
20 Exhibit KF-1.

21 **Q. How did FPL determine the amount of capital costs it recorded on its books**
22 **and records for Hurricane Irma?**

23 A. The amount of capital costs for each storm event is determined by applying part
24 (1)(d) of the Rule, which states that “...the normal cost for the removal,

1 retirement and replacement of those facilities in the absence of a storm” should be
2 the basis for calculating storm restoration capital. As described previously, all
3 costs related to storm restoration work (including follow-up work) are initially
4 charged to FERC Account 186, and estimated capital costs were then reclassified
5 to FERC Account 107, Construction Work In Progress (“CWIP”).

6
7 For capital costs incurred during storm restoration, FPL employs a capital
8 estimation process derived from the amount of materials and supplies issued
9 during a storm less returns of such assets. Once restoration is complete, FPL
10 utilizes its distribution estimation system to calculate the total amount of capital
11 costs for the distribution function in accordance with FPL’s capitalization policy,
12 which includes materials, labor and overheads. The capital costs for follow-up
13 work, including other functional areas, are determined based on an estimate of the
14 actual work performed and is then likewise recorded to the balance sheet in
15 accordance with FPL’s capitalization policy.

16
17 After the capital jobs are completed, the CWIP account is credited and the
18 appropriate functional plant account in FERC Account 101, Plant In Service, is
19 debited based on the estimated cost of installed units of property. Retirements of
20 fixed assets removed during restoration are recorded when the new incurred
21 capital costs are placed in service through a new discrete IO. As shown on Line
22 18 on page 1 of Exhibit KF-1, a total of \$105.1 million (including follow-up
23 work) were recorded as capital costs for Hurricane Irma.

24

1 **Q. Did FPL record any below-the-line expenses for Hurricane Irma?**

2 A. Yes. As reflected on Line 22 on page 1 of Exhibit KF-1, FPL identified \$0.8
3 million of thank you advertisements directed to customers and mutual aid utilities,
4 which were removed from FERC Account 186 and recorded to below-the-line
5 expense.

6 **Q. Did FPL receive, or does it expect to receive, any insurance recoveries
7 associated with storm damage resulting from Hurricane Irma?**

8 A. FPL does not have insurance for its T&D assets and has not received any
9 insurance recoveries from any source to date. At the time of this filing, FPL is
10 assessing whether it will be in a position to make a claim under its nuclear
11 property policy for damage to administrative buildings and other structures
12 located at its Turkey Point nuclear facility that support nuclear operations but are
13 not related to nuclear containment. In the event that claim is made, any insurance
14 recovery would be treated as a reduction to base O&M expenses or capital, as
15 applicable.

16 **Q. Did FPL receive any third-party reimbursements for storm-related costs?**

17 A. Yes. As shown on Line 17 on page 1 of Exhibit KF-1, AT&T, Inc. (“AT&T”)
18 reimbursed FPL approximately \$2.4 million for 878 net poles replaced by FPL on
19 its behalf (936 AT&T poles replaced by FPL less 58 FPL poles replaced by
20 AT&T).

21 **Q. What was the total amount of Hurricane Irma storm restoration costs
22 charged to base O&M expense?**

23 A. As reflected on Line 24 on page 1 of Exhibit KF-1, after removing Hurricane
24 Irma related capital, third-party reimbursements, and below-the-line expenses

1 from FERC Account 186, the remaining total amount of Hurricane Irma storm
2 restoration costs and follow-up work was \$1.27 billion. As explained above, FPL
3 is not seeking through this proceeding to establish a charge for the recovery of the
4 incremental Hurricane Irma costs or replenishment of the storm reserve. Rather,
5 these storm restoration costs were recorded as base O&M expense.

7 **IV. ICCA ADJUSTMENTS RELATED TO HURRICANE IRMA**

8
9 **Q. Why is it inappropriate to apply the ICCA methodology to the Hurricane**
10 **Irma storm restoration costs?**

11 A. It is important to understand the ICCA methodology and its purpose. The ICCA
12 methodology was designed to ensure that the recovery of storm costs as an
13 incremental charge did not result in the recovery of revenue for costs already
14 reflected in base rates. If a company were to elect to recover the cost of a storm
15 event through existing base rate level, there would be no issue or question of
16 incremental revenue recovery through a storm reserve or surcharge. It would
17 expense the storm losses and ICCA would not apply. This is exactly the factual
18 circumstance in the case of Hurricane Irma. In fact, Part (1)(h) of the Rule allows
19 utilities the option to “charge storm-related costs as operating expenses rather
20 than charging them to Account No. 228.1,” which is what FPL opted to do with
21 Hurricane Irma storm restoration costs. Because all of FPL’s storm restoration
22 costs for Hurricane Irma were recorded as capital, below-the-line expense, or base
23 O&M expense as explained above, the calculation of non-incremental storm costs
24 using the ICCA methodology is not applicable and unnecessary.

1 **Q. Did FPL determine the amount of non-incremental storm costs associated**
2 **with Hurricane Irma pursuant to the ICCA methodology?**

3 A. Yes. Although the ICCA methodology is not applicable for the Hurricane Irma
4 storm restoration costs for the reasons described above, the non-incremental
5 ICCA adjustments are provided in Exhibit KF-2 – Hurricane Irma Incremental
6 Cost and Capitalization Approach Adjustments for informational purposes only.
7 Lines 26 to 36 on page 1 of Exhibit KF-2 provide the additional non-incremental
8 ICCA adjustments.

9
10 Per the ICCA methodology, non-incremental costs are those that are already
11 included in base O&M expenses. Below is a summary of what the non-
12 incremental charges would have been if FPL instead had requested incremental
13 storm recovery through surcharge.

14 • **FPL Regular Payroll:** In general, FPL regular payroll costs recovered
15 through base O&M are non-incremental. However, FPL regular payroll
16 normally recovered through capital or cost recovery clauses can be charged
17 to the storm reserve based on paragraphs 21 and 22 of Order No. PSC-2006-
18 0464-FOF-EI, Docket No. 20060038-EI: “otherwise, the costs would
19 effectively be disallowed because there is no provision to recover those costs
20 in base rate operation and maintenance costs....”

21
22 FPL determines the non-incremental FPL payroll by calculating the
23 Company’s budgeted base O&M payroll percentage as compared to total
24 budgeted payroll for the month in which the storm occurred, including cost

1 recovery clauses and capital by cost center, and then multiplies that percent
2 by the total actual payroll costs incurred (excluding overtime) for FPL
3 employees directly supporting storm restoration. The total amount of FPL
4 regular payroll and related overheads that would be non-incremental under
5 the ICCA methodology for Hurricane Irma is \$6.8 million. The remaining
6 regular payroll and related overhead expense is considered incremental as it
7 would have been incurred as a component of capital or cost recovery clauses
8 absent the Hurricane Irma storm restoration efforts.

- 9 • **Vegetation Management:** Based on part (1)(f)(8) of the Rule, storm-related
10 tree trimming expenses must be excluded if the Company's total tree
11 trimming expense in a storm restoration month is less than the average
12 expense for the same month in which the storm occurred in the prior three
13 years. The tree trimming expenses during September 2017, in which
14 Hurricane Irma restoration work was performed, exceeded the three-year
15 average for September in prior years by \$134.8 million. Based on this
16 methodology, of the total \$139.9 million in storm-related tree-trimming
17 expenses, \$5.1 million would be deemed non-incremental, all of which was
18 related to the distribution function.
- 19 • **Vehicle Utilization:** All FPL-owned vehicle utilization costs charged to
20 storm IOs, totaling \$4.2 million, would be considered non-incremental under
21 the ICCA methodology.
- 22 • **Fuel:** Fuel costs incurred by FPL directly related to storm restoration are
23 charged to the storm IOs. While the ICCA methodology does not speak
24 directly to recovery of fuel costs, FPL has conservatively applied the same

1 methodology described above for vegetation management. The fuel
2 expenses during September 2017, in which Hurricane Irma restoration work
3 was performed, exceeded the three-year average for September in prior years.
4 FPL determined \$0.1 million would be non-incremental under this
5 methodology, all of which is reflected in the distribution function.

- 6 • **Legal Claims:** Certain claims were paid that primarily related to property
7 damage caused by FPL personnel and contractors during restoration. None
8 of the cost of claims is recoverable through the storm reserve; therefore,
9 claims totaling \$0.2 million in the distribution function would be non-
10 incremental and charged to base O&M expense under the ICCA
11 methodology.

- 12 • **Employee Assistance and Childcare:** Assistance provided to employees,
13 including childcare for the children of employees on storm duty is not
14 recoverable under the ICCA methodology. These costs totaling \$0.9 million
15 would be charged to base O&M expense.

16 **Q. What jurisdictional separation factors would be applied to the total amount**
17 **of Incremental Storm Losses reflected on Line 47 on page 1 of Exhibit KF-2**
18 **to determine the amount of Retail Recoverable Incremental Costs that would**
19 **be charged to the storm reserve had FPL employed the ICCA methodology?**

20 A. As reflected on Line 49 on page 1 of Exhibit KF-2, FPL would have applied the
21 jurisdictional separation factors from FPL's 2017 Test Year filed in Docket No.
22 20160021-EI to the total amount of Incremental Storm Losses on Line 47 to
23 determine the amount of Retail Recoverable Incremental Costs that FPL would
24 have charged to the storm reserve if it had employed the ICCA methodology.

1 **Q. What is the total amount of Retail Recoverable Incremental Costs that FPL**
2 **would have charged to the storm reserve if FPL had employed the ICCA**
3 **methodology?**

4 A. As reflected on Line 51 on page 1 of Exhibit KF-2, FPL's Retail Recoverable
5 Incremental Costs that would have been charged to the storm reserve for
6 Hurricane Irma if the ICCA methodology applied was \$1.25 billion.

7 **Q. Is FPL seeking recovery or approval of the Retail Recoverable Incremental**
8 **Costs calculated under the ICCA methodology?**

9 A. No. The Retail Recoverable Incremental Costs under the ICCA methodology are
10 a subset of the total Hurricane Irma storm restoration costs that FPL recorded as
11 base O&M expense. FPL is not seeking any incremental recovery for the storm
12 costs through either a surcharge or depletion of the storm reserve and, therefore,
13 the ICCA methodology is not applicable.

14 **Q. Does this conclude your direct testimony?**

15 A. Yes.

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23

I. INTRODUCTION

Q. Please state your name and business address.

A. My name is Keith Ferguson, and my business address is Florida Power & Light Company (“FPL or “the Company”), 700 Universe Boulevard, Juno Beach, Florida 33408.

Q. Did you previously submit direct testimony in this proceeding?

A. Yes.

Q. Are you sponsoring any rebuttal exhibits in this case?

A. Yes. I am sponsoring Exhibit KF-3 – Updated Hurricane Irma Costs as of December 31, 2018, which is an update to the storm restoration costs provided in Exhibit KF-1 included with my direct testimony. This update to the total storm restoration costs trues-up estimated costs that were included in Exhibit KF-1, as well as makes corrections or adjustments that have been identified during the course of this litigation.

I am also sponsoring Exhibit KF-4 – Updated Hurricane Irma Incremental Cost and Capitalization Approach Adjustments as of December 31, 2018, which is an update to Exhibit KF-2 provided with my direct testimony to facilitate the review of the storm restoration costs. This update to Exhibit KF-2 includes the adjustments and corrections made in Exhibit KF-3.

Finally, attached to my rebuttal testimony is Exhibit KF-5, which is OPC’s response to FPL Interrogatory No. 27.

1 **Q. What is the purpose of your rebuttal testimony?**

2 A. The purpose of my rebuttal testimony is to respond to certain portions of the
3 direct testimony of Helmuth Schultz III submitted on behalf of the Office of
4 Public Counsel (“OPC”). Specifically, I will address Mr. Schultz’s contention
5 that FPL did not follow Rule 25-6.0143, Florida Administrative Code (the
6 “Rule”). I will explain that FPL followed the Rule, but certain provisions of
7 the Incremental Cost and Capitalization Approach (“ICCA”) methodology
8 related to the incremental Operations and Maintenance (“O&M”) costs are not
9 applicable because they make no difference to FPL’s total Hurricane Irma
10 storm restoration costs since FPL is not seeking any incremental recovery of
11 storm costs. I will also address Mr. Schultz’s comments regarding FPL’s use
12 of the reserve amortization mechanism to charge the Hurricane Irma storm
13 restoration costs to base O&M expense. I will also explain why Mr. Schultz’s
14 recommended adjustments to the Hurricane Irma regular payroll and overtime
15 payroll expenses are inappropriate, contrary to the Rule, ignore the facts, and
16 should be rejected. I will respond and explain why Mr. Schultz’s proposed
17 method of capitalizing Hurricane Irma costs is inappropriate, contrary to the
18 Rule, and should be rejected. Next, I will respond to and refute Mr. Schultz’s
19 claim that the distribution and nuclear accruals associated with Hurricane Irma
20 storm restoration costs should be disallowed due to lack of supporting detail.
21 Finally, I will provide an update to my direct testimony Exhibit KF-1 and
22 Exhibit KF-2 to reflect additional immaterial reductions to storm costs and
23 corrections that have been identified during the course of this litigation.

1 **II. ACCOUNTING TREATMENT AND THE ICCA METHOD**

2 **Q. On pages 3-4 of his direct testimony, Mr. Schultz appears to criticize FPL**
3 **for charging the Hurricane Irma storm restoration costs to base O&M**
4 **and use of the reserve amortization mechanism. Can you please**
5 **summarize for the Commission how FPL accounted for the Hurricane**
6 **Irma storm restoration costs?**

7 **A.** Yes. As I explained in my direct testimony, FPL typically charges storm
8 restoration costs to the storm reserve by applying the ICCA methodology set
9 forth in the Rule, and charges the incremental storm restoration costs to the
10 storm reserve. Initially, all storm restoration costs are tracked and
11 accumulated in FERC Account 186. Once the costs have been accumulated,
12 FPL will clear Account 186 by charging the costs to either: the storm reserve,
13 which is ultimately recovered from customers through a storm surcharge if the
14 activity results in a deficit balance; base O&M expense, which is recovered
15 from customers through base rates; capital costs, which is recovered from
16 customers as rate base; or below-the-line expenses, which are not recovered
17 from customers.

18
19 For Hurricane Irma, all storm restoration costs were tracked and accumulated
20 in FERC Account 186, and prior to December 2017 FPL applied the ICCA
21 methodology set forth in the Rule consistent with the accounting for every
22 storm event charged to the storm reserve for over ten years, including:

- 1 • Removal of below-the-line expenses in accordance with Part (1)(f) of
2 the Rule;
- 3 • Calculation of incremental storm costs that were charged to the storm
4 reserve in accordance with Parts (1)(d) and (1)(e) of the Rule, and any
5 non-incremental storm costs were charged to base O&M; and
- 6 • Capitalization of storm costs in accordance with Part (1)(d) of the
7 Rule.

8 In December 2017, FPL elected to charge the incremental Hurricane Irma
9 storm restoration costs to base O&M rather than seeking recovery through a
10 storm surcharge. As reflected on Exhibits KF-3 and KF-4, FPL incurred a
11 total of \$1.375 billion in Hurricane Irma storm restoration costs and charged
12 \$98.2 million as capitalized costs and \$822,000 as below-the-line expenses,
13 which resulted in a total of \$1.274 billion of storm restoration costs that were
14 charged to base O&M expense. FPL then used \$1.149 billion of reserve
15 amortization to offset a portion of this O&M expense.

16 **Q. Does FPL have the discretion to charge storm restoration costs to base**
17 **O&M expense rather than to the storm reserve?**

18 A. Yes. Part (1)(h) of the Rule states that “a utility may, at its own option,
19 charge storm related costs as operating expenses rather than charging them to
20 Account No. 228.1.” This is precisely what FPL opted to do rather than
21 implementing the optional interim incremental storm charge permitted by
22 Section 6 of the 2016 Settlement Agreement.

23

1 Further, Section 6 of the 2016 Settlement Agreement approved by the
2 Commission in Order No. PSC-2016-0560-AS-EI in Docket No. 20160021-EI
3 gives FPL the option, but does not require, the Company to seek incremental
4 storm cost recovery. FPL decided to forgo that option with respect to
5 Hurricane Irma storm restoration costs. Because another option was available
6 through the framework of the 2016 Settlement Agreement and was authorized
7 by the Rule, FPL decided to forgo seeking an incremental charge from
8 customers for the recovery of Hurricane Irma storm restoration costs. Instead,
9 FPL recorded Hurricane Irma non-capitalized storm-related costs as a base
10 O&M expense in accordance with Part (1)(h) of the Rule.

11 **Q. Does FPL have the authority to use the reserve amortization mechanism**
12 **for storm restoration costs?**

13 A. Yes. Although, FPL's use of the reserve amortization is not a proper issue in
14 this proceeding, as this docket was initiated to evaluate FPL's storm
15 restoration costs related to Hurricane Irma, I will nonetheless respond to Mr.
16 Schultz's comments. The Reserve Amount, as defined in paragraph 12 of the
17 2016 Settlement Agreement, may be amortized *at FPL's discretion* to earn a
18 targeted regulatory ROE within an authorized range of 9.6% to 11.6%. The
19 2016 Settlement contemplates that FPL will account for unexpected changes
20 in its business – no matter how they arise – within the framework of the 2016
21 Settlement Agreement. The 2016 Settlement Agreement provides FPL the
22 flexibility to use the reserve amortization mechanism to absorb additional
23 expenses (for example, the charge of storm costs to base O&M expense) or

1 lower than expected sales while remaining within the authorized return on
2 equity range. Similarly, the reserve amortization allows FPL to absorb lower
3 expenses or higher than expected sales while remaining within its authorized
4 return on equity range.

5
6 There is no prohibition in the 2016 Settlement Agreement to utilizing the
7 Reserve Amount to offset storm restoration costs, whether incremental or non-
8 incremental, so long as FPL remains within its authorized earnings range. In
9 fact, on page 4, line 2-4 of his direct testimony, Mr. Schultz acknowledges
10 that FPL may use the amortization mechanism for storm restoration costs.

11 **Q. On page 5, lines 17 through 21, and further on page 11, lines 9 through 10**
12 **of his direct testimony, Mr. Schultz states that FPL has taken the position**
13 **that the Rule does not apply for Hurricane Irma storm restoration costs**
14 **charged to base O&M. Do you have a response?**

15 A. Yes. To clarify, contrary to Mr. Schultz's interpretation of FPL's accounting
16 for Hurricane Irma storm costs, FPL did follow the Rule. As explained above,
17 FPL followed the Rule and the applicable provisions of the ICCA
18 methodology to calculate its Hurricane Irma storm restoration costs, including
19 removing below-the-line expenses and calculating storm capital, but elected to
20 charge the incremental Hurricane Irma storm restoration costs to base O&M
21 rather than seeking recovery through a storm surcharge.

22

1 As a result of FPL's decision to charge the incremental Hurricane Irma storm
2 restoration costs to base O&M, certain provisions of the Rule and ICCA
3 methodology related to incremental O&M costs (i.e., regular payroll,
4 vegetation management, etc.) to be charged to the storm reserve are not
5 applicable because they make no difference to the total Hurricane Irma storm
6 restoration costs that FPL charged to base O&M. The exercise of calculating
7 incremental O&M storm costs and charging the storm reserve became
8 unnecessary once the decision was made not to seek recovery of storm costs
9 through a storm surcharge in December 2017. Therefore, as stated in my
10 direct testimony, the ICCA methodology is not applicable to calculate FPL's
11 Hurricane Irma O&M storm restoration costs.

12 **Q. On page 5, lines 7-15 of his direct testimony, Mr. Schultz suggests that**
13 **FPL's decision to reclassify the Hurricane Irma storm restoration costs as**
14 **base O&M expense allows FPL to recover costs that would not have**
15 **otherwise been recoverable from customers if the ICCA method applied.**
16 **Do you agree with his assessment?**

17 **A.** No. It appears Mr. Schultz believes that only the incremental storm
18 restoration costs under the ICCA method are charged to customers, and that
19 the non-incremental storm restoration costs under the ICCA method are
20 disallowed (i.e., not charged to customers). The flaw with Mr. Schultz's
21 interpretation is that, even if all provisions of the ICCA method applied, all
22 reasonable and prudent non-incremental storm restoration costs are charged as
23 base O&M expense or capital.

1

2 Had FPL sought a surcharge and applied all provisions of the ICCA
3 methodology to calculate the incremental Hurricane Irma storm costs, the
4 reasonable and prudent *incremental* costs would have been charged to the
5 storm reserve and the reasonable and prudent *non-incremental* costs would
6 have been charged to base O&M expense or capital.

7

8

III. PAYROLL COSTS

9

A. Regular Payroll Storm Restoration Costs

10 **Q. Please summarize Mr. Schultz's recommended adjustment to the**
11 **Hurricane Irma regular payroll expense.**

12 A. On page 33, lines 6-9 of his direct testimony, Mr. Schultz recommends that
13 the total amount of distribution regular payroll expense associated with
14 Hurricane Irma storm restoration costs be reduced by \$10 million, and that the
15 incremental regular payroll expense be reduced by \$4.153 million. Mr.
16 Schultz's adjustments are based solely on his misguided application of the
17 ICCA method and his flawed calculation of the non-incremental payroll
18 expenses that are excluded under the ICCA method. According to his
19 testimony on pages 27 and 30, Mr. Schultz contends that all of FPL's regular
20 payroll expense incurred for Hurricane Irma is non-incremental under the
21 ICCA method and should be disallowed. Further, on pages 33-34 of his
22 testimony, Mr. Schultz reclassifies \$5.847 million of regular payroll expense

1 that was capitalized as overtime because, according to Mr. Schultz, there is no
2 incremental payroll expense under the ICCA method that could be capitalized.

3 **Q. Do you agree with Mr. Schultz's adjustments to the regular payroll**
4 **expense?**

5 **A.** No. Importantly, Mr. Schultz does not claim that any portion of the regular
6 payroll expense incurred by FPL for Hurricane Irma was unreasonable or
7 imprudent. Rather, Mr. Schultz's adjustments to the regular payroll expense
8 are based entirely on his erroneous application of the ICCA method.

9
10 Mr. Schultz's adjustment fails to recognize that all of the regular payroll
11 expense was charged to base O&M expense or capital. Unless a non-
12 incremental regular payroll expense is found to be unreasonable or imprudent
13 (in which case it would be charged below-the-line and not recovered from
14 customers), it will be charged to base O&M expense or capital. Thus, even if
15 all of FPL's regular payroll expenses was non-incremental as suggested by
16 Mr. Schultz, which it is not, all reasonable and prudent non-incremental
17 regular payroll expenses would be charged to base O&M expense or capital,
18 which is where all of the regular payroll expense for Hurricane Irma has been
19 charged. Stated otherwise, Mr. Schultz's attempt to reclassify all of the
20 regular payroll expense as non-incremental costs does not, absent a finding of
21 unreasonableness or imprudence, mean the costs are disallowed as a base
22 O&M expense as suggested by Mr. Schultz.

1 **Q. Do you have any additional concerns with Mr. Schultz’s application of**
2 **the ICCA method?**

3 A. Yes. Mr. Schultz’s recommended reduction in regular payroll and calculated
4 incremental regular payroll utilizing the Company’s 2016 rate case MFRs as a
5 baseline is inconsistent with the Rule, prior Commission orders, and ignores
6 that the 2016 rate case was settled.

7
8 While the Rule does not expressly state whether the excluded regular payroll
9 costs should be based on the budgeted amount or the amount included in the
10 MFRs from the utility’s last rate case (as argued by Mr. Schultz), the Rule
11 does provide significant guidance on the purpose and intent of the Rule. Part
12 (1)(f)(1) of the Rule prohibits “base rate recoverable regular payroll and
13 regular payroll-related costs for utility managerial and non-managerial
14 personnel” from being charged to the storm reserve, and Part (1)(d) of the
15 Rule provides that “... costs charged to cover storm-related damages shall
16 exclude those costs that normally would be charged to non-cost recovery
17 clause operating expenses in the absence of a storm.” Rule 25-6.0143(1)(f)(1)
18 and (1)(d). In addition, Part (1)(f)(7) of the Rule specifically refers to the use
19 of budgeted call center and customer service costs when calculating
20 incremental costs for those functions. When these parts of the Rule are read
21 together, it is clear that the purpose of the Rule is to exclude the normal
22 regular payroll O&M expense that would have been incurred *in the absence of*
23 *the storm.*

1 There is nothing in the Rule that states the non-incremental regular payroll
2 expense must be the regular payroll expense included in the MFRs from the
3 utility's last rate case. Rather, the intent of the Rule is to permit full recovery
4 of non-capital expenses that are directly related to extraordinary storms and
5 are not part of the utility's normal, day-to-day regular payroll charged to
6 O&M expenses.

7
8 Mr. Schultz's use of MFRs from FPL's rate case to calculate the incremental
9 recoverable regular payroll expense disregards that FPL's 2016 base rate case
10 resulted in a settlement. The base rates in effect during Hurricane Irma (2017)
11 were the result of a full comprehensive, black box settlement agreement
12 approved by the Commission in Docket No. 20160021-EI. The 2016
13 Settlement was achieved after extensive, good faith negotiations among the
14 signatory parties and represented a compromise of many diverse and
15 competing litigation positions. As a result, the actual revenue requirement
16 adopted under the 2016 Settlement was significantly less than the as-filed
17 revenue requirement. The fixed base rates approved under the 2016
18 Settlement were designed to achieve this compromise settled revenue
19 requirement, not the as-filed revenue requirement. Mr. Schultz's reliance on
20 the payroll expense from the MFRs initially filed with FPL's 2016 rate case to
21 calculate the incremental recoverable regular payroll expense fails to take into
22 account that the MFRs are based on the as-filed revenue requirement, not the

1 significantly reduced revenue requirement approved under the 2016
2 Settlement and actually included in the effective base rates.

3
4 Further, Mr. Schultz's reliance on the payroll expense from the MFRs initially
5 filed with FPL's 2016 rate case fails to recognize that O&M expenses
6 fluctuate from year-to-year. Although the base rates charged to customers
7 under the 2016 Settlement are fixed, the 2016 Settlement agreement did not
8 fix or otherwise specify the amount of regular O&M payroll to be charged to
9 base rates in any given year. Rather, the actual amount of regular O&M
10 payroll to be charged to base rates can and does fluctuate from year to year –
11 meaning the amount of regular O&M payroll charged to base rates in one year
12 could be the same, more, or less than the amount charged to base rates in prior
13 or subsequent years. In fact, in response to discovery, Mr. Schultz agrees that
14 a utility's actual annual payroll expense may fluctuate after base rates have
15 been established. A copy of OPC's response to FPL Interrogatory No. 27 is
16 provided as Exhibit KF-5.

17 **Q. If you disagree with Mr. Schultz's use of the MFRs to calculate the**
18 **incremental regular payroll expense in this case, how should the**
19 **incremental regular payroll expenses be determined?**

20 A. Although calculating the incremental O&M storm costs would result in the
21 exact outcome presented by FPL in this docket, the baseline to calculate
22 FPL's non-incremental storm costs per the ICCA methodology would be its
23 current period operating budget, which is reflected on the informational

1 Exhibit KF-2 and updated Exhibit KF-4. The use of the budgeted amount of
2 regular payroll expenses to calculate the baseline from which incremental
3 recoverable costs are derived is consistent with the intent and purpose of the
4 ICCA method under the Rule because it reflects the actual amount of regular
5 payroll expense that would be charged to base O&M expense in the absence
6 of the storm. Further, the use of the budgeted amount of regular payroll
7 expenses to calculate the baseline from which incremental recoverable costs
8 are derived properly recognizes: (i) the rates in effect were the result of a
9 settlement with a significantly reduced revenue requirement, and (ii) the
10 actual amount of regular O&M payroll to be charged to base rates can and
11 does fluctuate from year to year.

12

13 Additionally, use of the budgeted amount of regular payroll expenses to
14 calculate the baseline from which incremental recoverable costs are derived is
15 consistent with multiple Commission Orders, including:

- 16 • Order No. PSC-2005-0937-FOF-EI, Docket No. 20041291-EI, which
17 required FPL to use the budgeted amount of regular payroll for the
18 year in which the storm occurred as the baseline to determine the
19 incremental amount of regular payroll for the 2004 storms;
- 20 • Paragraphs 21 and 22 of Order No. PSC-2006-0464-FOF-EI, Docket
21 No. 20060038-EI, which allowed recovery of regular payroll
22 normally recovered through capital or cost recovery clauses; and

- 1 • Part (1)(f)(7) of the Rule which specifically refers to the use of
2 budgeted call center and customer service costs when calculating
3 incremental costs for those functions.

4 A review of this guiding precedent and the intent of the Rule supports the use
5 of a current period operating budget as the baseline to calculation of non-
6 incremental storm costs.

7

8 **B. Overtime Payroll Storm Restoration Costs**

9 **Q. Please summarize Mr. Schultz’s recommended adjustment to the**
10 **Hurricane Irma overtime payroll expense.**

11 A. On page 34, lines 17 through 20 of his testimony, Mr. Schultz recommends
12 that FPL’s overtime payroll expense associated with Hurricane Irma be
13 reduced by \$17.158 million to exclude non-incremental payroll under the
14 ICCA method. On pages 33-35, Mr. Schultz reclassifies \$5.847 million of
15 capitalized regular payroll as capitalized overtime and makes a corresponding
16 reduction to overtime payroll expense. Finally, on pages 37-39, Mr. Schultz
17 contends that FPL’s capitalization rate for overtime payroll expense is
18 understated and recommends that the overtime payroll expense be reduced by
19 \$12.471 million to reflect the higher capitalization rate.

20 **Q. Do you agree with Mr. Schultz’s recommendation to exclude non-**
21 **incremental overtime payroll under the ICCA method?**

22 A. No. Similar to his non-incremental adjustment for regular payroll expense,
23 the fundamental flaw with his adjustment to the overtime payroll expense is

1 that it fails to recognize that all of the overtime payroll expense was charged
2 to base O&M expense and, unless a non-incremental overtime payroll expense
3 is found to be unreasonable or imprudent, it will be charged to base O&M
4 expense. In this case, Mr. Schultz does not contend that any portion of the
5 overtime expense associated with the Hurricane Irma storm restoration costs is
6 unreasonable or imprudent.

7
8 Further, Mr. Schultz's non-incremental adjustment to the overtime payroll
9 expense is based on the overtime payroll expense from the MFRs initially
10 filed with FPL's 2016 rate case. As explained above, use of the MFRs to
11 calculate the baseline from which incremental recoverable costs are derived is
12 not appropriate because the 2016 rate case was settled at a revenue
13 requirement that was significantly less than the as-filed revenue requirement.

14
15 More importantly, qualifying storm events and the associated overtime payroll
16 are neither budgeted nor planned – they are incremental in nature. Indeed, but
17 for the storm, FPL would not have incurred this overtime payroll expense.

18 **Q. Do you agree with Mr. Schultz's reclassification of \$5.847 million of**
19 **capitalized regular payroll as capitalized overtime?**

20 A. No. Mr. Schultz's reclassification of these costs is based solely on his
21 position that there are no incremental regular payroll costs under the ICCA
22 methodology and, therefore, there are no regular payroll costs to be
23 capitalized. Mr. Schultz then simply reclassifies the capitalized regular

1 payroll as overtime. As explained above and in my direct testimony, Mr.
2 Schultz's reclassification of these costs should be rejected.

3
4 I further note that Mr. Schultz's recommended adjustments are inconsistent.
5 According to Mr. Schultz, there are no regular payroll costs to be capitalized
6 because there are no incremental regular payroll expenses recoverable under
7 the ICCA method. Despite his position that the entirety of the regular payroll
8 cost is non-incremental and unrecoverable under the ICCA method, Mr.
9 Schultz then goes on to conclude that a portion of these very same costs
10 should be treated as a capital component of the overtime costs. The problem
11 with this approach is that by reclassifying a portion of the regular payroll costs
12 as overtime costs, Mr. Schultz is treating the very same costs as both non-
13 incremental costs on one hand and then as incremental costs on the other
14 hand. Therefore, Mr. Schultz's positions are inconsistent. Finally, Mr.
15 Schultz offers no reasonable basis or support for reclassifying these costs from
16 regular payroll costs to overtime costs.

17 **Q. Do you agree with Mr. Schultz that FPL's capitalization is understated?**

18 A. No. Mr. Schultz argues that FPL's capitalization is understated because the
19 work performed after a storm is under abnormal conditions, not normal
20 conditions, and overtime rates are higher than regular pay rates. Rather than
21 relying on the normal capitalization rate, Mr. Schultz develops a separate
22 overtime capitalization rate based on the average FPL overtime rate per

1 person and a three-man crew, which results in a reduction of \$12.741 million
2 to FPL's overtime expense claim.

3

4 The flaw with Mr. Schultz's proposed capitalization rate based on overtime
5 costs is that Rule 25-6.0143 expressly requires the *normal* amount of capital
6 costs be excluded from the recoverable storm costs. Mr. Schultz's
7 recommended adjustment completely ignores this requirement of the Rule and
8 should be rejected.

9

10

IV. CAPITALIZATION OF COSTS

11 **Q. Please summarize Mr. Schultz's testimony regarding the capitalization of**
12 **contractor costs.**

13 A. On pages 72-78 of his direct testimony, Mr. Schultz contends that the amount
14 of contractor costs that FPL capitalized for Hurricane Irma was understated.
15 Mr. Schultz contends FPL's normal capitalization rate used for contractor
16 costs does not represent the total cost of outside contractors who perform
17 capital restoration work because contractor rates and hours are greater than the
18 rates and hours for FPL's employees, and because the contractor crew size
19 used by FPL is too low. Mr. Schultz develops his own average hourly
20 contractor rate and, using an estimated 4-man crew, recommends an increase
21 in contractor capital costs of \$278.754 million and a corresponding reduction
22 in the total storm restoration costs charged to base O&M.

1 **Q. Please explain how FPL capitalized its contractor costs for Hurricane**
2 **Irma.**

3 A. As explained above, all storm restoration costs for Hurricane Irma were
4 tracked and accumulated in FERC Account 186, and prior to December 2017
5 FPL applied the ICCA methodology to remove below-the-line expense,
6 determine the incremental O&M costs, and capitalize the storm costs. FPL
7 subsequently elected to charge the incremental Hurricane Irma storm
8 restoration costs to base O&M rather than seeking recovery through a storm
9 surcharge.

10

11 To determine the amount of capitalized contractor costs, FPL used part (1)(d)
12 of the Rule, which states that "...the normal cost for the removal, retirement
13 and replacement of those facilities in the absence of a storm" should be the
14 basis for calculating storm restoration capital. This methodology was first
15 prescribed in the Final Order in FPL's 2004 Storm Docket No. 20060038-EI,
16 and was subsequently codified in the instant Rule. FPL has followed the same
17 methodology for calculating storm capital for all storm events since the
18 effective date of the Rule and the approach has been applied consistently by
19 the Commission.

20

21 I also note that at the March 5, 2019 Agenda Conference, the Commission
22 adopted Staff's recommendation in the Florida Public Utilities Company's
23 ("FPUC") storm cost recovery proceeding at Docket No. 20180061 to reject

1 OPC's higher contractor capitalization rate (abnormal conditions and higher
2 rates) as contrary to the Rule and accepted FPUC's "normal" capitalization
3 rate based on its average in-house rates under normal conditions for the same
4 work.

5 **Q. Do you agree with Mr. Schultz that the capitalized contractor costs are**
6 **understated?**

7 A. No. FPL followed Part (1)(d) of the Rule in determining the amount of
8 contractor costs to be capitalized under normal (non-storm) conditions.
9 Rather than relying on the normal capitalization rate that would apply in the
10 absence of a storm, Mr. Schultz develops a separate contractor capitalization
11 rate relying on the average hourly rates charged by contractors for storm
12 restoration during Hurricane Irma and an assumed four-man crew. Mr.
13 Schultz's approach completely ignores the requirements of the Rule.

14 **Q. On page 73, lines 7-13 of his direct testimony, Mr. Schultz states that**
15 **FPL's capitalization of contractor costs does not comply with Generally**
16 **Accepted Accounting Principles ("GAAP")? Do you agree?**

17 A. No. FPL's accounting process and capitalization of Hurricane Irma storm
18 costs, including contractor costs, comply with GAAP. The determination of
19 what amount is capitalizable for FPL facilities constructed for its own use,
20 including storm capital, is made in accordance with GAAP, and applicable
21 guidance from FERC and the Florida Public Service Commission. FPL is also
22 required to follow Accounting Standards Codification 980, *Regulated*
23 *Operations*, ("ASC 980") for the treatment of certain costs as prescribed by

1 the regulator. ASC 980-340-25-1 stresses the importance of accounting for
2 incurred costs in accordance with “rate actions of a regulator,” which include,
3 but are not limited to: rate orders, rules or regulations, regulator policies and
4 practices, and discussions with the regulator. In this case, the Commission
5 has expressly promulgated how storm costs should be capitalized in Part
6 (1)(d) of the Rule.

7 **Q. On pages 94-95, Mr. Schultz recommends that FPL should be required to**
8 **develop separate capitalization rates for its Company personnel and for**
9 **its contractors based on actual work, costs, and rates incurred during**
10 **storm restoration activities. Do you agree?**

11 A. No. Although contractor rates and costs during storm restoration may be
12 higher than the rates and costs of FPL’s personnel under blue-sky, non-storm
13 conditions, unless and until the Rule is amended by the Commission through a
14 rulemaking proceeding, the Rule requires the utility to use the normal
15 capitalization rate that would apply in the absence of a storm. Although Mr.
16 Schultz may disagree with the requirements and intent of the Rule, FPL
17 clearly followed the Rule with respect to the capitalization of contractor costs.

18 **Q. If the normal capital rate prescribed in the Rule did not apply to the**
19 **Hurricane Irma contractor storm restoration costs as suggested by Mr.**
20 **Schultz, do you agree with Mr. Schultz’s approach to calculate the capital**
21 **contractor costs?**

- 1 A. No. Even if the capitalization method included in the Rule did not apply, Mr.
2 Schultz erred in the capitalization calculations on Schedule C in his Exhibit
3 HWS-2. Those errors include:
- 4 • Estimating actual capital contractor costs for the entire Hurricane Irma
5 event based on the total FPL estimate of capital contractor costs, which
6 includes both restoration capital and follow up capital. In order to
7 develop a reasonable estimate of total capital cost incurred in a storm
8 event, one must develop separate estimates of restoration capital and
9 follow up capital, as the labor costs and Construction Man Hours
10 (“CMH”) hours are different and not consistent for the two types of
11 work.
 - 12 • Deriving total capitalizable CMH by using a “normal” FPL hourly
13 labor rate. There is no need to resort to a derivation, as the capital
14 CMH for restoration is readily available in FPL’s Work Management
15 System and should be utilized directly as the basis for capital
16 determination. In addition, if one were to rely on a derivation, it
17 would be inappropriate to use the FPL labor rate to derive capital
18 CMH for contractors.
 - 19 • Using an anecdotally estimated crew size in the calculation. Witness
20 Schultz’s use of a crew size of four in his calculation is arbitrary and
21 unnecessary. A proper calculation could instead utilize all-in capital
22 cost per CMH by employees versus contractors, without having to rely
23 on an unsubstantiated crew size estimate.

1

2

3

V. ACCRUALS

4 **Q. Please summarize Mr. Schultz's testimony regarding the distribution and**
5 **nuclear storm cost accruals that you address in your rebuttal testimony.**

6 A. On page 83 of his direct testimony, Mr. Schultz recommends that the
7 distribution accrual of \$20.166 million and the nuclear accrual of \$12.967
8 million be excluded from the Hurricane Irma storm restoration costs charged
9 to base O&M expense due to lack of supporting detail.

10 **Q. Did FPL provide supporting detail for the distribution and nuclear**
11 **accruals included in its storm costs?**

12 A. Yes. As a preliminary matter, I note that Mr. Schultz does not claim that any
13 portion of the distribution or nuclear accruals for Hurricane Irma were
14 unreasonable or imprudent. Rather, the sole basis for his claim that these
15 costs should be disallowed is lack of supporting details.

16

17 Contrary to Mr. Schultz's statement, FPL did provide supporting detail for
18 these costs in response to discovery. The support for the distribution accrual
19 was provided in FPL's response to OPC Request for Production of Documents
20 No. 26. Likewise, the support for the nuclear accrual was provided in FPL's
21 response to OPC Request for Production of Documents No. 14.

22

23 FPL's estimated Hurricane Irma storm restoration costs include accruals for

1 invoices received but not yet processed, work incurred but not yet invoiced
2 and remaining follow-up work to be performed to restore the system back to
3 its pre-storm condition. As of December 2018, there remained a total of
4 \$17.633 million of Hurricane Irma storm cost accruals which are reflected on
5 Exhibit KF-3 and KF-4 for the nuclear function, and there was no remaining
6 accrual for the distribution function.

7

8 **VI. ADJUSTMENTS TO TOTAL STORM RESTORATION COSTS**

9 **Q. Has FPL identified any adjustments to the Hurricane Irma Storm and**
10 **Restoration costs filed on August 31, 2018?**

11 A. Yes. Since the filing of Exhibit KF-1 and KF-2 on August 31, 2018, FPL has
12 identified and incorporated adjustments to the total storm related restoration
13 costs, totaling \$3.397 million or less than 0.25% of the total Hurricane Irma
14 storm restoration costs, into Exhibits KF-3 and Exhibit KF-4 that are attached
15 to my rebuttal testimony. The \$3.397 million overall decrease to the total
16 storm related restoration costs (line 10) reflects a decrease in Hurricane Irma
17 Capitalizable Costs of \$6.928 million (line 18) offset by an increase Storm
18 Restoration Costs Charged to Base O&M of \$3.531 million (line 24). Each of
19 these adjustments are summarized below:

- 20 • Adjustments for Jurisdictional factors
 - 21 ○ FPL incorrectly used 2018 jurisdictional factors on Exhibit KF-
 - 22 2. After applying the 2017 factors, which are reflected on

1 Exhibit KF-4, the total incremental storm costs decreased by
2 \$67 thousand.

- 3 • Reporting misclassification for contractor work
 - 4 ○ As stated in FPL's response to OPC Interrogatory No. 81, FPL
 - 5 inadvertently misclassified an invoice totaling \$216 thousand
 - 6 as Contractor instead of Line Clearing. FPL has corrected the
 - 7 misclassification resulting in no impact to the total storm
 - 8 restoration costs.
- 9 • Decrease in Hurricane Irma Storm Restoration Costs of \$3.397 million
10 reflected on lines 2 through 9 on Exhibit KF-3 and KF-4.
 - 11 ○ FPL's final true up of follow up and restoration work resulted
 - 12 in a net decrease to overall storm costs attributed to changes in
 - 13 estimates and scope of work.
 - 14 ○ As discussed by FPL witness Manz and addressed in FPL's
 - 15 answers to OPC Interrogatories Nos. 148 and 174, FPL
 - 16 inadvertently double paid a Contractor invoice for \$1.223
 - 17 million. FPL issued a credit memo for the double payment
 - 18 resulting in a decrease to Contractor costs and total Hurricane
 - 19 Irma storm costs.
 - 20 ○ As reflected in FPL's response to OPC Interrogatory No. 145,
 - 21 FPL inadvertently paid fuel totaling \$9 thousand to a vendor
 - 22 during mobilization who had not received authorization for
 - 23 reimbursement for fuel purchased during mobilization. FPL

1 has removed this amount from its total storm costs and will
2 seek a refund for the vendor.

3 ○ As discussed by FPL witness Manz, FPL adjusted for billing
4 issue reimbursements in the total amount of \$167,787.

5 ○ As discussed by FPL witness Gwaltney, an adjustment for
6 contractor invoices in the amount of \$247,817.

7 • Decrease in Hurricane Irma Capitalizable Costs of \$6.928 million
8 reflected on lines 13 through 17 on Exhibit KF-3 and KF-4.

9 ○ FPL's final true up of follow up and restoration work resulted
10 in a net decrease to overall capitalizable costs attributed to
11 changes in estimates and scope of work.

12 ○ Approximately \$1.586 million of transmission work originally
13 classified as capital was deemed maintenance (i.e., right of
14 way clean up, tree trimming, fence repair, and helicopter
15 patrols) resulting in a decrease of \$1.586 million to
16 Capitalizable Costs and equal increase to Storm Restoration
17 Costs Charged to Base O&M.

18 **Q. Does this conclude your rebuttal testimony?**

19 **A. Yes.**

1 **I. INTRODUCTION**

2 **Q. Please state your name and business address.**

3 A. My name is Kristin Manz. My business address is Florida Power & Light
4 Company, 700 Universe Blvd., Juno Beach, Florida, 33408.

5 **Q. Have you previously submitted testimony in this proceeding?**

6 A. No.

7 **Q. By whom are you employed and what is your position?**

8 A. I am employed by Florida Power and Light as a Director in the Information
9 Technology organization, a role I assumed in July of 2018. Prior to that time, from
10 January 2017 through July of 2018, I was employed as Director of Finance
11 Operations in FPL's accounting organization.

12 **Q. Please describe your duties and responsibilities at the time you were the**
13 **Director of Finance Operations in FPL's accounting organization.**

14 A. As Director of Finance Operations, I oversaw a team that processed all accounts
15 payable ("AP") transactions for the NextEra Energy enterprise; a team that
16 managed accounts receivable transactions; and a team that governed the travel and
17 expense reimbursement program. In this role I led the team that received, reviewed
18 and processed the majority of invoices from vendors who assisted FPL in its
19 restoration efforts related to Hurricane Irma.

20 **Q. Please describe your educational background and professional experience.**

21 A. I have a Bachelor of Science degree from the University of Florida in Management
22 Information Science, and a Master of Business Administration with a concentration
23 in Finance from DePaul University. I have worked in various financial, budgeting,

1 process improvement, automation implementation, and control enhancement roles
2 throughout my 11 years at FPL. Before joining FPL, I had similar responsibilities
3 for my previous employer, Motorola.

4 **Q. What is the purpose of your rebuttal testimony?**

5 A. The purpose of my rebuttal testimony is to respond to certain portions of the direct
6 testimony submitted by Office of Public Counsel (“OPC”) witness Helmuth W.
7 Schultz III. Specifically, I will explain the process used by FPL to review and
8 process invoices submitted by contractors that provided restoration services to FPL
9 as a result of Hurricane Irma. I also address and rebut Mr. Schultz’s contention
10 regarding what he perceives to be a lack of control(s) by FPL for reviewing
11 invoices, and that either established controls are not working or are not being
12 followed as designed.

13 **Q. Please summarize your rebuttal testimony.**

14 A. My testimony demonstrates that FPL’s AP organization followed a prudent and
15 effective restoration invoice review process, including the receipt, review, follow-
16 up investigation, and where appropriate rejection, adjustment or payment of the
17 approximately 12,000 invoice packets representing a vast majority of the \$1.3
18 billion in total charges related to Hurricane Irma restoration activities. Execution
19 of the invoice review process allowed FPL to identify numerous billing adjustments
20 along the way, resulting in credits, reversals and reimbursements in the millions of
21 dollars. FPL’s AP process functioned well in facilitating the effective, efficient and
22 timely processing of Hurricane Irma storm restoration invoices.

23

1 **Q. Are you sponsoring any exhibits to your rebuttal testimony?**

2 A. Yes. I am sponsoring the following exhibits:

- 3 • KM-1 – FPL’s response and confidential Attachment to OPC Interrogatory
4 No. 156
- 5 • KM-2 – FPL’s response and confidential attachment to OPC Interrogatory
6 No. 154
- 7 • KM-3 – FPL’s responses and attachments to OPC Interrogatories No. 148
8 and No. 174 and Production of Documents No. 35

9

10 **II. INVOICE REVIEW AND APPROVAL PROCESS**

11 **Q. Please describe FPL’s invoice review and approval process.**

12 A. Upon receipt, vendor invoices are logged to allow for tracking and monitoring as
13 the invoices proceed through the review process. Individuals charged with the
14 responsibility of reviewing and validating invoices for payment, what I refer to as
15 reviewers or invoice reviewers, are identified from the core AP team. For larger
16 projects, such as the processing of Hurricane Irma invoices, additional reviewers
17 are obtained from other business units and trained in the AP processes. Invoice
18 reviewers are responsible for analyzing invoices submitted by vendors to ensure
19 that the hours and rates are properly supported. Invoice reviewers are assigned to
20 review invoices associated with one vendor at a time to mitigate risk of duplication
21 of payments to that vendor.

22

1 **Q. Please explain how invoice reviewers determine whether a vendor invoice**
2 **provides the negotiated rate at which the contractor is to be paid.**

3 A. Invoice reviewers check invoiced rates against reports pulled from SAP that
4 identify contractor rates that have been negotiated with the vendors. This allows
5 the reviewer to verify that the rates included on the vendor invoice are accurate and
6 consistent with the contracted rate.

7 **Q. Please describe the purpose of the Storm Crew Daily Time Reports.**

8 A. The Storm Crew Daily Time Reports (“daily timesheets”) are used in the field
9 during storm restoration. These daily timesheets are populated by each crew
10 foreman at the end of each day and reviewed and signed by their assigned FPL
11 Production Lead (“PL”). As described by FPL witness Miranda in his direct
12 testimony filed in this docket on August 31, 2018, FPL Power Delivery assigns PLs
13 to be responsible for reviewing and approving daily timesheets to ensure that time
14 and personnel counts are recorded accurately. As Mr. Miranda also testified, the
15 daily timesheets are then provided to the FPL Finance Section Chief, whose role
16 and responsibilities are described in the direct testimony of FPL witness Ferguson,
17 and then sent to FPL’s AP group, where they are used to verify invoices received
18 from the contracted companies.

19

20 Copies of the daily timesheets are also collected by the crews and taken back to the
21 vendors’ Accounts Receivable (“AR”) departments to process for reimbursement.
22 The vendor’s AR department may then use the storm crew weekly time report

1 (“weekly report”) to summarize the daily timesheets to generate totals for
2 invoicing.

3 **Q. Does the Company also review the weekly reports or summary timesheets?**

4 A. Yes. As I testified during the November 15, 2018 session of the deposition taken
5 by OPC, a copy of which is attached to OPC witness Schultz’s direct testimony as
6 Exhibit HWS-3, submission of daily timesheets is mandatory to process payment,
7 and those daily timesheets are reviewed as part of the AP process. The daily
8 timesheets provide the information necessary for the AP reviewers to confirm the
9 hours and activity completed by the storm crews each day approved by FPL field
10 personnel. The use of weekly reports or summary timesheets by vendors is
11 optional, though submission of those forms is recommended as it helps streamline
12 the review process.

13 **Q. With that background, please explain how the invoice reviewer uses the daily**
14 **timesheets to verify the accuracy of the hours on the invoice?**

15 A. The signed daily timesheets are ultimately submitted with the invoices received by
16 AP. If a vendor fails to provide the daily timesheets with an invoice, AP requests
17 the daily timesheets from the vendor, or relies upon its copy of the documents
18 received from the FPL Finance Section Chief. AP reviewers rely on these
19 materials to validate and verify the hours entered on the invoice. At this stage of
20 the process, the invoice reviewer also checks for receipts for hotels, meals and
21 other expenditures that are included on the invoice.

1 **Q. OPC witness Schultz makes reference in his testimony to “time sheets not**
2 **signed” or available. What is the process for AP reviewers when they**
3 **encounter this situation?**

4 A. There may be limited circumstances where daily timesheets were inadvertently not
5 signed by a PL in the field or could not be located during the invoice review
6 process. When that occurs, the reviewer follows up with Power Delivery
7 representatives, including the PLs, to substantiate the hours reflected on the invoice
8 or unsigned daily timesheet. This contact with Power Delivery most frequently
9 occurs through telephonic communications to facilitate the quickest resolution of
10 issues as they arise.

11 **Q. How does the invoice reviewer use the information received from Power**
12 **Delivery?**

13 A. Based upon the response received from Power Delivery, the reviewer will either
14 approve the invoice as submitted, or will modify the vendor invoice to match the
15 substantiated information and will notify the vendor of the correction. Once this
16 portion of the process is complete, the invoice is entered in SAP for fiduciary
17 approval and posting for payment to the vendor.

18 **Q. Are you saying that the AP reviewers have the authority to modify or reject**
19 **invoices submitted by the vendors?**

20 A. Absolutely. The reviewers have the authority to adjust an invoice from a vendor,
21 reduce the amount payable on the invoice, or reject the invoice outright.
22 Modifications to and rejection of Hurricane Irma invoices occurred numerous times
23 in this case, a subject I will address in more detail later in my testimony.

1 **Q. Please explain how fiduciary approval of an invoice differs from invoice**
2 **review performed by AP.**

3 A. All invoices and payments made by FPL are subject to our Sarbanes-Oxley
4 (“SOX”) internal controls, including payments for storm restoration. The AP
5 reviewers are verifying the accuracy of the invoice provided from the vendor to
6 identify and correct any errors prior to processing the invoice for payment. Once
7 the invoice is reviewed and accepted by AP, it is processed in SAP and follows our
8 standard payment SOX internal controls whereby someone within the Company
9 with the appropriate fiduciary approval reviews and approves the invoice in SAP.

10 **Q. OPC witness Schultz also criticizes FPL for approving payment for certain**
11 **items that may not be specifically provided for in the contract documents, such**
12 **as payment for what he calls “excessive time” and variation from the strict**
13 **terms of the contracts. What is the AP review process when these situations**
14 **are encountered?**

15 A. As with unsigned daily timesheets, when AP reviewers encounter issues that cannot
16 be resolved strictly on the face of the invoice and supporting documentation, Power
17 Delivery is contacted to confirm or deny the accuracy of the billing. This can
18 include situations where FPL management approves exceptions to the terms of the
19 contract based upon the judgment of those managing the restoration process and the
20 need to address the ever changing conditions in the field. As explained in the
21 rebuttal testimony of FPL witnesses Gwaltney and Reagan, it was not only
22 appropriate, but it was necessary for such exceptions to be made during Hurricane
23 Irma restoration to facilitate the efficient restoration of power following this storm.

1 **Q. Is payment of the invoice the final step in the review and approval process?**

2 A. No. After all invoices are processed, the AP manager runs a report of all storm
3 payments to look for potential duplicates. In performing this review, the AP
4 manager looks at dollar amount, vendor invoice number and date. Any duplicates
5 that are found are reversed from SAP, or, if a duplicate payment has already been
6 made, the vendor is contacted and advised to refund the overpayment to FPL. This
7 manual review is in addition to automated controls that exist in SAP to detect
8 duplicate invoices when the vendor Tax Identification Number, invoice number and
9 invoice date is the same as a previously entered invoice.

10 **Q. Mr. Schultz contends that there are “significant invoice approval integrity**
11 **issues” in FPL’s process. Do you agree?**

12 A. No, I do not agree with his contention or with his conclusion. I am confident that
13 FPL’s AP review process worked well to ensure the verification and payment of the
14 more than \$1 billion in vendor invoices reviewed and processed by the AP team.
15 And, while it is impossible to eliminate 100% of all potential human error from a
16 largely manual process requiring review, validation, verification and processing of
17 such a massive volume of documents, the AP process was properly designed and
18 administered. It facilitated the timely and appropriate evaluation and processing of
19 vendor invoices related to Hurricane Irma restoration work.

20

21 Contrary to the opinion expressed by Mr. Schultz, my testimony demonstrates that
22 the execution of FPL’s AP process resulted in the timely, effective and efficient
23 review, processing and payment of vendor invoices. Additionally, FPL witnesses

1 Miranda, Ferguson, DeVarona, Gwaltney and Reagan, together with literally
2 hundreds of discovery responses and tens of thousands of pages of documents
3 produced in this case, demonstrate and support the reasonableness of the costs
4 incurred by FPL in this massive restoration effort.

5 **Q. On pages 86-87 of his direct testimony, Mr. Schultz alleges that fuel costs were**
6 **paid to contractors that purchased fuel during mobilization/demobilization in**
7 **violation of the vendor contract. Please respond to this allegation.**

8 A. As the basis for his contention, Mr. Schultz cites only to a single vendor invoice
9 discussed during the deposition of FPL's witnesses where the vendor was paid for
10 fuel costs incurred during mobilization/demobilization. The vendor contract
11 provides that mobilization/demobilization rate is inclusive of fuel costs, meaning
12 that absent exceptions being granted by FPL, contractors are not reimbursed for
13 fuel costs incurred during mobilization/demobilization. FPL's response to OPC
14 Interrogatory No. 145, a copy of which is attached to FPL witness Gwaltney's
15 rebuttal testimony as part of his Exhibit TWG-1, indicated that the Company was
16 unable to confirm whether it granted an exception to the contractor for the fuel
17 purchased during mobilization in the invoice identified in the deposition.
18 Therefore, FPL stated that it would seek a refund from the vendor and will make a
19 corresponding adjustment to the total storm costs.

20

21

22

1 **Q. On page 87 of his direct testimony, Mr. Schultz claims that contractor billing**
2 **for fuel during mobilization/demobilization was not limited to the single**
3 **occurrence identified during the deposition of FPL's witnesses. Please**
4 **comment.**

5 A. I note that other than the single invoice identified in his testimony, Mr. Schultz has
6 not identified any other invoices in which the vendor billed and FPL paid for
7 unapproved fuel costs incurred during mobilization/demobilization. Indeed, as
8 stated on page 88 of his direct testimony, Mr. Schultz did not recommend any
9 adjustments to fuel costs.

10

11 Notwithstanding these facts, FPL has determined that of the approximately \$1.3
12 billion in total charges related to Hurricane Irma restoration activities, there was a
13 total of approximately \$1 million that was paid for all fuel costs for overhead line
14 contractors, including fuel purchased with authorization from FPL. And while
15 there is nothing to suggest that the situation identified by Mr. Schultz occurred with
16 any degree of frequency, FPL plans to review the invoices that included overhead
17 contractors billing for fuel and will make an adjustment to its total storm costs and
18 will seek a refund from any of these contractors that billed for fuel during
19 mobilization/demobilization without an approved exception.

20

21

1 **Q. As a result of FPL's experience processing such a massive volume of invoices**
2 **in the aftermath of Hurricane Irma, has the Company identified any lessons**
3 **learned to further improve the process?**

4 A. Yes. Consistent with FPL's culture of continuous improvement, we are currently
5 evaluating potential modifications based on our experience during Hurricane
6 Matthew and Hurricane Irma in an effort to further improve an already robust
7 process.

8 **Q. Please describe some of the lessons learned, and explain what FPL is doing to**
9 **improve its AP processes.**

10 A. Our initial focus is to eliminate the amount of paper and manual effort needed to
11 review and substantiate storm contractor payments. In 2017, following our
12 experience in Hurricane Matthew, the Company began working to develop an
13 automated timesheet application. This application will largely mirror the
14 information captured today on paper daily timesheets, but will allow the approval
15 and submittal of those timesheets electronically. The full scope of the application
16 is being designed and planned in phases, but the main focus will be to enhance
17 existing controls by leveraging technology and automated processes.

18 **Q. When do you expect this improvement to be operational?**

19 A. While this application is still in development, the current plan is to test the initial
20 functionality of the application during this year's storm dry run which will take
21 place in May of 2019.

22

1 **Q. Mr. Schultz raises questions about what he contends is duplicate billing by**
2 **vendors. Please comment.**

3 A. Mr. Schultz has selectively identified a handful of invoices which he believes
4 represent duplicate payments made to vendors, and without any factual support he
5 simply assumes that if he reviewed every invoice supporting \$1.3 billion in charges
6 that he would have found more. Mr. Schultz is either unaware of or ignores the
7 fact that many of the invoices he identified as supposed duplicate payments were
8 already adjusted or completely rejected as a result of FPL's processes, before they
9 were identified by OPC in discovery or through depositions. FPL has an effective
10 procedure for addressing invoice discrepancies.

11 **Q. Please describe how the AP review process successfully identified invoices that**
12 **might be called "duplicate" payments or duplicate invoices.**

13 A. As part of FPL's standard payment close out process, the AP team performs a
14 review of all invoice amounts against FPL's SAP system entries to correct any
15 discrepancies found at that time. In this case, approximately 60 invoices totaling
16 \$12 million were identified by FPL during the initial vendor invoice review process
17 and were either rejected by FPL and not paid to the vendors, or if paid were
18 subsequently reimbursed, credited or reversed. The majority of these
19 reconciliations occurred prior to June 1, 2018, the date by which FPL had
20 documented all actual storm restoration costs and projected any further follow up
21 costs. These reconciliations are reflected on Exhibit KM-1 - Confidential
22 Attachment to FPL's response to OPC Interrogatory No. 156. These

1 reconciliations were included in Exhibit KF-1 and, therefore, no further
2 adjustments to FPL's total storm restoration costs are necessary.

3

4 Additionally, there were numerous instances where vendor invoices were adjusted
5 or reduced as part of FPL's standard storm invoice review process prior to payment
6 being issued.

7 **Q. Were the adjustments for these 60 invoices made as a result of questions raised**
8 **during the deposition of FPL's witnesses?**

9 A. No. The approximately 60 invoices represented the rejection of \$12 million of
10 invoices, which occurred at various times up through May 31, 2018. The
11 deposition attached to Mr. Schultz's testimony as Exhibit HSW-3 was taken
12 months later over two full days, on November 15, 2018 and December 13, 2018.
13 This is further evidence that FPL's controls and review process worked effectively.

14 **Q. You testified earlier that invoice reviewers have the authority to modify or**
15 **reject invoices submitted by the vendors. Please describe how AP team**
16 **members would note that invoices were adjusted or reduced as part of the AP**
17 **review process.**

18 A. As stated before, all reviewers have the ability to adjust or reduce an invoice to
19 match supporting documentation. The reviewer will generally make handwritten
20 adjustments directly on the vendor's invoice, after which the invoice would be
21 processed in SAP for the adjusted amount. Exhibits identified during the
22 deposition, such as Deposition Exhibit 6 (Document No. 5202660536), reflect this
23 process.

- 1 **Q. At pages 51 through 56 of his pre-filed testimony, Mr. Schultz asserts that he**
 2 **“found duplicate payments and payments that were not supported, yet ... the**
 3 **FPL review team apparently did not discover these errors”. Please comment**
 4 **on these assertions regarding duplicate invoices.**
- 5 A. Aside from the invoices discussed during the deposition sessions, which I will
 6 address below, FPL’s AP process identified and FPL credited or reversed the
 7 vendor invoices that Mr. Schultz claims represent duplicate payments. The
 8 following chart, representing refunds, credits or reversals made between February
 9 2018 and October 2018 – prior to the depositions – outlines approximately \$1.9
 10 million in refunds received or reversals made by FPL on invoices Mr. Schultz calls
 11 “duplicate payments”:

Contractor Reference Legend¹	Doc No	Bates No	Invoice No	Amount	PO	Activity
J	5202632083	48160	66559676	\$253,984.64	2000250535	
J	5202632912	50557	66559676	\$145,919.54	2000250993	Refund on vendor check 451777 dated 2/19/2018
J	5202633179	50545	66559838	\$108,065.10	2000250990	Refund on vendor check 451777 dated 2/19/2018
OO	5202667866	25622	35137	\$446,858.90	2000255188	Reversed on 2/7/2018
OO	5202626883	48053	35137	\$446,858.90	2000250515	
OO	5202667862	25567	35240	\$303,366.88	2000255200	Reversed on 10/11/2018
OO	5202663914	24992	35240	\$303,366.88	2000254086	

¹ Based on the Contractor Legend included in Exhibit HWS-2, Schedule C, page 5 to Mr. Schultz’s direct testimony.

Y	5202737250	38120	156225	\$671,670.27	2000262512	
Y	5202648719	18284	156225	\$655,556.67	2000252379	Refund on vendor check 144512 dated 3/29/2018
RR	5202692840	33312	3	\$217,124.92	2000258174	
RR	5202747215	39237	3 IRMA	\$227,519.00	2000263394	Reversed on 8/23/2018

1

2 With the exception of the 10/11/2018 reversal for Contractor OO and the 8/23/18
3 reversal for Contractor RR, these refunds were included in Exhibit KF-1 and,
4 therefore, no further adjustments are necessary. A total credit of \$530,886 for the
5 10/11/2018 reversal of Contractor OO and the 8/23/18 reversal of Contractor RR is
6 included in Exhibit KF-3 – Updated Hurricane Irma Costs as of December 31,
7 2018, which is attached to the rebuttal testimony of FPL witness Ferguson.

8 **Q. Please explain the resolution of the two invoices discussed during the**
9 **deposition that witness Schultz calls “duplicates”.**

10 A. The first of the invoices that Mr. Schultz describes as “duplicates” – discussed at
11 page 55 of his direct testimony - was addressed fully in the deposition sessions of
12 November and December 2018. During the first session, when asked about the two
13 invoices that Mr. Schultz believes to be a duplicate (Deposition Exhibit 31
14 (Document No. 5202655953) and Deposition Exhibit 32 (Document No.
15 5202656335)), I testified that it appeared from the documents that our vendor
16 submitted an initial invoice and then submitted a revised invoice. I explained that
17 if the initial invoice had already been processed we would have reversed that
18 invoice and then paid the vendor for the charges on the revised invoice. I advised
19 that I would need to validate within our system that this process was followed and
20 that the reversal had been made.

1 During the second day of the deposition, I confirmed that, consistent with our
2 process, FPL had in fact reversed the first of the two invoices in February of 2018
3 and paid the charges included on the revised invoice. We have also addressed this
4 reversal in FPL's answer to OPC Interrogatory 154 provided as Exhibit KM-2
5 attached to my rebuttal testimony. This reversal of \$243,832 was included in
6 Exhibit KF-1 and, therefore, no further adjustments related to this transaction are
7 necessary.

8 **Q. Please explain the resolution of the second pair of invoices discussed during**
9 **the deposition that witness Schultz calls "duplicates".**

10 A. The second pair of invoices that Mr. Schultz describes as "duplicates" at page 52 of
11 his direct testimony were fully addressed in FPL's answers to OPC Interrogatories
12 148 and 174 and FPL's Response to OPC's Request for Production No. 35
13 provided as Exhibit KM-3 attached to my rebuttal testimony. As explained in
14 FPL's discovery responses, the invoice identified as Deposition Exhibit 22
15 (Document No. 5202661125) discussed during the November 15 and December 13,
16 2018 deposition has been remedied through the issuance of a credit memo for the
17 full amount. The referenced reversal and credit of \$1.223 million is included in
18 FPL's Exhibit KF-3 – Updated Hurricane Irma Costs as of December 31, 2018,
19 which is attached to the rebuttal testimony of FPL witness Ferguson.

20 **Q. Please address the remaining issues raised by Mr. Schultz at pages 56 through**
21 **60 of his direct testimony that he claims to be "billing issues".**

22 A. Mr. Schultz has identified what he calls "billing issues" related to contractor
23 invoices. The FPL team determined that all of these claimed "billing issues" were

1 either not billing issues in the first place, or have been reversed or reimbursed in
2 the total amount of \$167,787. Those issues identified by Mr. Schultz that have
3 resulted in reimbursements to FPL, all of which are reflected on witness Ferguson's
4 Exhibit KF-3, are as follows:

- 5 • Contractor FF: \$74,206.70 (Schultz, page 56, lines 4-11)
- 6 • Contractor SS: \$55,800.00 (Schultz, page 56, lines 13-17)
- 7 • Contractor P: \$37,780.40 (Schultz, page 57, lines 7-13)

8 These reversals or reimbursements are included in Exhibit KF-3 – Updated
9 Hurricane Irma Costs as of December 31, 2018, which is attached to the rebuttal
10 testimony of FPL witness Ferguson.

11
12 With reference to witness Schultz' recommended disallowances for the costs of
13 Contractor P identified at page 57, lines 13 through 22 (\$11,465 and \$40,104,
14 respectively), FPL has determined through further review of its records and
15 communications with the vendor that the workers inadvertently omitted from the
16 vendor's daily timesheets were in fact performing Hurricane Irma restoration work
17 during the days in question. FPL similarly confirmed that workers inadvertently
18 omitted from time sheets addressed by witness Schultz on page 58, line 14 through
19 page 59, line 8 were performing Hurricane Irma restoration work and that the
20 vendor was appropriately reimbursed.

21
22
23

1 **Q. Mr. Schultz claims that either established controls are not working or are not**
2 **being followed as designed, noting that exceptions were made without**
3 **supporting documentation. Witness Schultz even goes so far as to say that**
4 **lack of documentation could be indicative of fraud. Does his claim have**
5 **merit?**

6 A. No. As I discussed earlier in my testimony, as part of our standard invoice review
7 process, exceptions to the contract terms can be approved in two ways. The PL
8 who is working directly with the vendors' crews in the field can sign a timesheet at
9 the time of restoration that approves the exception. FPL witness Gwaltney
10 provides examples of this type of occurrence in his rebuttal testimony.
11 Alternatively, if a reviewer received an invoice that included an exception that was
12 submitted for payment without supporting documentation, then AP would work
13 back through the Power Delivery organization to review the exception and obtain
14 approval for payment. If approval was not obtained from Power Delivery, then the
15 invoice would have been adjusted down to reflect the correction.

16
17 Mr. Schultz makes an unsupported accusation about the possibility of fraud but
18 offers nothing whatsoever to suggest that fraud occurred. In fact, when asked in a
19 subsequent interrogatory whether he had identified any facts to support the
20 existence of fraud, his response clearly indicates that he has not. Throughout the
21 time the AP team reviewed, adjusted and processed invoices, from just after the
22 storm up to the time the final invoice was processed, we have never encountered

1 any circumstance that suggested anything other than honest dealing between FPL
2 and its many vendors and contractors.

3 **Q. OPC witness Schultz seems to have a concern that a large number of invoices**
4 **were approved by a single person. Is this a valid concern?**

5 A. No. The individual whose name appeared on many of the invoices reviewed in the
6 deposition is one of the most knowledgeable people in the department when it
7 comes to the storm timesheet and payment process. She was dedicated full time to
8 reviewing storm invoices for a period of six months. Given the similar structure of
9 the line contracts, she reviewed a large portion of the overhead line contractor
10 invoices. At least 10 other people, including myself, contributed to the effort part
11 time throughout that period and their names would appear on the invoices they
12 reviewed. The invoices reviewed during the deposition were only a relatively small
13 sample of the approximately 12,000 invoice packets that were processed by AP for
14 Irma across all expense types.

15 **Q. Mr. Schultz is critical of FPL for not requiring the Mobilization Travel Log to**
16 **process and approve payments for mobilization and demobilization time.**
17 **What is your response?**

18 A. The log referenced by Mr. Schultz is included in the packet of forms that is
19 provided to the vendor to facilitate the completion, review, and processing of
20 invoices. However, as explained in the rebuttal testimony of FPL witness Reagan,
21 the travel log is not required by the contract. Moreover, the travel log is not
22 required to process payment for mobilization time. Rather, as I previously

1 explained, AP relies on the daily timesheets and Power Delivery to verify and
2 confirm crew time, including mobilization time.

3 **Q. Mr. Schultz contends that there were overpayments as the Storm Crew**
4 **Weekly Reports were not consistent with the Daily Time Reports for crew**
5 **members that performed work. Please comment.**

6 A. As we explained in the deposition attached to Mr. Schultz's testimony as Exhibit
7 HWS-3, FPL only requires submission of daily timesheets; the weekly or summary
8 timesheets are not required for invoice review and approval. The invoice reviewer
9 requires that the daily timesheets are signed, or an exception has been approved by
10 Power Delivery, and that the sum of the daily timesheets matches what is on the
11 invoice cover sheet. The weekly time report is a helpful tool to assist the vendor in
12 summarizing the totals, and in most cases it will match the sum of the daily
13 timesheets. However, the reviewer relies on the daily timesheets to process and
14 approve payments.

15 **Q. Does this conclude your rebuttal testimony?**

16 A. Yes.

17

1 MR. RUBIN: And I would also ask that the
2 stipulated exhibits of these three witnesses, which
3 are Exhibits 2 through 5, 9 through 10 and 17
4 through 22 be admitted into the record as well.

5 CHAIRMAN GRAHAM: If there is no objections to
6 that, we will enter those exhibits in the record.
7 I don't see anybody saying -- raising their hands
8 or flailing, so we enter that into the record.

9 (Whereupon, Exhibit Nos. 2-5, 9, 10 & 17-22
10 were received into evidence.)

11 CHAIRMAN GRAHAM: Okay. Exhibits, and
12 concluding matters, staff.

13 MS. BROWNLESS: Yes, sir.

14 We would ask to enter into the record the
15 stipulated staff discovery, the June 6th, 2019,
16 settlement agreement that have been identified as
17 comprehensive exhibits -- on the comprehensive
18 exhibit list as Exhibit Nos. 23 through 60.

19 CHAIRMAN GRAHAM: If there is no objections to
20 that, we will enter those Exhibit 23 through 60
21 into the record.

22 (Whereupon, Exhibit Nos. 23-60 were received
23 into evidence.)

24 CHAIRMAN GRAHAM: Do the parties have any
25 other concluding matters to be addressed? Mr.

1 Rehwinkel.

2 MR. REHWINKEL: Mr. Chairman, would you allow
3 me to speak with counsel for the company before we
4 close on this? I have something I want to see if I
5 can clarify.

6 CHAIRMAN GRAHAM: To speak to FPL or --

7 MR. REHWINKEL: Yes, with FPL counsel.

8 CHAIRMAN GRAHAM: Sure. You need five
9 minutes?

10 MR. REHWINKEL: Just a few seconds.

11 CHAIRMAN GRAHAM: Okay.

12 MR. REHWINKEL: Thanks.

13 (Discussion off the record.)

14 CHAIRMAN GRAHAM: Okay. My staff wanted to
15 make sure that when we entered the witness'
16 testimony into the record that we did it
17 specifically in the order it's listed, which is
18 Miranda, Ferguson and Manz.

19 Mr. Rehwinkel, you have the floor.

20 MR. REHWINKEL: Thank you, Mr. Chairman.

21 We've consulted, and there is a point of
22 clarification we want to make. I don't think any
23 of the testimony you have heard is inaccurate.
24 It's just there is a level of refinement on the
25 audit timing that we wanted to clarify.

1 And if you look at paragraph 18, the -- I
2 think I looked -- it says independent -- initial
3 independent audit, FPL will engage an independent
4 outside audit firm to conduct an audit of the
5 company's filed recoverable storm costs of the
6 first named tropical storm, et cetera.

7 So the way the parties -- this provision is in
8 Duke and TECO as well, as is the timing of it being
9 done before testimony is filed. But the key thing
10 to keep in mind is the company, as Mr. Ferguson
11 testified, will accumulate all the invoices. They
12 have projections of costs. And when they get to a
13 point where they are sure enough about the
14 estimate, they will file a petition and a tariff
15 with the Commission. That's the filed case.
16 That's what will be audited in more precision.

17 Then after that, there is a -- in all of the
18 cases, there has been a lag between when that's
19 filed, because that's what gets the money collected
20 within 60 days. After that, that's when the
21 testimony comes in.

22 So there will be -- there is a built-in
23 timeframe for the audit to occur after the case has
24 been filed. Whether they do preliminary work, like
25 Mr. Ferguson was alluding to in his testimony

1 before they file it, that's fine, but they are
2 going to be auditing the filed case after that
3 petition is filed.

4 So we just wanted to clarify that for you. I
5 don't think it's inconsistent with anything that's
6 been set, but just so you understand what's going
7 to occur.

8 CHAIRMAN GRAHAM: Mr. Rubin, you see it as
9 well that same way?

10 MR. RUBIN: I do. I think that the potential
11 misunderstanding might have been what's the filed
12 case? The filed case is when the petition and the
13 surcharge are requested, not when the testimony is
14 later filed. So I agree with Mr. Rehwinkel.

15 CHAIRMAN GRAHAM: And staff?

16 MS. BROWNLESS: Yes, sir, we agree with that.

17 CHAIRMAN GRAHAM: So say you all. Okay.

18 All right. Is there anything we need to do to
19 alter that, or enough has been said?

20 MS. BROWNLESS: We are good to go on that,
21 sir.

22 CHAIRMAN GRAHAM: Okay. Any other concluding
23 matters that need to be addressed?

24 MR. RUBIN: Not for FPL.

25 CHAIRMAN GRAHAM: Everybody is shaking their

1 head. Sounds good.

2 Ms. Brownless.

3 MS. BROWNLESS: We would just ask at this time
4 if any party wishes to file a brief.

5 MR. REHWINKEL: No.

6 MR. RUBIN: We do not.

7 MR. WRIGHT: No thank you.

8 MR. MOYLE: We will respectfully take a pass
9 on the brief.

10 CHAIRMAN GRAHAM: Okay.

11 MS. BROWNLESS: And so at this time, if the
12 Commission is ready to make a bench decision, then
13 we can close the record and deliberations may
14 begin.

15 CHAIRMAN GRAHAM: Commissioners, are we ready
16 to make a bench decision? I think we are. So we
17 will close the record and we will deliberate.

18 Commissioner Polmann.

19 COMMISSIONER POLMANN: Thank you, Mr.
20 Chairman.

21 We find ourselves here today with a proposed
22 settlement after a tremendous amount of work has
23 been done with the benefit of saving a good bit of
24 money and time avoiding a full hearing.

25 We have before us the settlement, stipulated

1 settlement with over 100,000 pages of discovery.
2 As we all know, advances in the technology,
3 development of an application that we've discussed
4 here today, I think that will, in fact, provide
5 great benefit.

6 We've talked about how that's going to benefit
7 the customers, benefit the process in the field. I
8 look forward to hearing back from the utility on
9 how that's being used and coordinating with the
10 staff and learning about how that's going to end up
11 with Phase II.

12 I want to appreciate how the utility has
13 performed in their prior efforts, and encourage
14 ongoing work in that regard. A great deal has
15 occurred here with the storm that we are dealing
16 with. Irma was a tremendous impact to your
17 customers throughout your service area, and I think
18 everybody should recognize that this has come to a
19 pretty quick closure with the settlement agreement.
20 I do absolutely see this to be in the public
21 interest that we move forward expeditiously.

22 Mr. Chairman, I would like to make a motion to
23 approve the settlement agreement as presented.

24 COMMISSIONER BROWN: Second.

25 CHAIRMAN GRAHAM: It's been moved and second

1 to approve the settlement agreement as presented.

2 Is there any further discussion?

3 Seeing none, all in favor, say eye.

4 (Chorus of ayes.)

5 CHAIRMAN GRAHAM: Any opposed?

6 (No response.)

7 CHAIRMAN GRAHAM: By your action, you have
8 approved the settlement agreement.

9 Okay. So the record is closed. We will be
10 closing the docket.

11 I want to thank the prehearing officer for her
12 time and effort in bringing this to a brief
13 conclusion. I want to thank the parties for doing
14 the same. I know we were miles apart at the
15 beginning of all of this, but I am glad we finally
16 brought it together.

17 Once again, as I said earlier this morning,
18 thanks again for staff and their efforts, and what
19 they do for us day in and day out. And thank you
20 for you my Commissioners for not stabbing me
21 because of the day that I scheduled today.

22 That all being said, thank you very much for
23 your time and your effort. Please travel safe.

24 There is a storm out there that's brewing, and
25 hopefully we don't have another named something

1 coming up in the next day or two, and we are
2 adjourned.

3 Thank you.

4 MS. BROWNLESS: Thank you.

5 (Proceedings concluded at 2:05 p.m.)

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

CERTIFICATE OF REPORTER

STATE OF FLORIDA)
COUNTY OF LEON)

I, DEBRA KRICK, Court Reporter, do hereby certify that the foregoing proceeding was heard at the time and place herein stated.

IT IS FURTHER CERTIFIED that I stenographically reported the said proceedings; that the same has been transcribed under my direct supervision; and that this transcript constitutes a true transcription of my notes of said proceedings.

I FURTHER CERTIFY that I am not a relative, employee, attorney or counsel of any of the parties, nor am I a relative or employee of any of the parties' attorney or counsel connected with the action, nor am I financially interested in the action.

DATED this 17th day of July, 2019.



DEBRA R. KRICK
NOTARY PUBLIC
COMMISSION #GG015952
EXPIRES JULY 27, 2020