



Florida Power & Light Company, 215 S. Monroe Street, Suite 810, Tallahassee, FL 32301

Jessica Cano  
Principal Attorney  
Florida Power & Light Company  
700 Universe Boulevard  
Juno Beach, FL 33408-0420  
(561) 304-5226  
(561) 691-7135 (Facsimile)

August 9, 2010

**VIA HAND DELIVERY**

Ms. Ann Cole  
Division of the Commission Clerk and  
Administrative Services  
Florida Public Service Commission  
Betty Easley Conference Center  
2540 Shumard Oak Boulevard, Room 110  
Tallahassee, FL 32399-0850

       CLAIM OF CONFIDENTIALITY  
       NOTICE OF INTENT  
 REQUEST FOR CONFIDENTIALITY  
       FILED BY OPC  
FOR DNR 06599-10, WHICH  
IS IN LOCKED STORAGE. YOU MUST BE  
AUTHORIZED TO VIEW THIS DNR. - CLK

Re: Docket No. 100009-EI; Nuclear Power Plant Cost Recovery Clause

Dear Ms. Cole:

Enclosed for filing on behalf of Florida Power & Light Company ("FPL") are an original and seven (7) copies of its Request for Confidential Classification of portions of its revised Exhibits TOJ-1, SDS-1, TOJ-14, and SDS-9. (These exhibits contain FPL's "Nuclear Filing Requirements" and were revised to correct certain computational/formulaic errors.) The original includes Exhibit A through D. The seven (7) copies include Exhibits B through D only.

Exhibit A consists of the confidential pages from the exhibits, and all information that FPL asserts is entitled to confidential treatment has been highlighted. Exhibit B is an edited version of Exhibit A, in which the information FPL asserts is confidential has been redacted. Exhibit C is a justification table supporting FPL's Request for Confidential Classification. Exhibit D contains the affidavits of Terry Jones and Steven Scroggs in support of FPL's Request for Confidential Classification. Also included in this filing is a compact disc containing FPL's Request for Confidential Classification and Exhibit C only in Microsoft Word format.

*3+1 CD containing request and Exhibit C*  
Please contact me if you or your Staff has any questions regarding this filing.

Sincerely,  
*Jessica A. Cano*  
Jessica A. Cano

- COM
- APA
- ~~ECR~~
- GCL
- RAD
- SSC
- ADM
- OPC
- CLK

Enclosures  
cc: Parties of Record (w/out enc.)

DOCUMENT NUMBER DATE  
06598 AUG-9 09

**BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION**

In re: Nuclear Power Plant                    )  
Cost Recovery Clause                            )

Docket No. 100009-EI  
Filed: August 9, 2010

**FLORIDA POWER & LIGHT COMPANY'S  
REQUEST FOR CONFIDENTIAL CLASSIFICATION**

Pursuant to Section 366.093, Florida Statutes, and Rule 25-22.006, Florida Administrative Code, Florida Power & Light Company ("FPL") requests confidential classification of portions of its revised Exhibits TOJ-1 and SDS-1 (also identified as Appendices I and II, respectively, to FPL's March 1, 2010 filing) and revised Exhibits TOJ-14 and SDS-9 (also identified as Appendices I and II, respectively, to FPL's May 3, 2010 filing). In support of its request, FPL states as follows:

1. FPL is filing contemporaneously with this request the errata sheets of several witnesses along with the revised exhibits identified above. Certain portions of Exhibits TOJ-1, SDS-1, TOJ-14 and SDS-9 contain confidential contractual data. Pursuant to Rule 25-22.006(4), Florida Administrative Code, FPL is filing this Request for Confidential Classification. .

2. The following exhibits are included with and made a part of this request:

a. Exhibit A consists of a copy of the confidential pages from the exhibits, on which all information that FPL asserts is entitled to confidential treatment has been highlighted

b. Exhibit B consists of a copy of the confidential material on which all information that FPL asserts is entitled to confidential treatment has been redacted.

c. Exhibit C is a table identifying the information highlighted in Exhibit A, together with references to the specific statutory bases for the claim of confidentiality and to the affidavit in support of the requested classification.

d. Exhibit D includes the affidavits of Terry Jones and Steven Scroggs in support of this request.

3. FPL submits that the highlighted information in Exhibit A is proprietary confidential business information within the meaning of Section 366.093(3), Florida Statutes. This information is intended to be and is treated by FPL as private, and its confidentiality has been maintained. Pursuant to Section 366.093, such information is entitled to confidential treatment and it is exempt from the disclosure provisions of the public records law. Thus, once the Commission determines that the information in question is proprietary confidential business information, the Commission is not required to engage in any further analysis or review such as weighing the harm of disclosure against the public interest in access to the information.

4. As the affidavits included in Exhibit D indicate, the information provided by FPL contains contractual data, the public disclosure of which would violate nondisclosure provisions of FPL's contracts with certain vendors and impair FPL's ability to contract for goods or services on favorable terms in the future. Specifically, these exhibits include contractual payments to vendors. Such information is protected by Section 366.093(3)(d), Florida Statutes. This information is also competitively sensitive, and its disclosure could impair the business of FPL or its vendors. Such information is protected by Section 366.093(3)(e), Florida Statutes.


5. Upon a finding by the Commission that the information highlighted in Exhibit A, and referenced in Exhibit C, is proprietary confidential business information, the information should not be declassified for a period of at least eighteen (18) months and should be returned to

FPL as soon as the information is no longer necessary for the Commission to conduct its business. *See* § 366.093(4), Fla. Stat.

**WHEREFORE**, FPL respectfully requests confidential classification of the material described herein.

Respectfully submitted,

Jessica A. Cano  
Principal Attorney  
Florida Power & Light Company  
700 Universe Boulevard  
Juno Beach, FL 33408  
Telephone: (561) 304-5226  
Facsimile: (561) 691-7135

By:   
Jessica A. Cano  
Fla. Bar No. 0037372

**CERTIFICATE OF SERVICE  
DOCKET NO. 100009-EI**

I HEREBY CERTIFY that a true and correct copy of FPL's Request for Confidential Classification of revised exhibits TOJ-1, SDS-1, TOJ-14, and SDS-9, was served by hand delivery\* or U.S. Mail this 9th day of August, 2010 to the following:

Anna Williams, Esq.\*  
Lisa Bennett, Esq.  
Keino Young, Esq.  
Division of Legal Services  
Florida Public Service Commission  
2540 Shumard Oak Blvd.  
Tallahassee, Florida 32399-0850  
[LBENNETT@PSC.STATE.FL.US](mailto:LBENNETT@PSC.STATE.FL.US)  
[KYOUNG@PSC.STATE.FL.US](mailto:KYOUNG@PSC.STATE.FL.US)  
[ANWILLIA@PSC.STATE.FL.US](mailto:ANWILLIA@PSC.STATE.FL.US)

J. R. Kelly, Esq.  
Charles Rehwinkel, Esq.  
Joseph McGlothlin  
Office of Public Counsel  
c/o The Florida Legislature  
111 West Madison Street, Room 812  
Tallahassee, Florida 32399  
[mcglothlin.joseph@leg.state.fl.us](mailto:mcglothlin.joseph@leg.state.fl.us)  
[Kelly.jr@leg.state.fl.us](mailto:Kelly.jr@leg.state.fl.us)  
[Rehwinkel.Charles@leg.state.fl.us](mailto:Rehwinkel.Charles@leg.state.fl.us)

J. Michael Walls, Esq.  
Blaise Huhta, Esq.  
Carlton Fields Law Firm  
P.O. Box 3239  
Tampa, Florida 33601-3239  
[mwalls@carltonfields.com](mailto:mwalls@carltonfields.com)  
[bhuhta@carltonfields.com](mailto:bhuhta@carltonfields.com)  
Attorneys for Progress

Dianne M. Triplett, Esq.  
Progress Energy Florida  
229 1<sup>st</sup> Avenue N PEF-152  
St. Petersburg, Florida 33701  
[dianne.triplett@pgnmail.com](mailto:dianne.triplett@pgnmail.com)  
Attorney for Progress

Jon C. Moyle, Jr., Esq.  
Vicki Gordon Kaufman, Esq.  
Keefe Anchors Gordon & Moyle, PA  
118 North Gadsden Street  
Tallahassee, Florida 32301  
[vkaufman@kagmlaw.com](mailto:vkaufman@kagmlaw.com)  
[jmoyle@kagmlaw.com](mailto:jmoyle@kagmlaw.com)  
Attorneys for FIPUG

John W. McWhirter, Jr., Esq.  
Davidson McWhirter, P.A.  
PO Box 3350  
Tampa, Florida 33601  
[jmcwhirter@mac-law.com](mailto:jmcwhirter@mac-law.com)  
Attorney for FIPUG

R. Alexander Glenn, Esq.  
John T. Burnett, Esq.  
Progress Energy Service Company, LLC  
P.O. Box 14042  
St. Petersburg, Florida 33733-4042  
[john.burnett@pgnmail.com](mailto:john.burnett@pgnmail.com)  
[alex.glenn@pgnmail.com](mailto:alex.glenn@pgnmail.com)  
Attorneys for Progress


James W. Brew, Esq.  
F. Alvin Taylor, Esq.  
Brickfield, Burchette, Ritts & Stone, P.C.  
1025 Thomas Jefferson Street, NW  
Eighth Floor, West Tower  
Washington, DC 20007-5201  
[jbrew@bbrslaw.com](mailto:jbrew@bbrslaw.com)  
[ataylor@bbrslaw.com](mailto:ataylor@bbrslaw.com)  
Attorneys for PCS Phosphate

Randy B. Miller  
White Springs Agricultural Chemicals, Inc.  
Post Office Box 300  
15843 Southeast 78th Street  
White Springs, Florida 32096  
[RMiller@pcsphosphate.com](mailto:RMiller@pcsphosphate.com)

Captain Shayla L. McNeill  
Air Force Legal Operations Agency (AFLOA)  
Utility Litigation Field Support Center (ULFSC)  
139 Barnes Drive, Suite 1  
Tyndall AFB, FL 32403-5319  
[shayla.mcneill@tyndall.af.mil](mailto:shayla.mcneill@tyndall.af.mil)

Mr. Paul Lewis, Jr.  
106 East College Ave., Suite 800  
Tallahassee, Florida 32301-7740  
[paul.lewisjr@pgnmail.com](mailto:paul.lewisjr@pgnmail.com)

Gary A. Davis, Esq.  
James S. Whitlock, Esq.  
Gary A. Davis & Associates  
P.O. Box 649  
Hot Springs, NC 28743  
[Gadavis@enviroattorney.com](mailto:Gadavis@enviroattorney.com)  
[jwhitlock@enviroattorney.com](mailto:jwhitlock@enviroattorney.com)  
Attorneys for SACE

By:   
Jessica A. Cano  
Florida Bar No. 0037372

**REDACTED**

# **EXHIBIT B**

DOCUMENT NUMBER DATE  
06598 AUG-9 e  
FPSC-COMMISSION CLERK

---

# REDACTED

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Executed**

Schedule T-7

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: Florida Power & Light Company

DOCKET NO 100009

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

For the Year Ended: 12/31/2009  
Witness: T. O. Jones

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2008)	Amount Expended in Current Year (2009)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	121869	Open	4/29/09 - open	4/29/09 - open					AAF MCQUAY	Competitive	Supply Normal Containment Coolers and Testing Services (PTN)
2	125098	Open	8/17/09 - open	8/17/09 - open					BRV Construction	Competitive	EPU Warehouse (PTN)
3	120769	Open	3/26/09 - open	3/26/09 - open					Calvert Company Inc	Competitive	Iso Phase Bus Duct Coolers and Testing Services (PSL)
4	124436	Open	7/17/09 - open	7/17/09 - open					Calvert Company Inc	Competitive	Iso Phase Bus Duct Coolers, Install. Demo & Testing Services (PTN)
5	121885	Open	4/24/09 - open	4/24/09 - open					Flowsolve Corp.	Competitive	Replacement Main Feedwater Pumps & Various Testing (PSL)
6	123137	Open	5/28/09 - open	5/28/09 - open					Flowsolve Corp.	Competitive	Main Feedwater Isolation Valves and Testing Services (PTN)
7	125454	Open	8/28/09 - open	8/28/09 - open					Flowsolve Corp.	Competitive	Replacement Heater Drain Pumps (PSL)
8	122154	Open	4/27/09 - open	4/27/09 - open					Siemens Energy Inc.	Competitive	Step-Up Transformer (PTN)
9	119078	Open	12/9/08 - open	12/9/08 - open					Westinghouse	OEM	NSSS Engineering Analysis and LAR (PTN)
10	119653	Open	11/24/08 - open	11/24/08 - open					Westinghouse	OEM	NSSS Engineering Analysis and LAR (PSL)
11	121947	Open	4/24/09 - open	4/24/09 - open					Westinghouse	OEM	New & Spent Fuel Criticality and Thermal Hydraulic Analysis (PTN)
12	119670	Open	2/18/09 - open	2/18/09 - open					Proto-Power	Single Source	Project Engineering Support (PSL)
13	115297	Open	8/27/08 - open	8/27/08 - open					Areva	Single Source	RSG Design Review and LAR Work (PSL)
14	115338	Open	8/27/08 - open	8/27/08 - open					Areva	Single Source	RCS Design Review (PTN)
15	115351	Open	8/29/08 - open	8/29/08 - open					SPX Corporation	OEM	Valve Rework (PTN)
16	105353	Open	10/02/07 - open	10/02/07 - open					Shaw - Stone & Webster	Sole Source	Engineering Support (PSL & PTN)
17	117809	Open	12/02/08 - open	12/02/08 - open					Bechtel	Competitive Bid	Engineering Procurement Construction (PTN)
18	116088	Open	09/29/08 - open	09/29/08 - open					Siemens	Single Source	Low Pressure Turbine, Exciter, Exciter Inst. (PSL)
19	117820	Open	12/02/08 - open	12/02/08 - open					Bechtel	Competitive Bid	Engineering Procurement Construction (PSL)
20	116090	Open	9/29/08 - open	9/29/08 - open					Siemens	Single Source	Turbine, Generator/Exciter Upgrades & Inst. (PTN)
21	118328	Open	12/19/08 - open	12/19/08 - open					TEi	Competitive Bid	Condenser Tubes (PTN)
22	104980	Complete	8/16/07 - 12/3/09	8/16/07 - 12/03/09					Westinghouse	Single Source	NSSS Component and Fuel Analysis (PSL)
23	118206	Open	12/17/08 - open	12/17/08 - open					TEi	Competitive Bid	Moisture Separator Reheaters (PTN)
24	118205	Open	12/17/08 - open	12/17/08 - open					TEi	Competitive Bid	Moisture Separator Reheaters (PSL)

1 2 3 4 5 6 7 8 9 10 11 12



**Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Executed**

Schedule T-7

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2009

DOCKET NO 100009

Witness: T. O. Jones

Line No.	(A) Contract No.	(B) Status of Contract	(C) Original Term of Contract	(D) Current Term of Contract	Confidential				(I) Name of Contractor (and Affiliation if any)	(J) Method of Selection and Document ID	(K) Work Description
					(E) Original Amount	(F) Actual Expended as of Prior Year End (2008)	(G) Amount Expended in Current Year (2009)	(H) Estimate of Final Contract Amount			
25	118241	Open	12/19/08 - open	19/19/08 - open					TEi	Competitive Bid	Feed Water Heaters (PTN)
26	112221	Open	4/22/08 - open	4/22/08 - open					Shaw - Stone & Webster	Single Source	Licensing Engineering and BOP Spec Development (PSL)
27	112177	Open	4/22/08 - open	4/22/08 - open					Shaw - Stone & Webster	Single Source	Licensing Engineering and BOP Spec Development (PTN)
28	118271	Complete	12/19/08 - 9/9/09	12/19/08 - 9/09/09					Westinghouse	Single Source	Rod Control System Upgrade (PSL)
29	117272	Open	11/13/08 - open	11/13/08 - open					American Crane	Single Source	Gantry Crane Upgrade (PSL)
30	118224	Open	12/17/08 - open	12/17/08 - open					TEi	Competitive Bid	Feed Water Heaters (PSL)
31	115465	Open	9/03/08 - open	9/03/08 - open					Proto-Power	Single Source	Engineering Services (PTN)
32	118278	Open	12/19/08 - open	12/19/08 - open					TEi	Competitive Bid	TCW Heat Exchangers (PSL)
33	105720	Open	9/12/07 - open	9/12/07 - open					AREVA	Single Source	Neutronics Analysis (PSL)
34	116796	Open	10/29/08 - open	10/29/08 - open					Cameron	Single Source	Ultrasonic Flow Meter Measuring System (PTN)
35	116107	Open	9/29/08 - open	9/29/08 - open					Cameron	Single Source	Ultrasonic Flow Meter Measuring System (PSL)
36	108876	Complete	12/13/07 - 2009	12/13/07 - 2009					TSSD	Single Source	Staff Augmentation (PSL & PTN)
37	114114	Open	7/03/08 - open	7/03/08 - open					Richard Sipos	Single Source	Staff Augmentation (PSL)
38	119036	Open	8/14/08 - open	8/14/08 - open					Babcock & Wilcox	Single Source	Steam Generator Component Design Review (PSL)
39	112228	Open	4/23/08 - open	04/23/08 - open					Westinghouse	Single Source	Steam Generator Services for Moisture Carryover (PTN)
40	113030	Open	5/20/08 - open	5/20/08 - open					FPL Seabrook	Single Source	FPLE personnel supporting FPL Upgrades (PSL & PTN)
41	115391	Open	8/29/08 - open	8/29/08 - open					NAI	Single Source	Radiological Consequence Analysis (PSL)
42	112987	Open	5/19/08 - open	5/19/08 - open					NAI	Single Source	Radiological Consequence Analysis (PTN)
43	4.501E+09	Open	9/08/09 - open	9/08/09 - open					Areva	Competitive	Inductors (PTN)
44	126248	Open	10/08/09 - open	10/08/09 - open					ABB	Competitive	Replacement Transformer Coolers (PSL)
45	126453	Open	11/05/09 - open	11/05/09 - open					Joseph Oat Corporation	Competitive	Cooling Water Heat Exchangers (PTN)
46	127777	Open	12/08/09 - open	12/08/09 - open					High Bridge	Single Source	Estimating Services (PTN)
47	127881	Open	12/22/09 - open	12/22/09 - open					Absolute Consulting	Single Source	Procedure Writers (PTN)
48	123762	Open	6/25/09 - open	6/25/09 - open					Key Controls of Tampa	OEM	Control System Tuning and Dynamic Analysis (PTN)

1 2 3 4 5 6 7 8 9 10 11 12

**Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Executed**

Schedule T-7

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: Florida Power & Light Company

DOCKET NO 100009

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

For the Year Ended: 12/31/2009  
Witness: T. O. Jones

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2008)	Amount Expended in Current Year (2009)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
49	118988	Open	01/22/09 - open	01/22/09 - open	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 2)
50	118563	Open	1/14/2009 - open	1/14/2009 - open					Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 1)
51	118627	Open	7/28/09 - open	7/28/09 - open					Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PSL)
52	118844	Open	01/15/09 - open	01/15/09 - open					Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PTN)
53	121143	Complete	4/7/2009 - 2009	4/7/2009 - 2009					Westinghouse	OEM	Refurbishment Evaluation for Misc Power Switch Assemblies (PSL)
54	4.5E+09	Open	11/10/2008-open	11/10/2008-open					Siemens	Competitive	Generator Step-up Transformers (PSL)

Legend:

OEM = Original Equipment Manufacturer

1 2 3 4 5 6 7 8 9 10 11 12

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

- 1 **Contract No.:**  
PTN PQ 121868
- 2 **Major Task or Tasks Associated With:**  
Supply Eight (8) Normal Containment Coolers and provide Testing Services
- 3 **Vendor Identity:**  
AAF MCQUAY
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**  
4
- 6 **Number of Bids Received:**  
2
- 7 **Brief Description of Selection Process:**  
Competitive selection with an technical and commercial evaluation process resulting in an award to AAF McQuay.
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
April 29, 2009
- 11 **Term End:**  
July 2, 2011, plus warranty period
- 12 **Nature and Scope of Work:**  
Supply Eight (8) Normal Containment Coolers and provide Testing Services

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

**1** Contract No.:  
PTN PO 125098

**2** Major Task or Tasks Associated With:  
EPU Project Storage

**3** Vendor Identity:  
BRV Construction

**4** Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**5** Number of Vendors Solicited:  
3

**6** Number of Bids Received:  
3

**7** Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process resulting in an award to BRV Construction.

**8** Dollar Value:  
[REDACTED]

**9** Contract Status:  
Active

**10** Term Begin:  
August 17, 2009

**11** Term End:  
May 4, 2010, plus warranty period

**12** Nature and Scope of Work:  
Design, Build, and Erect the PTN Warehouse

2

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

1

**Contract No.:**  
PSL PO 120769

2

**Major Task or Tasks Associated With:**  
Replacement IsoPhase Bus Duct Coolers

3

**Vendor Identity:**  
Calvert Company Inc.

4

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5

**Number of Vendors Solicited:**  
4

6

**Number of Bids Received:**  
1

7

**Brief Description of Selection Process:**  
Competitive selection with an technical and commercial evaluation process resulting in an award to Calvert Company Inc.

8

**Dollar Value:**  
[REDACTED]

9

**Contract Status:**  
Active

10

**Term Begin:**  
March 26, 2009

11

**Term End:**  
December 1, 2011, plus warranty period

12

**Nature and Scope of Work:**  
Replacement IsoPhase Bus Duct Coolers. Technical Installation Support and Field Testing.

3

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

1 **Contract No.:**  
PTN PO 124436

2 **Major Task or Tasks Associated With:**  
Replacement Isolated Phase BusDuct

3 **Vendor Identity:**  
Calvert Company Inc.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 **Number of Vendors Solicited:**  
3

6 **Number of Bids Received:**  
3

7 **Brief Description of Selection Process:**  
Competitive selection with an technical and commercial evaluation process resulting in an award to Calvert Company Inc.

8 **Dollar Value:**  
[REDACTED]

9 **Contract Status:**  
Active

10 **Term Begin:**  
July 17, 2009

11 **Term End:**  
January 15, 2011, plus warranty period

12 **Nature and Scope of Work:**  
Replacement Isolated Phase BusDuct, Demolition and Installation Services, Evaluation, Testing and Engineering

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

**1** Contract No.:

PSL PO 121085

**2** Major Task or Tasks Associated With:

Replacement Main Feedwater Pumps

**3** Vendor Identity:

Flowsolve Corp.

**4** Vendor Affiliation (specify 'direct' or 'indirect'):

Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**5** Number of Vendors Solicited:

5

**6** Number of Bids Received:

2

**7** Brief Description of Selection Process:

Competitive selection with an technical and commercial evaluation process resulting in an award to Flowsolve Corp.

**8** Dollar Value:

[REDACTED]

**9** Contract Status:

Active

**10** Term Begin:

April 24, 2009

**11** Term End:

January 2012, plus warranty period

**12** Nature and Scope of Work:

Replacement Main Feedwater Pumps, spare parts and technical direction of installation.

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

1 **Contract No.:**  
PTN PO 123137

2 **Major Task or Tasks Associated With:**  
Main Feedwater Isolation Valves

3 **Vendor Identity:**  
Flowsolve Corp.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 **Number of Vendors Solicited:**  
3

6 **Number of Bids Received:**  
3

7 **Brief Description of Selection Process:**  
Competitive selection with an technical and commercial evaluation process resulting in an award to Flowsolve Corp.

8 **Dollar Value:**  
[REDACTED]

9 **Contract Status:**  
Active

10 **Term Begin:**  
May 28, 2009

11 **Term End:**  
2011, plus warranty

12 **Nature and Scope of Work:**  
Main Feedwater Isolation Valves, Technical Field Services, Testing, Engineering and Documentation

(6)



Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PSL PO 125454

**Major Task or Tasks Associated With:**  
Replacement Heater Drain Pumps

**Vendor Identity:**  
Flowsolve Corp.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
3

**Number of Bids Received:**  
3

**Brief Description of Selection Process:**  
Competitive selection with an technical and commercial evaluation process resulting in an award to Flowsolve Corp.

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
August 28, 2009

**Term End:**  
December 2011, plus warranty

**Nature and Scope of Work:**  
Replacement Heater Drain Pumps, Spare Heater, Technical Direction

7

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

1 **Contract No.:**  
PTN PO 122154

2 **Major Task or Tasks Associated With:**  
Step-Up Transformers

3 **Vendor Identity:**  
Siemens Energy Inc.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 **Number of Vendors Solicited:**  
2

6 **Number of Bids Received:**  
2

7 **Brief Description of Selection Process:**  
Competitive selection with an technical and commercial evaluation process resulting in an award to Siemens Energy Inc.

8 **Dollar Value:**  
[REDACTED]

9 **Contract Status:**  
Active

10 **Term Begin:**  
April 27, 2009

11 **Term End:**  
August 2011, plus warranty

12 **Nature and Scope of Work:**  
Uprate Step-Up Transformers from 850 MVA to 970 MVA

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

1 **Contract No.:**  
PTN PO 119078

2 **Major Task or Tasks Associated With:**  
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4

3 **Vendor Identity:**  
Westinghouse Electric Co.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 **Number of Vendors Solicited:**  
1

6 **Number of Bids Received:**  
1

7 **Brief Description of Selection Process:**  
OEM

8 **Dollar Value:**  
Orig. [REDACTED] Rev 1 reduces to [REDACTED]

9 **Contract Status:**  
Active

10 **Term Begin:**  
January 26, 2009

11 **Term End:**  
open

12 **Nature and Scope of Work:**  
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4

9

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

- 1 **Contract No.:**  
PSL PO 119653
- 2 **Major Task or Tasks Associated With:**  
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2
- 3 **Vendor Identity:**  
Westinghouse Electric Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**  
1
- 6 **Number of Bids Received:**  
1
- 7 **Brief Description of Selection Process:**  
OEM
- 8 **Dollar Value:**  
Original [REDACTED] Rev. 1 reduces to [REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
February 17, 2009
- 11 **Term End:**  
open
- 12 **Nature and Scope of Work:**  
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

- 1 **Contract No.:**  
PO 115297 (PSL)
- 2 **Major Task or Tasks Associated With:**  
Design Review for LAR (Steam Generator and Reactor Head)
- 3 **Vendor Identity:**  
AREVA
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**  
1
- 6 **Number of Bids Received:**  
1
- 7 **Brief Description of Selection Process:**  
Single Source
- 8 **Dollar Value:**  
Total Dollar Value after execution of each revision is as follows:  
Rev. 0 [REDACTED] Rev. 2 [REDACTED] Rev. 3 [REDACTED]  
Rev. 4 [REDACTED] Rev. 6 [REDACTED] Rev. 7 [REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
27-Aug-08
- 11 **Term End:**  
open
- 12 **Nature and Scope of Work:**  
Design Review for LAR (Steam Generator and Reactor Head)

11

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

- 1 **Contract No.:**  
PO 115338
- 2 **Major Task or Tasks Associated With:**  
Engineering Analysis
- 3 **Vendor Identity:**  
AREVA
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**  
1
- 6 **Number of Bids Received:**  
1
- 7 **Brief Description of Selection Process:**  
Single Source
- 8 **Dollar Value:**  
Total Dollar Value after execution of each revision is as follows:  
Rev. 0 [redacted] Rev 2 [redacted] Rev. 3 [redacted]  
Rev 6 [redacted] Rev 7 [redacted] Rev 8 [redacted]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
August 27, 2008
- 11 **Term End:**  
open
- 12 **Nature and Scope of Work:**  
Design review for the Reactor Coolant system, Control Rod Mechanism, EMA, CFD and BMI

12

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY:

For the Year Ended 12/31/09  
Witness: T. O. Jones

DOCKET NO.: 100009

- 1 **Contract No.:**  
PO # 105353
- 2 **Major Task or Tasks Associated With:**  
Initial BOP Scoping Support for EPU
- 3 **Vendor Identity:**  
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
1
- 6 **Number of Bids Received:**  
1
- 7 **Brief Description of Selection Process:**  
Sole Source
- 8 **Dollar Value:**  
Total Dollar Value after execution of each revision is as follows:  
R0 [REDACTED] R1 [REDACTED] R2 [REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
October 2, 2007
- 11 **Term End:**  
Open
- 12 **Nature and Scope of Work:**  
BOP Scoping Support (engineering) for the EPU Project

(3)

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09

Witness: T. O. Jones

1 **Contract No.:**

PSL PO 117820  
PTN PO 117809

2 **Major Task or Tasks Associated With:**

Provide Engineering, Procurement and Construction Services for PSL and PTN

3 **Vendor Identity:**

Bechtel

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 **Number of Vendors Solicited:**

6

6 **Number of Bids Received:**

5

7 **Brief Description of Selection Process:**

Bidders were evaluated against predetermined technical and commercial criteria, awarding to the lowest evaluated bidder.

8 **Dollar Value:**

PSL

PTN

9 **Contract Status:**

Active

10 **Term Begin:**

PSL PO-117820 December 2, 2008

PTN PO 117809 December 2, 2008

11 **Term End:**

PSL & PTN 12/31/12

12 **Nature and Scope of Work:**

Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (plans), safety, secu



**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

- 1 **Contract No.:**  
PO # 116088
- 2 **Major Task or Tasks Associated With:**  
Turbine/Generator Uprate
- 3 **Vendor Identity:**  
Siemens Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
SSJ
- 6 **Number of Bids Received:**  
SSJ
- 7 **Brief Description of Selection Process:**  
SSJ
- 8 **Dollar Value:**  
BPO [REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
9/29/2008
- 11 **Term End:**  
3/31/2013
- 12 **Nature and Scope of Work:**  
Engineering, Parts and Installation for PSL Turbine/Generator Uprate

15

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

**Contract No.:**  
PO # 116090

**Major Task or Tasks Associated With:**  
PTN Turbine Generator Uprate

**Vendor Identity:**  
Siemens Power

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
SSJ

**Number of Bids Received:**  
SSJ

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
9/29/2008

**Term End:**  
3/31/2013

**Nature and Scope of Work:**  
PTN Engineering, Parts and Installation for Turbine/Generator Uprate

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

**Contract No.:**  
PO # 118328

**Major Task or Tasks Associated With:**  
PTN Condenser Tube Bundles for Unit 3 & 4

**Vendor Identity:**  
Thermal Engineering International (USA) Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
3

**Number of Bids Received:**  
3

**Brief Description of Selection Process:**  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low

**Dollar Value:**  
Original Contract [REDACTED] R1 Changed Dollar Value to [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
12/19/2008

**Term End:**  
3-1-2011 plus warranty period

**Nature and Scope of Work:**  
PTN Condenser Tube Bundles with Unit 3 delivery 6-1-10 and Unit 4 delivery 12-1-10

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

17

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PO # 104980

**Major Task or Tasks Associated With:**  
Phase I NSSS Critical Path Activities

**Vendor Identity:**  
Westinghouse

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
Sole Source Justification

**Number of Bids Received:**  
Sole Source Justification

**Brief Description of Selection Process:**  
Westinghouse possess all of the required design information and has performed all of the current licensing.

**Dollar Value:**  
Total Dollar Value after execution of each revision is as follows:  
Rev 0 [REDACTED] Rev 1 [REDACTED] Rev 2 [REDACTED]  
Rev 4 [REDACTED]

**Contract Status:**  
Closed

**Term Begin:**  
8/16/2007

**Term End:**  
Completed 12/03/09

**Nature and Scope of Work:**  
Reactor Core Design and Analysis

18

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

For the Year Ended 12/31/09  
Witness: T. O. Jones

DOCKET NO.: 100009

**Contract No.:**

PO # 118206

**Major Task or Tasks Associated With:**

PTN MSR's for Units 3 & 4

**Vendor Identity:**

Thermal Engineering International (USA) Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

2

**Brief Description of Selection Process:**

The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low

**Dollar Value:**

[REDACTED]

**Contract Status:**

Active

**Term Begin:**

12/17/2008

**Term End:**

9-1-12 plus warranty period

**Nature and Scope of Work:**

PTN MSR's with 12-1-11 delivery for Units 3 & 6-1-12 delivery for Unit

4

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

19

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

- 1 **Contract No.:**  
PO # 118205
- 2 **Major Task or Tasks Associated With:**  
PSL MSR's for Units 1 & 2
- 3 **Vendor Identity:**  
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
3
- 6 **Number of Bids Received:**  
2
- 7 **Brief Description of Selection Process:**  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low
- 8 **Dollar Value:**  
Total Dollar Value after execution of each revision is as follows:  
Rev 0 [REDACTED] Rev 3 [REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
12/17/2008
- 11 **Term End:**  
10-1-11 plus warranty period
- 12 **Nature and Scope of Work:**  
PSL MSR's with 7-1-11 delivery for Units 1 & 8-1-10 delivery for Unit 2



**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

For the Year Ended 12/31/09

DOCKET NO.: 100009

Witness: T. O. Jones

- 1 **Contract No.:**  
PO # 118241
- 2 **Major Task or Tasks Associated With:**  
PTN Feedwater Heaters for Units 3 & 4
- 3 **Vendor Identity:**  
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
4
- 6 **Number of Bids Received:**  
3
- 7 **Brief Description of Selection Process:**  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
12/19/2008
- 11 **Term End:**  
3-1-11 plus warranty period
- 12 **Nature and Scope of Work:**  
PTN Feedwater Heaters with 6-1-10 delivery for Unit 3 and 12-1-10 delivery for Unit 4

(21)

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

- 1 **Contract No.:**  
PO # 112221
- 2 **Major Task or Tasks Associated With:**  
Engineering Services
- 3 **Vendor Identity:**  
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
SSJ
- 6 **Number of Bids Received:**  
SSJ
- 7 **Brief Description of Selection Process:**  
SSJ
- 8 **Dollar Value:**  
Total Dollar Value after execution of each revision is as follows: BPO  
Rev 0 Max Value: [REDACTED] Rev. 4 Max Value: [REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
4/22/2008
- 11 **Term End:**  
12/31/2012
- 12 **Nature and Scope of Work:**  
PSL BOP Engineering

22



Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PO # 112177

**Major Task or Tasks Associated With:**  
Engineering Services

**Vendor Identity:**  
Shaw Stone & Webster

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
SSJ

**Number of Bids Received:**  
SSJ

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
Total Dollar Value after execution of each revision is as follows: BPO  
112177 established in the amount of [redacted] Rev 2  
[redacted] Rev 5 [redacted]

**Contract Status:**  
Active

**Term Begin:**  
5/2/2008

**Term End:**  
open

**Nature and Scope of Work:**  
Engineering for the PSL Uprate Project

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09

Witness: T. O. Jones

**Contract No.:**

PO 117272

**Major Task or Tasks Associated With:**

Gantry crane repair/modification

**Vendor Identity:**

American Crane & Equip.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Sole Source/OEM

**Dollar Value:**

Total Dollar Value after execution of each revision is as follows:

Rev 0 [redacted] Rev 1 [redacted] Rev 2 [redacted] Rev 5 [redacted]

**Contract Status:**

Active

**Term Begin:**

11/13/2008

**Term End:**

12/31/2010

**Nature and Scope of Work:**

Complete modification of Unit 1 crane and update of electrical components for Unit 2 crane

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

24

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PO # 118224

**Major Task or Tasks Associated With:**  
PSL Feedwater Heaters for Units 1 & 2

**Vendor Identity:**  
Thermal Engineering International (USA) Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
4

**Number of Bids Received:**  
3

**Brief Description of Selection Process:**  
clarifications with award made to TEI as the total evaluated low bidder.

**Dollar Value:**  
Total Dollar Value after execution of each revision is as follows: Rev 0 [redacted] Rev 1 [redacted] Rev 3 [redacted]

**Contract Status:**  
Active

**Term Begin:**  
12/17/2008

**Term End:**  
open

**Nature and Scope of Work:**  
PSL Feedwater Heaters with 12-1-09 delivery for Units 1 & 6-1-10 delivery for Unit 2

25

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.  
For the Year Ended 12/31/09  
Witness: T. O. Jones

1 **Contract No.:**  
PO # 115465

2 **Major Task or Tasks Associated With:**  
Eng. Services for NSSS, BOP & Licensing Activities

3 **Vendor Identity:**  
Proto-Power

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 **Number of Vendors Solicited:**  
SSJ

6 **Number of Bids Received:**  
SSJ

7 **Brief Description of Selection Process:**  
SSJ

8 **Dollar Value:**  
[REDACTED]

9 **Contract Status:**  
Active

10 **Term Begin:**  
9/3/2008

11 **Term End:**  
Open

12 **Nature and Scope of Work:**  
PTN Eng. Services for NSSS, BOP and Licensing Activities.

26

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

**Contract No.:**  
PO # 118278

**Major Task or Tasks Associated With:**  
PSL Heat Exchangers for Units 1 & 2

**Vendor Identity:**  
Thermal Engineering International (USA) Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
4

**Number of Bids Received:**  
3

**Brief Description of Selection Process:**  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low

**Dollar Value:**  
Total Dollar Value after execution of each revision is as follows:  
Rev 0 [REDACTED] Rev 2 [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
12/19/2008

**Term End:**  
Open

**Nature and Scope of Work:**  
PSL Heat Exchangers with 12-1-09 delivery for Units 1 & 6-1-10 delivery for Unit 2

(27)

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

**Contract No.:**  
PO # 105720

**Major Task or Tasks Associated With:**  
PSL Fuels Study

**Vendor Identity:**  
Areva

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
SSJ

**Number of Bids Received:**  
SSJ

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
Original Order was issued at [REDACTED] A series of purchase order revisions (revisions 1-13) have resulted in a revised dollar value of [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
9/12/2007

**Term End:**  
open

**Nature and Scope of Work:**  
Fuels Performance Study and Analysis

28

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09

Witness: T. O. Jones

**Contract No.:**  
PO # 116796

**Major Task or Tasks Associated With:**  
Ultrasonic Flow Measuring System

**Vendor Identity:**  
Cameron Technologies

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
SSJ

**Number of Bids Received:**  
SSJ

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
10/29/2008

**Term End:**  
7/31/2012

**Nature and Scope of Work:**  
Ultrasonic Flow Measuring System for PTN

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

29

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

- 1 **Contract No.:**  
PO 116107
- 2 **Major Task or Tasks Associated With:**  
Ultrasonic Flow Measuring System
- 3 **Vendor Identity:**  
Cameron Technologies
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
SSJ
- 6 **Number of Bids Received:**  
SSJ
- 7 **Brief Description of Selection Process:**  
SSJ
- 8 **Dollar Value:**  
BPO [REDACTED]
- 9 **Contract Status:**  
Awarded
- 10 **Term Begin:**  
9/29/2008
- 11 **Term End:**  
Open
- 12 **Nature and Scope of Work:**  
Ultrasonic Flow Measuring System for PTN

30



Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PO # 4500521317

**Major Task or Tasks Associated With:**  
Inductors

**Vendor Identity:**  
Areva

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
3

**Number of Bids Received:**  
3

**Brief Description of Selection Process:**  
Competitive Selection

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
September 8, 2009

**Term End:**  
Open

**Nature and Scope of Work:**  
Supply of Inductors

31

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

1 Contract No.:  
PO # 126248

2 Major Task or Tasks Associated With:  
Replacement Transformer Coolers

3 Vendor Identity:  
ABB

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:  
3

6 Number of Bids Received:  
1

7 Brief Description of Selection Process:  
Competitive Selection, Commercial and Technical Evaluation

8 Dollar Value:  
[REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
October 8, 2009

11 Term End:  
Open

12 Nature and Scope of Work:  
Replacement Transformer Coolers

32

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

COMPANY: FPL

DOCKET NO.: 100009

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PO # 126453

**Major Task or Tasks Associated With:**  
Turbine Plant Cooling Water Heat Exchangers

**Vendor Identity:**  
Joseph Oat Corporation

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
3

**Number of Bids Received:**  
3

**Brief Description of Selection Process:**  
Competitive Selection, Commercial and Technical Evaluation

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
November 5, 2009

**Term End:**  
Open

**Nature and Scope of Work:**  
Supply Turbine Plant Cooling Water Heat Exchangers

33

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

**Contract No.:**  
PTN PO # 127881

**Major Task or Tasks Associated With:**  
Procedure Writers

**Vendor Identity:**  
Absolute Consulting

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
December 22, 2009

**Term End:**  
Open

**Nature and Scope of Work:**  
Procedure Writers

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

34

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09  
Witness: T. O. Jones

**Contract No.:**

PSL PO # 4500467077

**Major Task or Tasks Associated With:**

PSL Generator Step-up Transformers

**Vendor Identity:**

Siemens

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**

7

**Number of Bids Received:**

7

**Brief Description of Selection Process:**

Competitive

**Dollar Value:**

[REDACTED]

**Contract Status:**

Active

**Term Begin:**

11/10/2008

**Term End:**

Open

**Nature and Scope of Work:**

PSL Generator Step-up Transformers

**Project Name: New Nuclear**  
**(Pre) Construction Costs and Carrying Costs on Construction Cost Balance**  
**Final True-up Filing: Contracts Executed**

Schedule T-7

[Section (B)(c)]

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and description of work.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2009

DOCKET NO.: 100009-EI

CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL

Witness: Steven D. Scroggs

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	4500395492	Open- CO#19	2011	2011					Bechtel Power Corp	Comp Bid/ Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and SCA and Response to post-submittal RAI's.
2	4500404639	Open- CO#3	2011	2011					Westinghouse Electric Co	Sole Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and Response to post-submittal RAI's.
3	4500421409	Open- CO#4	2009	2010					Ecological Associates	Single Source	Aquatic biological characterization and assessment - Sea grass Survey & Report
4	4500430034	Open	2011	2011					Electric Power Research Institute	Single Source	Advanced Nuclear Technology. Near term deployment of Advanced Light Water Reactors
5	4500443122	Open	2009	2010					Eco Metrics, Inc.	Single Source	Environmental Consulting Services
6	4500447075	Closed	2009	2009					Optimal Geometric	Single Source	Right-of-way LIDAR Survey Turkey Point-Levee line
7	4500452285	Open- CO#2	2012	2012					IBVZ Power Partners-Nuclear	Single Source/ Predetermined Source	Preliminary Engineering and Construction Planning for Turkey Point 6&7
8	4500477244	Open	2009	2009					HDR Engineering, McNabb	Single Source	Aquifer Performance Testing Support
9	4500517152	Open	2009	2010					Hydrogeologic Consulting Inc	Single Source	Turkey Point 6&7 Post SCA Submittal and UIC Licensing Support
10	4500518160	Open	2009	2010					Golder Associates Inc	Single Source	Turkey Point 6&7 Post SCA Submittal Support
11	4500518167	Open- CO#1	2009	2010					Environmental Consulting and Technology Inc	Single Source/ Predetermined Source	Turkey Point 6&7 SCA Support

1 2 3 4 5 6 7 8 9 10 11 12

Project Name: New Nuclear  
(Pre) Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed Details

[Section (B)(c)]

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: Florida Power & Light Company  
DOCKET NO.: 100009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/09  
Witness: Steven D. Scroggs

1 **Contract No.:**  
4500395492

2 **Major Task or Tasks Associated With:**  
COLA and SCA preparation and support

3 **Vendor Identity:**  
Bechtel Power Corporation

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

5 **Number of Vendors Solicited:**  
Two

6 **Number of Bids Received:**  
Two

7 **Brief Description of Selection Process:**  
Initial contract competitively bid; change orders #01-#11 issued single source; all subsequent change orders issued Predetermined Source

8 **Dollar Value:**  
[REDACTED]

9 **Contract Status:**  
Active- CO#19

10 **Term Begin:**  
2007

11 **Term End:**  
2011

12 **Nature and Scope of Work:**  
Engineering Services to Support Preparation of COLA and SCA, including post-submittal support for RAI responses.

Project Name: New Nuclear  
(Pre) Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed Details

[Section (8)(c)]

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: Florida Power & Light Company  
DOCKET NO.: 100009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/09

Witness: Steven D. Scroggs

- 1 **Contract No.:**  
4500452285
- 2 **Major Task or Tasks Associated With:**  
Preliminary Engineering and Construction Planning
- 3 **Vendor Identity:**  
BVZ Power Partners- Nuclear
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct
- 5 **Number of Vendors Solicited:**  
One
- 6 **Number of Bids Received:**  
One
- 7 **Brief Description of Selection Process:**  
Single Source
- 8 **Dollar Value:**  
██████████
- 9 **Contract Status:**  
Active- CO#2
- 10 **Term Begin:**  
2008
- 11 **Term End:**  
2009
- 12 **Nature and Scope of Work:**  
Preliminary Engineering and Construction Planning

2



Project Name: New Nuclear  
(Pre) Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed Details

[Section (B)(c)]

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: Florida Power & Light Company  
DOCKET NO.: 100009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/09

Witness: Steven D. Scroggs

1 Contract No.:  
4500518160

2 Major Task or Tasks Associated With:  
Post SCA Submittal support

3 Vendor Identity:  
Golder Associates, Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct or Indirect relationship with the vendor

5 Number of Vendors Solicited:  
One

6 Number of Bids Received:  
One

7 Brief Description of Selection Process:  
Single source

8 Dollar Value:  
[REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
2009

11 Term End:  
2009

12 Nature and Scope of Work:  
Post SCA Submittal support

Project Name: New Nuclear  
(Pre) Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed Detail

[Section (8)(c)]

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION	EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.	For the Year Ended 12/31/09
COMPANY: Florida Power & Light Company		Witness: Steven D. Scroggs
DOCKET NO.: 100009-EI		

- 1 **Contract No.:**  
4500518167
- 2 **Major Task or Tasks Associated With:**  
SCA Support
- 3 **Vendor Identity:**  
Environmental Consulting and Technology, Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct
- 5 **Number of Vendors Solicited:**  
One
- 6 **Number of Bids Received:**  
One
- 7 **Brief Description of Selection Process:**  
Single source
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
2009
- 11 **Term End:**  
2010
- 12 **Nature and Scope of Work:**  
SCA Support

4

**St. Lucie and Turkey Point Upgrade Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule AE-7A

**Estimated True-up Filing: All Contracts Executed in Excess of \$250,000**

EXPLANATION: For all executed contracts exceeding \$250,000 (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. Notes: Includes contracts through February 28, 2010. Does not include corporate blanket orders. (Section (B)(6))

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)	Estimated Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	121889	Open	4/29/09 - open	4/29/09 - open					AAF MCQUAY	Competitive	Supply Normal Containment Coolers and Testing Services (PTN)
2	125098	Open	8/17/09 - open	8/17/09 - open					BRV Construction	Competitive	EPU Warehouse (PTN)
3	120789	Open	3/26/09 - open	3/26/09 - open					Calvert Company Inc	Competitive	Iso Phase Bus Duct Coolers and Testing Services (PSL)
4	124436	Open	7/17/09 - open	7/17/09 - open					Calvert Company Inc	Competitive	Iso Phase Bus Duct Coolers, Installation, Demolition and Testing Services (PTN)
5	121885	Open	4/24/09 - open	4/24/09 - open					Flowserve Corp.	Competitive	Replacement Main Feedwater Pumps & Various Testing (PSL)
6	123137	Open	5/28/09 - open	5/28/09 - open					Flowserve Corp.	Competitive	Main Feedwater Isolation Valves and Testing Services (PTN)
7	125454	Open	8/28/09 - open	8/28/09 - open					Flowserve Corp.	Competitive	Replacement Heater Drain Pumps (PSL)
8	122154	Open	4/27/09 - open	4/27/09 - open					Siemens Energy Inc.	Competitive	Step-Up Transformer (PTN)
9	119078	Open	1/26/09 - open	1/26/09 - open					Westinghouse Electric Co.	OEM	NSSS Engineering Analysis and LAR (PTN)
10	119653	Open	2/17/09 - open	2/17/09 - open					Westinghouse Electric Co.	OEM	NSSS Engineering Analysis and LAR (PSL)
11	121947	Open	4/24/09 - open	4/24/09 - open					Westinghouse Electric Co.	OEM	New & Spent Fuel Critically and Thermal Hydraulic Analysis (PTN)
12	119670	Open	2/18/09 - open	2/18/09 - open					Zachry Nuclear Engineering	Single Source	Project Engineering Support (PSL)
13	115297	Open	8/27/08 - open	8/27/08 - open					Areva	Single Source	RSG Design Review and LAR Work (PSL)
14	115338	Open	8/27/08 - open	8/27/08 - open					Areva	Single Source	RCS Design Review
15	115351	Open	8/29/08 - open	8/29/08 - open					SPX Corporation	OEM	Valve Rework (PTN)
16	105353	Open	10/02/07 - open	10/02/07 - open					Shaw Stone & Webster	Sole Source	Engineering Support
17	117809	Open	12/02/08 - open	12/02/08 - open					Bechtel	Competitive Bid	PTN-Eng. Proc. Const.
18	118098	Open	09/29/08 - open	09/29/08 - open					Siemens	Single Source	PSL - Low pressure turbine, exciter, exciter inst.
19	117820	Open	12/02/08 - open	12/02/08 - open					Bechtel	Competitive Bid	PSL-Eng. Proc. Const.
20	116090	Open	9/29/08 - open	9/29/08 - open					Siemens	Single Source	PTN - Turbine, generator/exciter upgrades & inst.
21	118328	Open	12/19/08 - open	12/19/08 - open					TEI	Competitive Bid	PTN - Cond Tubes
22	118206	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	PTN - MSR's
23	118205	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	PSL - MRS's
24	118241	Open	12/19/08 - open	12/19/08 - open					TEI	Competitive Bid	PTN - FWH's
25	112221	Open	4/22/08 - open	4/22/08 - open					Shaw - Stone & Webster	Single Source	PSL Licensing engineering and BOP Spec Development
26	112177	Open	4/22/08 - open	4/22/08 - open					Shaw - Stone & Webster	Single Source	PTN Licensing engineering and BOP Spec Development
27	117272	Open	11/13/08 - open	11/13/08 - open					American Crane & Equip.	Single Source	PSL - Gantry Crane
28	118224	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	PSL - FWH's
29	115465	Open	9/03/08 - open	9/03/08 - open					Proto-Power	Single Source	Engineering services
30	118278	Open	12/19/08 - open	12/19/08 - open					TEI	Competitive Bid	PSL - TCW-HX's
31	105720	Open	8/12/07 - open	8/12/07 - open					AREVA	Single Source	Neutronics Analysis

1 2 3 4 5 6 7 8 9 10 11 12

St. Lucie and Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7A Estimated True-up Filing: All Contracts Executed in Excess of \$250,000

EXPLANATION: For all executed contracts exceeding \$250,000 (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work.  
Notes: Includes contracts through February 28, 2010. Does not include corporate blanket orders.

[Section 8)(c)]

COMPANY: FPL  
DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

(A)	(B)	(C)	(D)	Confidential (E)	Confidential (F)	Confidential (G)	Confidential (H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)	Estimated Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
32	118796	Open	10/29/08 - open	10/29/08 - open					Cameron	Single Source	PTN supply ultrasonic flow meter measuring system
33	116107	Open	9/28/08 - open	9/28/08 - open					Cameron	Single Source	PSL supply ultrasonic flow meter measuring system
34	114114	Open	7/03/08 - open	7/03/08 - open					Richard Sipos	Single Source	PSL - PM support - staff augmentation
35	115038	Open	8/14/08 - open	8/14/08 - open					Babcock & Wilcox	Single Source	PSL - Steam gen. component design review
38	112228	Open	4/23/08 - open	04/23/08 - open					Westinghouse	Single Source	PTN - Steam gen. services for moisture carryover
37	113030	Open	5/20/08 - open	5/20/08 - open					FPL Seabrook	Single Source	FPLE personnel supporting FPL Uprates
38	115391	Open	8/29/08 - open	8/29/08 - open					Numerical Applications Inc.	Single Source	Radiological Consequence Analysis for PSL
38	112987	Open	5/19/08 - open	5/19/08 - open					Numerical Applications Inc.	Single Source	Radiological Analysis for PTN
40	4500521317	Open	9/08/09 - open	9/08/09 - open					Areva	Competitive	Inductors (PTN)
41	126248	Open	10/08/09 - open	10/08/09 - open					ABB	Competitive	Replacement Transformer Coolers - PSL
42	126453	Open	11/05/09 - open	11/05/09 - open					Joseph Cat Corporation	Competitive	Cooling Water Heat Exchangers - PTN
43	127777	Open	12/08/09 - open	12/08/09 - open					High Bridge	Single Source	Estimating Services (PTN)
44	127881	Open	12/22/09 - open	12/22/09 - open					Absolute Consulting	Single Source	Procedure Writers (PTN)
45	123762	Open	8/25/09 - open	8/25/09 - open					Key Controls of Tampa	OEM	Control System Tuning and Dynamic Analysis (PTN)
46	118988	Open	01/22/09 - open	01/22/09 - open					Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 2)
47	118563	Open	1/14/2009 - open	1/14/2009 - open					Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 1)
48	118627	Open	7/28/09 - open	7/28/09 - open					Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PSL)
49	118844	Open	01/15/09 - open	01/15/09 - open					Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PTN)
50	126227	Open	10/13/09 - open	10/13/09 - open					Invensys Systems Inc	OEM	Feedwater Heater Instrumentation DCS
51	4600004520	Open	1/1/10-3/30/10	1/1/10-3/30/10					Pascor Pacific Switch Co.	Competitive	Switch Contract for PSL Switchyard
52	4500467077	Open	11/10/08-open	11/10/08-open					Siemens	Competitive	Generator Step-up Transformers (PSL)

1 2 3 4 5 6 7 8 9 10 11 12

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

1 **Contract No.:**  
PTN PO 121869

2 **Major Task or Tasks Associated With:**  
Supply Eight  
(8) Normal

3 **Vendor Identity:**  
AAF MCQUAY

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 **Number of Vendors Solicited:**  
4

6 **Number of Bids Received:**  
2

7 **Brief Description of Selection Process:**  
Competitive  
selection with

8 **Dollar Value:**  
[REDACTED]

9 **Contract Status:**  
Active

10 **Term Begin:**  
April 29, 2009

11 **Term End:**  
July 2, 2011, plus warranty period

12 **Nature and Scope of Work:**  
Supply Eight (8) Normal  
Containment Coolers and  
provide Testing Services

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PTN PO 125098

**Major Task or Tasks Associated With:**  
EPU Project Storage

**Vendor Identity:**  
BRV Construction

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
3

**Number of Bids Received:**  
3

**Brief Description of Selection Process:**  
Competitive selection with an technical and commercial evaluation process resulting in an

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
August 17, 2009

**Term End:**  
May 4, 2010, plus warranty period

**Nature and Scope of Work:**  
Design, Build, and Erect the PTN Warehouse

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**  
PSL PO 120769
- 2 **Major Task or Tasks Associated With:**  
Replacement IsoPhase  
Bus Duct Coolers
- 3 **Vendor Identity:**  
Calvert Company Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**  
4
- 6 **Number of Bids Received:**  
1
- 7 **Brief Description of Selection Process:**  
Competitive selection  
with an technical and
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
March 26, 2009
- 11 **Term End:**  
December 1, 2011, plus warranty period
- 12 **Nature and Scope of Work:**  
Replacement IsoPhase  
Bus Duct Coolers,  
Technical Installation  
Support and Field  
Testing.

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (8)(c)]

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**  
PTN PD 124436
- 2 **Major Task or Tasks Associated With:**  
Replacement Isolated Phase BusDuct
- 3 **Vendor Identity:**  
CaNert Company Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**  
3
- 6 **Number of Bids Received:**  
3
- 7 **Brief Description of Selection Process:**  
Competitive selection with an technical and commercial evaluation process
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
July 17, 2009
- 11 **Term End:**  
January 15, 2011, plus warranty period
- 12 **Nature and Scope of Work:**  
Replacement Isolated Phase BusDuct, Demolition and Installation Services, Evaluation, Testing and Engineering



**St. Lucie & Turkey Point Uprate Project**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule AE-7B

[Section (8)(c)]

**EXPLANATION:** For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry D. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**  
PSL PO 121985
- 2 **Major Task or Tasks Associated With:**  
Replacement Main Feedwater Pumps
- 3 **Vendor Identity:**  
Flowsolve Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
5
- 6 **Number of Bids Received:**  
2
- 7 **Brief Description of Selection Process:**  
Competitive selection with an technical and commercial evaluation process resulting in an award to Flowsolve Corp.
- 8 **Dollar Value:**  
██████████
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
April 24, 2009
- 11 **Term End:**  
January 2012, plus warranty period
- 12 **Nature and Scope of Work:**  
Replacement Main Feedwater Pumps, spare parts and technical direction

5

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**  
PTN PO 123137
- 2 **Major Task or Tasks Associated With:**  
Main Feedwater Isolation Valves
- 3 **Vendor Identity:**  
Flowsolve Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**  
3
- 6 **Number of Bids Received:**  
3
- 7 **Brief Description of Selection Process:**  
Competitive selection with an  
technical and commercial
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
May 28, 2009
- 11 **Term End:**  
2011, plus warranty
- 12 **Nature and Scope of Work:**  
Main Feedwater Isolation  
Valves, Technical Field  
Services, Testing,  
Engineering and  
Documentation

(6)

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones

For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12

**Contract No.:**  
PSL PO 125454

**Major Task or Tasks Associated With:**  
Replacement Heater Drain Pumps

**Vendor Identity:**  
Flowsolve Corp.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
3

**Number of Bids Received:**  
3

**Brief Description of Selection Process:**  
Competitive selection with an technical and commercial

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
August 28, 2009

**Term End:**  
December 2011, plus warranty

**Nature and Scope of Work:**  
Replacement Heater Drain Pumps,  
Spare Heater, Technical Direction

7

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section 8)(c)]

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PTN PO 122154

**Major Task or Tasks Associated With:**  
Step-Up Transformers

**Vendor Identity:**  
Siemens Energy Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
2

**Number of Bids Received:**  
2

**Brief Description of Selection Process:**  
Competitive selection with an technical and commercial evaluation process resulting in an award

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
April 27, 2009

**Term End:**  
August 2011, plus warranty

**Nature and Scope of Work:**  
Uprate Step-Up Transformers from 850 MVA to 970 MVA

8

**St. Lucie & Turkey Point Uprate Project**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule AE-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

**Contract No.:**  
PTN PO 119078

**Major Task or Tasks Associated With:**  
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4

**Vendor Identity:**  
Westinghouse Electric Co.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
OEM

**Dollar Value:**  
Orig. [redacted] Rev 1 reduces to [redacted]  
Rev 2 increase to [redacted] (current contract amount)

**Contract Status:**  
Active

**Term Begin:**  
January 26, 2009

**Term End:**  
open

**Nature and Scope of Work:**  
NSSS Engineering Evaluation  
and LAR Analysis for PTN  
Units 3 & 4

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

9

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed In Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

**Contract No.:**  
PSL PO 119653

**Major Task or Tasks Associated With:**  
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2

**Vendor Identity:**  
Westinghouse Electric Corp.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
OEM

**Dollar Value:**  
Original [redacted] Rev. 1 reduces to [redacted] (current contract amount)

**Contract Status:**  
Active

**Term Begin:**  
February 17, 2009

**Term End:**  
open

**Nature and Scope of Work:**  
NSSS Engineering Evaluation and LAR  
Analysis for PSL Units 1 & 2

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

10

**St. Lucie & Turkey Point Uprate Project**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule AE-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PO 115287 (PSL)

**Major Task or Tasks Associated With:**  
Design Review for LAR (Steam Generator and Reactor Head)

**Vendor Identity:**  
AREVA

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Single Source

**Dollar Value:**  
Total Dollar Value after execution of each revision is as follows: Rev. 0 [redacted] Rev. 1 [redacted] Rev. 2 [redacted] Rev. 3 [redacted] Rev. 4 [redacted] Rev. 5 [redacted] Rev. 6 [redacted] Rev. 7 [redacted]

**Contract Status:**  
Active

**Term Begin:**  
27-Aug-08

**Term End:**  
open

**Nature and Scope of Work:**  
Design Review for LAR  
(Steam Generator and Reactor Head)

11

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PO 115338

**Major Task or Tasks Associated With:**  
Engineering Analysis

**Vendor Identity:**  
AREVA

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Single Source

**Dollar Value:**  
Total Dollar Value after execution of each  
revision is as follows: Rev. 0, [redacted], Rev 2  
[redacted], Rev. 3 [redacted], Rev 6 [redacted]  
Rev 7 [redacted], Rev 8 [redacted], Rev 9 [redacted]

**Contract Status:**  
Active

**Term Begin:**  
August 27, 2008

**Term End:**  
open

**Nature and Scope of Work:**  
Design review for the Reactor Coolant system.

12



St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2010

- 1 **Contract No.:**  
PO # 105353
- 2 **Major Task or Tasks Associated With:**  
Initial BOP Scoping Support for EPU
- 3 **Vendor Identity:**  
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**  
1
- 6 **Number of Bids Received:**  
1
- 7 **Brief Description of Selection Process:**  
Sole Source
- 8 **Dollar Value:**  
Total Dollar Value after execution of each revision is as follows: RD  
[REDACTED] R1 [REDACTED] R2
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
October 2, 2007
- 11 **Term End:**  
Open
- 12 **Nature and Scope of Work:**  
BOP Scoping Support (engineering) for the EPU Project

**St. Lucie & Turkey Point Upgrade Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule AE-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EJ

- 1 **Contract No.:**  
PSL PO-117820  
PTN PO 117809
- 2 **Major Task or Tasks Associated With:**  
Provide Engineering, Procurement and  
Construction Services for PSL and PTN
- 3 **Vendor Identity:**  
Bechtel
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
6
- 6 **Number of Bids Received:**  
5
- 7 **Brief Description of Selection Process:**  
Bidders were evaluated against  
predetermined technical and commercial
- 8 **Dollar Value:**  
PSL [REDACTED]  
PTN [REDACTED] (current contract amount)
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
PSL PO-117820 December 2, 2008  
PTN PO 117809 December 2, 2008
- 11 **Term End:**  
PSL & PTN 12/31/12
- 12 **Nature and Scope of Work:**  
Bechtel's scope includes project  
management, design engineering,  
procurement and material handling services,  
work order planning,  
construction/implementation, project  
controls, quality assurance, quality control,  
radiation protection (alara), safety, security  
interfaces and other services as designated  
in the Contract documents.

14

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

DOCKET NO.: 100009-E1

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

- 1 **Contract No.:**  
PO # 116088
- 2 **Major Task or Tasks Associated With:**  
Turbine/Generator Uprate
- 3 **Vendor Identity:**  
Siemens Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**  
SSJ
- 6 **Number of Bids Received:**  
SSJ
- 7 **Brief Description of Selection Process:**  
SSJ
- 8 **Dollar Value:**  
BPO [REDACTED] (current contract amount)
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
9/29/2008
- 11 **Term End:**  
3/31/2013
- 12 **Nature and Scope of Work:**  
Engineering, Parts and Installation for PSL Turbine/Generator Uprate

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PO # 116090

**Major Task or Tasks Associated With:**  
PTN Turbine Generator Uprate

**Vendor Identity:**  
Siemens Power

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
SSJ

**Number of Bids Received:**  
SSJ

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
9/29/2008

**Term End:**  
3/31/2013

**Nature and Scope of Work:**  
PTN Engineering, Parts and Installation for Turbine/Generator Uprate

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

1 Contract No.:  
PO # 118328

2 Major Task or Tasks Associated With:  
PTN Condenser Tube  
Bundles for Unit 3 & 4

3 Vendor Identity:  
Thermal Engineering  
International (USA) Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 Number of Vendors Solicited:  
3

6 Number of Bids Received:  
3

7 Brief Description of Selection Process:  
The evaluation process  
included technical and  
commercial clarifications with  
award made to TEI as the  
total evaluated low bidder.

8 Dollar Value:  
Original Contract [REDACTED] R1 Changed  
Dollar Value to [REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
12/16/2008

11 Term End:  
3-1-2011 plus warranty period

12 Nature and Scope of Work:  
PTN Condenser Tube  
Bundles with Unit 3 delivery 6-  
1-10 and Unit 4 delivery 12-1-  
10

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed In Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

- 1 **Contract No.:**  
PO # 118206
- 2 **Major Task or Tasks Associated With:**  
PTN MSR's for Units 3 & 4
- 3 **Vendor Identity:**  
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
3
- 6 **Number of Bids Received:**  
2
- 7 **Brief Description of Selection Process:**  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**  
██████████
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
12/17/2008
- 11 **Term End:**  
9-1-12 plus warranty period
- 12 **Nature and Scope of Work:**  
PTN MSR's with 12-1-11 delivery for Units 3 & 6-1-12 delivery for Unit 4

18

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

DOCKET NO.: 100009-E1

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

1 Contract No.:  
PO # 118205

2 Major Task or Tasks Associated With:  
PSL MSR's for Units 1 & 2

3 Vendor Identity:  
Thermal Engineering International  
(USA) Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:  
3

6 Number of Bids Received:  
2

7 Brief Description of Selection Process:  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

8 Dollar Value:

Total Dollar Value after execution of each revision is as follows: Rev 0 [REDACTED], Rev 3 [REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
12/17/2009

11 Term End:  
10-1-11 plus warranty period

12 Nature and Scope of Work:  
PSL MSR's with 7-1-11 delivery for Units 1 & 8-1-10 delivery for Unit 2

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PO # 118241

**Major Task or Tasks Associated With:**  
PTN Feedwater Heaters for Units 3 &  
4

**Vendor Identity:**  
Thermal Engineering International  
(USA) Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
4

**Number of Bids Received:**  
3

**Brief Description of Selection Process:**  
The evaluation process included  
technical and commercial  
certifications with award made to TEI  
as the total evaluated low bidder.

**Dollar Value:**  
██████████ (current contract amount)

**Contract Status:**  
Active

**Term Begin:**  
12/19/2008

**Term End:**  
3-1-11 plus warranty period

**Nature and Scope of Work:**  
PTN Feedwater Heaters with 6-1-10  
delivery for Unit 3 and 12-1-10  
delivery for Unit 4

20



St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (b)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

- 1 **Contract No.:**  
PO # 112221
- 2 **Major Task or Tasks Associated With:**  
Engineering Services
- 3 **Vendor Identity:**  
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
SSJ
- 6 **Number of Bids Received:**  
SSJ
- 7 **Brief Description of Selection Process:**  
SSJ
- 8 **Dollar Value:**  
Total Dollar Value after execution of each  
revision is as follows: BPO Rev 0 Max Value  
Rev. 4 Max Value  
Rev. 7 Max Value
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
4/22/2008
- 11 **Term End:**  
12/31/2012
- 12 **Nature and Scope of Work:**  
PSL BOP Engineering

21

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

- 1 **Contract No.:**  
PO # 112177
- 2 **Major Task or Tasks Associated With:**  
Engineering Services
- 3 **Vendor Identity:**  
Shaw Stone &  
Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*
- 5 \*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.  
**Number of Vendors Solicited:**  
SSJ
- 6 **Number of Bids Received:**  
SSJ
- 7 **Brief Description of Selection Process:**  
SSJ
- 8 **Dollar Value:**  
Total Dollar Value after execution of  
each revision is as follows: BPO  
112177 established in the amount of  
██████████ Rev 2 ██████████ Rev  
5 ██████████
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
5/2/2008
- 11 **Term End:**  
open
- 12 **Nature and Scope of Work:**  
Engineering for the  
PSL Uprate Project

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work. [Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

**Contract No.:**  
PO 117272

**Major Task or Tasks Associated With:**  
Gantry crane repair/modification

**Vendor Identity:**  
American Crane & Equip.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Sole Source/OEM

**Dollar Value:**  
Total Dollar Value after execution of each revision is  
as follows: Rev 0 [redacted] Rev 1 [redacted] Rev  
2 [redacted] Rev 3 [redacted]

**Contract Status:**  
Active

**Term Begin:**  
11/13/2008

**Term End:**  
12/31/2010

**Nature and Scope of Work:**  
Complete modification of Unit 1 crane and update of  
electrical components for Unit 2 crane

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12

**Contract No.:**  
FO # 118224

**Major Task or Tasks Associated With:**  
PSL Feedwater Heaters for Units 1 & 2

**Vendor Identity:**  
Thermal Engineering International (USA) Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
4

**Number of Bids Received:**  
3

**Brief Description of Selection Process:**  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

**Dollar Value:**  
Total Dollar Value after execution of each revision is as follows: Rev 0 [redacted] Rev 1 [redacted] Rev 3 [redacted]

**Contract Status:**  
Active

**Term Begin:**  
12/17/2008

**Term End:**  
open

**Nature and Scope of Work:**  
PSL Feedwater Heaters with 12-1-09 delivery for Units 1 & 6-1-10 delivery for Unit 2

24

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

**Contract No.:**  
PO # 115465

**Major Task or Tasks Associated With:**  
Eng. Services for NSSS,  
BOP & Licensing Activities

**Vendor Identity:**  
Proto-Power

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
SSJ

**Number of Bids Received:**  
SSJ

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
██████████

**Contract Status:**  
Active

**Term Begin:**  
9/3/2008

**Term End:**  
Open

**Nature and Scope of Work:**  
PTN Eng. Services for  
NSSS, BOP and Licensing  
Activities.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

25

**St. Lucie & Turkey Point Uprate Project**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule AE-7B

[Section (B)(c)]

**EXPLANATION:** For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

**Contract No.:**  
PD # 118278

**Major Task or Tasks Associated With:**  
PSL Heat Exchangers for Units 1 & 2

**Vendor Identity:**  
Thermal Engineering International (USA)  
Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
4

**Number of Bids Received:**  
3

**Brief Description of Selection Process:**  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

**Dollar Value:**  
Total Dollar Value after execution of each revision is as follows: Rev 0 [REDACTED]  
Rev 2 [REDACTED] Rev 3 [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
12/19/2008

**Term End:**  
Open

**Nature and Scope of Work:**  
PSL Heat Exchangers with 12-1-09 delivery for Units 1 & 8-1-10 delivery for Unit 2

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**  
PO # 105720
- 2 **Major Task or Tasks Associated With:**  
PSL Fuels Study
- 3 **Vendor Identity:**  
Areva
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
SSJ
- 6 **Number of Bids Received:**  
SSJ
- 7 **Brief Description of Selection Process:**  
SSJ
- 8 **Dollar Value:**  
Original Order was issued at [REDACTED]  
A series of purchase order revisions (revs 1 - 14) have resulted in a revised dollar value of [REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
9/12/2007
- 11 **Term End:**  
open
- 12 **Nature and Scope of Work:**  
Fuels Performance Study and Analysis

27

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**  
PC # 116796
- 2 **Major Task or Tasks Associated With:**  
Ultrasonic Flow Measuring System
- 3 **Vendor Identity:**  
Cameron Technologies
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**  
SSJ
- 6 **Number of Bids Received:**  
SSJ
- 7 **Brief Description of Selection Process:**  
SSJ
- 8 **Dollar Value:**  
BPO [REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
10/29/2008
- 11 **Term End:**  
7/31/2012
- 12 **Nature and Scope of Work:**  
Ultrasonic Flow Measuring System for PTN



**St. Lucie & Turkey Point Uprate Project**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule AE-7B

[Section (8)(c)]

**EXPLANATION:** For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

1  
2  
3  
4  
5  
5  
8  
9  
10  
11  
12

**Contract No.:**  
PO 118107

**Major Task or Tasks Associated With:**  
Ultrasonic Flow Measuring System

**Vendor Identity:**  
Cameron Technologies

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
SSJ

**Number of Bids Received:**  
SSJ

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
BPO [REDACTED]

**Contract Status:**  
Awarded

**Term Begin:**  
8/29/2008

**Term End:**  
Open

**Nature and Scope of Work:**  
Ultrasonic Flow Measuring System for PTN

29

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (B)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**  
PO # 4500521317
- 2 **Major Task or Tasks Associated With:**  
Inductors
- 3 **Vendor Identity:**  
Areva
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
3
- 6 **Number of Bids Received:**  
3
- 7 **Brief Description of Selection Process:**  
Competitive Selection
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
September 8, 2009
- 11 **Term End:**  
Open
- 12 **Nature and Scope of Work:**  
Supply of Inductors

30

**St. Lucie & Turkey Point Uprate Project**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule AE-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**  
PO # 126248
- 2 **Major Task or Tasks Associated With:**  
Replacement Transformer  
Coolers
- 3 **Vendor Identity:**  
ABB
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
3
- 6 **Number of Bids Received:**  
1
- 7 **Brief Description of Selection Process:**  
Competitive Selection,  
Commercial and  
Technical Evaluation
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
October 8, 2009
- 11 **Term End:**  
Open
- 12 **Nature and Scope of Work:**  
Replacement Transformer  
Coolers

31

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones

For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**  
PC # 126453
- 2 **Major Task or Tasks Associated With:**  
Turbine Plant  
Cooling Water  
Heat Exchangers
- 3 **Vendor Identity:**  
Joseph Dat  
Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
3
- 6 **Number of Bids Received:**  
3
- 7 **Brief Description of Selection Process:**  
Competitive  
Selection,  
Commercial and  
Technical  
Evaluation
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
November 5, 2009
- 11 **Term End:**  
Open
- 12 **Nature and Scope of Work:**  
Supply Turbine  
Plant Cooling  
Water Heat  
Exchangers

**St. Lucie & Turkey Point Uprate Project**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(3)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

**Contract No.:**  
PTN PO # 127851

**Major Task or Tasks Associated With:**  
Procedure Writers

**Vendor Identity:**  
Absolute Consulting

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
December 22, 2009

**Term End:**  
Open

**Nature and Scope of Work:**  
Procedure Writers

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**St. Lucie & Turkey Point Uprate Project**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry D. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100008-EI

Contract No.:

PO # 126227 (PTN)

Major Task or Tasks Associated With:

Feedwater Heater Instrumentation and DCS

Vendor Identity:

Invensys Systems Inc

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

OEM

Dollar Value:

Total Dollar Value after each revision  
as follows: Original order at [REDACTED]  
R1 [REDACTED] R2 [REDACTED]

Contract Status:

Open

Term Begin:

13-Oct-09

Term End:

Open

Nature and Scope of Work:

Software Design, Development and Integrated System  
Testing, Feedwater Heater Instrumentation DCS  
Addition at PTN 3 & 4

**St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule AE-7B

**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

[Section (b)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**  
PD # 4500467077 (PSL)
- 2 **Major Task or Tasks Associated With:**  
PSL Generator Step-up Transformers
- 3 **Vendor Identity:**  
Siemens
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
7
- 6 **Number of Bids Received:**  
7
- 7 **Brief Description of Selection Process:**  
Competitive
- 8 **Dollar Value:**  
Total Dollar Value after each revision  
as follows: Original order [REDACTED]  
Rev 1 [REDACTED] Rev 2 [REDACTED]
- 9 **Contract Status:**  
Open
- 10 **Term Begin:**  
November 10, 2008
- 11 **Term End:**  
Open
- 12 **Nature and Scope of Work:**  
PSL Generator Step-up Transformers

**St. Lucie & Turkey Point Upgrade Project**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$280,000**

Schedule P-7A

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work. (Section (B)(c))

COMPANY: FPL

Notes: Includes contracts through February 28, 2010. Does not include corporate blanket orders.

Witness: Terry O. Jones  
 For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL  
 (A) (B) (C) (D) (E) (F) (G) (H) (I) (J) (K)

Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual/Estimate Expended as of Prior Year End (2010)	Estimate of amount to be Expended in Current Year (2011)	Estimated Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	121888	Open	4/28/09 - open	4/29/09 - open					AAF MCQUAY	Competitive	Supply Normal Containment Coolers and Testing Services (PTN)
2	125098	Open	8/17/09 - open	8/17/09 - open					BRV Construction	Competitive	EPU Warehouse (PTN)
3	120768	Open	3/26/09 - open	3/26/09 - open					Calvert Company Inc	Competitive	Iso Phase Bus Duct Coolers and Testing Services (PSL)
4	124436	Open	7/17/09 - open	7/17/09 - open					Calvert Company Inc	Competitive	Iso Phase Bus Duct Coolers, Installation, Demolition and Testing (PTN)
5	121985	Open	4/24/09 - open	4/24/09 - open					Flowsave Corp.	Competitive	Replacement Main Feedwater Pumps & Various Testing (PSL)
6	123137	Open	5/28/09 - open	5/28/09 - open					Flowsave Corp.	Competitive	Main Feedwater Isolation Valves and Testing Services (PTN)
7	125454	Open	8/28/09 - open	8/28/09 - open					Flowsave Corp.	Competitive	Replacement Heater Drain Pumps (PSL)
8	122154	Open	4/27/09 - open	4/27/09 - open					Siemens Energy Inc.	Competitive	Step-Up Transformer (PTN)
9	119078	Open	1/26/09 - open	1/26/09 - open					Westinghouse Electric Co.	OEM	NSSS Engineering Analysis and LAR (PTN)
10	119853	Open	2/17/09 - open	2/17/09 - open					Westinghouse Electric Co.	OEM	NSSS Engineering Analysis and LAR (PSL)
11	121947	Open	4/24/09 - open	4/24/09 - open					Westinghouse Electric Co.	OEM	New & Spent Fuel Criticality and Thermal Hydraulic Analysis (PTN)
12	119870	Open	2/18/09 - open	2/18/09 - open					Zachry Nuclear Engineering	Single Source	Project Engineering Support (PSL)
13	115297	Open	8/27/08 - open	8/27/08 - open					Areva	Single Source	RSG Design Review and LAR Work (PSL)
14	115338	Open	8/27/08 - open	8/27/08 - open					Areva	Single Source	RCS Design Review
15	115351	Open	8/29/08 - open	8/29/08 - open					SPX Corporation	OEM	Valve Rework (PTN)
16	105353	Open	10/02/07 - open	10/02/07 - open					Shaw Stone & Webster	Sole Source	Engineering Support
17	117809	Open	12/02/08 - open	12/02/08 - open					Bechtel	Competitive Bid	PTN-Eng. Proc. Const.
18	116088	Open	09/29/08 - open	09/29/08 - open					Siemens	Single Source	PSL - Low pressure turbine, exciter, exciter inst.
19	117820	Open	12/02/08 - open	12/02/08 - open					Bechtel	Competitive Bid	PSL-Eng. Proc. Const.
20	116090	Open	9/29/08 - open	9/29/08 - open					Siemens	Single Source	PTN - Turbine, generator/exciter upgrades & inst.
21	118328	Open	12/19/08 - open	12/19/08 - open					TEI	Competitive Bid	PTN - Cond Tubes
22	118206	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	PTN - MSR's
23	118205	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	PSL - MRS's
24	118241	Open	12/19/08 - open	19/19/08 - open					TEI	Competitive Bid	PTN - FW's
25	112221	Open	4/22/08 - open	4/22/08 - open					Shaw - Stone & Webster	Single Source	PSL Licensing engineering and BOP Spec Development
26	112177	Open	4/22/08 - open	4/22/08 - open					Shaw - Stone & Webster	Single Source	PTN Licensing engineering and BOP Spec Development
27	117272	Open	11/13/08 - open	11/13/08 - open					American Crane & Equip.	Single Source	PSL - Gantry Crane
28	118224	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	PSL - FW's
29	115465	Open	9/03/08 - open	9/03/08 - open					Proto-Power	Single Source	Engineering services
30	118276	Open	12/19/08 - open	12/19/08 - open					TEI	Competitive Bid	PSL - TCW-HX's
31	105720	Open	9/12/07 - open	9/12/07 - open					AREVA	Single Source	Neutronics Analysis

1 2 3 4 5 6 7 8 9 10 11 12



**St. Lucie & Turkey Point Upgrade Project**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-Up Filing: All Contracts Executed in Excess of \$220,000**

Schedule P-7A

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work. (Section 6)(c)

COMPANY: FPL

Notes: Includes contracts through February 28, 2010. Does not include corporate blanket orders.

Witness: Terry O. Jones  
 For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI	CONFIDENTIAL	CONFIDENTIAL	CONFIDENTIAL	CONFIDENTIAL						
(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)

Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Estimate Expended as of Prior Year End (2010)	Estimate of amount to be Expended in Current Year (2011)	Estimated Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
32	118796	Open	10/29/08 - open	10/29/08 - open					Cameron	Single Source	PTN supply ultrasonic flow meter measuring system
33	118107	Open	9/29/08 - open	9/29/08 - open					Cameron	Single Source	PSL supply ultrasonic flow meter measuring system
34	114114	Open	7/03/08 - open	7/03/08 - open					Richard Sipes	Single Source	PSL - PM support - staff augmentation
35	115036	Open	8/14/08 - open	8/14/08 - open					Babcock & Wilcox	Single Source	PSL - Steam gen. component design review
36	112228	Open	4/23/08 - open	04/23/08 - open					Westinghouse	Single Source	PTN - Steam gen. services for moisture carryover
37	113030	Open	5/20/08 - open	5/20/08 - open					FPL Seabrook	Single Source	FPLE personnel supporting FPL Upgrades
38	115391	Open	8/29/08 - open	8/29/08 - open					Numerical Applications Inc.	Single Source	Radiological Consequence Analysis for PSL
39	112967	Open	5/19/08 - open	5/19/08 - open					Numerical Applications Inc.	Single Source	Radiological Analysis for PTN
40	4.501E+09	Open	9/08/09 - open	9/08/09 - open					Areva	Competitive	Inductors (PTN)
41	128246	Open	10/08/09 - open	10/08/09 - open					ABB	Competitive	Replacement Transformer Coolers - PSL
42	128453	Open	11/05/09 - open	11/05/09 - open					Joseph Oat Corporation	Competitive	Cooling Water Heat Exchangers - PTN
43	127777	Open	12/08/09 - open	12/08/09 - open					High Bridge	Single Source	Estimating Services (PTN)
44	127881	Open	12/22/09 - open	12/22/09 - open					Absolute Consulting	Single Source	Procedure Writers (PTN)
45	123762	Open	8/25/09 - open	6/25/09 - open					Key Controls of Tampa	OEM	Control System Tuning and Dynamic Analysis (PTN)
46	118888	Open	01/22/09 - open	01/22/09 - open					Holtac	Competitive	Fuel Storage Criticality and related analysis (PSL 2)
47	118563	Open	1/14/2009 - open	1/14/2009 - open					Holtac	Competitive	Fuel Storage Criticality and related analysis (PSL 1)
48	118627	Open	7/28/09 - open	7/28/09 - open					Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PSL)
49	118844	Open	01/15/09 - open	01/15/09 - open					Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PTN)
50	126227	Open	10/13/09 - open	10/13/09 - open					Invensys Systems Inc	OEM	Feedwater Heater Instrumentation DCS
51	4900467077	Open	11/10/08 - open	11/10/08 - open					Siemens	Competitive	Generator Slep-up Transformers (PSL)

1 2 3 4 5 6 7 8 9 10 11 12

**St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule P-7B

**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

- 1 **Contract No.:**  
PTN PO 121889
- 2 **Major Task or Tasks Associated With:**  
Supply Eight  
(8) Normal
- 3 **Vendor Identity:**  
AAF MCQUAY
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
4
- 6 **Number of Bids Received:**  
2
- 7 **Brief Description of Selection Process:**  
Competitive  
selection with
- 8 **Dollar Value:**  
██████████
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
April 29, 2009
- 11 **Term End:**  
July 2, 2011, plus warranty period
- 12 **Nature and Scope of Work:**  
Supply Eight (8) Normal  
Containment Coolers and  
provide Testing Services

①

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

**Contract No.:**  
PTN PO 125098

**Major Task or Tasks Associated With:**  
EPU Project Storage

**Vendor Identity:**  
BRV Construction

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
3

**Number of Bids Received:**  
3

**Brief Description of Selection Process:**  
Competitive selection with a technical and commercial evaluation process resulting in an

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
August 17, 2009

**Term End:**  
May 4, 2010, plus warranty period

**Nature and Scope of Work:**  
Design, Build, and Erect the PTN Warehouse

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**St. Lucie & Turkey Point Uprate Project**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule P-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identify vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

**1** Contract No.:  
PSL PO 120789

**2** Major Task or Tasks Associated With:  
Replacement IsoPhase  
Bus Duct Coolers

**3** Vendor Identity:  
Calvert Company Inc.

**4** Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**5** Number of Vendors Solicited:  
4

**6** Number of Bids Received:  
1

**7** Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process resulting in an award to Calvert Company Inc.

**8** Dollar Value:  
[REDACTED]

**9** Contract Status:  
Active

**10** Term Begin:  
March 26, 2009

**11** Term End:  
December 1, 2011, plus warranty period

**12** Nature and Scope of Work:  
Replacement IsoPhase  
Bus Duct Coolers,  
Technical installation  
Support and Field  
Testing.

(3)

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

1 **Contract No.:**  
PTN PO 124438

2 **Major Task or Tasks Associated With:**  
Replacement Isolated Phase BusDuct

3 **Vendor Identity:**  
Calvert Company Inc.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 **Number of Vendors Solicited:**  
3

6 **Number of Bids Received:**  
3

7 **Brief Description of Selection Process:**  
Competitive selection with an technical  
and commercial evaluation process  
resulting in an award to Calvert Company  
Inc.

8 **Dollar Value:**  
[REDACTED]

9 **Contract Status:**  
Active

10 **Term Begin:**  
July 17, 2009

11 **Term End:**  
January 15, 2011, plus warranty period

12 **Nature and Scope of Work:**  
Replacement Isolated Phase BusDuct,  
Demolition and Installation Services,  
Evaluation, Testing and Engineering

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

**Contract No.:**

PSL PO 121986

**Major Task or Tasks Associated With:**

Replacement Main Feedwater Pumps

**Vendor Identity:**

Flowsolve Corp.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

5

**Number of Bids Received:**

2

**Brief Description of Selection Process:**

Competitive selection with an  
technical and commercial evaluation  
process resulting in an award to  
Flowsolve Corp.

**Dollar Value:**

[REDACTED]

**Contract Status:**

Active

**Term Begin:**

April 24, 2009

**Term End:**

January 2012, plus warranty period

**Nature and Scope of Work:**

Replacement Main  
Feedwater Pumps,  
spare parts and  
technical direction  
of installation.

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

- 1 **Contract No.:**  
PTN PO 123137
- 2 **Major Task or Tasks Associated With:**  
Main Feedwater Isolation Valves
- 3 **Vendor Identity:**  
Flowsolve Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**  
3
- 6 **Number of Bids Received:**  
3
- 7 **Brief Description of Selection Process:**  
Competitive selection with an  
technical and commercial
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
May 28, 2009
- 11 **Term End:**  
2011, plus warranty
- 12 **Nature and Scope of Work:**  
Main Feedwater Isolation  
Valves, Technical Field  
Services, Testing,  
Engineering and  
Documentation

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (b)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

1 Contract No.:  
PSL PO 125454

2 Major Task or Tasks Associated With:  
Replacement Heater Drain Pumps

3 Vendor Identity:  
Flowserv Corp.

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 Number of Vendors Solicited:  
3

6 Number of Bids Received:  
3

7 Brief Description of Selection Process:  
Competitive selection with an  
technical and commercial

8 Dollar Value:  
[REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
August 28, 2009

11 Term End:  
December 2011, plus warranty

12 Nature and Scope of Work:  
Replacement Heater Drain Pumps,  
Spare Heater, Technical Direction



St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

**Contract No.:**  
PTN PO 122154

**Major Task or Tasks Associated With:**  
Step-Up Transformers

**Vendor Identity:**  
Siemens Energy Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
2

**Number of Bids Received:**  
2

**Brief Description of Selection Process:**  
Competitive selection with an technical and  
commercial evaluation process resulting in an

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
April 27, 2009

**Term End:**  
August 2011, plus warranty

**Nature and Scope of Work:**  
Uprate Step-Up Transformers from 850 MVA to 970  
MVA

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]

vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

**Contract No.:**

PTN PD 119078

**Major Task or Tasks Associated With:**

NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4

**Vendor Identity:**

Westinghouse Electric Co.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

OEM

**Dollar Value:**

Orig. [redacted] Rev 1 reduces to [redacted]  
Rev 2 increase to [redacted] (current contract amount)

**Contract Status:**

Active

**Term Begin:**

January 28, 2008

**Term End:**

open

**Nature and Scope of Work:**

NSSS Engineering Evaluation  
and LAR Analysis for PTN Units  
3 & 4

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

Schedule P-7B

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(c)]

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PSL PO 119653

**Major Task or Tasks Associated With:**  
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2

**Vendor Identity:**  
Westinghouse Electric Corp.

**Vendor Affiliation (specify 'direct' or 'indirect');**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
OEM

**Dollar Value:**  
Original [redacted] Rev. 1 reduces to [redacted] (current contract amount)

**Contract Status:**  
Active

**Term Begin:**  
February 17, 2009

**Term End:**  
open

**Nature and Scope of Work:**  
NSSS Engineering Evaluation and LAR  
Analysis for PSL Units 1 & 2

10

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

1 Contract No.:  
PO 115297 (PSL)

2 Major Task or Tasks Associated With:  
Design Review for LAR (Steam Generator and Reactor Head)

3 Vendor Identity:  
AREVA

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:  
1

6 Number of Bids Received:  
1

7 Brief Description of Selection Process:  
Single Source

8 Dollar Value:  
Total Dollar Value after execution of each  
revision is as follows: Rev. 0 [redacted] Rev.  
2 [redacted] Rev. 3 [redacted] Rev. 4  
[redacted] Rev. 6 [redacted] Rev. 7  
[redacted]

9 Contract Status:  
Active

10 Term Begin:  
27-Aug-08

11 Term End:  
open

12 Nature and Scope of Work:  
Design Review for LAR  
(Steam Generator and  
Reactor Head)

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]

vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

**Contract No.:**  
PO 115338

**Major Task or Tasks Associated With:**  
Engineering Analysis

**Vendor Identity:**  
AREVA

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Single Source

**Dollar Value:**  
Total Dollar Value after execution of each revision is as follows: Rev. 0 [redacted] Rev 2 [redacted]  
Rev. 3 [redacted] Rev 6 [redacted]  
Rev 7 [redacted] Rev 8 [redacted] Rev 9 [redacted]

**Contract Status:**  
Active

**Term Begin:**  
August 27, 2008

**Term End:**  
open

**Nature and Scope of Work:**  
Design review for the Reactor Coolant system.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule P-7B

**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PO # 105353

**Major Task or Tasks Associated With:**  
Initial BOP Scoping Support for EPU

**Vendor Identity:**  
Shaw Stone & Webster

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Sole Source

**Dollar Value:**  
Total Dollar Value after execution of  
each revision is as follows: R0  
R1 R2

**Contract Status:**  
Active

**Term Begin:**  
October 2, 2007

**Term End:**  
Open

**Nature and Scope of Work:**  
BOP Scoping Support (engineering) for the EPU Project

(13)

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]

vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Tarry C. Jones  
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

**Contract No.:**  
PSL PO-117820  
PTN PO 117809

**Major Task or Tasks Associated With:**  
Provide Engineering, Procurement and Construction Services for PSL and PTN

**Vendor Identity:**  
Bechtel

**Vendor Affiliation (specify "direct" or "indirect"):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
6

**Number of Bids Received:**  
5

**Brief Description of Selection Process:**  
Bidders were evaluated against predetermined technical and commercial

**Dollar Value:**  
PSL [REDACTED]  
PTN [REDACTED] (current contract amount)

**Contract Status:**  
Active

**Term Begin:**  
PSL PO-117820 December 2, 2008  
PTN PO 117809 December 2, 2008

**Term End:**  
PSL & PTN 12/31/12

**Nature and Scope of Work:**  
Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (alara), safety, security interface and other services as designated in the Contract documents.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule P-7B

**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]

COMPANY: FPL

vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PO # 116088

**Major Task or Tasks Associated With:**  
Turbine/Generator Uprate

**Vendor Identity:**  
Siemens Power

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
SSJ

**Number of Bids Received:**  
SSJ

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
BPO [REDACTED] (current contract amount)

**Contract Status:**  
Active

**Term Begin:**  
9/29/2008

**Term End:**  
3/31/2013

**Nature and Scope of Work:**  
Engineering, Parts and Installation for PSL Turbine/Generator Uprate



St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity (Section (B)(c))  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

**Contract No.:**  
PO # 116090

**Major Task or Tasks Associated With:**  
PTN Turbine Generator Uprate

**Vendor Identity:**  
Siemens Power

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
SSJ

**Number of Bids Received:**  
SSJ

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
[REDACTED] (current contract amount)

**Contract Status:**  
Active

**Term Begin:**  
9/29/2008

**Term End:**  
3/31/2013

**Nature and Scope of Work:**  
PTN Engineering, Parts and Installation for Turbine/Generator Uprate

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

16

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

1 Contract No.:  
PO # 118328

2 Major Task or Tasks Associated With:  
PTN Condenser Tube  
Bundles for Unit 3 & 4

3 Vendor Identity:  
Thermal Engineering  
International (USA) Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 Number of Vendors Solicited:  
3

6 Number of Bids Received:  
3

7 Brief Description of Selection Process:  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

8 Dollar Value:  
Original Contract, [REDACTED] R1 Changed  
Dollar Value to [REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
12/19/2008

11 Term End:  
3-1-2011 plus warranty period

12 Nature and Scope of Work:  
PTN Condenser Tube  
Bundles with Unit 3 delivery 6-1-10 and Unit 4 delivery 12-1-10

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section 8)(c)]

vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**  
PO # 116206
- 2 **Major Task or Tasks Associated With:**  
PTN MSR's for Units 3 & 4
- 3 **Vendor Identity:**  
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
3
- 6 **Number of Bids Received:**  
2
- 7 **Brief Description of Selection Process:**  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
12/17/2006
- 11 **Term End:**  
9-1-12 plus warranty period
- 12 **Nature and Scope of Work:**  
PTN MSR's with 12-1-11 delivery for Units 3 & 6-1-12 delivery for Unit 4

(18)

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones

For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PO # 118205

**Major Task or Tasks Associated With:**  
PSL MSR's for Units 1 & 2

**Vendor Identity:**  
Thermal Engineering International  
(USA) Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
3

**Number of Bids Received:**  
2

**Brief Description of Selection Process:**  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

**Dollar Value:**  
Total Dollar Value after execution of each revision is as follows: Rev 0 [REDACTED], Rev 3 [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
12/17/2008

**Term End:**  
10-1-11 plus warranty period

**Nature and Scope of Work:**  
PSL MSR's with 7-1-11 delivery for Units 1 & 8-1-10 delivery for Unit 2

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

**Contract No.:**

PD # 118241

**Major Task or Tasks Associated With:**

PTN Feedwater Heaters for Units 3 & 4

**Vendor Identity:**

Thermal Engineering International (USA) Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

4

**Number of Bids Received:**

3

**Brief Description of Selection Process:**

The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

**Dollar Value:**

██████████ (current contract amount)

**Contract Status:**

Active

**Term Begin:**

12/19/2008

**Term End:**

3-1-11 plus warranty period

**Nature and Scope of Work:**

PTN Feedwater Heaters with 6-1-10 delivery for Unit 3 and 12-1-10 delivery for Unit 4

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

20

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(c)]

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PO # 112221

**Major Task or Tasks Associated With:**  
Engineering Services

**Vendor Identity:**  
Shaw Stone & Webster

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
SSJ

**Number of Bids Received:**  
SSJ

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
Total Dollar Value after execution of each revision is as follows: BPO Rev 0 Max Value [REDACTED]  
Rev. 4 Max Value [REDACTED]  
Rev. 7 Max Value [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
4/22/2006

**Term End:**  
12/31/2012

**Nature and Scope of Work:**  
PSL BOP Engineering

21

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

**Contract No.:**  
PO # 112177

**Maior Task or Tasks Associated With:**  
Engineering Services

**Vendor Identity:**  
Shaw Stone &  
Webster

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
SSJ

**Number of Bids Received:**  
SSJ

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
Total Dollar Value after execution of  
each revision is as follows: BPO  
112177 established in the amount of  
Rev 2 Rev 5

**Contract Status:**  
Active

**Term Begin:**  
5/2/2008

**Term End:**  
open

**Nature and Scope of Work:**  
Engineering for the  
PSL Uprate Project

St. Lucia & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excused contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

**Contract No.:**  
PO 117272

**Major Task or Tasks Associated With:**  
Gantry crane repair/modification

**Vendor Identity:**  
American Crane & Equip.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Sole Source/OEM

**Dollar Value:**  
Total Dollar Value after execution of each revision is as follows: Rev 0 [redacted] Rev 1 [redacted] Rev 2 [redacted] Rev 5 [redacted]

**Contract Status:**  
Active

**Term Begin:**  
11/13/2008

**Term End:**  
12/31/2010

**Nature and Scope of Work:**  
Complete modification of Unit 1 crane and update of electrical components for Unit 2 crane

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

23



**St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule P-7B

**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]

vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

1 **Contract No.:**  
PO # 118224

2 **Major Task or Tasks Associated With:**  
FSL Feedwater Heaters for Units 1 &  
2

3 **Vendor Identity:**  
Thermal Engineering International  
(USA) Inc.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 **Number of Vendors Solicited:**  
4

6 **Number of Bids Received:**  
3

7 **Brief Description of Selection Process:**  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

8 **Dollar Value:**  
Total Dollar Value after execution of each revision is as follows: Rev 0  
[redacted] Rev 1 [redacted] Rev 3

9 **Contract Status:**  
Active

10 **Term Begin:**  
12/17/2008

11 **Term End:**  
open

12 **Nature and Scope of Work:**  
PSL Feedwater Heaters with 12-1-09 delivery for Units 1 & B-1-10 delivery for Unit 2

24

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

**Contract No.:**  
PO # 115485

**Major Task or Tasks Associated With:**  
Eng. Services for NSSS,  
BOP & Licensing Activities

**Vendor Identity:**  
Proto-Power

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
SSJ

**Number of Bids Received:**  
SSJ

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
9/3/2008

**Term End:**  
Open

**Nature and Scope of Work:**  
PTN Eng. Services for  
NSSS, BOP and Licensing  
Activities.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

25

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

1 Contract No.:  
PO # 118278

2 Major Task or Tasks Associated With:  
PSL Heat Exchangers for Units 1 & 2

3 Vendor Identity:

Thermal Engineering International (USA)  
Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):

Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:

4

6 Number of Bids Received:

3

7 Brief Description of Selection Process:

The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

8 Dollar Value:

Total Dollar Value after execution of each revision is as follows: Rev 0 [REDACTED]  
Rev 2 [REDACTED], Rev 3 [REDACTED]

9 Contract Status:

Active

10 Term Begin:

12/19/2008

11 Term End:

Open

12 Nature and Scope of Work:

PSL Heat Exchangers with 12-1-09 delivery for Units 1 & 6-1-10 delivery for Unit 2

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

- 1 **Contract No.:**  
PO # 105720
- 2 **Major Task or Tasks Associated With:**  
PSL Fuels Study
- 3 **Vendor Identity:**  
Areva
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
SSJ
- 6 **Number of Bids Received:**  
SSJ
- 7 **Brief Description of Selection Process:**  
SSJ
- 8 **Dollar Value:**  
Original Order was issued at [REDACTED]  
A series of purchase order revisions (revisions 1-14) have resulted in a revised dollar value of [REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
9/12/2007
- 11 **Term End:**  
open
- 12 **Nature and Scope of Work:**  
Fuels Performance Study and Analysis

27

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12

**Contract No.:**  
PO# 116796

**Major Task or Tasks Associated With:**  
Ultrasonic Flow Measuring System

**Vendor Identity:**  
Cameron Technologies

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
SSJ

**Number of Bids Received:**  
SSJ

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
BPO

**Contract Status:**  
Active

**Term Begin:**  
10/28/2008

**Term End:**  
7/31/2012

**Nature and Scope of Work:**  
Ultrasonic Flow Measuring System for PTN

28

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PD 116107

**Major Task or Tasks Associated With:**  
Ultrasonic Flow Measuring  
System

**Vendor Identity:**  
Cameron Technologies

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
SSJ

**Number of Bids Received:**  
SSJ

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
BPO [REDACTED]

**Contract Status:**  
Awarded

**Term Begin:**  
9/29/2008

**Term End:**  
Open

**Nature and Scope of Work:**  
Ultrasonic Flow Measuring  
System for PTN

29

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PO # 4500521317

**Major Task or Tasks Associated With:**  
Inductors

**Vendor Identity:**  
Areva

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**  
3

**Number of Bids Received:**  
3

**Brief Description of Selection Process:**  
Competitive Selection

**Dollar Value:**  
██████████

**Contract Status:**  
Active

**Term Begin:**  
September 8, 2009

**Term End:**  
Open

**Nature and Scope of Work:**  
Supply of Inductors

30

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

**Contract No.:**

PO # 126248

**Major Task or Tasks Associated With:**

Replacement Transformer  
Coolers

**Vendor Identity:**

ABB

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Competitive Selection,  
Commercial and  
Technical Evaluation

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

October 8, 2009

**Term End:**

Open

**Nature and Scope of Work:**

Replacement Transformer  
Coolers

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12



St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

1 **Contract No.:**  
PO # 126453

2 **Major Task or Tasks Associated With:**  
Turbine Plant  
Cooling Water  
Heat Exchangers

3 **Vendor Identity:**  
Joseph Oat  
Corporation

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 **Number of Vendors Solicited:**  
3

6 **Number of Bids Received:**  
3

7 **Brief Description of Selection Process:**  
Competitive  
Selection,  
Commercial and  
Technical  
Evaluation

8 **Dollar Value:**  
[REDACTED]

9 **Contract Status:**  
Active

10 **Term Begin:**  
November 5, 2009

11 **Term End:**  
Open

12 **Nature and Scope of Work:**  
Supply Turbine  
Plant Cooling  
Water Heat  
Exchangers

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excused contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(c)]

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

**Contract No.:**  
PTN PO # 127881

**Major Task or Tasks Associated With:**  
Procedure Writers

**Vendor Identity:**  
Absolute Consulting

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
SSJ

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
December 22, 2008

**Term End:**  
Open

**Nature and Scope of Work:**  
Procedure Writers

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]

COMPANY: FPL

vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12

**Contract No.:**  
PO # 126227 (PTN)

**Major Task or Tasks Associated With:**  
Feedwater Heater Instrumentation and DCS

**Vendor Identity:**  
Invensys Systems Inc

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
OEM

**Dollar Value:**  
Total Dollar Value after each revision  
as follows: Original order at [REDACTED]  
R1 [REDACTED], R2 [REDACTED]

**Contract Status:**  
Open

**Term Begin:**  
10/13/2009

**Term End:**  
Open

**Nature and Scope of Work:**  
Software Design, Development and Integrated  
System Testing, Feedwater Heater Instrumentation  
DCS Addition at PTN 3 & 4

St. Lucie & Turkey Point Uprate Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**  
PO # 4500467077 (PTN)
- 2 **Major Task or Tasks Associated With:**  
Generator Step-up Transformer
- 3 **Vendor Identity:**  
Siemens
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**  
7
- 6 **Number of Bids Received:**  
7
- 7 **Brief Description of Selection Process:**  
Competitive
- 8 **Dollar Value:**  
Total Dollar Value after each revision  
as follows: Original order for [redacted]  
total [redacted] Rev 1 for [redacted]
- 9 **Contract Status:**  
Open
- 10 **Term Begin:**  
11/10/2008
- 11 **Term End:**  
Open
- 12 **Nature and Scope of Work:**  
Generator Step-up Transformer

35

**Turkey Point Units 6&7**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$250,000**

Schedule AE-7A

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. [Section 8)(c)]

COMPANY: FPL

Witness: Steven D. Scroggs  
 For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

Confidential   Confidential   Confidential   Confidential  
 (A)   (B)   (C)   (D)   (E)   (F)   (G)   (H)   (I)   (J)   (K)

Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)	Estimated Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	4500395492	Open-CO#20	2011	2011					Bachtel Power Corp	Comp Bid/ Single Source/ Predetermined Source	Engineering Services to Support Preparation of CDLA and SCA and Response to post-submittal RAI's.
2	4500404639	Open-CO#3	2011	2011					Westinghouse Electric Co	Sole Source/ Predetermined Source	Engineering Services to Support Preparation of CDLA and Response to post-submittal RAI's.
3	4500421409	Open-CO#4	2009	2010					Ecological Associates	Single Source	Aquatic biological characterization and assessment - Sea grass Survey & Report
4	4500425707	Open-CO#2	2009	2010					HDR Engineering, Inc.	Comp Bid/ Single Source	Conceptual Engineering of Cooling Water Supply and
5	4500430034	Open	2011	2011					Electric Power Research Institute	Single Source	Advanced Nuclear Technology, Near term deployment of Advanced Light Water Reactors
6	4500443122	Open - Co#1	2009	2010					Eco Metrics, Inc.	Single Source	Environmental Consulting Services
7	4500517152	Open	2009	2010					McNabb Hydrogeologic Consulting Inc	Single Source	Turkey Point 6&7 Post SCA Submittal and UIC Licensing Support
8	4500518160	Open	2009	2010					Golder Associates Inc	Single Source	Turkey Point 6&7 Post SCA Submittal Support
9	4500518167	Open-CO#1	2009	2010					Environmental Consulting and Technology Inc	Single Source/ Predetermined Source	Turkey Point 6&7 SCA Support
10	4500536449	Open	2009	2011					McNabb Hydrogeologic Consulting Inc	Comp Bid	Turkey Point 6&7 UIC Subject Matter Expert Support
11	4500492222	Open - CO#2	2009	2011					Jefferson Wells International	Comp Bid/ Single Source	New Nuclear audit

1 2 3 4 5 6 7 8 9 10 11 12

**Turkey Point Units 6&7**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
COMPANY: FPL current contract status, the current term of the contract, and the current nature/scope of work.

DOCKET NO.: 100009-EI

Witness: Steven D. Scroggs  
For the Year Ended 12/31/2010

- 1 **Contract No.:** 4500395492
- 2 **Major Task or Tasks Associated With:** COLA and SCA preparation and support
- 3 **Vendor Identity:** Bechtel Power Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** Direct
- 5 **Number of Vendors Solicited:** Two
- 6 **Number of Bids Received:** Two
- 7 **Brief Description of Selection Process:** Initial selection-Competitive Bid; Change Orders as either Single Source or Predetermined Source
- 8 **Dollar Value:** [REDACTED]
- 9 **Contract Status:** Open- thru CO#20
- 10 **Term Begin:** 2007
- 11 **Term End:** 2011
- 12 **Nature and Scope of Work:** Engineering Services to Support Preparation of COLA and SCA, including post-submittal support for RAI responses

**Turkey Point Units 6&7**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,

COMPANY: FPL current contract status, the current term of the contract, and the current nature/scope of work.

DOCKET NO.: 100009-EI

Witness: Steven D. Scroggs  
For the Year Ended 12/31/2010

- 1 **Contract No.:** 4500518160
- 2 **Major Task or Tasks Associated With:** Post SCA Submittal support
- 3 **Vendor Identity:** Golder Associates, Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** Direct
- 5 **Number of Vendors Solicited:** One
- 6 **Number of Bids Received:** One
- 7 **Brief Description of Selection Process:** Single Source Award
- 8 **Dollar Value:** [REDACTED]
- 9 **Contract Status:** Open
- 10 **Term Begin:** 2009
- 11 **Term End:** 2010
- 12 **Nature and Scope of Work:** Post SCA Submittal support

2

**Turkey Point Units 6&7**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Steven D. Scroggs  
For the Year Ended 12/31/2010

- 1 **Contract No.:** 4500518167
- 2 **Major Task or Tasks Associated With:** SCA Support
- 3 **Vendor Identity:** Environmental Consulting & Technology, Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** Direct
- 5 **Number of Vendors Solicited:** One
- 6 **Number of Bids Received:** One
- 7 **Brief Description of Selection Process:** Initial Selection-Single Source Award; Change Orders as Predetermined Source
- 8 **Dollar Value:** [REDACTED]
- 9 **Contract Status:** Open- thru CO#1
- 10 **Term Begin:** 2009
- 11 **Term End:** 2010
- 12 **Nature and Scope of Work:** SCA Support

3



**Turkey Point Units 6&7**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$250,000**

Schedule P-7A

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. [Section (8)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY

Witness: Steven D. Scroggs

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

	(A)	(B)	(C)	(D)	Confidential (E)	Confidential (F)	Confidential (G)	Confidential (H)	(I)	(J)	(K)
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Actual/ Estimate Expended as of Prior Year End	Estimate of amount to be Expended in Current Year	Estimated Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description	
1	4500395492	Open- CO#20	2011	2011				Bechtel Power Corp	Comp Bid/ Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and SCA and Response to post-submittal RAI's.	
2	4500404639	Open- CO#3	2011	2011				Westinghouse Electric Co	Sole Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and Response to post-submittal RAI's.	
3	4500430034	Open	2011	2011				Electric Power Research Institute	Single Source	Advanced Nuclear Technology, Near term deployment of Advanced Light Water Reactors.	
4	4500536449	Open	2009	2011				McNabb Hydrogeologic Consulting Inc	Comp Bid	Turkey Point 6&7 UIC Subject Matter Expert Support.	

1 2 3 4 5 6 7 8 9 10 11 12

Turkey Point Units 6&7  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY

Witness: Steven D. Scroggs

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

- 1 **Contract No.:** 4500395482
- 2 **Major Task or Tasks Associated With:** COLA and SCA preparation and support
- 3 **Vendor Identity:** Bechtel Power Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** Direct
- 5 **Number of Vendors Solicited:** Two
- 6 **Number of Bids Received:** Two
- 7 **Brief Description of Selection Process:** Initial selection-Competitive Bid, Change Orders as either Single Source or Predetermined Source
- 8 **Dollar Value:** [REDACTED]
- 9 **Contract Status:** Open- thru CO#20
- 10 **Term Begin:** 2007
- 11 **Term End:** 2011
- 12 **Nature and Scope of Work:** Engineering Services to Support Preparation of COLA and SCA, including post-submittal support for RAI responses

①

# EXHIBIT C

**Exhibit C**  
**Company: Florida Power and Light Company**  
**Title: List of Confidential Documents for Revised Exhibits**  
**Docket No. 100009-EI**

<b>Document</b>	<b>Description</b>	<b>No. of Pages</b>	<b>Conf. Y/N</b>	<b>Line No./Col. No.</b>	<b>Florida Statute 366.093 (3) Subsection</b>	<b>Affiant</b>
1	Schedule T-7: 2009 Construction Costs and Carrying Costs on Construction Cost Balance, Extended Power Update (Exhibit TOJ-1)	3	Y	Pages 1-3, Columns 6-9	(d), (e)	Terry O. Jones
2	Schedule T-7A: 2009 Construction Costs and Carrying Costs on Construction Cost Balance, Extended Power Update (Exhibit TOJ-1)	35	Y	Pages 1-35, Line 8	(d), (e)	Terry O. Jones
3	Schedule T-7: 2009 (Pre) Construction Costs and Carrying Costs on Construction Cost Balance, New Nuclear (Exhibit SDS-1)	1	Y	Page 1, Columns 6-9	(d), (e)	Steven D. Scroggs
4	Schedule T-7A: 2009 (Pre) Construction Costs and Carrying Costs on Construction Cost Balance, New Nuclear (Exhibit SDS-1)	4	Y	Pages 1-4, Line 8	(d), (e)	Steven D. Scroggs
5	Schedule AE-7A: 2010 Construction Costs and Carrying Costs on Construction Cost Balance, Contracts Executed, Extended Power Update (Exhibit TOJ-14)	2	Y	Pages 1-2 Columns 6-9	(d), (e)	Terry O. Jones
6	Schedule AE-7B: 2010 Construction Costs and Carrying	35	Y	Pages 1-35 Line 8	(d), (e)	Terry O. Jones

Document	Description	No. of Pages	Conf. Y/N	Line No./Col. No.	Florida Statute 366.093 (3) Subsection	Affiant
	Costs on Construction Cost Balance, Contract Executed Details, Extended Power Update (Exhibit TOJ-14)					
7	Schedule P-7A: Construction Costs and Carrying Costs on Construction Cost Balance, Contracts Executed, Extended Power Update (Exhibit TOJ-14)	2	Y	Pages 1-2 Columns 6-9	(d), (e)	Terry O. Jones
8	Schedule P-7B: Construction Costs and Carrying Costs on Construction Cost Balance, Contracts Executed Details, Extended Power Update (Exhibit TOJ-14)	35	Y	Pages 1-35 Line 8	(d), (e)	Terry O. Jones
9	Schedule AE-7A: 2010 Preconstruction Costs and Carrying Costs on Construction Cost Balance, Contracts Executed, New Nuclear (Exhibit SDS-9)	1	Y	Page 1 Columns 6-9	(d), (e)	Steven D. Scroggs
10	Schedule AE-7B: 2010 Preconstruction Costs and Carrying Costs on Construction Cost Balance, Contracts Executed Details, New Nuclear (Exhibit SDS-9)	3	Y	Pages 1-3 Line 8	(d), (e)	Steven D. Scroggs
11	Schedule P-7A: Preconstruction Costs and Carrying Costs on	1	Y	Page 1 Columns 6-9	(d), (e)	Steven D. Scroggs

Document	Description	No. of Pages	Conf. Y/N	Line No./Col. No.	Florida Statute 366.093 (3) Subsection	Affiant
	Construction Cost Balance, Contracts Executed, New Nuclear (Exhibit SDS-9)					
12	Schedule P-7B: Preconstruction Costs and Carrying Costs on Construction Cost Balance, Contracts Executed Details, New Nuclear (Exhibit SDS-9)	1	Y	Page 1 Line 8	(d), (e)	Steven D. Scroggs

# EXHIBIT D

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Nuclear Power Plant Cost )  
Recovery Clause )

DOCKET NO. 100009-EI

STATE OF FLORIDA )  
 )  
PALM BEACH COUNTY )

AFFIDAVIT OF TERRY O. JONES

BEFORE ME, the undersigned authority, personally appeared Terry O. Jones who, being first duly sworn, deposes and says:

1. My name is Terry O. Jones. I am currently employed by Florida Power & Light Company ("FPL") as Vice President, Nuclear Power Uprate. I have personal knowledge of the matters stated in this affidavit.

2. I have reviewed Exhibit C and the documents that are included in FPL's Request for Confidential Classification concerning information provided with its Revised Nuclear Filing Requirements, for which I am identified on Exhibit C as the affiant. The documents and materials that I have reviewed contain proprietary confidential business information, including contractual data. Disclosure of this information would violate FPL's contracts with its vendors, work to the detriment of FPL's competitive interests, impair the competitive interests of its vendors and/or impair FPL's efforts to enter into contracts on commercially favorable terms. To the best of my knowledge, FPL has maintained the confidentiality of these documents and materials.

3. Consistent with the provisions of the Florida Administrative Code, such materials should remain confidential for a period of not less than 18 months. In addition, they should be returned to FPL as soon as the information is no longer necessary for the Commission to conduct its business so that FPL can continue to maintain the confidentiality of these documents.

4. Affiant says nothing further.

*Terry Jones*


Terry O. Jones

SWORN TO AND SUBSCRIBED before me this 4 day of August 2010, by Terry O. Jones, who is personally known to me or who has produced \_\_\_\_\_ (type of identification) as identification and who did take an oath.

*Annette L. Givens*

Notary Public, State of Florida

My Commission Expires:





BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Nuclear Power Plant Cost )  
Recovery Clause )

DOCKET NO. 100009-EI

STATE OF FLORIDA )  
 )  
PALM BEACH COUNTY )

AFFIDAVIT OF STEVEN D. SCROGGS

BEFORE ME, the undersigned authority, personally appeared Steven D. Scroggs who, being first duly sworn, deposes and says:

1. My name is Steven D. Scroggs. I am currently employed by Florida Power & Light Company ("FPL") as Senior Director, Project Development. I have personal knowledge of the matters stated in this affidavit.

2. I have reviewed Exhibit C and the documents that are included in FPL's Request for Confidential Classification concerning information provided with its Revised Nuclear Filing Requirements, for which I am identified on Exhibit C as the affiant. The documents and materials that I have reviewed contain proprietary confidential business information, including contractual data. Disclosure of this information would violate FPL's contracts with its vendors, work to the detriment of FPL's competitive interests, impair the competitive interests of its vendors and/or impair FPL's efforts to enter into contracts on commercially favorable terms. To the best of my knowledge, FPL has maintained the confidentiality of these documents and materials.

3. Consistent with the provisions of the Florida Administrative Code, such materials should remain confidential for a period of not less than 18 months. In addition, they should be returned to FPL as soon as the information is no longer necessary for the Commission to conduct its business so that FPL can continue to maintain the confidentiality of these documents.

4. Affiant says nothing further.

*Steven D. Scroggs*  
\_\_\_\_\_  
Steven D. Scroggs

SWORN TO AND SUBSCRIBED before me this 5 day of August 2010, by Steven D. Scroggs, who is personally known to me or who has produced \_\_\_\_\_ (type of identification) as identification and who did take an oath.

*Valerie A. Hnasko*  
\_\_\_\_\_  
Notary Public, State of Florida

My Commission Expires: 5/29/2012



State of Florida



## Public Service Commission

CAPITAL CIRCLE OFFICE CENTER • 2540 SHUMARD OAK BOULEVARD  
TALLAHASSEE, FLORIDA 32399-0850

Jessica Cano  
700 Universe Blvd  
Juno Beach FL 33408

**Re: Acknowledgement of Confidential Filing in Docket No. 100009-EI**

This will acknowledge receipt by the Florida Public Service Commission, Office of Commission Clerk, of a **CONFIDENTIAL DOCUMENT** filed on August 9, 2010, in the above-referenced docket.

Document Number 06599-10 has been assigned to this filing, which will be maintained in locked storage.

If you have any questions regarding this document, please contact Kim Peña, Records Management Assistant, at (850) 413-6393.