



Jessica Cano  
Principal Attorney  
Florida Power & Light Company  
700 Universe Boulevard  
Juno Beach, FL 33408-0420  
(561) 304-5226  
(561) 691-7135 (Facsimile)

RECEIVED-FPSC  
11 MAR -1 PM 3:11  
COMMISSION  
CLERK

March 1, 2011

**VIA HAND DELIVERY**

Ms. Ann Cole  
Division of the Commission Clerk and  
Administrative Services  
Florida Public Service Commission  
Betty Easley Conference Center  
2540 Shumard Oak Boulevard, Room 110  
Tallahassee, FL 32399-0850

claim of confidentiality  
 notice of intent  
 request for confidentiality  
 filed by OPC

For DN 01384-11, which  
is in locked storage. You must be  
authorized to view this DN.-CLK

Re: Docket No. 110009-EI; Nuclear Power Plant Cost Recovery Clause

Dear Ms. Cole:

Enclosed for filing on behalf of Florida Power & Light Company ("FPL") is a Request for Confidential Classification regarding confidential information included in the pre-filed exhibits of FPL witnesses in this proceeding. Seven copies of FPL's request, including Exhibits C and D, are included. Also included are one copy of Exhibit A and two copies of Exhibit B.

Exhibit A consists of the confidential documents, and all information that FPL asserts is entitled to confidential treatment has been highlighted. Exhibit B is an edited version of Exhibit A, in which the information FPL asserts is confidential has been redacted. Exhibit C consists of FPL's justification table supporting its Request for Confidential Classification. Exhibit D contains two affidavits in support of FPL's Request for Confidential Classification. Also included in this filing is a compact disc containing FPL's Request for Confidential Classification and Exhibit C only in Microsoft Word format.

Please contact me if you or your Staff has any questions regarding this filing.

Sincerely,

*Jessica Cano*

Jessica A. Cano

- COM
- APA
- ECR**  *3*
- GCL
- RAD
- SSC
- ADM
- OPC
- CLK

Enclosures  
cc: Parties of Record (w/out enc.)

an FPL Group company

DOCUMENT NUMBER-DATE

01383 MAR-1 =

FPSC-COMMISSION CLERK

**BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION**

In re: Nuclear Power Plant                    )  
Cost Recovery Clause                            )

Docket No. 110009-EI  
Filed: March 1, 2011

**FLORIDA POWER & LIGHT COMPANY'S  
REQUEST FOR CONFIDENTIAL CLASSIFICATION**

Pursuant to Section 366.093, Florida Statutes, and Rule 25-22.006, Florida Administrative Code, Florida Power & Light Company ("FPL") requests confidential classification of portions of Exhibits TOJ-1, TOJ-12 and TOJ-13 to the pre-filed testimony of FPL witness Terry O. Jones and Exhibits SDS-1, SDS-2 and SDS-3 to the pre-filed testimony of FPL witness Steven D. Scroggs. In support of its request, FPL states:

1. FPL is filing contemporaneously with this request the petition, testimony and exhibits in support of its Nuclear Power Plant Cost Recovery True-up for the Periods Ending December 2009 and December 2010. Certain portions of Exhibits TOJ-1, TOJ-12, TOJ-13, SDS-1, SDS-2, and SDS-3 contain confidential contract payment amounts. Pursuant to Rule 25-22.006(3)(a), Florida Administrative Code, FPL is filing this Request for Confidential Classification.

2. The following exhibits are included with and made a part of this request:

a. Exhibit A consists of a copy of the confidential pages on which all information that FPL asserts is entitled to confidential treatment has been highlighted.

b. Exhibit B consists of a copy of the confidential pages on which all information that FPL asserts is entitled to confidential treatment has been redacted.

c. Exhibit C is a table containing an identification of the information highlighted in Exhibit A, together with references to the specific statutory basis or bases

for the claim of confidentiality and to the affidavit in support of the requested classification.

d. Exhibit D includes the affidavits of Bruce Beisler and Steven D. Scroggs, in support of this request.

4. FPL submits that the highlighted information in Exhibit A is proprietary confidential business information within the meaning of Section 366.093(3), Florida Statutes. This information is intended to be and is treated by FPL as private, and its confidentiality has been maintained. Pursuant to Section 366.093, such information is entitled to confidential treatment and it is exempt from the disclosure provisions of the public records law. Thus, once the Commission determines that the information in question is proprietary confidential business information, the Commission is not required to engage in any further analysis or review such as weighing the harm of disclosure against the public interest in access to the information.

5. As the affidavits included in Exhibit D indicate, the information provided by FPL contains information related to bids and contractual terms, the public disclosure of which would violate nondisclosure provisions of FPL's contracts with certain vendors and impair FPL's ability to contract for goods or services on favorable terms in the future. Such information is protected by Section 366.093(3)(d), Florida Statutes. This information is also competitively sensitive, and its disclosure could impair the competitive business of FPL or its vendors. Such information is protected by Section 366.093(3)(e), Florida Statutes.

6. Upon a finding by the Commission that the information highlighted in Exhibit A, and referenced in Exhibit C, is proprietary confidential business information, the information should not be declassified for a period of at least eighteen (18) months and should be returned to

FPL as soon as the information is no longer necessary for the Commission to conduct its business. *See* § 366.093(4), Fla. Stat.

**WHEREFORE**, FPL respectfully requests confidential classification of the material described herein.

Respectfully submitted,

Jessica A. Cano  
Principal Attorney  
Florida Power & Light Company  
700 Universe Boulevard  
Juno Beach, FL 33408  
Telephone: (561) 304-5226  
Facsimile: (561) 691-7135

By: Jessica Cano  
Jessica A. Cano  
Fla. Bar No. 0037372



**CERTIFICATE OF SERVICE  
DOCKET NO. 110009-EI**

I HEREBY CERTIFY that a true and correct copy of Florida Power & Light Company's Request for Confidential Classification (without exhibits) was served by hand delivery\* or U.S. Mail this 1st day of March, 2011 to the following:

Anna Williams, Esq.\*  
Keino Young, Esq.  
Division of Legal Services  
Florida Public Service Commission  
2540 Shumard Oak Blvd.  
Tallahassee, Florida 32399-0850  
KYOUNG@PSC.STATE.FL.US  
ANWILLIA@PSC.STATE.FL.US

J. R. Kelly, Esq.  
Charles Rehwinkel, Esq.  
Joseph McGlothlin  
Office of Public Counsel  
c/o The Florida Legislature  
111 West Madison Street, Room 812  
Tallahassee, Florida 32399  
mcglathlin.joseph@leg.state.fl.us  
Kelly.jr@leg.state.fl.us  
Rehwinkel.Charles@leg.state.fl.us

J. Michael Walls, Esq.  
Blaise Huhta, Esq.  
Carlton Fields Law Firm  
P.O. Box 3239  
Tampa, Florida 33601-3239  
mwalls@carltonfields.com  
bhuhta@carltonfields.com  
Attorneys for Progress

R. Alexander Glenn, Esq.  
John T. Burnett, Esq.  
Progress Energy Service Company, LLC  
P.O. Box 14042  
St. Petersburg, Florida 33733-4042  
john.burnett@pgnmail.com  
alex.glenn@pgnmail.com  
Attorneys for Progress

Matthew Bernier  
Carlton Fields Law Firm  
215 S. Monroe Street, Ste. 500  
Tallahassee, Florida 32301  
mbernier@carltonfields.com

Mr. Paul Lewis, Jr.  
106 East College Ave., Suite 800  
Tallahassee, Florida 32301-7740  
paul.lewisjr@pgnmail.com


Jon C. Moyle, Jr., Esq.  
Vicki Gordon Kaufman, Esq.  
Keefe Anchors Gordon & Moyle, PA  
118 North Gadsden Street  
Tallahassee, Florida 32301  
vkaufman@kagmlaw.com  
jmoyle@kagmlaw.com  
Attorneys for FIPUG

James W. Brew, Esq.  
F. Alvin Taylor, Esq.  
Brickfield, Burchette, Ritts & Stone, P.C.  
1025 Thomas Jefferson Street, NW  
Eighth Floor, West Tower  
Washington, DC 20007-5201  
jbrew@bbrslaw.com  
ataylor@bbrslaw.com  
Attorneys for PCS Phosphate

Randy B. Miller  
White Springs Agricultural Chemicals, Inc.  
Post Office Box 300  
15843 Southeast 78th Street  
White Springs, Florida 32096  
RMiller@pcsposphate.com

Captain Allen Jungels  
AFLSA/JACL-ULFSC  
139 Barnes Drive, St. 1  
Tyndall AFB, Florida 32403-5319  
Allen.Jungels@tyndal.af.mil

By:



Jessica A. Cano

Fla. Bar No. 0037372

# EXHIBIT B

REDACTED

DOCUMENT NUMBER-DATE

01383 MAR-1 =

FPSC-COMMISSION CLERK



EPV 2009 F7



**Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Enclosed**

Schedule T-7

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2009

DOCKET NO 110008

Witness: T. O. Jones

					Confidential	Confidential	Confidential	Confidential			
(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2008)	Amount Expended in Current Year (2009)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	121899	Open	4/28/09 - open	4/28/09 - open					AAF MCQUAY	Competitive	Supply Normal Containment Coolers and Testing Services (PTN)
2	125086	Open	8/17/09 - open	8/17/09 - open					BRV Construction	Competitive	EPU Warehouse (PTN)
3	129789	Open	3/28/09 - open	3/28/09 - open					Calvert Company Inc	Competitive	Ice Phase Bus Duct Coolers and Testing Services (PSL)
4	124436	Open	7/17/09 - open	7/17/09 - open					Calvert Company Inc	Competitive	Ice Phase Bus Duct Coolers, Install, Demo & Testing Services (PTN)
5	121895	Open	4/24/09 - open	4/24/09 - open					Flowserve Corp.	Competitive	Replacement Main Feedwater Pumps & Various Testing (PSL)
6	123137	Open	5/28/09 - open	5/28/09 - open					Flowserve Corp.	Competitive	Main Feedwater Isolation Valves and Testing Services (PTN)
7	125434	Open	8/28/09 - open	8/28/09 - open					Flowserve Corp.	Competitive	Replacement Heater Drain Pumps (PSL)
8	122154	Open	4/27/09 - open	4/27/09 - open					Siemens Energy Inc.	Competitive	Step-Up Transformer (PTN)
9	119078	Open	12/8/08 - open	12/8/08 - open					Westinghouse	OEM	NSSS Engineering Analysis and LAR (PTN)
10	119933	Open	11/24/08 - open	11/24/08 - open					Westinghouse	OEM	NSSS Engineering Analysis and LAR (PSL)
11	121947	Open	4/24/09 - open	4/24/09 - open					Westinghouse	OEM	New & Spent Fuel Critically and Thermal Hydraulic Analysis (PTN)
12	118670	Open	2/18/09 - open	2/18/09 - open					Prote-Power	Single Source	Project Engineering Support (PSL)
13	115297	Open	8/27/08 - open	8/27/08 - open					Areva	Single Source	RSG Design Review and LAR Work (PSL)
14	115338	Open	8/27/08 - open	8/27/08 - open					Areva	Single Source	RCS Design Review (PTN)
15	115361	Open	8/28/08 - open	8/28/08 - open					SPX Corporation	OEM	Valve Rework (PTN)
16	195363	Open	10/02/07 - open	10/02/07 - open					Shaw - Stone & Webster	Single Source	Engineering Support (PSL & PTN)
17	117809	Open	12/03/08 - open	12/03/08 - open					Bectel	Competitive Bid	Engineering Procurement Construction (PTN)
18	116988	Open	08/29/08 - open	08/29/08 - open					Siemens	Single Source	Low Pressure Turbine, Exciter, Exciter Inst. (PSL)
19	117820	Open	12/03/08 - open	12/03/08 - open					Bectel	Competitive Bid	Engineering Procurement Construction (PSL)
20	116280	Open	8/28/08 - open	8/28/08 - open					Siemens	Single Source	Turbine, Generator/Exciter Upgrades & Inst. (PTN)
21	118328	Open	12/18/08 - open	12/18/08 - open					TEI	Competitive Bid	Condenser Tubes (PTN)
22	104980	Complete	8/16/07 - 12/3/08	8/16/07 - 12/3/08					Westinghouse	Single Source	NSSS Component and Fuel Analysis (PSL)
23	118206	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	Moisture Separator Reheaters (PTN)
24	118205	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	Moisture Separator Reheaters (PSL)
25	118241	Open	12/18/08 - open	12/18/08 - open					TEI	Competitive Bid	Feed Water Heaters (PTN)

1 2 3 4 5 6 7 8 ① 9 10 11 12

Project Name: Extended Power Upgrade  
 Construction Costs and Carrying Costs on Construction Cost Balance  
 True-up Filing: Contracts Executed

Schedule T-7

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2008  
 Witness: T. O. Jones

DOCKET NO 110008

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2008)	Amount Expended in Current Year (2008)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
25	112221	Open	4/22/08 - open	4/22/08 - open	\$				Shaw - Stone & Webber	Single Source	Licensing Engineering and BOP Spec Development (PSL)
27	112177	Open	4/22/08 - open	4/22/08 - open	\$				Shaw - Stone & Webber	Single Source	Licensing Engineering and BOP Spec Development (PTN)
28	118271	Complete	12/18/08 - 9/8/09	12/18/08 - 9/8/09	\$				Westinghouse	Single Source	Feed Control System Upgrade (PSL)
29	117272	Open	11/13/08 - open	11/13/08 - open	\$				American Crane	Single Source	Gantry Crane Upgrade (PSL)
30	118224	Open	12/17/08 - open	12/17/08 - open	\$				TEI	Competitive Bid	Feed Water Heaters (PSL)
31	115465	Open	9/30/08 - open	9/30/08 - open	\$				Prote-Power	Single Source	Engineering Services (PTN)
32	118278	Open	12/18/08 - open	12/18/08 - open	\$				TEI	Competitive Bid	TCW Heat Exchangers (PSL)
33	105720	Open	9/12/07 - open	9/12/07 - open	\$				AREVA	Single Source	Neutronics Analysis (PSL)
34	115795	Open	10/29/08 - open	10/29/08 - open	\$				Cameron	Single Source	Ultrasonic Flow Meter Measuring System (PTN)
35	116107	Open	9/29/08 - open	9/29/08 - open	\$				Cameron	Single Source	Ultrasonic Flow Meter Measuring System (PSL)
36	108876	Complete	12/13/07 - 2008	12/13/07 - 2008	\$				TSSD	Single Source	Staff Augmentation (PSL & PTN)
37	114114	Open	7/03/08 - open	7/03/08 - open	\$				Richard Speas	Single Source	Staff Augmentation (PSL)
38	115036	Open	8/14/08 - open	8/14/08 - open	\$				Babcock & Wilcox	Single Source	Steam Generator Component Design Review (PSL)
39	112228	Open	4/23/08 - open	04/23/08 - open	\$				Westinghouse	Single Source	Steam Generator Services for Moisture Carryover (PTN)
40	113030	Open	5/20/08 - open	5/20/08 - open	\$				FPL Seabrook	Single Source	FPLE personnel supporting FPL Upgrades (PSL & PTN)
41	115391	Open	8/29/08 - open	8/29/08 - open	\$				NAI	Single Source	Radiological Consequence Analysis (PSL)
42	112987	Open	5/19/08 - open	5/19/08 - open	\$				NAI	Single Source	Radiological Consequence Analysis (PTN)
43	4505621317	Open	9/09/08 - open	9/09/08 - open	\$				Arva	Competitive	Inverters (PTN)
44	128348	Open	10/08/08 - open	10/08/08 - open	\$				ABB	Competitive	Replacement Transformer Coolers (PSL)
45	128483	Open	11/05/08 - open	11/05/08 - open	\$				Joseph Out Corporation	Competitive	Cooling Water Heat Exchangers (PTN)
46	127777	Open	12/08/08 - open	12/08/08 - open	\$				High Bridge	Single Source	Estimating Services (PTN)
47	127381	Open	12/22/08 - open	12/22/08 - open	\$				Alphabet Consulting	Single Source	Procedure Writers (PTN)
48	123762	Open	6/25/08 - open	6/25/08 - open	\$				Key Controls of Tampa	OEM	Control System Tuning and Dynamic Analysis (PTN)
49	118988	Open	01/22/09 - open	01/22/09 - open	\$				Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 2)
50	118983	Open	1/14/2009 - open	1/14/2009 - open	\$				Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 1)

1 2 3 4 5 6 7 8 9 10 11 12

(2)

**Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Enclosed**

Schedule T-7

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all enclosed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2008  
Witness: T. O. Jones

DOCKET NO 110008

	(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2008)	Amount Expended in Current Year (2008)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
51	118637	Open	7/28/08 - open	7/28/08 - open	\$ 425,000				Western Services	Competitive	NBSS Simulator Reactor Core Model Upgrade (PSL)
52	118844	Open	01/15/08 - open	01/15/08 - open	\$ 385,400				Western Services	Competitive	NBSS Simulator Reactor Core Model Upgrade (PTM)
53	121143	Complete	4/7/2008 - 2008	4/7/2008 - 2008	\$ 97,239				Westinghouse	OEM	Refurbishment Evaluation for Misc Power Switch Assemblies (PSL)
54	490467/877	Open	11/10/2008-open	11/10/2008-open	\$ 6,670,575				Siemens	Competitive	Generator Step-up Transformers (PSL)

1 2 3 4 5 6 7 8 9 10 11 12

Legend:

OEM = Original Equipment Manufacturer

(3)



EPU  
2009 T7-A



Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.  
For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PO 121889
- 2 Major Task or Tasks Associated With:  
Supply Eight (8) Normal Containment Coolers and provide Testing Services
- 3 Vendor Identity:  
AAF MCQUAY
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
2
- 7 Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process resulting in an award to AAF McQuay.
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
April 29, 2009
- 11 Term End:  
July 2, 2011, plus warranty period
- 12 Nature and Scope of Work:  
Supply Eight (8) Normal Containment Coolers and provide Testing Services

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PO 125086
- 2 Major Task or Tasks Associated With:  
EPU Project Storage
- 3 Vendor Identity:  
BRV Construction
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process resulting in an award to BRV Construction.
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
August 17, 2009
- 11 Term End:  
May 4, 2010, plus warranty period
- 12 Nature and Scope of Work:  
Design, Build, and Erect the PTN Warehouse

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.  
For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO 120789
- 2 Major Task or Tasks Associated With:  
Replacement IsoPhase Bus Duct Coolers
- 3 Vendor Identity:  
Calvert Company Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process resulting in an award to Calvert Company Inc.
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
March 26, 2009
- 11 Term End:  
December 1, 2011, plus warranty period
- 12 Nature and Scope of Work:  
Replacement IsoPhase Bus Duct Coolers, Technical Installation Support and Field Testing.

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.  
For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PO 124435
- 2 Major Task or Tasks Associated With:  
Replacement Isolated Phase BusDuct
- 3 Vendor Identity:  
Calvert Company Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process resulting in an award to Calvert Company Inc.
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
July 17, 2009
- 11 Term End:  
January 15, 2011, plus warranty period
- 12 Nature and Scope of Work:  
Replacement Isolated Phase BusDuct, Demolition and Installation Services, Evaluation, Testing and Engineering

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009

Witness: T. O. Jones

- 1 Contract No.:  
PSL PO 121985
- 2 Major Task or Tasks Associated With:  
Replacement Main Feedwater Pumps
- 3 Vendor Identity:  
FlowsERVE Corp.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
5
- 6 Number of Bids Received:  
2
- 7 Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process resulting in an award to FlowsERVE Corp.
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
April 24, 2009
- 11 Term End:  
January 2012, plus warranty period
- 12 Nature and Scope of Work:  
Replacement Main Feedwater Pumps, spare parts and technical direction of installation.

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PQ 123137
- 2 Major Task or Tasks Associated With:  
Main Feedwater Isolation Valves
- 3 Vendor Identifier:  
Flowsolve Corp.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process resulting in an award to Flowsolve Corp.
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
May 28, 2008
- 11 Term End:  
2011, plus warranty
- 12 Nature and Scope of Work:  
Main Feedwater Isolation Valves, Technical Field Services, Testing, Engineering and Documentation

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO 125454
- 2 Major Task or Tasks Associated With:  
Replacement Heater Drain Pumps
- 3 Vendor Identity:  
Flowsolve Corp.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process resulting in an award to Flowsolve Corp.
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
August 28, 2009
- 11 Term End:  
December 2011, plus warranty
- 12 Nature and Scope of Work:  
Replacement Heater Drain Pumps, Spare Heater, Technical Direction

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PO 122154
- 2 Major Task or Tasks Associated With:  
Step-Up Transformers
- 3 Vendor Identity:  
Siemens Energy Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
2
- 6 Number of Bids Received:  
2
- 7 Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process resulting in an award to Siemens Energy Inc.
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
April 27, 2008
- 11 Term End:  
August 2011, plus warranty
- 12 Nature and Scope of Work:  
Uprate Step-Up Transformers from 850 MVA to 970 MVA

(8)



Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PO 119078
- 2 Major Task or Tasks Associated With:  
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4
- 3 Vendor Identity:  
Westinghouse Electric Co.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
OEM
- 8 Dollar Value:  
Orig [REDACTED] Rev 1 reduces to [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
January 26, 2008
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO 119653
- 2 Major Task or Tasks Associated With:  
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2
- 3 Vendor Identity:  
Westinghouse Electric Corp.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
OEM
- 8 Dollar Value:  
Original [REDACTED] Rev. 1 reduces to [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
February 17, 2009
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.  
For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO 115297 (PSL)
- 2 Major Task or Tasks Associated With:  
Design Review for LAR (Steam Generator and Reactor Head)
- 3 Vendor Identity:  
AREVA
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows:  
Rev. 0 [REDACTED] Rev. 2 [REDACTED] Rev. 3 [REDACTED]  
Rev. 4 [REDACTED] Rev. 6 [REDACTED] Rev. 7 [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
August 27, 2008
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
Design Review for LAR (Steam Generator and Reactor Head)

(11)

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

1 Contract No.:  
PO 115338

2 Major Task or Tasks Associated With:  
Engineering Analysis

3 Vendor Identity:  
AREVA

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:  
1

6 Number of Bids Received:  
1

7 Brief Description of Selection Process:  
Single Source

8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows:  
Rev. 0, [REDACTED], Rev. 2, [REDACTED], Rev. 3, [REDACTED]  
Rev. 6, [REDACTED], Rev. 7, [REDACTED], Rev. 8, [REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
August 27, 2008

11 Term End:  
open

12 Nature and Scope of Work:  
Design review for the Reactor Coolant system, Control Rod Mechanism, EMA, CFD and B&M

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 105353
- 2 Major Task or Tasks Associated With:  
Initial BOP Scoping Support for EPU
- 3 Vendor Identity:  
Shaw Stone & Webster
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Sole Source
- 8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows:  
RO: [REDACTED] R: [REDACTED] RC: [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
October 2, 2007
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
BOP Scoping Support (engineering) for the EPU Project

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO 117820  
PTN PO 117809
- 2 Major Task or Tasks Associated With:  
Provide Engineering, Procurement and Construction Services for PSL and PTN
- 3 Vendor Identity:  
Bechtel
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
6
- 6 Number of Bids Received:  
5
- 7 Brief Description of Selection Process:  
Bidders were evaluated against predetermined technical and commercial criteria, awarding to the lowest evaluated bidder.
- 8 Dollar Value:  
PSL [REDACTED]  
PTN [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
PSL PO-117820 December 2, 2008  
PTN PO 117809 December 2, 2008
- 11 Term End:  
PSL & PTN December 31, 2012
- 12 Nature and Scope of Work:  
Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (alara), safety, security interface and other services as designated in the contract.

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 116088
- 2 Major Task or Tasks Associated With:  
Turbine/Generator Uprate
- 3 Vendor Identity:  
Siemens Power
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct
- 5 Number of Vendors Solicited:  
SSJ
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
BPO [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 29, 2008
- 11 Term End:  
March 31, 2013
- 12 Nature and Scope of Work:  
Engineering, Parts and Installation for PSL Turbine/Generator Uprate

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 116080
- 2 Major Task or Tasks Associated With:  
PTN Turbine Generator Uprate
- 3 Vendor Identity:  
Siemens Power
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct
- 5 Number of Vendors Solicited:  
SSJ  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 29, 2008
- 11 Term End:  
March 31, 2013
- 12 Nature and Scope of Work:  
PTN Engineering, Parts and Installation for Turbine/Generator Uprate



Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009

Witness: T. O. Jones

- 1 Contract No.:  
PO # 118328
- 2 Major Task or Tasks Associated With:  
PTM Condenser Tube Bundles for Unit 3 & 4
- 3 Vendor Identity:  
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low.
- 8 Dollar Value:  
Original Contract: [REDACTED] R1 Changed Dollar Value to [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 19, 2008
- 11 Term End:  
March 1, 2011 plus warranty period
- 12 Nature and Scope of Work:  
PTM Condenser Tube Bundles with Unit 3 delivery 6-1-10 and Unit 4 delivery 12-1-10

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 10-690
- 2 Major Task or Tasks Associated With:  
Phase I NSSS Critical Path Activities
- 3 Vendor Identity:  
Westinghouse
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
Sole Source Justification
- 6 Number of Bids Received:  
Sole Source Justification
- 7 Brief Description of Selection Process:  
Westinghouse possess all of the required design information and has performed all of the current licensing.
- 8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows:  
Rev 0 [REDACTED] Rev 1 [REDACTED] Rev 2 [REDACTED]  
Rev 4 [REDACTED]
- 9 Contract Status:  
Closed
- 10 Term Begin:  
August 16, 2007
- 11 Term End:  
Completed December 3, 2009
- 12 Nature and Scope of Work:  
Reactor Core Design and Analysis

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

1 Contract No.:  
PO # 118206

2 Major Task or Tasks Associated With:  
PTN MSR's for Units 3 & 4

3 Vendor Identity:  
Thermal Engineering International (USA) Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:  
3

6 Number of Bids Received:  
2

7 Brief Description of Selection Process:  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low

8 Dollar Value:  
[REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
December 17, 2008

11 Term End:  
September 1, 2012 plus warranty period

12 Nature and Scope of Work:  
PTN MSR's with 12-1-11 delivery for Units 3 & 5-1-12 delivery for Unit 4

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009

Witness: T. O. Jones

1 Contract No.:  
PO # 118205

2 Major Task or Tasks Associated With:  
PSL MSR's for Units 1 & 2

3 Vendor Identity:  
Thermal Engineering International (USA) Inc.

4 Vendor Affiliation (specify 'Direct' or 'Indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:  
3

6 Number of Bids Received:  
2

7 Brief Description of Selection Process:  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low

8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows:  
Rev 0 [REDACTED] Rev 3 [REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
December 17, 2006

11 Term End:  
October 1, 2011 plus warranty period

12 Nature and Scope of Work:  
PSL MSR's with 7-1-11 delivery for Units 1 & 8-1-10 delivery for Unit 2

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 118241
- 2 Major Task or Tasks Associated With:  
PTN Feedwater Heaters for Units 3 & 4
- 3 Vendor Identity:  
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 19, 2008
- 11 Term End:  
March 1, 2011 plus warranty period
- 12 Nature and Scope of Work:  
PTN Feedwater Heaters with 6-1-10 delivery for Unit 3 and 12-1-10 delivery for Unit 4

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 112221
- 2 Major Task or Tasks Associated With:  
Engineering Services
- 3 Vendor Identity:  
Show Stone & Webster
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
SSJ
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows: BPO  
Rev 0 Max Value [REDACTED], Rev. 4 Max Value [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
April 22, 2008
- 11 Term End:  
December 31, 2012
- 12 Nature and Scope of Work:  
PSL BOP Engineering

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 112177
- 2 Major Task or Tasks Associated With:  
Engineering Services
- 3 Vendor Identity:  
Shaw Stone & Webster
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
SSJ
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows: BPO 112177 established in the amount of [REDACTED] Rev 2 [REDACTED] Rev 5 [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
April 22, 2006
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
Engineering for the PSL Uprate Project

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO 117272
- 2 Major Task or Tasks Associated With:  
Gantry crane repair/modification
- 3 Vendor Identity:  
American Crane & Equip.
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Sole Source/OEM
- 8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows: Rev  
0 [REDACTED] Rev 1 [REDACTED] Rev 2 [REDACTED] Rev 3 [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
November 13, 2008
- 11 Term End:  
December 31, 2010
- 12 Nature and Scope of Work:  
Complete modification of Unit 1 crane and update of electrical components for Unit 2 crane



Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 118224
- 2 Major Task or Tasks Associated With:  
PSL Feedwater Heaters for Units 1 & 2
- 3 Vendor Identity:  
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
clarifications with award made to TEI as the total evaluated low bidder.
- 8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows: Rev 0 [REDACTED] Rev 1 [REDACTED] Rev 3 [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 17, 2008
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
PSL Feedwater Heaters with 12-1-08 delivery for Units 1 & 6-1-10 delivery for Unit 2

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 115485
- 2 Major Task or Tasks Associated With:  
Eng. Services for NSSS, BOP & Licensing Activities
- 3 Vendor Identity:  
Proto-Power
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
SSJ
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 3, 2008
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
PTN Eng. Services for NSSS, BOP and Licensing Activities.

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 116276
- 2 Major Task or Tasks Associated With:  
PSL Heat Exchangers for Units 1 & 2
- 3 Vendor Identity:  
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low
- 8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows:  
Rev 0 [REDACTED] Rev 2 [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 19, 2008
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
PSL Heat Exchangers with 12-1-09 delivery for Units 1 & 6-1-10 delivery for Unit 2

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.  
For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 105720
- 2 Major Task or Tasks Associated With:  
PSL Fuels Study
- 3 Vendor Identity:  
Areva
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
SSJ
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
Original Order was issued at [REDACTED] A series of purchase order revisions (pvs 1 -13) have resulted in a revised dollar value of [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 12, 2007
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
Fuels Performance Study and Analysis

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009

Witness: T. O. Jones

- 1 Contract No.:  
PO # 116796
- 2 Major Task or Tasks Associated With:  
Ultrasonic Flow Measuring System
- 3 Vendor Identity:  
Cameron Technologies
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
SSJ
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
BPO [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
October 29, 2006
- 11 Term End:  
July 31, 2012
- 12 Nature and Scope of Work:  
Ultrasonic Flow Measuring System for PTN

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO 116107
- 2 Major Task or Tasks Associated With:  
Ultrasonic Flow Measuring System
- 3 Vendor Identity:  
Cameron Technologies
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
SSJ
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
BPC [REDACTED]
- 9 Contract Status:  
Awarded
- 10 Term Begin:  
September 29, 2008
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Ultrasonic Flow Measuring System for PTM

70

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 4500621317
- 2 Major Task or Tasks Associated With:  
Inductors
- 3 Vendor Identity:  
Aresz
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive Selection
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 8, 2009
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Supply of Inductors

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009

Witness: T. O. Jones

- 1 Contract No.:  
PO # 128248
- 2 Major Task or Tasks Associated With:  
Replacement Transformer Coolers
- 3 Vendor Identity:  
ABB
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Competitive Selection, Commercial and Technical Evaluation
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
October 8, 2009
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Replacement Transformer Coolers



Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 126433
- 2 Major Task or Tasks Associated With:  
Turbine Plant Cooling Water Heat Exchangers
- 3 Vendor Identity:  
Joseph Oat Corporation
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive Selection, Commercial and Technical Evaluation
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
November 5, 2009
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Supply Turbine Plant Cooling Water Heat Exchangers

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 Contract No.:  
PTW PO # 127881
- 2 Major Task or Tasks Associated With:  
Procedure Writers
- 3 Vendor Identity:  
Absolute Consulting
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 22, 2009
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Procedure Writers

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 110009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2009  
Witness: T. O. Jones

- 1 **Contract No.:**  
PSL PO # 4500457077
- 2 **Major Task or Tasks Associated With:**  
PSL Generator Step-up Transformers
- 3 **Vendor Identity:**  
Siemens
- 4 **Vendor Affiliation (specify "Direct" or "Indirect"):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
7
- 6 **Number of Bids Received:**  
7
- 7 **Brief Description of Selection Process:**  
Competitive
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
November 10, 2008
- 11 **Term End:**  
Open
- 12 **Nature and Scope of Work:**  
PSL Generator Step-up Transformers

PTN 2009-77

Project Name: New Nuclear  
 Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
 Final True-up Filing: Contracts Executed

Schedule T-7

Florida (2)(c)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and description of work.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2009

DOCKET NO.: 110009-EI

Witness: Steven D. Scroggs

CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract (a)	Current Term of Contract (a)	Original Amount (b)	Actual Expended as of Prior Year End (2008) (c)	Actual Expended in Current Year (2009)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	4500395482	Open- COF19	11/8/2007- open	11/11/2008- open					Becthal Power Corp	Comp Bid/ Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and SCA and Response to post-submittal RAF's.
2	4500404839	Open- COF5	1/31/2008- open	9/17/2008- open					Woolinghouse Electric Co	Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and Response to post-submittal RAF's.
3	4500421408	Open- COM4	5/1/2008- open	11/24/2008- open					Ecological Associates	Single Source	Aquatic biological characterization and assessment - See grass Survey & Report
4	4500430994	Open	6/16/2008- open	6/16/2008- open					Electric Power Research Institute	Single Source	Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors
5	4500445122	Open- COF1	8/9/2008- open	8/17/2008- open					Eco Metrics, Inc	Single Source	Environmental Consulting Services
6	4500447075	Closed	8/28/2008- open	8/23/2008- open					Optical Geometrics	Single Source	Flight-of-new LIDAR Survey Turkey Point-Largo Ave
7	4500453285	Open- COF2	10/8/2008- open	8/11/2008- open					BVZ Power Partners-Nuclear	Single Source/ Predetermined Source	Preliminary Engineering and Construction Planning for Turkey Point 6&7
8	4500477244	Open- COF1	12/8/2008- open	8/18/2008- open					HDR Engineering, Inc	Single Source	Aquifer Performance Testing Support
9	4500517152	Open	7/10/2008- open	7/10/2008- open					McHale Hydrogeologic Consulting Inc	Single Source	Turkey Point 6&7 Post SCA Submittal and UIC Licensing Support
10	4500518160	Open	7/23/2008- open	7/23/2008- open					Goldier Associates Inc	Single Source	Turkey Point 6&7 Post SCA Submittal Support
11	4500518167	Open	7/23/2008- open	7/23/2008- open					Environmental Consulting and Technology Inc	Single Source/ Predetermined Source	Turkey Point 6&7 SCA Support
12	4500536449	Open	10/12/2008- open	10/12/2008- open					McHale Hydrogeologic Consulting Inc	Comp Bid	Turkey Point 6&7 UIC Subject Matter Expert Support
13	4500425707	Open-COF2	5/23/2008- open	11/8/2008- open					HDR Engineering, Inc.	Comp Bid/ Single Source	Conceptual Engineering of Cooling Water Supply and Discharge
14	4500482222	Open	3/1/2008- open	3/1/2008- open					Jefferson Wells International	Comp Bid/ Single Source	New Nuclear suit

Notes:

- (a) Updated columns (C) and (D) to reflect actual date of original contract and execution date of most recent change order for year ended 2008.
- (b) Updated original amount of contract No. 4500421408 (Line 3, Column (E)) to reflect actual amount released on the original contract.
- (c) Updated column (F) to reflect actual expended as of prior year end 2008.
- (d) Updated column (G) to reflect actual expended in current year 2009.
- (e) Lines 12, 13, and 14 were omitted in the print range of the original filing.

①



2009 PIN T-7A



Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed Details

[Section (B)(e)]

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

COMPANY: Florida Power & Light Company

For the Year Ended 12/31/2008

DOCKET NO.: 110009-EI

Witness: Steven D. Scroggs

- 1 Contract No.:  
4500395492
- 2 Major Task or Tasks Associated With:  
COLA and SCA preparation and support
- 3 Vendor Identity:  
Bechtel Power Corporation
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct
- 5 Number of Vendors Solicited:  
Two
- 6 Number of Bids Received:  
Two
- 7 Brief Description of Selection Process:  
Initial contract competitively bid; change orders #01-#11 issued single source; all subsequent change orders issued Predetermined Source
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active- CO#19
- 10 Term Begin:  
11/8/2007
- 11 Term End:  
12/31/2011
- 12 Nature and Scope of Work:  
Engineering Services to Support Preparation of COLA and SCA, including post-submittal support for RAI responses.

Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balances  
Final True-up Filing: Contracts Executed Details

[Section 8(c)]

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

COMPANY: Florida Power & Light Company

For the Year Ended 12/31/2008

DOCKET NO.: 110008-BI

Witness: Steven D. Scroggs

- 1 Contract No.:  
4500452285
- 2 Major Task or Tasks Associated With:  
Preliminary Engineering and Construction Planning
- 3 Vendor Identific:  
BVZ Power Partners- Nuclear
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct
- 5 Number of Vendors Solicited:  
One
- 6 Number of Bids Received:  
One
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active- CO#2
- 10 Term Begin:  
10/8/2008
- 11 Term End:  
12/31/2012
- 12 Nature and Scope of Work:  
Preliminary Engineering and Construction Planning



Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: Florida Power & Light Company  
DOCKET NO.: 110009-EE

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, For the Year Ended 12/31/2009 brief description of vendor selection process, and current status of the contract. Witness: Steven D. Sorogge

- 1 Contract No.:  
4500518160
- 2 Major Task or Tasks Associated With:  
Post SCA Submittal support
- 3 Vendor Identity:  
Golder Associates, Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct or indirect relationship with the vendor
- 5 Number of Vendors Solicited:  
One
- 6 Number of Bids Received:  
One
- 7 Brief Description of Selection Process:  
Single source
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
7/23/2009
- 11 Term End:  
12/31/2009
- 12 Nature and Scope of Work:  
Post SCA Submittal support

Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed Details

[Section (b)(c)]

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: Florida Power & Light Company

DOCKET NO.: 110088-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, For the Year Ended 12/31/2009 brief description of vendor selection process, and current status of the contract.

Witness: Steven D. Scroggs

- 1 Contract No.:  
4500518167
- 2 Major Task or Tasks Associated With:  
SCA Support
- 3 Vendor Identity:  
Environmental Consulting and Technology, Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct
- 5 Number of Vendors Solicited:  
One
- 6 Number of Bids Received:  
One
- 7 Brief Description of Selection Process:  
Single source
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
7/23/2009
- 11 Term End:  
12/31/2009
- 12 Nature and Scope of Work:  
SCA Support



OR A-LL 290



Project Name: Extended Power Upgrade  
 Construction Costs and Carrying Costs on Construction Cost Balance  
 True-up Filings: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2010  
 Witness: T. O. Jones

DOCKET NO 110006-EI

	(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Amount Expended in Current Year (2010)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	121899	Open	4/23/09 - open	4/23/09 - 03/2013	\$				AAF MCQUAY	Competitive	Supply Normal Containment Coolers and Testing Services (PTN)
2	125089	Complete	8/17/09 - 8/21/10	8/17/09 - 8/21/10	\$				BRV Construction	Competitive	EPU Warehouse (PTN)
3	126798	Open	3/26/09 - open	3/26/09 - 06/2012	\$				Calvert Company Inc.	Competitive	Ice Phase Bus Duct Coolers and Testing Services (PSL)
4	124436	Open	7/17/09 - open	7/17/09 - 09/2012	\$				Calvert Company Inc.	Competitive	Ice Phase Bus Duct Coolers, Install, Demo & Testing Services (PTN)
5	121985	Open	4/24/09 - open	4/24/09 - 06/2012	\$				Flourens Corp.	Competitive	Replacement Main Feedwater Pumps & Various Testing (PSL)
6	123137	Open	5/28/09 - open	5/28/09 - 02/2011	\$				Flourens Corp.	Competitive	Main Feedwater Isolation Valves and Testing Services (PTN)
7	125454	Open	8/28/09 - open	8/28/09 - 06/2012	\$				Flourens Corp.	Competitive	Replacement Heater Drain Pumps (PSL)
8	122154	Open	4/27/09 - open	4/27/09 - 05/2011	\$				Siemens Energy Inc.	Competitive	Step-Up Transformer (PTN)
9	119078	Open	12/8/09 - open	12/8/09 - open	\$				Westinghouse	OEM	NSSS Engineering Analysis and LAR (PTN)
10	118953	Open	11/24/09 - open	11/24/09 - open	\$				Westinghouse	OEM	NSSS Engineering Analysis and LAR (PSL)
11	121947	Open	4/24/09 - open	4/24/09 - open	\$				Westinghouse	OEM	New & Spent Fuel Criticality and Thermal Hydraulic Analysis (PTN)
12	119870	Open	2/19/09 - open	2/19/09 - open	\$				Prote-Power	Single Source	Project Engineering Support (PSL)
13	119297	Open	8/27/09 - open	8/27/09 - open	\$				Arvea	Single Source	RSG Design Review and LAR Work (PSL)
14	115336	Open	8/27/09 - open	8/27/09 - open	\$				Arvea	Single Source	RCS Design Review (PTN)
15	115351	Complete	8/29/09 - 09/03/10	8/29/09 - 09/03/10	\$				SPX Corporation	OEM	Valve Rework (PTN)
16	105363	Open	10/02/07 - open	10/02/07 - open	\$				Shaw - Stone & Webster	Sole Source	Engineering Support (PSL & PTN)
17	117809	Open	12/02/08 - open	12/02/08 - 04/2013	\$				Bachtel	Competitive Bid	Engineering Procurement Construction (PTN)
18	118988	Open	09/29/08 - open	09/29/08 - 03/2013	\$				Siemens	Single Source	Low Pressure Turbine, Boiler, Exhaust Inst. (PSL)
19	117820	Open	12/02/08 - open	12/02/08 - 12/2012	\$				Bachtel	Competitive Bid	Engineering Procurement Construction (PSL)
20	118990	Open	9/29/08 - open	9/29/08 - 09/2013	\$				Siemens	Single Source	Turbine, Generator/Boiler Upgrades & Inst. (PTN)
21	118328	Open	12/19/08 - open	12/19/08 - 03/2013	\$				TEI	Competitive Bid	Condenser Tubes (PTN)
22	118205	Open	12/17/08 - open	12/17/08 - 03/2013	\$				TEI	Competitive Bid	Moisture Separator Reheaters (PTN)
23	118205	Open	12/17/08 - open	12/17/08 - 07/2012	\$				TEI	Competitive Bid	Moisture Separator Reheaters (PSL)
24	118241	Open	12/19/08 - open	12/19/08 - 03/2013	\$				TEI	Competitive Bid	Feed Water Heaters (PTN)

1 2 3 4 5 6 7 8 9 10 11 12

(1)

**Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: Florida Power & Light Company

DOCKET NO 110008-EI

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work.

For the Year Ended: 12/31/2010  
Witness: T. O. James

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Amount Expended in Current Year (2010)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
25	112221	Open	4/22/08 - open	4/22/08 - 12/2012	\$				Shaw - Stone & Webster	Single Source	Licensing Engineering and BOP Spec Development (PSL)
26	112177	Open	4/22/08 - open	4/22/08 - open	\$				Shaw - Stone & Webster	Single Source	Licensing Engineering and BOP Spec Development (PTN)
27	117272	Open	11/13/08 - open	11/13/08 - 01/2011	\$				American Crane	Single Source	Gantry Crane Upgrade (PSL)
28	118224	Open	12/17/08 - open	12/17/08 - open	\$				TEI	Competitive Bid	Feed Water Heaters (PSL)
29	115485	Open	9/03/08 - open	9/03/08 - open	\$				Proto-Power	Single Source	Engineering Services (PTN)
30	118278	Open	12/19/08 - open	12/19/08 - open	\$				TEI	Competitive Bid	TCW Heat Exchangers (PSL)
31	105720	Open	8/12/07 - open	8/12/07 - open	\$				AREVA	Single Source	Neutronics Analysis (PSL)
32	118708	Open	10/29/08 - open	10/29/08 - 09/2013	\$				Cameron	Single Source	Ultrasonic Flow Meter Measuring System (PTN)
33	118107	Open	9/29/08 - open	9/29/08 - open	\$				Cameron	Single Source	Ultrasonic Flow Meter Measuring System (PSL)
34	114114	Open	7/03/08 - open	7/03/08 - open	\$				Richard Sloos	Single Source	Staff Augmentation (PSL)
35	115036	Open	8/14/08 - open	8/14/08 - open	\$				Balbrook & Wilcox	Single Source	Steam Generator Component Design Review (PSL)
36	112228	Open	4/23/08 - open	04/23/08 - open	\$				Westinghouse	Single Source	Steam Generator Services for Moisture Carryover (PTN)
37	113030	Open	5/20/08 - open	5/20/08 - open	\$				FPL Seabrook	Single Source	FPLE personnel supporting FPL Upgrades (PSL & PTN)
38	115391	Open	8/29/08 - open	8/29/08 - open	\$				NAI	Single Source	Radiological Consequence Analysis (PSL)
39	112967	Open	5/19/08 - open	5/19/08 - open	\$				NAI	Single Source	Radiological Consequence Analysis (PTN)
40	4500521317	Open	9/08/09 - open	9/08/09 - open	\$				Areva	Competitive	Inductors (PTN)
41	128248	Open	10/08/08 - open	10/08/08 - open	\$				ABB	Competitive	Replacement Transformer Coolers (PSL)
42	128453	Open	11/05/08 - open	11/05/08 - open	\$				Joseph Ott Corporation	Competitive	Cooling Water Heat Exchangers (PTN)
43	127777	Open	12/08/08 - open	12/08/08 - open	\$				Hish Bridge	Single Source	Estimating Services (PTN)
44	127851	Open	12/22/08 - open	12/22/08 - open	\$				Absolute Consulting	Single Source	Procedure Writers (PTN)
45	123782	Open	8/25/08 - open	8/25/08 - open	\$				Key Concepts of Tampa	CEM	Control System Tuning and Dynamic Analysis (PTN)
46	118886	Open	01/22/09 - open	01/22/09 - open	\$				Holtec	Single Source	Fuel Storage Criticality and related analysis (PSL 2)
47	118563	Open	1/14/09 - open	1/14/09 - open	\$				Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 1)
48	118827	Open	7/28/09 - open	7/28/09 - open	\$				Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PSL)
49	118844	Open	01/15/09 - open	01/15/09 - open	\$				Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PTN)

1 2 3 4 5 6 7 8 9 10 11 12

(2)

**Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: Florida Power & Light Company

DOCKET NO: 110008-EI

(1) EXPLANATION: For all executed contracts exceeding \$200,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work.

For the Year Ended: 12/31/2010  
Witness: T. O. Jones

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Amount Expended in Current Year (2010)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
50	4500467077	Open	11/10/08-open	11/10/08-open	\$				Siemens	Competitive	Generator Step-up Transformers (PSL)
51	130678	Open	5/6/10 - open	5/6/10 - open	\$				Fisher Controls	Competitive	Modified Feedwater Regulating Valves/Actuators (PSL)
52	130180	Open	3/29/10 - open	3/29/10 - open	\$				Flowserve Corp.	Competitive	Replacement Condensate Pumps (PSL)
53	130812	Open	4/22/10 - open	4/22/10 - open	\$				Flowserve Corp.	Competitive	Condensate Pumps (PTN)
54	130649	Open	4/22/10 - open	4/22/10 - open	\$				Flowserve Corp.	Competitive	Main Feedwater Pumps (PTN)
55	126327	Open	10/13/08 - open	10/13/08 - open	\$				Invenys	OEM	Control System PWH, Moisture Separator (PTN)
56	128639	Open	3/17/10 - open	3/17/10 - open	\$				Invenys	Competitive	Turbine Digital Upgrade (PTN)
57	130272	Open	4/08/2010 - open	4/08/2010 - open	\$				Siemens Energy Inc.	Competitive	Electro-Hydraulic Fluid Systems (PTN)
58	128442	Complete	3/08/10 - 11/12/10	3/08/10 - 11/12/10	\$				Westinghouse	Single Source	Red Control Systems upgrades (PSL)
59	131355	Open	5/21/10 - open	5/21/10 - open	\$				Brand Energy Solutions	Competitive	Supply Scaffolding Material (PTN)
60	131381	Open	5/25/10 - open	5/25/10 - open	\$				BRV Construction	Competitive	Design/Construct fabrication area inside the CSF (PTN)
61	131589	Open	5/27/10 - open	5/27/10 - open	\$				All Star Tolls	Competitive	Supply Cleaning Services (PTN)
62	4500657984	Complete	4/10/10 - 4/30/10	4/10/10 - 4/30/10	\$				Southeast Power Corp.	Competitive	Contract labor for work on PSL Transmission Lines
63	4500598420	Open	8/18/10 - open	8/18/10 - open	\$				Energy Evolvers	Competitive	Electrical contract labor work @ Turkey Point 230 kV substation
64	131826	Open	6/14/10 - open	6/14/10 - open	\$				Siemens Energy Inc.	Single Source	PSL-19 Pre-planning TG Installation Work
65	131533	Open	6/10/10 - open	6/10/10 - open	\$				Arves	OEM	Non-Fuels NSSS Interim LAR (PSL 1 & 2)
66	131807	Open	6/11/10 - open	6/11/10 - open	\$				Arves	OEM	Fuels Related Interim LAR/MOD for EPU at PSL
67	131585	Open	6/15/10 - open	6/15/10 - open	\$				Shaw - Stone & Webster	PDS	Interim LAR/MOD Support for EPU at PSL
68	131383	Open	6/10/10 - open	6/10/10 - open	\$				Fisher Controls	Competitive	Heater Drain BOP Replacement Valves at PSL
69	131742	Open	6/16/10 - open	6/16/10 - open	\$				Westinghouse	PDS	LARRAI for Non-Fuels NSSS related scope (PSL)
70	132077	Open	6/17/10 - open	6/17/10 - open	\$				Siemens Energy Inc.	Single Source	Siemens Dedicated Resident Site Manager PTN
71	132078	Open	6/17/10 - open	6/17/10 - open	\$				Siemens Energy Inc.	Single Source	Siemens Dedicated Resident Site Manager PSL
72	132235	Open	6/24/10 - open	6/24/10 - open	\$				Intheon	Single Source	NPPA BSG/Appendix R Support for PTN
73	131987	Open	6/25/10 - open	6/25/10 - open	\$				Sargent & Lundy Inc.	Single Source	Engineering for PSL 1 Steam Bypass Control
74	131940	Open	6/30/10 - open	6/30/10 - open	\$				Westinghouse	Competitive	Main Steam Turbine Control Replacement (PSL)

1 2 3 4 5 6 7 8 9 10 11 12

(3)

**Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Billing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all executed contracts exceeding \$200,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2010  
Witness: T. O. Jones

DOCKET NO 110008-EI

Line No.	(A) Contract No.	(B) Status of Contract	(C) Original Term of Contract	(D) Current Term of Contract	(E) Original Amount	(F) Actual Expended as of Prior Year End (2009)	(G) Amount Expended in Current Year (2010)	(H) Estimate of Final Contract Amount	(I) Name of Contractor (and Affiliates if any)	(J) Method of Selection and Document ID	(K) Work Description
75	132283	Open	6/28/10 - open	6/28/10 - open	\$				Shaw - Stone & Webster	POS	EPU Feedwater Pump Nozzle Lead Reduction (PSL)
76	2258573	Open	7/23/10 - open	7/23/10 - open	\$				Joseph Oat Corporation	Competitive	Furnish New Spent Fuel Pool Heat Exchangers (PTN)
77	2258889	Open	8/02/10 - open	8/02/10 - open	\$				TAW	Competitive	Rebuild/Furnish/Upgrade Condensate Pumps (PTN)
78	2258987	Open	8/4/10 - open	8/4/10 - open	\$				SPX Corporation	Replaces 115351	Value Rework (PTN)
79	2260211	Complete	8/5/10 - 9/10/10	8/5/10 - 9/10/10	\$				Siemens Energy Inc.	OEM	Initial Payment for LOI Stator Core Donut (PSL)
80	2260768	Open	8/09/10 - open	8/09/10 - open	\$				Westinghouse	OEM	Design basis support for Umbrella Mods (PTN)
81	2260155	Open	8/10/10 - open	8/16/10 - open	\$				Siemens Energy Inc.	Single Source	PSL 1-24 Pre-planning TG Installation Work
82	2260113	Open	8/23/10 - open	8/23/10 - open	\$				Westinghouse	OEM	PSL Rod Control System Upgrades
83	2261536	Open	9/16/10 - open	9/16/10 - open	\$				Washington Group	Competitive	PTN Feedwater Heater Ultrasonic Testing
84	2261730	Open	9/21/10 - open	9/21/10 - open	\$				Modular Space	Competitive	PTN Leases of 15-Wide Trailers for EPU
85	2261747	Open	9/23/10 - open	9/23/10 - open	\$				Westinghouse	POS	EPU NSSS Engineering and Modification Support (PTN)
86	2262084	Open	9/28/10 - open	9/28/10 - open	\$				Structural Integrity	Competitive	Assessment of Main Wall Thickness Effects (PTN)
87	2262201	Open	9/30/10 - open	9/30/10 - open	\$				Fisher Controls	Replaces 131365	Header Drain BOP Replacement Valves at PSL
88	2262367	Open	10/04/10 - open	10/04/10 - open	\$				Techcom International	Competitive	Engineering Services for Various Distributing Mods (PTN)
89	2262515	Open	10/05/10 - open	10/05/10 - open	\$				Fisher Controls	Replaces 130576	Modified Feedwater Regulating Valves/Regulators (PSL)
90	2263036	Open	10/19/10 - open	10/19/10 - open	\$				Reverve Corp.	Replaces 130160	Replacement Condensate Pumps (PSL)
91	2264195	Open	11/16/10 - open	11/16/10 - open	\$				Siemens Energy Inc.	OEM	Replacement Steam Rings (PSL)
92	2264240	Open	11/17/10 - open	11/17/10 - open	\$				Siemens Energy Inc.	Single Source	TG Installation SL2-19 Outage (PSL)
93	2263052	Open	11/11/10 - open	11/11/10 - open	\$				Inverant	Single Source	Steam Bypass Control System (PSL)
94	2263549	Open	11/10/10 - open	11/19/10 - open	\$				Aeva MP Inc.	Competitive	Services of a Project Manager (PTN)
95	2264546	Open	11/19/10 - open	11/19/10 - open	\$				Graybar Electric	Competitive	Wire Cable (PTN)
96	2263930	Open	11/11/10 - open	11/11/10 - open	\$				Brand Energy Solutions	Replaces 121395	Supply Scaffolding Material (PTN)
97	2264842	Open	11/30/10 - open	11/30/10 - open	\$				Rorries Turbine Services Inc.	Single Source	On Site SL2-19 Tech Support (PSL)
98	2264841	Open	11/30/10 - open	11/30/10 - open	\$				Batch Industries	Single Source	On Site SL2-19 Tech Support (PSL)
99	2264377	Open	11/30/10 - open	11/30/10 - open	\$				Techcom International	Competitive	Turbine Digital Controls Verification and Validation (PTN)

1 2 3 4 5 6 7 8 9 10 11 12

(4)

**Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Billed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: Florida Power & Light Company

DOCKET NO: 110008-E

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work.

For the Year Ended: 12/31/2010  
Witness: T. O. Jones

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Amount Expended in Current Year (2010)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
100	2204914	Open	12/07/10 - open	12/07/10 - open	\$	[REDACTED]	[REDACTED]	[REDACTED]	Westinghouse Electric	OEM	CEMMS Power Switch Refurbishment (PSL2)
101	2263861	Open	11/14/10 - open	11/14/2010 - open	\$				Greiner Electric	Competitive	Temporary Power Unit Substations for EPU (PTN)
102	2285418	Open	12/16/10 - open	12/16/2010 - open	\$				Siemens Energy Inc.	OEM	Implementation Spares for Turbine Gen. Work During SL2-18 For EPU
103	430058986	Open	7/8/10 - open	7/8/10 - open	\$				Kennedy Construction	Competitive	Site preparation contract labor work @ Turkey Point 230 kV substation
104	480004520	Complete	1/1/10 - 3/30/10	1/1/10 - 3/30/10	\$				Pacer Pacific Switch Co.	Competitive	Switch Contract for the PSL Switchyard

Legend:

OEM = Original Equipment Manufacturer

PSL = St. Lucie

PTN = Turkey Point

(5)



010 77B 2010



Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.  
For the Year Ended 12/31/2010  
Witness: T. O. Jones

1 Contract No.:  
PTN PO 121889

2 Major Task or Tasks Associated With:  
Supply Eight (8) Normal Containment Coolers and provide Testing Services

3 Vendor Identity:  
AAF MCQUAY

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:  
4

6 Number of Bids Received:  
2

7 Brief Description of Selection Process:  
Competitive selection with a technical and commercial evaluation process resulting in an award to AAF McQuay.

8 Dollar Value:  
Total Contract Value through Revision 2: [REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
April 29, 2009

11 Term End:  
March 2013

12 Nature and Scope of Work:  
Supply Eight (8) Normal Containment Coolers and provide Testing Services

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010

Witness: T. O. Jones

1 Contract No.:  
PTN PO 125088

2 Major Task or Tasks Associated With:  
EPU Project Storage

3 Vendor Identity:  
BRV Construction

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:  
3

6 Number of Bids Received:  
3

7 Brief Description of Selection Process:  
Competitive selection with a technical and commercial evaluation process resulting in an award to BRV Construction.

8 Dollar Value:  
Total Contract Value through Revision 1 is [REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
August 17, 2009

11 Term End:  
June 21, 2010

12 Nature and Scope of Work:  
Design, Build, and Erect the PTN Warehouse

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO 120769
- 2 Major Task or Tasks Associated With:  
Replacement IsoPhase Bus Duct Coolers
- 3 Vendor Identity:  
Calvert Company Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Competitive selection with a technical and commercial evaluation process resulting in an award to Calvert Company Inc.
- 8 Dollar Value:  
Total Dollar Value through Revision 2 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
March 26, 2009
- 11 Term End:  
June 2012
- 12 Nature and Scope of Work:  
Replacement IsoPhase Bus Duct Coolers, Technical Installation Support and Field Testing.

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PO 124436
- 2 Major Task or Tasks Associated With:  
Replacement Isolated Phase BusDuct
- 3 Vendor Identity:  
Calvert Company Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive selection with a technical and commercial evaluation process resulting in an award to Calvert Company Inc.
- 8 Dollar Value:  
Total Dollar Value through Revision 1 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
July 17, 2006
- 11 Term End:  
June 2012
- 12 Nature and Scope of Work:  
Replacement Isolated Phase BusDuct, Demolition and Installation Services, Evaluation, Testing and Engineering

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO 121985
- 2 Major Task or Tasks Associated With:  
Replacement Main Feedwater Pumps
- 3 Vendor Identity:  
Flowsave Corp.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
5
- 6 Number of Bids Received:  
2
- 7 Brief Description of Selection Process:  
Competitive selection with a technical and commercial evaluation process resulting in an award to Flowsave Corp.
- 8 Dollar Value:  
Total Dollar Value through Revision 1 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
April 24, 2009
- 11 Term End:  
June 2012
- 12 Nature and Scope of Work:  
Replacement Main Feedwater Pumps, spare parts and technical direction of installation.

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010

Witness: T. O. Jones

- 1 Contract No.:  
PTN PO 123137
- 2 Major Task or Tasks Associated With:  
Main Feedwater Isolation Valves
- 3 Vendor Identity:  
Flowsave Corp.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive selection with a technical and commercial evaluation process resulting in an award to Flowsave Corp.
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
May 28, 2009
- 11 Term End:  
February 2011
- 12 Nature and Scope of Work:  
Main Feedwater Isolation Valves, Technical Field Services, Testing, Engineering and Documentation

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

1 Contract No.:  
PSL PO 125454

2 Major Task or Tasks Associated With:  
Replacement Heater Drain Pumps

3 Vendor Identity:  
Flowsolve Corp.

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:  
3

6 Number of Bids Received:  
3

7 Brief Description of Selection Process:  
Competitive selection with a technical and commercial evaluation process resulting in an award to Flowsolve Corp.

8 Dollar Value:  
Total Dollar Value through Revision 1 is [REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
August 28, 2009

11 Term End:  
June 2012

12 Nature and Scope of Work:  
Replacement Heater Drain Pumps, Spare Heater, Technical Direction



Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

1 Contract No.:  
PTN PO 122154

2 Major Task or Tasks Associated With:  
Step-Up Transformers

3 Vendor Identity:  
Siemens Energy Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:  
2

6 Number of Bids Received:  
2

7 Brief Description of Selection Process:  
Competitive selection with a technical and commercial evaluation process resulting in an award to Siemens Energy Inc.

8 Dollar Value:  
[REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
April 27, 2009

11 Term End:  
June 2011

12 Nature and Scope of Work:  
Uprate Step-Up Transformers from 850 MVA to 970 MVA

(8)

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PO 119078
- 2 Major Task or Tasks Associated With:  
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4
- 3 Vendor Identity:  
Westinghouse Electric Co.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
OEM
- 8 Dollar Value:  
Total Dollar Value through Revision 5 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
Letter of Authorization issued 12/30/06; PO issued 1/28/09
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

1 Contract No.:  
PSL PO 119663

2 Major Task or Tasks Associated With:  
NSSF Engineering Evaluation and LAR Analysis for PSL Units 1 & 2

3 Vendor Identity:  
Westinghouse Electric Corp.

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:  
1

6 Number of Bids Received:  
1

7 Brief Description of Selection Process:  
OEM

8 Dollar Value:  
Total Dollar Value through Revision 4 is [REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
Letter of Authorization issued 11/24/08; PO issued 2/17/09

11 Term End:  
open

12 Nature and Scope of Work:  
NSSF Engineering Evaluation and LAR Analysis for PSL Units 1 & 2

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO 115297 (PSL)
- 2 Major Task or Tasks Associated With:  
Design Review for LAR (Steam Generator and Reactor Head)
- 3 Vendor Identity:  
AREVA
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
Total Dollar Value through Revision 8 [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
August 27, 2006
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
Design Review for LAR (Steam Generator and Reactor Head)

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010

Witness: T. O. Jones

- 1 Contract No.:  
PTN PO 115338
- 2 Major Task or Tasks Associated With:  
Engineering Analysis
- 3 Vendor Identity:  
AREVA
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
Total Dollar Value through Revision 9 [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
August 27, 2008
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
Design review for the Reactor Coolant system, Control Rod Mechanism, EMA, CFD and BM

(12)

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 105353
- 2 Major Task or Tasks Associated With:  
Initial BOP Scoping Support for EPU
- 3 Vendor Identity:  
Shaw Stone & Webster
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Sole Source
- 8 Dollar Value:  
Total Dollar Value through Revision 5 [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
October 2, 2007
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
BOP Scoping Support (engineering) for the EPU Project

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010

Witness: T. O. Jones

- 1 Contract No.:  
PTN PO 117809
- 2 Major Task or Tasks Associated With:  
Provide Engineering, Procurement and Construction Services for PTN
- 3 Vendor Identity:  
Bechtel
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
6
- 6 Number of Bids Received:  
5
- 7 Brief Description of Selection Process:  
Bidders were evaluated against predetermined technical and commercial criteria, awarding to the lowest evaluated bidder.
- 8 Dollar Value:  
PO value through Rev 2/Rel 0 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 2, 2008
- 11 Term End:  
April 2013
- 12 Nature and Scope of Work:  
Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (stara), safety, security interface, and other services as designated in the Contract documents.

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 11008
- 2 Major Task or Tasks Associated With:  
Turbine/Generator Upgrade
- 3 Vendor Identity:  
Siemens Power
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single source
- 8 Dollar Value:  
Total Dollar Value through Revision 2/Release 0 [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 29, 2008
- 11 Term End:  
March 2013
- 12 Nature and Scope of Work:  
Engineering, Parts and Installation for PSL Turbine/Generator Upgrade



Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

1 Contract No.:  
PSL PO 117820

2 Major Task or Tasks Associated With:  
Provide Engineering, Procurement and Construction Services for PSL

3 Vendor Identity:  
Bechtel

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:  
6

6 Number of Bids Received:  
5

7 Brief Description of Selection Process:  
Bidders were evaluated against predetermined technical and commercial criteria, awarding to the lowest evaluated bidder.

8 Dollar Value:  
PO value through Rev 4/Rel 0 is [REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
December 2, 2008

11 Term End:  
December 2012

12 Nature and Scope of Work:  
Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (alarms), safety, security interface, and other services as designated in the Contract documents.

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 118080
- 2 Major Task or Tasks Associated With:  
PTN Turbine Generator Upgrade
- 3 Vendor Identity:  
Siemens Power
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
Total Contract Value through Rev. 1/Rel 0 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 29, 2008
- 11 Term End:  
March 2013
- 12 Nature and Scope of Work:  
PTN Engineering, Parts and Installation for Turbine/Generator Upgrade

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 118328
- 2 Major Task or Tasks Associated With:  
PTN Condenser Tube Bundles for Unit 3 & 4
- 3 Vendor Identity:  
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 Dollar Value:  
Total Dollar Value Through Revision 4 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 19, 2008
- 11 Term End:  
March 2013
- 12 Nature and Scope of Work:  
Supply PTN Condenser Tube Bundles

(18)

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

1 Contract No.:  
PO # 118206

2 Major Task or Tasks Associated With:  
PTN MSR's for Units 3 & 4

3 Vendor Identity:  
Thermal Engineering International (USA) Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:  
3

6 Number of Bids Received:  
2

7 Brief Description of Selection Process:  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

8 Dollar Value:  
[REDACTED]

9 Contract Status:  
Active

10 Term Begin:  
December 17, 2008

11 Term End:  
March 2013

12 Nature and Scope of Work:  
Supply PTN Moisture Separator Reheaters

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.  
For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 118205
- 2 Major Task or Tasks Associated With:  
PSL MSRs for Units 1 & 2
- 3 Vendor Identity:  
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
2
- 7 Brief Description of Selection Process:  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 Dollar Value:  
Total Dollar Value through Revision 3 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 17, 2008
- 11 Term End:  
July 2012
- 12 Nature and Scope of Work:  
Supply PSL Moisture Separator Reheaters

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.  
For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 118241
- 2 Major Task or Tasks Associated With:  
PTN Feedwater Heaters for Units 3 & 4
- 3 Vendor Identity:  
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 Dollar Value:  
Total Contract Value through Revision [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 19, 2008
- 11 Term End:  
March 2013
- 12 Nature and Scope of Work:  
Supply PTN Feedwater Heaters

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 **Contract No.:**  
PO # 112221
- 2 **Major Task or Tasks Associated With:**  
Engineering Services
- 3 **Vendor Identific:**  
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
1
- 6 **Number of Bids Received:**  
1
- 7 **Brief Description of Selection Process:**  
Single Source
- 8 **Dollar Value:**  
Total Blanket Purchase Order Max Value through Revision 11 to Release 0 is [REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
April 22, 2008
- 11 **Term End:**  
December 2012
- 12 **Nature and Scope of Work:**  
PSL BOP Engineering



Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 112177
- 2 Major Task or Tasks Associated With:  
Engineering Services
- 3 Vendor Identity:  
Shaw Stone & Webster
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
Total Blanket Purchase Order Max Value through Revision 8 to Release 0 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
April 22, 2006
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
Engineering for the PSL Upgrade Project

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO 117272
- 2 Major Task or Tasks Associated With:  
Gantry crane repair/modification
- 3 Vendor Identity:  
American Crane & Equip.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Sole Source/OEM
- 8 Dollar Value:  
Total Dollar Value after execution of revisions 1 through 6 is  
██████████
- 9 Contract Status:  
Active
- 10 Term Begin:  
November 13, 2008
- 11 Term End:  
January 2011
- 12 Nature and Scope of Work:  
Complete modification of Unit 1 crane and update of electrical components for Unit 2 crane

24

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010

Witness: T. O. Jones

- 1 Contract No.:  
PO # 115224
- 2 Major Task or Tasks Associated With:  
PSL Feedwater Heaters for Units 1 & 2
- 3 Vendor Identity:  
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
clarifications with award made to TEI as the total evaluated low bidder.
- 8 Dollar Value:
- 9 Total Dollar Value thru Revision 3 [REDACTED]  
Contract Status:  
Active
- 10 Term Begin:  
December 17, 2008
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
Supply PSL Feedwater Heaters

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 115485
- 2 Major Task or Tasks Associated With:  
Eng. Services for NSSS, BOP & Licensing Activities
- 3 Vendor Identity:  
Proto-Power
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
Total Dollar Value after execution of revisions 1 through 3 is  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 3, 2008
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
PTM Eng. Services for NSSS, BOP and Licensing Activities.

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 118278
- 2 Major Task or Tasks Associated With:  
PSL Heat Exchangers for Units 1 & 2
- 3 Vendor Identity:  
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 Dollar Value:  
Total Dollar Value after execution of revisions 1-3 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 19, 2008
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Supply PSL Heat Exchangers

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 **Contract No.:**  
PO # 105720
- 2 **Major Task or Tasks Associated With:**  
PSL Fuels Study
- 3 **Vendor Identity:**  
Anevc
- 4 **Vendor Affiliation (specify "direct" or "indirect"):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
1
- 6 **Number of Bids Received:**  
1
- 7 **Brief Description of Selection Process:**  
Single Source
- 8 **Dollar Value:**  
Original Order was issued at [REDACTED] A series of purchase order revisions (revs 1 -16) have resulted in a revised dollar value of [REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
September 12, 2007
- 11 **Term End:**  
open
- 12 **Nature and Scope of Work:**  
Fuels Performance Study and Analysis

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 116796
- 2 Major Task or Tasks Associated With:  
Ultrasonic Flow Measuring System
- 3 Vendor Identity:  
Cameron Technologies
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
Total Estimated Purchase Order Value through Revision 1 to Release 0  
\$ [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
October 28, 2008
- 11 Term End:  
March 2013
- 12 Nature and Scope of Work:  
Ultrasonic Flow Measuring System for PTN



Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO 118107
- 2 Major Task or Tasks Associated With:  
Ultrasonic Flow Measuring System
- 3 Vendor Identity:  
Cameron Technologies
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
Total Purchase Order Value through Revision 1 is [REDACTED]
- 9 Contract Status:  
Awarded
- 10 Term Begin:  
September 25, 2008
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Ultrasonic Flow Measuring System for PTN

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PD 114114
- 2 Major Task or Tasks Associated With:  
Staff Augmentation
- 3 Vendor Identity:  
Richard Sipes
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source Justification
- 8 Dollar Value:  
Total Blanket Purchase Order Value through Revision 6 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
July 3, 2008
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
Project Management Services

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 4500521317
- 2 Major Task or Tasks Associated With:  
Inductors
- 3 Vendor Identity:  
Areva
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive Selection
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 8, 2009
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Supply of Inductors

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-BA

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 126248
- 2 Major Task or Tasks Associated With:  
Replacement Transformer Coolers
- 3 Vendor Identity:  
ABB
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Competitive Selection, Commercial and Technical Evaluation
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
October 8, 2009
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Replacement Transformer Coolers

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PO # 128463
- 2 Major Task or Tasks Associated With:  
Turbine Plant Cooling Water Heat Exchangers
- 3 Vendor Identity:  
Joseph Oat Corporation
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive Selection, Commercial and Technical Evaluation
- 8 Dollar Value:  
Total Contract Value through revision 1 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
November 5, 2009
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Supply Turbine Plant Cooling Water Heat Exchangers

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PO #127777
- 2 Major Task or Tasks Associated With:  
Estimating Services
- 3 Vendor Identity:  
High Bridge
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
Total Contract Value through revision 2 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 8, 2009
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Estimating Services

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
FTN PO # 127681
- 2 Major Task or Tasks Associated With:  
Procedure Writers
- 3 Vendor Identity:  
Absolute Consulting
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 22, 2009
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Procedure Writers



Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO #115988
- 2 Major Task or Tasks Associated With:  
Fuel Storage Criticality and Related Analysis (PSL 2)
- 3 Vendor Identity:  
Hotec
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
Total Purchase Order Value through Revision 4 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
January 22, 2009
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Fuel Storage Criticality and Related Analysis (PSL 2)

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
FPL PO #11863
- 2 Major Task or Tasks Associated With:  
Fuel Storage Criticality and Related Analysis (PSL 1)
- 3 Vendor Identity:  
Hotec
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
2
- 7 Brief Description of Selection Process:  
Competitive
- 8 Dollar Value:  
Total Purchase Order Value through Revision 5 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
January 14, 2009
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Fuel Storage Criticality and Related Analysis (PSL 1)

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO # 4500467077
- 2 Major Task or Tasks Associated With:  
PSL Generator Step-up Transformers
- 3 Vendor Identity:  
Siemens
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
7
- 6 Number of Bids Received:  
7
- 7 Brief Description of Selection Process:  
Competitive
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
November 10, 2008
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
PSL Generator Step-up Transformers

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PO # 130612
- 2 Major Task or Tasks Associated With:  
Condensate Pumps
- 3 Vendor Identity:  
Flowsolve Corp.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
April 22, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Condensate Pumps

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110008-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PQ #130849
- 2 Major Task or Tasks Associated With:  
Main Feedwater Pumps
- 3 Vendor Identity:  
Flowserve Corp
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Competitive
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
April 22, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Main Feedwater Pumps

41

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PO # 126227
- 2 Major Task or Tasks Associated With:  
Control System FWH, Moisture Separator
- 3 Vendor Identity:  
Inverays
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
OEM
- 8 Dollar Value:  
Total Dollar Value after four (4) revisions [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
October 13, 2009
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Control System FWH, Moisture Separator

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PO # 129689
- 2 Major Task or Tasks Associated With:  
Turbine Digital Upgrade
- 3 Vendor Identity:  
Invensys
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
March 17, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Turbine Digital Upgrade



Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PO # 130272
- 2 Major Task or Tasks Associated With:  
Electro-Hydraulic Fluid Systems
- 3 Vendor Identity:  
Siemens
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive
- 8 Dollar Value:  
Total Dollar Value through Rev 1 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
April 8, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Electro-Hydraulic Fluid Systems

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010

Witness: T. O. Jones

- 1 Contract No.:  
PO # 4500567994
- 2 Major Task or Tasks Associated With:  
PSL Transmission Lines.
- 3 Vendor Identity:  
Southeast Power Corp.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
8
- 6 Number of Bids Received:  
6
- 7 Brief Description of Selection Process:  
Competitive
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Closed
- 10 Term Begin:  
April 10, 2010
- 11 Term End:  
April 30, 2010
- 12 Nature and Scope of Work:  
Contract labor for work on PSL transmission lines.

45

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO # 131828
- 2 Major Task or Tasks Associated With:  
Pre-planning SL2-19
- 3 Vendor Identity:  
Siemens
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
June 14, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
SL2-19 Pre-planning work to support station milestones for the Turbine Generator Installation

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO # 131533
- 2 Major Task or Tasks Associated With:  
Non-Fuels NSSS Interim LAR (PSL 1 & 2)
- 3 Vendor Identity:  
Areva
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Predetermined Source
- 8 Dollar Value:  
Total Contract Value through revision 3 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
June 10, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Non-Fuels NSSS Interim LAR (PSL 1 & 2)

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO # 131907
- 2 Major Task or Tasks Associated With:  
Fuels Related Interim LAR/MOD for EPU at PSL
- 3 Vendor Identity:  
Aeva
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Predetermined Source
- 8 Dollar Value:  
Total Contract Value through Revision 1 is [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
June 11, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Fuels Related Interim LAR/MOD for EPU at PSL

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PFL PQ #131742
- 2 Major Task or Tasks Associated With:  
LAR/Request for Additional Information
- 3 Vendor Identity:  
Westinghouse
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Predetermined Source
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
June 16, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
LAR/Request for Additional Information for Non-Fuels related scope

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO #131940
- 2 Major Task or Tasks Associated With:  
Main Steam Turbine Control Replacement
- 3 Vendor Identity:  
Westinghouse
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
4
- 7 Brief Description of Selection Process:  
Competitive
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
June 30, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Main Steam Turbine Control Replacement



Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PO #2259675
- 2 Major Task or Tasks Associated With:  
Furnish New Spent Fuel Pool Heat Exchangers
- 3 Vendor Identity:  
Joseph Oat Corporation
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
2
- 6 Number of Bids Received:  
2
- 7 Brief Description of Selection Process:  
Competitive
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
July 23, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Furnish New Spent Fuel Pool Heat Exchangers

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PTM PO # 2299889
- 2 Major Task or Tasks Associated With:  
Rewind/Refurbish Upgrade Condensate Pumps
- 3 Vendor Identity:  
Tampa Armature Works
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
2
- 7 Brief Description of Selection Process:  
Competitive
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
August 2, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Rewind/Refurbish Upgrade Condensate Pumps

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO #2280011
- 2 Major Task or Tasks Associated With:  
Initial Payment for Stator Core Donut
- 3 Vendor Identity:  
Tampa Armature Works
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
OEM
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Complete
- 10 Term Begin:  
August 5, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Initial Payment for Stator Core Donut - Letter of Intent

**Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PQ #22801113
- 2 Major Task or Tasks Associated With:  
PSL Rod Control System Upgrades
- 3 Vendor Identity:  
Westinghouse
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
OEM
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 23, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
PSL Rod Control System Upgrades

(54)

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110008-E1

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PTN PO #2281747
- 2 Major Task or Tasks Associated With:  
EPU NSSS Engineering and Modification Support
- 3 Vendor Identity:  
Westinghouse
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Predetermined Source
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 23, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
EPU NSSS Engineering and Modification Support

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PD #2294240
- 2 Major Task or Tasks Associated With:  
PSL 2-19 Turbine Generator Installation Contract
- 3 Vendor Identity:  
Siemens
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
November 17, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
PSL 2-19 Turbine Generator Installation Contract

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO #2284914
- 2 Major Task or Tasks Associated With:  
CEDMS Power Switch Refurbishment to Support EPU
- 3 Vendor Identity:  
Westinghouse
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
OEM
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 7, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
CEDMS Power Switch Refurbishment to Support EPU

Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 110009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2010  
Witness: T. O. Jones

- 1 Contract No.:  
PSL PO #2285418
- 2 Major Task or Tasks Associated With:  
Implementation Spares for Turbine Generator Work
- 3 Vendor Identity:  
Siemens
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
OEM
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 16, 2010
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Siemens



DTN 2010 F7A

Project Name: New Nuclear  
 Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
 Final True-up Filing: Contracts Executed

Schedule T-7A

[Section (E)(6)]

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and description of work.

For the Year Ended: 12/31/2010

COMPANY: Florida Power & Light Company

DOCKET NO.: 110009-EI

Witness: Steven D. Soroggs

CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Actual amount expended in Current Year (2010)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Department ID	Work Description
1	4500385482	Open-COM29	11/8/2007- open	12/23/2010- open					Becthal Power Corp	Comp Bid/ Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and SCA and Response to post-submittal RAI's.
2	4500404829	Open-COM4	1/31/2008- open	9/21/2010- open					Westinghouse Electric Co	Site Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and Response to post-submittal RAI's.
3	4500421409	Open-COM4	5/1/2008- open	11/24/2009- open					Ecological Associates	Single Source	Aquatic biological characterization and assessment - Sea grass Survey & Report
4	4500430034	Open	6/16/2008- open	6/16/2008- open					Electric Power Research Institute	Single Source	Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors
5	4500443122	Open-COM2	8/9/2008- open	12/17/2010- open					Geo Metrics, Inc.	Single Source	Environmental Consulting Services
6	4500447075	Closed	3/29/2008- open	9/25/2008- open					Digital Geometrics	Single Source	Right-of-way LIDAR Survey Turkey Point-Lavae line
7	4500452285	Open-COM2	10/6/2008- open	9/11/2009- open					BVZ Power Partners-Nuclear	Single Source/ Predetermined Source	Preliminary Engineering and Construction Planning for Turkey Point 6&7
8	4500477244	Open-COM1	1/2/2009- open	9/19/2009- open					HDR Engineering, Inc.	Single Source	Aquifer Performance Testing Support
9	4800517152	Open-COM3	7/10/2008- open	12/17/2010- open					McNabb Hydrogeologic Consulting Inc	Single Source	Turkey Point 6&7 Post SCA Submittal and LIC Licensing Support
10	4500518160	Open-COM3	7/23/2008- open	12/17/2010- open					Goldier Associates Inc	Single Source	Turkey Point 6&7 Post SCA Submittal Support
11	4500518167	Open-COM3	7/23/2008- open	9/19/2010- open					Environmental Consulting and Technology Inc	Single Source/ Predetermined Source	Turkey Point 6&7 SCA Support
12	4900536449	Open-COM1	10/12/2008- open	4/30/2010- open					McNabb Hydrogeologic Consulting Inc	Comp Bid	Turkey Point 6&7 LIC Subject Matter Expert Support
13	4900426707	Open-COM4	5/23/2008- open	7/28/2010- open					HDR Engineering, Inc.	Comp Bid/ Single Source	Conceptual Engineering of Cooling Water Supply and Discharge
14	4900482222	Open-COM2	3/17/2009- open	3/29/2010- open					Jefferson Wells International	Comp Bid/ Single Source	New Nuclear auxil
15	4500587395	Open-COM1	6/29/2010- open	9/1/2010- open					Dickerson Florida Inc	Comp Bid	Turkey Point 6&7 Exploratory/LIC Well Site Development

1 2 3 4 5 6 7 8 9 10 11 12

①



PTN 2010 T-7B

Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed Details

[Section 5(c)]

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

COMPANY: Florida Power & Light Company

For the Year Ended 12/31/2010

DOCKET NO.: 110008-EI

Witness: Steven D. Sroog

- 1 Contract No.:  
4500395492
- 2 Major Task or Tasks Associated With:  
COLA and SCA preparation and support
- 3 Vendor Identity:  
Bechtel Power Corporation
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct
- 5 Number of Vendors Solicited:  
Two
- 6 Number of Bids Received:  
Two
- 7 Brief Description of Selection Process:  
Initial contract competitively bid; change orders #01-#11 issued single source; all subsequent change orders issued Predetermined Source
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active- CO#29
- 10 Term Begin:  
11/6/2007
- 11 Term End:  
12/31/2011
- 12 Nature and Scope of Work:  
Engineering Services to Support Preparation of COLA and SCA, including post-submittal support for RAI responses.

(1)

Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed Details

[Section (8)(c)]

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION COMPANY: Florida Power & Light Company DOCKET NO.: 110009-EI	EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.	For the Year Ended 12/31/2018 Witness: Steven D. Serogge
--	--	---

- 1 Contract No.:  
4500404839
- 2 Major Task or Tasks Associated With:  
COLA support
- 3 Vendor Identity:  
Westinghouse Electric Company
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct
- 5 Number of Vendors Solicited:  
One
- 6 Number of Bids Received:  
One
- 7 Brief Description of Selection Process:  
Sole source justification; designated as Predetermined Source March 2009
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active- CO#4
- 10 Term Begin:  
1/31/2008
- 11 Term End:  
12/31/2013
- 12 Nature and Scope of Work:  
Engineering Services to Support Preparation of COLA, including post-submittal support for RAI responses.

Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed Details

[Section (b)(7)(C)]

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

COMPANY: Florida Power & Light Company

For the Year Ended 12/31/2010

DOCKET NO.: 110009-EI

Witness: Steven D. Scroggs

- 1 Contract No.:  
4500452285
- 2 Major Task or Tasks Associated With:  
Preliminary Engineering and Construction Planning
- 3 Vendor Identity:  
BVZ Power Partners- Nuclear
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct
- 5 Number of Vendors Solicited:  
One
- 6 Number of Bids Received:  
One
- 7 Brief Description of Selection Process:  
Single Source; Designated as Predetermined Source January 2009
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active- CO#2
- 10 Term Begin:  
10/6/2008
- 11 Term End:  
12/31/2012
- 12 Nature and Scope of Work:  
Preliminary Engineering and Construction Planning

Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed Details

[Section (b)(3)]

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: Florida Power & Light Company  
DOCKET NO.: 110008-E1

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract. For the Year Ended 12/31/2010  
Witness: Steven D. Scroggs

- 1 Contract No.:  
4500518160
- 2 Major Task or Tasks Associated With:  
Post SCA Submittal support
- 3 Vendor Identity:  
Goldier Associates, Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct or indirect relationship with the vendor
- 5 Number of Vendors Solicited:  
One
- 6 Number of Bids Received:  
One
- 7 Brief Description of Selection Process:  
Single source; Designated as Predetermined Source February 2010
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active- CO#3
- 10 Term Begin:  
7/23/2009
- 11 Term End:  
12/31/2011
- 12 Nature and Scope of Work:  
Post SCA Submittal support

Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed Details

[Section (b)(3)]

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION	EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.	For the Year Ended 12/31/2010
COMPANY: Florida Power & Light Company		Witness: Steven D. Seroggs
DOCKET NO.: 110008-EI		

- 1 Contract No.:  
4500518167
- 2 Major Task or Tasks Associated With:  
SCA Support
- 3 Vendor Identity:  
Environmental Consulting and Technology, Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct
- 5 Number of Vendors Solicited:  
One
- 6 Number of Bids Received:  
One
- 7 Brief Description of Selection Process:  
Single source; Designated as Predetermined Source December 2009
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active- CO#3
- 10 Term Begin:  
7/23/2009
- 11 Term End:  
12/31/2011
- 12 Nature and Scope of Work:  
SCA Support



Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed Details

[Section (b)(3)]

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: Florida Power & Light Company  
DOCKET NO.: 110009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract. For the Year Ended 12/31/2010  
Witness: Steven D. Soroggs

- 1 Contract No.:  
4500587305
- 2 Major Task or Tasks Associated With:  
Turkey Point Units 6&7 Exploratory/UIC Well Site Development
- 3 Vendor Identity:  
Dickerson Florida, Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct
- 5 Number of Vendors Solicited:  
Eight
- 6 Number of Bids Received:  
Five
- 7 Brief Description of Selection Process:  
Competitive Bid
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active-CO#1
- 10 Term Begin:  
6/29/2010
- 11 Term End:  
6/30/2011
- 12 Nature and Scope of Work:  
Turkey Point Units 6&7 Exploratory/UIC Well Site Development

GPU 2010 AE-7A



**St. Louis and Turkey Point Upgrade Project**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated Through Fiscal Year 2014**

Schedule AS-7A

EXPLANATION: For all awarded contracts exceeding \$250,000 (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliation if any, method of selection including identification of justification documents, and a description of work. Notes: Include contracts through February 28, 2014. Does not include corporate blanket orders.

Bottom (8) of 11

COMPANY: PPL

Witness: Tony G. Jones  
 For the Year Ended 12/31/2014

BOOKLET NO: 110000-01

(A)	(B)	(C)	(D)	Confidential (E)	Confidential (F)	Confidential (G)	Confidential (H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2013)	Estimate of amount to be Expended in Current Year (2014)	Estimated Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	121889	Open	4/28/08 - open	4/28/08 - open					A&F SMOLEY	Competitive	Supply Manual Containment Cans and Testing Services (PTM)
2	122888	Open	8/17/08 - open	8/17/08 - open					BEV Construction	Competitive	EPM Warehouse (PTM)
3	120138	Open	3/28/09 - open	3/28/09 - open					Cohort Company Inc	Competitive	Ice Phase Bus Dust Canister and Testing Services (PSL)
4	124436	Open	7/17/08 - open	7/17/08 - open					Cohort Company Inc	Competitive	Ice Phase Bus Dust Canister, Installation, Demolition and Testing Services (PTM)
5	121985	Open	4/24/08 - open	4/24/08 - open					Fluorine Corp.	Competitive	Replacement Main Feedwater Pumps & Valves Testing (PSL)
6	123137	Open	5/28/08 - open	5/28/08 - open					Fluorine Corp.	Competitive	Main Feedwater Isolation Valves and Testing Services (PTM)
7	123454	Open	8/28/08 - open	8/28/08 - open					Fluorine Corp.	Competitive	Replacement Heater Drain Pumps (PSL)
8	122154	Open	4/27/08 - open	4/27/08 - open					Siemens Energy Inc.	Competitive	Step-Up Transformer (PTM)
9	119878	Open	12/28/08 - open	12/28/08 - open					Westphalen Electric Co.	OBM	NERS Engineering Analysis and LAR (PTM)
10	119803	Open	11/24/08 - open	11/24/08 - open					Westphalen Electric Co.	OBM	NERS Engineering Analysis and LAR (PSL)
11	127947	Open	4/24/08 - open	4/24/08 - open					Westphalen Electric Co.	OBM	New & Spent Fuel Cellulose and Thermal Hydraulic Analysis (PTM)
12	119870	Open	2/18/09 - open	2/18/09 - open					Zachry Nuclear Engineering	Single Source	Project Engineering Support (PSL)
13	115287	Open	8/27/08 - open	8/27/08 - open					Arco	Single Source	RCS Design Review and LAR Work (PSL)
14	113335	Open	8/27/08 - open	8/27/08 - open					Arco	Single Source	RCS Design Review
15	113351	Open	8/28/08 - open	8/28/08 - open					SPX Corporation	OBM	Vibr Network (PTM)
16	105353	Open	10/28/07 - open	10/28/07 - open					Shaw Stone & Webster	Single Source	Engineering Support
17	117698	Open	12/22/08 - open	12/22/08 - open					Bochtel	Competitive Bid	PTM-Sig. Proc. Cont.
18	110088	Open	08/28/08 - open	08/28/08 - open					Siemens	Single Source	PSL - Low pressure turbine, exciter, exciter bus
19	117828	Open	12/22/08 - open	12/22/08 - open					Bochtel	Competitive Bid	PSL-Sig. Proc. Cont.
20	118880	Open	8/28/08 - open	8/28/08 - open					Siemens	Single Source	PTM - Turbine, generator/rectifier upgrade & test
21	118388	Open	12/18/08 - open	12/18/08 - open					TEI	Competitive Bid	PTM - Cond Tubers
22	118395	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	PTM - MSRs
23	118395	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	PSL - MSRs
24	118901	Open	12/18/08 - open	12/18/08 - open					TEI	Competitive Bid	PTM - PWR's
25	112221	Open	4/22/08 - open	4/22/08 - open					Shaw - Stone & Webster	Single Source	PSL Licensing engineering and BOP Spec Development
26	112177	Open	4/22/08 - open	4/22/08 - open					Shaw - Stone & Webster	Single Source	PTM Licensing engineering and BOP Spec Development
27	117272	Open	11/13/08 - open	11/13/08 - open					American Crane & Equip.	Single Source	PSL - Gantry Crane
28	118224	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	PSL - PWR's
29	115485	Open	8/23/08 - open	8/23/08 - open					Fretz-Power	Single Source	Engineering services
30	118278	Open	12/18/08 - open	12/18/08 - open					TEI	Competitive Bid	PSL - TOWERS

1 2 3 4 5 6 7 8 9 10 11 12

①

**St. Louis and Turkey Point Waste Project**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated Through Fiscal Year 2018**

Submittal AS-7A

[Section (B)(4)]

**EXPLANATION:** For all awarded contracts exceeding \$50,000 (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and reference if any, method of selection including identification of justification documents, and a description of work. Notes: Includes contracts through February 28, 2018. Does not include corporate blanket orders.

Witness: Terry O. Jones  
For the Year Ending 12/31/2018

COMPANY: PPL

DOCKET NO.: 11089A-EI

(A) (B) (C) (D) (E) (F) (G) (H) (I) (J) (K)

Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End	Estimate of amount to be Expended in Current Year 2018	Estimated Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
21	185738	Open	8/12/07 - open	8/12/07 - open					AMEA	Single Source	Neutronics Analysis
22	116796	Open	10/29/08 - open	10/29/08 - open					Camcon	Single Source	PTN supply ultrasonic flow meter measuring system
23	116197	Open	8/29/08 - open	8/29/08 - open					Camcon	Single Source	PRL supply ultrasonic flow meter measuring system
24	114114	Open	7/29/08 - open	7/29/08 - open					Robert Shaw	Single Source	PE - PE support - staff augmentation
25	112006	Open	8/14/08 - open	8/14/08 - open					Robert A Wilson	Single Source	PE - Steam gen. component design review
26	112228	Open	4/23/08 - open	4/23/08 - open					Westinghouse	Single Source	PTN - Steam gen. services for moisture separator
27	112028	Open	5/28/08 - open	5/28/08 - open					PPL Subcontract	Single Source	PPL personnel supporting PPL Workers
28	113301	Open	8/29/08 - open	8/29/08 - open					Numerical Applications Inc.	Single Source	Radicalized Consequence Analysis for PRL
29	112827	Open	5/18/08 - open	5/18/08 - open					Numerical Applications Inc.	Single Source	Radicalized Analysis for PTN
30	49891217	Open	8/28/08 - open	8/28/08 - open					Arco	Competitive	Inductors (PTN)
31	126248	Open	10/28/08 - open	10/28/08 - open					ABB	Competitive	Refrigerant Transformer Coolers - PRL
32	128493	Open	11/05/08 - open	11/05/08 - open					Joseph Gut Corporation	Competitive	Control Water Heat Exchangers - PTN
33	127777	Open	12/28/08 - open	12/28/08 - open					High Bridge	Single Source	Estimating Services (PTN)
34	127881	Open	12/22/08 - open	12/22/08 - open					Altronic Corporation	Single Source	Procedure Writing (PTN)
35	123762	Open	8/21/08 - open	8/21/08 - open					Ray Controls of Texas	ODM	Control System Tuning and Dynamic Analysis (PTN)
36	118898	Open	8/12/08 - open	8/12/08 - open					Holtec	Competitive	Fuel Storage Criticality and related analysis (PRL 2)
37	118863	Open	1/14/2009 - open	1/14/2009 - open					Holtec	Competitive	Fuel Storage Criticality and related analysis (PRL 1)
38	118827	Open	7/8/08 - open	7/8/08 - open					Western Services	Competitive	NEES Simulator Reactor Core Model Upgrade (PRL)
39	118844	Open	8/1/08 - open	8/1/08 - open					Western Services	Competitive	NEES Simulator Reactor Core Model Upgrade (PTN)
40	126227	Open	10/13/08 - open	10/13/08 - open					Innovex Systems Inc	ODM	Feedwater Heater Instrumentation DCS
41	49891492	Open	1/1/09-3/30/18	1/1/09-3/30/18					Peacor Pacific Switch Co.	Competitive	Switch Control for PRL Substation

Notes: 2 3 4 5 6 7 8 9 10 11 12  
 (a) Amounts have been updated to reflect actual amounts expended as of prior year 2008.

(2)

SPV 2010 A/E 2-B

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

[Section (b)(6)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110069-EI

- 1 Contract No.:  
PTN PO 121889
- 2 Major Task or Tasks Associated With:  
Supply Eight  
(8) Normal
- 3 Vendor Identity:  
AAF MCCOY
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
2
- 7 Brief Description of Selection Process:  
Competitive  
selection with
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
April 29, 2009
- 11 Term End:  
July 2, 2011, plus warranty period
- 12 Nature and Scope of Work:  
Supply Eight (8) Normal  
Containment Cellars and  
provide Testing Services

St. Louis & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (B)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors selected, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110908-EI

- 1 **Contract No.:**  
PTN PO 123086
- 2 **Major Task or Tasks Associated With:**  
EPU Project Storage
- 3 **Vendor Identifier:**  
BRV Construction
- 4 **Vendor Affiliation (specify "direct" or "indirect"):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Selected:**  
3
- 6 **Number of Bids Received:**  
3
- 7 **Brief Description of Selection Process:**  
Competitive selection with an technical and commercial evaluation process resulting in an award to BRV Construction.
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
August 17, 2009
- 11 **Term End:**  
May 4, 2010, plus warranty period
- 12 **Nature and Scope of Work:**  
Design, Build, and Erect the PTN Warehouse

St. Lucie & Turkey Point Update Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all excused contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section 8)(e)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-EI

- 1 Contract No.:  
PBL PO 120708
- 2 Major Task or Tasks Associated With:  
Replacement IcePhase  
Bus Duct Coolers
- 3 Vendor Identity:  
Calvot Company Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process resulting in an award to Calvot Company Inc.
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
March 26, 2009
- 11 Term End:  
December 1, 2011, plus warranty period
- 12 Nature and Scope of Work:  
Replacement IcePhase  
Bus Duct Coolers,  
Technical Installation  
Support and Field  
Testing.



St. Louis & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(6)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110000-EI

- 1 **Contract No.:**  
PTN PO 124436
- 2 **Major Task or Tasks Associated With:**  
Replacement Isolated Phase BusOut
- 3 **Vendor Identity:**  
Calvert Company Inc.
- 4 **Vendor Affiliation (specify "direct" or "indirect"):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
3
- 6 **Number of Bids Received:**  
3
- 7 **Brief Description of Selection Process:**  
Competitive selection with an technical and commercial evaluation process resulting in an award to Calvert Company Inc.
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
July 17, 2009
- 11 **Term End:**  
January 15, 2011, plus warranty period
- 12 **Nature and Scope of Work:**  
Replacement Isolated Phase BusOut,  
Demolition and Installation Services,  
Evaluation, Testing and Engineering

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(6)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110088-EI

- 1 Contract No.:  
PSL PO 121985
- 2 Major Task or Tasks Associated With:  
Replacement Main Feedwater Pumps
- 3 Vendor Identity:  
Flowsolve Corp.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
5
- 6 Number of Bids Received:  
2
- 7 Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process resulting in an award to Flowsolve Corp.
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
April 24, 2009
- 11 Term End:  
January 2012, plus warranty period
- 12 Nature and Scope of Work:  
Replacement Main Feedwater Pumps, spare parts and technical direction of installation.

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(6)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-EI

- 1 Contract No.:  
PTN PO 123137
- 2 Major Task or Tasks Associated With:  
Main Feedwater Isolation Valves
- 3 Vendor Identity:  
Flowsolve Corp.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process  
resulting in an award to Flowsolve Corp.
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
May 28, 2009
- 11 Term End:  
2011, plus warranty
- 12 Nature and Scope of Work:  
Main Feedwater Isolation  
Valves, Technical Field  
Services, Testing, Engineering  
and Documentation

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section 8(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110000-IEI

- 1 Contract No.:  
FPL PO 125464
- 2 Major Task or Tasks Associated With:  
Replacement Heater Drain Pumps
- 3 Vendor Identifier:  
Flowservo Corp.
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process resulting in an award to Flowservo Corp.
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
August 29, 2009
- 11 Term End:  
December 2011, plus warranty
- 12 Nature and Scope of Work:  
Replacement Heater Drain Pumps,  
Spare Heater, Technical Direction

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filings: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

(Section 8)(c)

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-E1

- 1 Contract No.:  
FTN PO 122154
- 2 Major Task or Tasks Associated With:  
Step-Up Transformers
- 3 Vendor Identity:  
Siemens Energy Inc.
- 4 Vendor Affiliation (parent, "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
2
- 6 Number of Bids Received:  
2
- 7 Brief Description of Selection Process:  
Competitive selection with an technical and commercial evaluation process resulting in an award to Siemens Energy Inc.
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begins:  
April 27, 2009
- 11 Term Ends:  
August 2011, plus warranty
- 12 Nature and Scope of Work:  
Upgrade Step-Up Transformers from 650 MVA to 870 MVA

St. Louis & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

(Section 8)(c))

EXPLANATION: For all excluded contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-EI

- 1 **Contract No.:**  
PTN PO 119078
- 2 **Major Task or Tasks Associated With:**  
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4
- 3 **Vendor Identity:**  
Westinghouse Electric Co.
- 4 **Vendor Affiliation (specify "direct" or "indirect"):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
1
- 6 **Number of Bids Received:**  
1
- 7 **Brief Description of Selection Process:**  
OEM
- 8 **Dollar Value:**  
Orig. [REDACTED] Rev 1 reduces to [REDACTED]  
Rev 2 increase to [REDACTED] (current contract amount)
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
Letter of Authorization issued 12/9/08; PO issued 1/26/09
- 11 **Term End:**  
open
- 12 **Nature and Scope of Work:**  
NSSS Engineering Evaluation  
and LAR Analysis for PTN Units  
3 & 4

St. Lucie & Turkey Point Update Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

**EXPLANATION:** For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity (Section (b)(3))  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110008-EI

- 1 **Contract No.:**  
PSL PO 119633
- 2 **Major Task or Tasks Associated With:**  
NBS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2
- 3 **Vendor Identifier:**  
Westinghouse Electric Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
1
- 6 **Number of Bids Received:**  
1
- 7 **Brief Description of Selection Process:**  
OEM
- 8 **Dollar Value:**  
Original [REDACTED]; Rev. 1 reduces to [REDACTED] (current contract amount)
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
Letter of Authorization issued 11/24/08; PO issued 2/17/09
- 11 **Term End:**  
open
- 12 **Nature and Scope of Work:**  
NBS Engineering Evaluation and LAR  
Analysis for PSL Units 1 & 2

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(3)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-EI

- 1 Contract No.:  
PO 115297 (PSL)
- 2 Major Task or Tasks Associated With:  
Design Review for LAR (Steam Generator and Reactor Head)
- 3 Vendor Identity:  
AREVA
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct
- 5 Number of Vendors Solicited:  
1  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Single Source
- 8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows: Rev. 0 [redacted] Rev. 1 [redacted]  
2 [redacted] Rev. 3 [redacted] Rev. 4 [redacted]  
[redacted] Rev. 6 [redacted] Rev. 7 [redacted]
- 9 Contract Status:  
Active
- 10 Term Begin:  
August 27, 2008
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
Design Review for LAR  
(Steam Generator and Reactor Head)



St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Billing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excluded contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(5)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2016

DOCKET NO.: 110009-EI

- 1 **Contract No.:**  
PO 115338
- 2 **Major Task or Tasks Associated With:**  
Engineering Analysis
- 3 **Vendor Identity:**  
AREVA
- 4 **Vendor Affiliation (specify "direct" or "indirect"):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
1
- 6 **Number of Bids Received:**  
1
- 7 **Brief Description of Selection Process:**  
Single Source
- 8 **Dollar Value:**  
Total Dollar Value after execution of each revision is as follows: Rev. 0 [redacted] Rev 2 [redacted]  
Rev 3 [redacted] Rev 4 [redacted] Rev 5 [redacted]  
Rev 7 [redacted] Rev 8 [redacted] Rev 9 [redacted]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
August 27, 2008
- 11 **Term End:**  
open
- 12 **Nature and Scope of Work:**  
Design review for the Reactor Control system, Control Rod Mechanism, EIMA, CPD and BM

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section 8)(e)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110008-EI

- 1 Contract No.:  
PO # 109393
- 2 Major Task or Tasks Associated With:  
Initial BOP Scoping Support for EPU
- 3 Vendor Identity:  
Shaw Stone & Webster
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
Seal Source
- 8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows: R0  
R1 R2
- 9 Contract Status:  
Active
- 10 Term Begin:  
October 2, 2007
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
BOP Scoping Support (engineering) for the EPU Project

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-78

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(6)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110003-El

1 Contract No.:  
PSL PO-117820  
PTN PO 117809

2 Major Task or Tasks Associated With:  
Provide Engineering, Procurement and  
Construction Services for PSL and PTN

3 Vendor Identity:  
Bechtel

4 Vendor Affiliation (specify "Direct" or "Indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:  
5

6 Number of Bids Received:  
5

7 Brief Description of Selection Process:  
Bidders were evaluated against predetermined technical and  
commercial criteria, awarding to the lowest evaluated bidder.

8 Dollar Value:  
PSL ~~XXXXXXXXXX~~  
PTN ~~XXXXXXXXXX~~ (current contract amount)

9 Contract Status:  
Active

10 Term Begin:  
PSL PO-117820 December 2, 2008  
PTN PO 117809 December 2, 2008

11 Term End:  
PSL & PTN 12/31/12

12 Nature and Scope of Work:  
Bechtel's scope includes project  
management, design engineering,  
procurement and material handling services,  
work order planning,  
construction implementation, project controls,  
quality assurance, quality control, radiation  
protection (plans), safety, security interface  
and other services as designated in the  
Contract documents.

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filings All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(6)]

COMPANY: FPL

Witness: Terry O. Jones

For the Year Ended 12/31/2010

DOCKET NO.: 110008-EI

- 1 Contract No.:  
PO # 110008
- 2 Major Task or Tasks Associated With:  
Turbine/Generator Upgrade
- 3 Vendor Identity:  
Siemens Power
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
SSJ
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
\$PC (current contract amount)
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 29, 2008
- 11 Term End:  
March 31, 2013
- 12 Nature and Scope of Work:  
Engineering, Parts and Installation for PSL Turbine/Generator Upgrade

SL Leslie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filings: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section 8(e)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-E1

- 1 Contract No.:  
PO # 110000
- 2 Major Task or Tasks Associated With:  
PTM Turbine Generator Upgrade
- 3 Vendor Identity:  
Siemens Power
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
06J
- 6 Number of Bids Received:  
05J
- 7 Brief Description of Selection Process:  
05J
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 20, 2005
- 11 Term End:  
March 31, 2013
- 12 Nature and Scope of Work:  
PTM Engineering, Parts and Installation for Turbine/Generator Upgrade

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(3)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-EI

- 1 Contract No.:  
PO # 115325
- 2 Major Task or Tasks Associated With:  
PTN Condenser Tube Bundles  
for Unit 3 & 4
- 3 Vendor Identity:  
Thermal Engineering  
International (USA) Inc.
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
The evaluation process  
included technical and  
commercial clarifications with  
award made to TEI as the  
total evaluated low bidder.
- 8 Dollar Value:  
Original Contract: [REDACTED] R1 Changed  
Dollar Value to: [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 19, 2008
- 11 Term End:  
March 1, 2011 plus warranty period
- 12 Nature and Scope of Work:  
PTN Condenser Tube Bundles  
with Unit 3 delivery 8-1-10 and  
Unit 4 delivery 12-1-10

St. Lasse & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated Three-up Piling: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all excluded contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section 8)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-EI

- 1 **Contract No.:**  
PO # 118206
- 2 **Major Task or Tasks Associated With:**  
PTW MSR's for Units 3 & 4
- 3 **Vendor Identity:**  
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (company, direct or indirect):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
3
- 6 **Number of Bids Received:**  
2
- 7 **Brief Description of Selection Process:**  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
December 17, 2006
- 11 **Term End:**  
September 1, 2012 plus warranty period
- 12 **Nature and Scope of Work:**  
PTW MSR's with 12-1-11 delivery for Units 3 & 6-1-12 delivery for Unit 4

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(6)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-EI

- 1 Contract No.:  
PO # 118205
- 2 Major Task or Tasks Associated With:  
PSL MSR's for Units 1 & 2
- 3 Vendor Identific:  
Thermal Engineering International  
(USA) Inc.
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
2
- 7 Brief Description of Selection Process:  
The evaluation process included technical and commercial qualifications with award made to TEI as the most evaluated low bidder.
- 8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows: Rev 0 [REDACTED], Rev 3 [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 17, 2006
- 11 Term End:  
October 1, 2011 plus warranty period
- 12 Nature and Scope of Work:  
PSL MSR's with 7-1-11 delivery for Units 1 & 8-1-10 delivery for Unit 2



St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section 8)(e)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110008-EI

- 1 Contract No.:  
PO # 118241
- 2 Major Task or Tasks Associated With:  
PTM Feedwater Heaters for Units 3 &  
4
- 3 Vendor Identifier:  
Thermal Engineering International  
(USA) Inc.
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
The evaluation process included  
technical and commercial clarifications  
with intent made to TBI as the best  
evaluated low bidder.
- 8 Dollar Value:  
[REDACTED] (current contract amount)
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 19, 2008
- 11 Term End:  
March 1, 2011 plus warranty period
- 12 Nature and Scope of Work:  
PTM Feedwater Heaters with 6-1-10  
delivery for Unit 3 and 12-1-10 delivery  
for Unit 4

St. Louis & Turley Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section 87(6)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110008-E1

- 1 Contract No.:  
PO # 112221
- 2 Major Task or Tasks Associated With:  
Engineering Services
- 3 Vendor Identity:  
Shaw Stone & Webster
- 4 Vendor Affiliation (usually "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
SSJ
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
Total Dollar Value after execution of each  
modification is as follows: BPO Rev 8 Max Value  
Rev 4 Max Value  
Rev 7 Max Value
- 9 Contract Status:  
Active
- 10 Term Begin:  
April 22, 2008
- 11 Term End:  
December 31, 2012
- 12 Nature and Scope of Work:  
PBL BOP Engineering

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-EI

- 1 Contract No.:  
PO# 112177
- 2 Major Task or Tasks Associated With:  
Engineering Services
- 3 Vendor Identity:  
Shaw Stone &  
Webster
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
SSJ
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
Total Dollar Value after execution of  
each revision is as follows: BPO  
112177, completed in the amount of  
\$ [REDACTED] Rev 2 [REDACTED] Rev  
3 [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
April 22, 2008
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
Engineering for the  
PSL Upgrade Project

St. Leslie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

**EXPLANATION:** For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

(Section (b)(6))

COMPANY: FPL

DOCKET NO.: 110009-E1

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

- 1 **Contract No.:**  
PO 117272
- 2 **Major Task or Tasks Associated With:**  
Gantry crane repair/modification
- 3 **Vendor Identity:**  
American Crane & Equip.
- 4 **Vendor Affiliation (specify "direct" or "indirect"):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
1
- 6 **Number of Bids Received:**  
1
- 7 **Brief Description of Selection Process:**  
Solo Source/GEM
- 8 **Dollar Value:**  
Total Dollar Value after execution of each revision is as follows: Rev 0: [REDACTED] Rev 1: [REDACTED] Rev 2: [REDACTED] Rev 3: [REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
November 13, 2006
- 11 **Term End:**  
December 31, 2010
- 12 **Nature and Scope of Work:**  
Complete modification of Unit 1 crane and update of electrical components for Unit 2 crane

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110008-EI

- 1 Contract No.:  
PO # 116224
- 2 Major Task or Tasks Associated With:  
PSL Feedwater Heaters for Units 1 &  
2
- 3 Vendor Identity:  
Thermal Engineering International  
(USA) Inc.
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows: Rev 0  
Rev 1 Rev 2 Rev 3
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 17, 2006
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
PSL Feedwater Heaters with 12-1-06 delivery for Units 1 & 2-1-10 delivery for Unit 2

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (b)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-EI

- 1 Contract No.:  
PO # 115485
- 2 Major Task or Tasks Associated With:  
Eng. Services for NSSS,  
BOP & Licensing Activities
- 3 Vendor Identity:  
Proto-Power
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
SSJ
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 3, 2008
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
PTX Eng. Services for NSSS,  
BOP and Licensing Activities.

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

(Section 8)(c)

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-B

- 1 Contract No.:  
PO # 118278
- 2 Major Task or Tasks Associated With:  
PSL Heat Exchangers for Units 1 & 2
- 3 Vendor Identity:  
Thermal Engineering International (USA)  
Inc.
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
4
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 Dollar Value:  
Total Dollar Value after execution of each revision is as follows: Rev 0 [REDACTED]  
Rev 2 [REDACTED], Rev 3 [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 19, 2008
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
PSL Heat Exchangers with 12-1-08 delivery for Units 1 & 6-1-10 delivery for Unit 2

St. Louis & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (b)(6)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-EJ

- 1 Contract No.:  
PO # 105720
- 2 Major Task or Tasks Associated With:  
PSL Fuels Study
- 3 Vendor Identity:  
Aeva
- 4 Vendor Affiliation (specify 'Direct' or 'Indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
SSJ
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
Original Order was issued on [REDACTED]  
A series of purchase order revisions (revisions 1-14) have resulted in a revised dollar value of [REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 12, 2007
- 11 Term End:  
open
- 12 Nature and Scope of Work:  
Fuels Performance Study and Analysis



St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

[Section (b)(7)(C)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110008-EI

- 1 Contract No.:  
PO # 116796
- 2 Major Task or Tasks Associated With:  
Ultrasonic Flow Measuring System
- 3 Vendor Identity:  
Cameron Technologies
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
SSJ
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
BPC
- 9 Contract Status:  
Active
- 10 Term Begin:  
October 29, 2008
- 11 Term End:  
July 31, 2012
- 12 Nature and Scope of Work:  
Ultrasonic Flow Measuring System for PTN

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(6)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-EI

- 1 Contract No.:  
PO 118107
- 2 Major Task or Tasks Associated With:  
Ultrasonic Flow Measuring System
- 3 Vendor Identity:  
Cameron Technologies
- 4 Vendor Affiliation (specify "direct" or "indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
SSJ
- 6 Number of Bids Received:  
SSJ
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
BPO
- 9 Contract Status:  
Awarded
- 10 Term Begin:  
September 28, 2008
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Ultrasonic Flow Measuring System for PTM

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity  
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,  
current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(6)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110008-EI

- 1 Contract No.:  
PO # 4900321317
- 2 Major Task or Tasks Associated With:  
Inductors
- 3 Vendor Identity:  
Aeva
- 4 Vendor Affiliation (specify "Direct" or "Indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive Selection
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
September 8, 2009
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Supply of Inductors

**St. Lucie & Turkey Point Upgrade Project**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000**

Schedule AE-7B

**EXPLANATION:** For all awarded contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-E1

- 1 **Contract No.:**  
PO # 128248
- 2 **Major Task or Tasks Associated With:**  
Replacement Transformer  
Coolers
- 3 **Vendor Identity:**  
ABB
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**  
3
- 6 **Number of Bids Received:**  
1
- 7 **Brief Description of Selection Process:**  
Competitive Selection,  
Commercial and  
Technical Evaluation
- 8 **Dollar Value:**  
[REDACTED]
- 9 **Contract Status:**  
Active
- 10 **Term Begin:**  
October 8, 2008
- 11 **Term End:**  
Open
- 12 **Nature and Scope of Work:**  
Replacement Transformer  
Coolers

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-EI

- 1 Contract No.:  
PO # 128453
- 2 Major Task or Tasks Associated With:  
Turbine Plant  
Cooling Water  
Heat Exchangers
- 3 Vendor Identity:  
Joseph Oak  
Corporation
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
3
- 6 Number of Bids Received:  
3
- 7 Brief Description of Selection Process:  
Competitive  
Selection,  
Commercial and  
Technical and  
Evaluation
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
November 5, 2009
- 4 Term End:  
Open
- 17 Nature and Scope of Work:  
Supply Turbine  
Plant Cooling  
Water Heat  
Exchangers

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section 8(e)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2019

DOCKET NO.: 110009-EI

- 1 Contract No.:  
PTN PO # 127861
- 2 Major Task or Tasks Associated With:  
Procedure Writers
- 3 Vendor Identity:  
Absolute Consulting
- 4 Vendor Affiliation (specify "Direct" or "Indirect"):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:  
1
- 6 Number of Bids Received:  
1
- 7 Brief Description of Selection Process:  
SSJ
- 8 Dollar Value:  
[REDACTED]
- 9 Contract Status:  
Active
- 10 Term Begin:  
December 22, 2009
- 11 Term End:  
Open
- 12 Nature and Scope of Work:  
Procedure Writers

St. Lucie & Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section 8(c)]

COMPANY: FPL

Witness: Terry O. Jones  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-EI

Contract No.:

1 PO # 126227 (PTN)

2 Major Task or Tasks Associated With:

Feedwater Heater Instrumentation and DCS

3 Vendor Identifier:

Invenys Systems Inc

4 Vendor Affiliation (specify "direct" or "indirect"):

Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:

1

6 Number of Bids Received:

1

7 Brief Description of Selection Process:

OEM

8 Dollar Value:

Total Dollar Value after each revision

as follows: Original order at

R1: [REDACTED] R2: [REDACTED]

9 Contract Status:

Open

10 Term Begin:

October 13, 2008

11 Term End:

Open

12 Nature and Scope of Work:

Software Design, Development and Integrated System  
Testing, Feedwater Heater Instrumentation DCS Addition  
at PTN 3 & 4

DTN 2010 A/E -7A



**Turkey Point Units 6&7**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: All Contracts Executed in Excess of \$200,000**

Schedule AE-7A

[Section 69(c)]

**EXPLANATION:** For all executed contracts exceeding \$200,000 (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work.

COMPANY: FPL

Witness: Steven D. Scroggs  
 For the Year Ended 12/31/2010

DOCKET NO.: 110009-EI

Line No.	Contract No.	Status of Contract	Original Term of Contract (a)	Current Term of Contract (b)	Original Amount	Actual Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)	Estimated Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	4500395492	Open-CONF	11/6/2007- open	3/1/2010- open					Light Power Corp	Comp Bid/ Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and SCA and Response to post-submittal RA's
2	4500464639	Open-CONF	1/31/2008- open	9/17/2008- open					Westinghouse Electric Co	Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and Response to post-submittal RA's
3	4500421408	Open-CONF	5/1/2008- open	11/24/2009 open					Ecological Associates	Single Source	Aquatic biological characterization and assessment - Sea grass Survey & Report
4	4500425707	Open-CONF	5/23/2008- open	11/6/2008- open					MDR Engineering, Inc.	Comp Bid/ Single Source	Conceptual Engineering of Cooling Water Supply and Discharge
5	4500439034	Open	6/16/2008- open	6/16/2008- open					Electric Power Research Institute	Single Source	Advanced Nuclear Technology. Near term deployment of Advanced Light Water Reactors
6	4500443122	Open-CONF	8/16/2008- open	8/14/2009- open					Eco Metrics, Inc.	Single Source	Environmental Consulting Services
7	4500517152	Open	7/10/2008- open	7/10/2008- open					McHale Hydrogeologic Consulting Inc	Single Source	Turkey Point 6&7 Post SCA Submittal and UIC Licensing Support
8	4500518180	Open	7/23/2008- open	7/23/2008- open					Quibler Associates Inc	Single Source	Turkey Point 6&7 Post SCA Submittal Support
9	4500618167	Open-CONF	7/23/2008- open	1/14/2010- open					Environmental Consulting and Technology Inc	Single Source/ Predetermined Source	Turkey Point 6&7 SCA Support
10	4500638449	Open	10/12/2008- open	10/12/2008- open					McHale Hydrogeologic Consulting Inc	Comp Bid	Turkey Point 6&7 UIC Subject Matter Report Support
11	4500692222	Open-CONF	3/17/2008- open	1/6/2010- open					Perhamen Wells International	Comp Bid/ Single Source	New Nuclear unit

Notes:

(a) Updated columns (C) and (D) to reflect actual date of original contract and execution date of most recent change order for year ended 2010.

(1)



DTN 2010 AIC- 7B



Turkey Point Units 6&7

Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (b)(5)(c)]

COMPANY: FPL

DOCKET NO.: 110009-EI

Witness: Steven D. Scroggs  
For the Year Ended 12/31/2010

- 1 Contract No.: 4500365492
- 2 Major Task or Tasks Associated With: COLA and SCA preparation and support
- 3 Vendor Identity: Bechtel Power Corporation
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): Direct
- 5 Number of Vendors Solicited: Two
- 6 Number of Bids Received: Two
- 7 Brief Description of Selection Process: Initial selection-Competitive Bid; Change Orders as either Single Source or Predetermined Source
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open thru COM20
- 10 Term Begin: 11/6/2007
- 11 Term End: 12/31/2011
- 12 Nature and Scope of Work: Engineering Services to Support Preparation of COLA and SCA, including post-submittal support for RAI responses

①

Turkey Point Units 6&7  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Steven D. Scroggs  
For the Year Ended 12/31/2010

DOCKET NO.: 110008-EI

- 1 Contract No.: 4500518140
- 2 Major Task or Tasks Associated With: Post SCA Submittal support
- 3 Vendor Identity: Gelder Associates, Inc.
- 4 Vendor Affiliation (specify "direct" or "indirect"): Direct
- 5 Number of Vendors Solicited: One
- 6 Number of Bids Received: One
- 7 Brief Description of Selection Process: Single Source Award
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 7/23/2009
- 11 Term End: 12/31/2009
- 12 Nature and Scope of Work: Post SCA Submittal support

Turkey Point Units 6&7  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

Section (B)(3)

COMPANY: FPL

Witness: Steven D. Scroggs  
For the Year Ended 12/31/2010

DOCKET NO.: 110009-EJ

- 1 Contract No.: 4500518167
- 2 Major Task or Tasks Associated With: SCA Support
- 3 Vendor Identity: Environmental Consulting & Technology, Inc.
- 4 Vendor Affiliation (specify "direct" or "indirect"): Direct
- 5 Number of Vendors Solicited: One
- 6 Number of Bids Received: One
- 7 Brief Description of Selection Process: Initial Selection-Single Source Award; Change Orders as Predetermined Source
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open-Inv CO#1
- 10 Term Begin: 7/23/2009
- 11 Term End: 12/31/2010
- 12 Nature and Scope of Work: SCA Support

**Exhibit C**

**Company:** Florida Power and Light Company  
**Title:** List of Confidential Documents - March 1, 2011  
**Docket No.:** 110009-EI

<b>Document</b>	<b>Description</b>	<b>No. of Pages</b>	<b>Conf. Y/N</b>	<b>Line No./Col. No.</b>	<b>Florida Statute 366.093 (3) Subsection</b>	<b>Affiant</b>
1	TOJ-1: 2009 Schedule T-7 Construction Costs and Carrying Costs On Construction Cost Balance, EPU	3	Y	Pages 1-3 Columns 6-9	(d)(e)	Bruce Beisler
2	TOJ-1: 2009 Schedule T-7A Construction Costs and Carrying Costs On Construction Cost Balance, EPU	35	Y	Pages 1-35 Line 8	(d)(e)	Bruce Beisler
3	SDS-1: 2009 Schedule T-7 Pre-Construction Costs and Carrying Costs On Construction Cost Balance, New Nuclear	1	Y	Page 1 Columns 6-9	(d)(e)	Steven D. Scroggs
4	SDS-1: 2009 Schedule T-7A Pre-Construction Costs and Carrying Costs On Construction Cost Balance, New Nuclear	4	Y	Pages 1-4 Line 8	(d)(e)	Steven D. Scroggs
5	TOJ-13: 2010 Schedule T-7A Construction Costs and Carrying Costs On Construction Cost Balance, EPU	5	Y	Pages 1-5 Columns 6-9	(d)(e)	Bruce Beisler
6	TOJ-13: 2010 Schedule T-7B Construction Costs and Carrying Costs On Construction Cost Balance, EPU	58	Y	Pages 1-58 Line 8	(d)(e)	Bruce Beisler
7	SDS-3: 2010 Schedule T-7A Pre-Construction Costs and Carrying Costs On Construction Cost Balance, New	1	Y	Page 1 Columns 6-9	(d)(e)	Steven D. Scroggs

DOCUMENT NUMBER-DATE

01383 MAR-1 =

FPSC-COMMISSION CLERK

<b>Document</b>	<b>Description</b>	<b>No. of Pages</b>	<b>Conf. Y/N</b>	<b>Line No./Col. No.</b>	<b>Florida Statute 366.093 (3) Subsection</b>	<b>Affiant</b>
	Nuclear					
8	SDS-3: 2010 Schedule T-7B Pre-Construction Costs and Carrying Costs On Construction Cost Balance, New Nuclear	6	Y	Pages 1-6 Line 8	(d)(e)	Steven D. Scroggs
9	TOJ-12: 2010 Schedule 7A Actual/Estimated Construction Costs and Carrying Costs On Construction Cost Balance, EPU	2	Y	Pages 1-2 Columns 6-9	(d)(e)	Bruce Beisler
10	TOJ-12: 2010 Schedule 7B Actual/Estimated Construction Costs and Carrying Costs On Construction Cost Balance, EPU	34	Y	Pages 1-34 Line 8	(d)(e)	Bruce Beisler
11	SDS-2: 2010 Schedule 7A Actual/Estimated Pre-Construction Costs and Carrying Costs On Construction Cost Balance, New Nuclear	1	Y	Page 1 Columns 6-9	(d)(e)	Steven D. Scroggs
12	SDS-2: 2010 Schedule 7B Actual/Estimated Pre-Construction Costs and Carrying Costs On Construction Cost Balance, New Nuclear	3	Y	Pages 1-3 Line 8	(d)(e)	Steven D. Scroggs

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Nuclear Power Plant Cost )  
Recovery Clause )

DOCKET NO. 100009-EI

STATE OF FLORIDA )  
PALM BEACH COUNTY )

AFFIDAVIT OF STEVEN D. SCROGGS

BEFORE ME, the undersigned authority, personally appeared Steven D. Scroggs who, being first duly sworn, deposes and says:

1. My name is Steven D. Scroggs. I am currently employed by Florida Power & Light Company ("FPL") as Senior Director, Project Development. I have personal knowledge of the matters stated in this affidavit.

2. I have reviewed Exhibit C and the documents that are included in FPL's Request for Confidential Classification concerning information provided with its Petition for Approval of Nuclear Power Plant Cost Recovery True-Up for the Periods Ending December 2009 and December 2010, for which I am identified on Exhibit C as the affiant. The documents and materials that I have reviewed contain proprietary confidential business information, including information concerning bids or contractual data. Disclosure of this information would violate FPL's contracts with its vendors, work to the detriment of FPL's competitive interests, impair the competitive interests of its vendors and/or impair FPL's efforts to enter into contracts on commercially favorable terms. To the best of my knowledge, FPL has maintained the confidentiality of these documents and materials.

3. Consistent with the provisions of the Florida Administrative Code, such materials should remain confidential for a period of not less than 18 months. In addition, they should be returned to FPL as soon as the information is no longer necessary for the Commission to conduct its business so that FPL can continue to maintain the confidentiality of these documents.


4. Affiant says nothing further.

*Steven D. Scroggs*  
\_\_\_\_\_  
Steven D. Scroggs

SWORN TO AND SUBSCRIBED before me this 28<sup>th</sup> day of February 2011, by Steven D. Scroggs, who is personally known to me or who has produced \_\_\_\_\_ (type of identification) as identification and who did take an oath.

*Elizabeth Carrero*  
\_\_\_\_\_  
Notary Public, State of Florida

My Commission Expires:



DOCUMENT NUMBER-DATE

01383 MAR-11 =

FPSC-COMMISSION CLERK



BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Nuclear Power Plant Cost )  
Recovery Clause )

DOCKET NO. 110009-EI

STATE OF FLORIDA )  
 )  
PALM BEACH COUNTY )

AFFIDAVIT OF BRUCE BEISLER

BEFORE ME, the undersigned authority, personally appeared Bruce Beisler who, being first duly sworn, deposes and says:

1. My name is Bruce Beisler. I am currently employed by Florida Power & Light Company ("FPL") as Project Manager, Nuclear. I have personal knowledge of the matters stated in this affidavit.

2. I have reviewed Exhibit C and the documents that are included in FPL's Request for Confidential Classification concerning information provided with its Petition for Approval of Nuclear Power Plant Cost Recovery True-Up for the Periods Ending December 2009 and December 2010, for which I am identified on Exhibit C as the affiant. The documents and materials that I have reviewed contain proprietary confidential business information, including information concerning bids or contractual data. Disclosure of this information would violate FPL's contracts with its vendors, work to the detriment of FPL's competitive interests, impair the competitive interests of its vendors and/or impair FPL's efforts to enter into contracts on commercially favorable terms. To the best of my knowledge, FPL has maintained the confidentiality of these documents and materials.


3. Consistent with the provisions of the Florida Administrative Code, such materials should remain confidential for a period of not less than 18 months. In addition, they should be returned to FPL as soon as the information is no longer necessary for the Commission to conduct its business so that FPL can continue to maintain the confidentiality of these documents.

4. Affiant says nothing further.




Bruce Beisler

SWORN TO AND SUBSCRIBED before me this 28<sup>th</sup> day of February 2011, by Bruce Beisler, who is personally known to me or who has produced \_\_\_\_\_ (type of identification) as identification and who did take an oath.



Notary Public, State of Florida

My Commission Expires:



DOCUMENT NUMBER-DATE

01383 MAR-11 =

FPSC-COMMISSION CLERK

State of Florida



## Public Service Commission

CAPITAL CIRCLE OFFICE CENTER • 2540 SHUMARD OAK BOULEVARD  
TALLAHASSEE, FLORIDA 32399-0850

Jessica Cano  
700 Universe Blvd  
Juno Beach FL 33408

**Re: Acknowledgement of Confidential Filing in Docket No. 110009-EI**

This will acknowledge receipt by the Florida Public Service Commission, Office of Commission Clerk, of a CONFIDENTIAL DOCUMENT filed on March 1, 2011, in the above-referenced docket.

Document Number 01384-11 has been assigned to this filing, which will be maintained in locked storage.

If you have any questions regarding this document, please contact Kim Peña, Records Management Assistant, at (850) 413-6393.